

Annex A

Work Programme

#	WBS Path	Activity ID	Activity Name	Dur	Start	Finish	Total Risk	Predecessor Details	Successor Details	2018			2019			2020			2021			2022			2023		
										Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2
506	SA2.003	CH1	Engineering Works	1289	02-Nov-19	13-Apr-23	30																				
510	SA2.003.2	CH1.2	Landfill Cell 2	449	02-Nov-19	23-Jan-21	810																				
511	6.03.2	63-1000	Earth bund (Eastern)	110	02-Nov-19	19-Feb-20	9	11-1100 FS, 23-2500 FS, 63-4200 FS, 63-1400 FS, 63-3800 FS	63-3000 FS, 63-1500 FS, 63-1800 FS, 63-1900 FS, 63-2000 FS, 63-2100 FS, 63-2200 FS, M12, 1 FS, 50, M12, 2 FS, 63-1100 FS																		

