



翠谷工程有限公司 Green Valley Landfill, Limited

### South East New Territories (SENT) Landfill Extension

**Annual Environmental Monitoring & Audit Review Report No.1** 

January 2020

ERM

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong T: 2271 3000 F: 2723 5660 www.erm.com





翠谷工程有限公司 Green Valley Landfill, Limited

#### South East New Territories (SENT) Landfill Extension

#### Environmental Certification Sheet EP-308/2008/B and FEP-01/308/2008/B

#### Reference Document/Plan

Document/Plan to be Certified/Verified:	Annual Environmental Monitoring & Audit Review Report No.1 for South East New Territories (SENT) Landfill Extension
Date of Report:	31 January 2020

#### **Reference EM&A Manual Requirement**

EM&A Manual:

Section 11.5

The Annual EM&A Review Report shall be prepared by the ET, certified by the ET Leader and verified by the IEC. The Annual EM&A Review Report should contain all information listed under Section 11.5 of the approved EM&A Manual.

#### **ET** Certification

I hereby certify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

Frank Wan, Environmental Team Leader: (ERM Hong-Kong, Limited)

Warchitty.

N

Date: 31 January 2020

#### IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

Fredrick Leong, Independent Environmental Checker:

(Meinhardt Infrastructure and Environment Limited)

Date: 3 February 2020

### South East New Territories (SENT) Landfill Extension

### Annual Environmental Monitoring & Audit Review Report No.1

#### Environmental Resources Management

2507, 25/F, One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

Client:		Projec	t No:		
Green V	alley Landfill Ltd.	0465	169		
Summary:		Date:			
		31 Ja	anuary 20	)20	
		Appro	ved by:		
This document presents the Annual EM&A Review Report No.1 for South East New Territories (SENT) Landfill Extension		Warchitt J.			
		Fran	k Wan		
		Partn			
0	Annual EM&A Review Report No.1	AL	FW	FW	31 Jan 20
Revision	Description	Ву	Checked	Approved	Date
This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms		Distrib	oution		BSI
of the Contract with the client, incorporating our General Terms and Conditions of Business and taking account of the resources devoted to it by agreement with the client.			Internal	Cer	OHSAS 18001:2007 tificate No. OHS 515956
We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.		$\bowtie$	Public		BSL
This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.			Confide		15O 9001 : 2008 rtificate No. FS 32515



EXECUTIVE	SUMMARY	1
1	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	PROJECT DESCRIPTION	1
1.3	SCOPE OF THE EM&A REPORT	2
1.4	PROJECT ORGANISATION	2
1.5	SUMMARY OF CONSTRUCTION WORKS	3
1.6	SUMMARY OF EM&A PROGRAMME REQUIREMENTS	5
1.7	STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE	
	ENVIRONMENTAL PERMIT	7
1.8	STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS	7
2	EM&A RESULTS	9
2.1	AIR QUALITY MONITORING	9
2.2	NOISE MONITORING	11
2.3	SURFACE WATER QUALITY MONITORING	13
2.4	LANDSCAPE AND VISUAL MONITORING	17
2.5	EM&A SITE INSPECTION	17
2.6	WASTE MANAGEMENT STATUS	19
2.7	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	20
2.8	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMAN	CE
	Limit	20
2.9	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	21
3	CONCLUSION AND RECOMMENDATION	21

#### ANNEXES

ANNEX A	WORK PROGRAMME
ANNEX B	ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE
ANNEX C	MONITORING SCHEDULE FOR THIS REPORTING PERIOD
	AIR QUALITY
	24-HOUR TSP MONITORING RESULTS
ANNEX D2	EVENT AND ACTION PLAN FOR DUST MONITORING
ANNEX D3	METEOROLOGICAL DATA
ANNEX E	NOISE
ANNEX E1	NOISE MONITORING RESULTS
ANNEX E2	EVENT AND ACTION PLAN FOR NOISE MONITORING
ANNEX F	SURFACE WATER QUALITY
ANNEX F1	SURFACE WATER QUALITY MONITORING RESULTS
ANNEX F2	EVENT AND ACTION PLAN FOR SURFACE WATER QUALITY
MONITORI	NG
ANNEX F3	INVESTIGATION REPORTS OF ENVIRONMENTAL QUALITY LIMIT
Exceedan	CE

ANNEX G1 CUMULATIVE STATISTICS ON EXCEEDANCES, ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND STATUS OF PROSECUTIONS ANNEX G2 INVESTIGATION REPORT OF ENVIRONMENTAL COMPLAINT

#### EXECUTIVE SUMMARY

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the construction, operation/restoration and aftercare of SENTX Project ("the Project") in accordance with the requirements specified in the Environmental Permit (EP), updated Environmental Monitoring and Audit (EM&A) Manual, the approved Environmental Impact Assessment (EIA) Report of the Project taking account of the latest design and other relevant statutory requirements. The construction (not including works related to site clearance and preparation) of the Project commenced on 2 January 2019.

This Annual EM&A Review Report presents the EM&A works carried out during the period from 2 January to 31 December 2019 for the Project in accordance with the updated EM&A Manual.

#### Exceedance of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Levels for construction air quality monitoring was recorded in the reporting period.

#### Exceedance of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels for construction noise monitoring was recorded in the reporting period.

#### Exceedance of Action and Limit Levels for Surface Water Quality

2 exceedances of the Limit Level for DO, 15 exceedances of the Limit Level for pH and 19 exceedances of the Limit Level for Suspended Solids (SS) were recorded for surface water quality impact monitoring in the reporting period. The exceedances were considered non Project-related upon further investigations, except the pH and SS exceedances at DP4 (Future, temporary) and SS exceedance at DP6 on 23 May 2019 and SS exceedance at DP4 (Future, temporary) on 25 July 2019 which were found deemed to Project-related activities.

#### **Environmental Complaints, Summons and Prosecutions**

There were no notification of summons or prosecution recorded in the reporting period.

One environmental complaint related to dust nuisance was received during the reporting period. Investigation on the environmental complaint was conducted in accordance with the complaint handling process as stated in the Updated EM&A Manual.

#### **Reporting Change**

There was no reporting change in the reporting period.

#### 1.1 BACKGROUND

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. The *Environmental Impact Assessment (EIA) Report* and the associated *Environmental Monitoring and Audit (EM&A) Manual* for the construction, operation, restoration and aftercare of the SENTX (hereafter referred to as "the Project") have been approved under the *Environmental Impact Assessment Ordinance (EIAO)* in May 2008 (Register No.: AEIAR-117/2008) (hereafter referred to as the approved EIA Report) and an Environmental Permit (EP-308/2008) (EP) was granted by the Director of Environmental Protection (DEP) on 5 August 2008.

Since then, applications for Variation of an Environmental Permit (No. VEP-531/2017) were submitted to EPD and the Variation of Environmental Permits (EP-308/2008/A and EP-308/2008/B) were granted on 6 January 2012 and 20 January 2017, respectively, as the Hong Kong SAR Government has decided to reduce the scale of the design scheme of SENTX assessed in the approved EIA Report and SENTX will only receive construction waste. In May 2018, a Further Environmental Permit (FEP) (FEP-01/308/2008/B) was granted to the SENTX's contractor, Green Valley Landfill, Limited (GVL).


ERM-Hong Kong, Limited (ERM) and Meinhardt Infrastructure and Environment Limited (Meinhardt) are commissioned to undertake the roles of Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake the EM&A activities for the Project in accordance with the requirements specified in the EP, updated EM&A Manual <sup>(1)</sup>, approved EIA Report <sup>(2)</sup> taking account of the latest design and other relevant statutory requirements.

#### 1.2 **PROJECT DESCRIPTION**

The SENTX is a piggyback landfill, occupying the southern part of the existing SENT Landfill (including its infrastructure area) and 13 ha of Tseung Kwan O (TKO) Area 137. A layout plan of the SENTX is shown in *Figure 1.1*. Under the latest design, the SENTX has a net void capacity of about 6.5 Mm<sup>3</sup> and provides an additional lifespan of about 6 years, commencing operation upon exhaustion of the SENT Landfill. The SENTX will receive construction waste only.

The key implementation milestones of the Project are indicatively summarised in *Table 1.1*. The construction works of the Project commenced on 2 January 2019.

- (1) ERM (2018). South East New Territories (SENT) Landfill Extension: Environmental Monitoring & Audit Manual
- (2) ERM (2007). South East New Territories (SENT) Landfill Extension Feasibility Study: Environmental Impact Assessment Report



#### Table 1.1Estimated Key Dates of Implementation Programme

Key Stage of the Project	Indicative Date
Start construction	2 January 2019
Commissioning of new infrastructure facilities	2020
Demolition of existing infrastructure facilities	2021
Start waste intake at SENTX	2021 or upon exhaustion of SENT Landfill
Estimated exhaustion date of SENTX	2027
End of aftercare for SENTX	2057

The major construction works of the SENTX includes:

- Site formation at the TKO Area 137 and the existing infrastructure area at SENT Landfill;
- Construction of surface and groundwater drainage systems;
- Construction of the leachate containment and collection systems;
- Construction of new leachate and landfill gas treatment facilities, site offices, maintenance yards at the new infrastructure area;
- Construction of new pipelines to transfer the leachate and landfill gas collected from the existing SENT Landfill to the treatment facilities at the new infrastructure area;
- Construction of the site access and new waste reception facilities; and
- Demolition of the facilities at the existing SENT Landfill infrastructure area.


#### 1.3 SCOPE OF THE EM&A REPORT

This is the Annual EM&A Review Report for the Project which summarises the key findings of the EM&A programme during the reporting period from 2 January to 31 December 2019 for the construction works.

#### 1.4 **PROJECT ORGANISATION**

The organisation structure of the Project is presented in *Figure 1.2*.

#### Figure 1.2 Organisation Chart



Contact details of the key personnel are summarized in *Table 1.2* below.

Table 1.2Contact Information of Key Personnel

Party	Position	Name	Telephone
Contractor	Project Manager	Gary Barnicott	2706 8827
(Green Valley Landfill	Complaint Hotline		2706 8682
Limited)			
Environmental Team (ET)	ET Leader	Frank Wan	2271 3152
(ERM-Hong Kong, Limited)			
Independent Environmental	IEC	Fredrick Leong	2859 1739
Checker (IEC)			
(Meinhardt Infrastructure			
and Environment Limited)			

#### 1.5 SUMMARY OF CONSTRUCTION WORKS

The programme of the construction is shown in *Annex A*. As informed by the Contractor, the major works carried out in this reporting period include:

- Site entrance establishment;
- Installation of chain link fence;
- Construction of wheel wash facilities;
- Site formation, site clearance and construction of perimeter bund for Cell 1X and 2X;
- Site formation works for the new infrastructure area;
- Excavating, removing and replacing unsuitable fill material;

- Erection of site fencing;
- Plate load tests;
- Site clearance, excavation, rebar fixing, formwork, concreting and construction of sediment trap, drop inlet shaft, MHX1 manhole and inlet and outlet box culverts;
- Initial site clearance works, geotechnical review, utilities diversion erection of temporary protection and application of initial shotcrete trial panel at buttress wall;
- Shotcreting of the permanent works at buttress wall area and mass concrete for buttress wall;
- Advance screen planting;
- DP4 channel improvement works;
- Preparation of the temporary surface water management, including construction of temporary discharge monitoring points DP4 and DP6, shotcrete lining of the DP4 channel, cut-off channel around SENTX and temporary drainage to DP4 and DP6 channels;
- Maintenance and improvement of the temporary surface water drainage;
- Rebar fixing, formwork and concreting for Leachate Treatment Plant (LTP) area, plinth and control building;
- Construction of superstructure of bioplant building;
- Installation of groundwater pipe along eastern perimeter bund;
- CLP trench works at Area X2;
- Rebar fixing, concreting, formwork erection, building services and fitting-out works for control building at Landfill Gas Plant area and placing of landfill gas generator;
- Road paving of Landfill Gas Plant;
- Flares and cooling towers installation;
- Rebar, formwork and concreting for the substructure of infrastructure buildings (EPD building, GVL building and laboratory);
- Construction of X12 channel and X9B channel;
- Installation of ammonia stripping plant, equalization tank, sequencing batch reactor tank and treated effluent tank at LTP area;

- Backfilling works around the raft foundation of maintenance building;
- Liner installation at Cell 1X and Cell 2X; and
- Construction of pits and ducting for underground utilities in Area X1 and X2.

The implementation schedule of the mitigation measures recommended in the Updated EM&A Manual is presented in *Annex B*.

#### 1.6 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects are presented in *Table 1.3*. The EM&A requirements remained unchanged during the reporting period.

## Table 1.3Summary of Status for the Environmental Aspects under the Updated EM&AManual

Parameters	Status
Air Quality	
Baseline Monitoring	The results of baseline air quality monitoring were reported in <i>Baseline Monitoring Report</i> and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going
Noise	
Baseline Monitoring	The results of baseline noise monitoring were reported in <i>Baseline Monitoring Report</i> and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going
Surface Water Quality	
Baseline Monitoring	The results of baseline surface water quality monitoring were reported in <i>Baseline Monitoring Report</i> and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going
Waste Management	
Waste Monitoring	On-going
Landscape and Visual	
Baseline Monitoring	The results of baseline landscape and visual monitoring were reported in <i>Baseline Monitoring Report</i> and submitted to EPD under EP Condition 3.3
Construction Phase Audit	On-going
Site Environmental Audit	
Regular Site Inspection	On-going
Complaint Hotline and Email Channel	On-going
Environmental Log Book	On-going

Taking into account the construction works, impact monitoring of air quality, noise, surface water quality and waste management were carried out in the reporting period. The monitoring schedule of air quality, noise and surface water quality monitoring are provided in *Annex C*.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the required environmental mitigation measures recommended in the approved

EIA Report and relevant EP submissions. To promote the environmental awareness and enhance the environmental performance of the contractors, environmental trainings and regular environmental management meetings were conducted during the reporting period, which are summarised as below:

- Twelve environmental management meetings were held with the Contractor, ER, ET, IEC and EPD on 17 January, 14 February, 14 March, 11 April, 9 May, 13 June, 11 July, 21 August, 18 September, 16 October, 13 November and 19 December 2019; and
- Environmental toolbox trainings on the following topics were provided by the Contractor to the workers:
  - Dark Smoke on 11 January 2019;
  - Air Pollution Control (NRMM) (Emission) Regulation on 25 January 2019;
  - Illegal Dumping on 13 February 2019;
  - Noise Control Ordinance on 21 February 2019;
  - Waste Water Management on 11 March 2019;
  - Vehicle Maintenance Practices on 26 March 2019;
  - Mosquito Control on 10 April 2019;
  - Recycling Measures on 24 April 2019;
  - Chemical Waste Handling on 15 May 2019;
  - Quality Powered Mechanical Equipment on 28 May 2019;
  - Trip Ticket System on 12 June 2019;
  - Green Procurement on 24 June 2019;
  - Construction Dust on 12 July 2019;
  - Air Pollution Control (Non-road Mobile Machinery) (Emission) Regulation on 19 July 2019;
  - VOC and Smog on 12 August 2019;
  - Illegal Dumping on 26 August 2019;
  - Mosquito Nuisance on 11 September 2019;
  - Persistent Organic Pollutants on 23 September 2019;
  - Tree Protection on 15 October 2019;
  - Renewable Energy on 31 October 2019;

- Waste Reduction in Construction Industry on 7 November 2019;
- Good Practice of Wastewater Management in Construction Sites on 26 November 2019;
- Chemical Waste Handling on 10 December 2019; and
- Vehicle Maintenance Practices on 16 December 2019.

# 1.7 STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE ENVIRONMENTAL PERMIT

The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the EP and implementation status of the recommended mitigation measures are presented in *Table 1.4*.

# Table 1.4Status of Submissions required under the EP and Implementation Status of<br/>the recommended Mitigation Measures

EP Condition	Submission / Implementation Status	Status
2.3	Management Organisation of Main Construction Companies	Submitted and accepted by EPD.
2.4	Setting up of Community Liaison Group	Community Liaison Group was set up.
2.5	Submission of Detailed Landfill Gas Hazard Assessment Report	Submitted, and accepted by EPD on 10 January 2019.
2.6	Submission of Restoration and Ecological Enhancement Plan	Submitted to EPD on 28 June 2019.
2.7	Setting up of Trial Nursery	Trial Nursery works was commenced on 28 August 2019.
2.8	Advance Screen Planting	Advance Screen Planting works were completed on 28 June 2019.
2.9	Provision of Multi-layer Composite Liner System	Under implementation.

#### 1.8 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS

The environmental licenses and permits (including EP, *Water Pollution Control Ordinance* (WPCO) discharge license, registration as a chemical waste producer, and construction noise permit) that are valid in the reporting period are presented in *Table 1.5*. No non-compliance with environmental statutory requirements was identified.

#### Table 1.5Status of Statutory Environmental Requirements

Description	Ref No.	Status
Environmental Permit	EP-308/2008	Granted on 5 August 2008
Variation of Environmental Permit	EP-308/2008/A	Granted on 6 January 2012
	EP-308/2008/B	Granted on 20 January 2017
Further Environmental Permit	FEP-01/308/2008/B	Granted on 16 May 2018

Description	Ref No.	Status
Water Discharge License under WPCO (Permit Holder: Chun Wo)	Licence No.: WT00033525- 2019	Validity from 27 March 2019 to 31 March 2024
Billing Account for Disposal of Construction Waste	Chit Account Number: 5001692	Approved on 28 December 2005
Registration as a Chemical Waste Producer (Permit Holder: Chun Wo)	5213-839-C3507-10	Issued on 23 August 2018
Registration as a Chemical Waste Producer (Permit Holder: REC)	5518-839-R2289-06	Issued on 24 October 2019
Construction Noise Permit (Permit Holder: Chun Wo)	GW-RE1001-19	Validity from 16 December 2019 to 10 June 2020
	GW-RE0695-19	Validity from 9 September 2019 to 3 March 2020 (cancelled with effect from 16 December 2019 at 07:00 hrs)
	GW-RE0404-19	Validity from 28 May 2019 to 22 November 2019 (cancelled with effect from 9 September 2019 at 07:00 hrs)
	GW-RE0259-19	Validity from 15 April 2019 to 8 October 2019 (cancelled with effect from 28 May 2019 at 07:00 hrs)
	GW-RE0002-19	Validity from 8 January 2019 to 1 July 2019 (cancelled with effect from 15 April 2019 at 07:00 hrs)
Construction Noise Permit (Permit Holder: REC)	GW-RE0831-19	Validity from 17 October 2019 to 30 December 2019

#### 2 EM&A RESULTS

The EM&A programme for the Project required environmental monitoring for air quality, noise and surface water quality as well as environmental site inspections for air quality, noise, surface water quality, waste management, and landscape and visual impacts. The EM&A requirements and related findings for each component are summarised in the following sections.

#### 2.1 AIR QUALITY MONITORING

#### 2.1.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact air quality monitoring (dust, in term of Total Suspended Particulates (TSP)) was carried out at the two designated monitoring locations (i.e. DM1 and DM2) at a 6-day interval. It is proposed and agreed by IEC and EPD that the two existing TSP monitoring stations (i.e. TKO-A1 and TKO-A2a) currently operating by the Civil Engineering and Development Department (CEDD) can be used to monitor the 24-hour TSP impact associated with the SENTX construction. The dust monitoring results were obtained from CEDD on regular basis.


The Action and Limit Levels of the air quality monitoring is provided in *Table* 2.1 below.

#### Table 2.1Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level	Limit Level
DM-1 – Site Egress of TKO Area 137 Fill Bank	204 µg m- <sup>3</sup>	260 μg m- <sup>3</sup>
DM-2A -Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank	193 μg m- <sup>3</sup>	260 μg m- <sup>3</sup>

High volume air samplers (HVSs) in compliance with the specifications listed under Section 3.2.2 of the updated EM&A Manual were used to measure 24hour TSP levels at the CEDD dust monitoring stations. The HVSs were calibrated upon installation and thereafter at bi-monthly intervals to check the validity and accuracy of the results.

The equipment used in the impact air quality monitoring programme and monitoring locations are summarised in *Table 2.2* and illustrated in *Figure 2.1* respectively.



#### Table 2.2Dust Monitoring Details

Monitoring Station	Location	Parameter	Frequency and Duration	Equipment
DM1	Site Egress of TKO Area 137 Fill Bank	24-hour TSP	Once every 6 days during the	HVS Greasby 105 (S/N: 9795 (ET/EA/003/18))
DM2	Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank		construction phase of the Project	HVS Andersen G1051 (S/N: 1176 (ET/EA/003/05))

#### 2.1.2 Monitoring Schedule for the Reporting Period

The schedule for air quality monitoring during the reporting period is provided in *Annex C*.

The 24-hour TSP monitoring results are summarised in *Table 2.3*. The detailed monitoring results and the graphical presentation of the 24-hour TSP monitoring results at each monitoring location are provided in *Annex D1*.

#### Table 2.3Summary of 24-hour TSP Monitoring Results in the Reporting Period

Month	Monitoring	24-hr TSP Concer	ntration (µg m-3)	Action Level	Limit Level
	Station	Average	Range	(µg/m³)	(µg/m³)
January 2019	DM-1	110	79 - 146	204	260
	DM-2	113	84 - 161	193	260
February 2019	DM-1	111	83 - 134	204	260
	DM-2	116	82 - 160	193	260
March 2019	DM-1	88	67 – 107	204	260
	DM-2	95	68 - 113	193	260
April 2019	DM-1	89	76 - 100	204	260
	DM-2	77	70 - 91	193	260
May 2019	DM-1	92	73 - 105	204	260
	DM-2	84	68-103	193	260
June 2019	DM-1	82	63 - 109	204	260
	DM-2	88	64 - 123	193	260
July 2019	DM-1	88	74 - 112	204	260
	DM-2	93	82 - 111	193	260
August 2019	DM-1	71	55 - 85	204	260
	DM-2	72	49 - 95	193	260
September 2019	DM-1	103	67 - 134	204	260
	DM-2	108	79 - 146	193	260
October 2019	DM-1	91	80 - 102	204	260
	DM-2	90	87 - 97	193	260
November 2019	DM-1	95	84 - 106	204	260
	DM-2	100	88 - 106	193	260
December 2019	DM-1	108	92 - 116	204	260
	DM-2	93	80 - 102	193	260

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

<sup>2.1.3</sup> *Results and Observations* 

The major dust sources in the reporting period included fugitive dust emission from exposed area in SENTX, as well as nearby operations of the existing SENT landfill and the TKO Area 137 Fill Bank.

All the 24-hour TSP results measured at the two monitoring stations were below the Action and Limit Levels in the reporting period. No additional measure is thus required in accordance with the Event and Action Plan presented in *Annex D2*.

#### 2.1.4 Meteorological Data

Meteorological data obtained from the on-site meteorological monitoring station at the existing SENT landfill (see *Figure 2.1*) were used for the dust monitoring and are shown in *Annex D3*. The meteorological station will be moved to a new location at SENTX infrastructure area as per the updated EM&A Manual after the construction of the new infrastructure area is completed. For the purpose of this EM&A programme, it is considered that meteorological data obtained at the existing SENT landfill meteorological monitoring station are representative of the Project area and could be used for the interpretation of the construction phase dust monitoring results.

#### 2.2 NOISE MONITORING

#### 2.2.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact noise monitoring was conducted weekly at the monitoring location (i.e. NM1) to obtain one set of 30 minutes measurement between 07:00 and 19:00 hours on normal weekdays.

The Action and Limit Levels for construction noise of the Project are provided in *Table 2.4* below.

Action Level <sup>(a)</sup>	Limit Level <sup>(b)</sup>	
When one documented complaint is received from any one of the noise sensitive receivers (NSRs)	75 dB(A) at NSRs	
or		
75 dB(A) recorded at the monitoring station		
	When one documented complaint is received from any one of the noise sensitive receivers (NSRs) or 75 dB(A) recorded at the	

#### Table 2.4Action and Limit Levels for Construction Noise

(a) 75dB(A) along and at about 100m from the SENTX site boundary was set as the Action Level.

(b) Limits specified in the GW-TM and IND-TM for construction and operational noise, respectively.

Noise monitoring was performed by ALS Technichem (HK) Pty Ltd (HOKLAS Registration No. 066) using a sound level meter placed at the

designated monitoring station NM1 (see *Figure 2.1*) in accordance with the requirements stipulated in the updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.5*.

#### Table 2.5Noise Monitoring Details

Monitoring Station <sup>(1)</sup>	Location	Parameter	Frequency and Duration	Equipment
NM1	SENTX Site	Leq (30 min)	Once per week for 30	
	Boundary	measurement	mins during the	B&K 2238 (S/N: 228576)
	(North)	between 07:00	construction period	(S/N: 2285722) (S/N:
		and 19:00 hours on normal	of the Project	2285690)
		weekdays		B&K 2250 (S/N: 301233
		(Monday to		
		Saturday)		Acoustic Calibrator:
				Quest QC-20 (S/N:
				QO9090006)
				3M AC-300 (S/N:
				AC300006213) (S/N:
				AC300005555)
				Rion NC-75 (S/N:
				34680623)
				Rion NC-74 (S/N:
				34657231) (S/N:
				34246492)

#### 2.2.2 Monitoring Schedule for the Reporting Period

The schedule for noise monitoring during the reporting period is provided in *Annex C*.

#### 2.2.3 *Results and Observations*

A total of 52 impact noise monitoring events were scheduled during the reporting period. However, monitoring was not conducted on 3 March, 8 and 23 May, 1 and 29 August and 5 December 2019 due to adverse weather condition. The noise monitoring results are summarised in *Table 2.6* and graphically presented in *Annex E1*.

#### Table 2.6Summary of Construction Noise Monitoring Results in the Reporting Period

Month	Monitoring	Measured Noise Level Leq (30 min), dB(A)				
	Station	Average	Range	Action and Limit Level		
January 2019	NM1	52.0	48.9 - 53.6	75		
February 2019	NM1	51.0	48.0 - 52.5	75		
March 2019	NM1	52.2	51.1 - 53.1	75		
April 2019	NM1	52.1	50.4 - 53.8	75		
May 2019	NM1	52.8	51.6 - 54.6	75		
June 2019	NM1	54.4	53.2 - 55.4	75		
July 2019	NM1	54.0	52.0 - 56.1	75		

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Month	Monitoring	Measured Noise Level L <sub>eq (30 min)</sub> , dB(A)				
	Station	Average	Range	Action and Limit Level		
August 2019	NM1	55.3	51.8 - 59.7	75		
September 2019	NM1	52.6	51.0 - 54.8	75		
October 2019	NM1	53.1	50.8 - 55.1	75		
November 2019	NM1	54.0	52.1 - 57.0	75		
December 2019	NM1	51.9	51.6 - 52.3	75		

Major noise sources identified during the noise monitoring included noise from operations of the existing SENT landfill and the TKO Area 137 Fill Bank, aircrafts and insects.

No exceedance of the Action and Limit Levels for construction noise monitoring was recorded in the reporting period. No further mitigation measure was required in accordance with the Event and Action Plan presented in *Annex E2*.

#### 2.3 SURFACE WATER QUALITY MONITORING

#### 2.3.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact surface water quality monitoring were carried out at the three designated surface water discharge points (i.e. DP3, DP4 and DP6) weekly to ensure that the SENTX will not cause adverse water quality impact. Temporary relocation of surface water discharge point DP4 to DP4 (Future, temporary) as an interim arrangement due to site constraints and construction sequence was approved by EPD on 14 May 2019. Impact surface water quality monitoring was carried out at DP4 (Future, temporary) (i.e. DP4T) from the monitoring event on 16 May 2019. In addition, suspension of impact surface water quality monitoring at DP3 was approved under the Baseline Monitoring Report by EPD on 24 July 2019 until the actual commencement of construction works affecting DP3 in 2021.

Dissolved Oxygen (DO) and pH value were measured *in situ* whereas the level of suspended solids (SS) were determined by ALS Technichem (HK) Pty Ltd (HOKLAS Registration No. 066).

The Action and Limit Levels of the surface water quality impact monitoring are provided in *Table 2.7*.

Parameters	Act	ion Level	Lir	nit Level
	DP3	DP4 & DP6	DP3	DP4 & DP6
DO	< 5.13 mg/L	< 5.80 mg/L	< 4.35 mg/L	< 5.42 mg/L
SS	> 209.3 mg/L	> 11.7 mg/L	> 217.0 mg/L	> 12.7 mg/L
pН	> 8.88	> 8.39	> 9.28	> 8.40

#### Table 2.7Action and Limit Levels for Surface Water Quality

The locations of the monitoring stations for the Project are shown in *Figure 2.1*. All in-situ monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the surface water quality monitoring programme. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. Details of the equipment used in the impact surface water quality monitoring works are provided in *Table 2.8.* 

Monitoring Station	Location	Frequency	Parameter	Equipment
DP3	Surface water discharge point DP3	Weekly	•pH	YSI Professional Plus (S/N: HK1923829)
	I		•DO	(S/N: JC024046)
			•SS	
DP4 (Future,	Surface water discharge			YSI Professional DSS
temporary)	point DP4			(S/N: 15H102620) (S/N
	-			17B102764) (S/N:
				15H103928)
DP6	Surface water discharge	•		
	point DP6			pH Meter AZ8685 (S/N
	•			1118396)

#### Table 2.8 Impact Surface Water Quality Monitoring Details

(a) DP4 was temporary relocated to DP4 (Future, temporary) (i.e. DP4T) as an interim discharge point from the monitoring event on 16 May 2019.

(b) Impact surface water quality monitoring at DP3 was suspended from the monitoring event on 25 July 2019 until the actual commencement of construction works affecting DP3 in 2021.

#### 2.3.2 Monitoring Schedule for the Reporting Period

The schedule for surface water quality monitoring during the reporting period is provided in Annex C.

#### 2.3.3 **Results and Observations**

A total of 52 monitoring events for impact surface water quality monitoring were scheduled at all designated monitoring stations during the reporting period. However, sampling could not be carried out on the following monitoring events due to insufficient flow:

- January 2019 at all monitoring stations;
- February 2019 at all monitoring stations;
- 8 March 2019 at DP6, 13 March 2019 at DP4 and DP6 and 22 and 28 March 2019 at all monitoring locations;
- April 2019 at all monitoring stations;
- 8 and 16 May 2019 at all monitoring locations;

- 14, 20 and 27 June 2019 at DP6;
- 4 July 2019 at DP6, 12 July 2019 at DP4 (Future, temporary) and DP6 and 18 July 2019 at DP6;
- 8 and 15 August 2019 at DP4 (Future, temporary);
- 5 and 26 September 2019 at DP6 and 19 September 2019 at all monitoring stations;
- 3 October 2019 at DP6 and on 24 and 31 October 2019;
- November 2019 at all monitoring stations; and
- December 2019 at all monitoring stations.

Monitoring was cancelled on 1 and 29 August 2019 due to adverse weather condition. Impact water quality monitoring results and graphical presentations are provided in *Annex F1*.

Exceedances of the Action and Limit Levels were recorded for impact surface water quality monitoring in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex F2* were undertaken. Investigations on the Action and Limit Levels exceedances were conducted and summarised in *Table 2.9* below. Investigation reports of the exceedances are presented in *Annex F3*.

Date	Monitoring Location	Parameter	Type of Exceedance	Remarks
8 March 2019	DP3	pН	Limit Level	Non Project-related
8 March 2019	DP3	SS	Limit Level	Non Project-related
8 March 2019	DP4	SS	Limit Level	Non Project-related
8 May 2019	DP6	pН	Limit Level	Non Project-related
8 May 2019	DP6	SS	Limit Level	Non Project-related
23 May 2019	DP3	pН	Limit Level	Non Project-related
23 May 2019	DP3	SS	Limit Level	Non Project-related
23 May 2019	DP4 (Future, temporary)	pН	Limit Level	Project-related
23 May 2019	DP4 (Future, temporary)	SS	Limit Level	Project-related
23 May 2019	DP6	pН	Limit Level	Non Project-related
23 May 2019	DP6	SS	Limit Level	Project-related
30 May 2019	DP4 (Future, temporary)	pН	Limit Level	Non Project-related
30 May 2019	DP4 (Future, temporary)	SS	Limit Level	Non Project-related
30 May 2019	DP6	pН	Limit Level	Non Project-related
30 May 2019	DP6	SS	Limit Level	Non Project-related
6 June 2019	DP4 (Future, temporary)	DO	Limit Level	Non Project-related
6 June 2019	DP4 (Future, temporary)	SS	Limit Level	Non Project-related
6 June 2019	DP6	SS	Limit Level	Non Project-related
14 June 2019	DP4 (Future, temporary)	SS	Limit Level	Non Project-related
20 June 2019	DP4 (Future, temporary)	pН	Limit Level	Non Project-related
20 June 2019	DP4 (Future, temporary)	SS	Limit Level	Non Project-related
27 June 2019	DP4 (Future, temporary)	DO	Limit Level	Non Project-related
27 June 2019	DP4 (Future, temporary)	pН	Limit Level	Non Project-related
27 June 2019	DP4 (Future, temporary)	SS	Limit Level	Non Project-related
4 July 2019	DP4 (Future, temporary)	pН	Limit Level	Non Project-related
4 July 2019	DP4 (Future, temporary)	SS	Limit Level	Non Project-related
18 July 2019	DP4 (Future, temporary)	pН	Limit Level	Non Project-related
18 July 2019	DP4 (Future, temporary)	SS	Limit Level	Non Project-related
25 July 2019	DP4 (Future, temporary)	pН	Limit Level	Non Project-related
25 July 2019	DP4 (Future, temporary)	SS	Limit Level	Project-related
8 August 2019	DP6	SS	Limit Level	Non Project-related
22 August 2019	DP4 (Future, temporary)	pН	Limit Level	Non Project-related
22 August 2019	DP4 (Future, temporary)	SS	Limit Level	Non Project-related
5 September 2019	DP4 (Future, temporary)	pН	Limit Level	Non Project-related
5 September 2019	DP4 (Future, temporary)	SS	Limit Level	Non Project-related
12 September 2019	DP4 (Future, temporary)	pН	Limit Level	Non Project-related

# Table 2.9Details of Exceedances of Action and Limit Levels for the Impact Surface<br/>Water Quality Monitoring

Based on the investigation conducted for each of the monitoring event with potential Action and Limit Levels exceedances with the Contractor, the ER and the IEC, there is no evidence showing the exceedances were related to the Project, except the exceedances of pH and SS at DP4 (Future, temporary) and exceedance of SS at DP6 on 23 May 2019 and exceedance of SS at DP4 (Future, temporary) on 25 July 2019 which were found deemed to Project-related activities.

The Contractor shall implement all relevant mitigation measures for the construction works and maintain good site practice. The Contractor was reminded to control the surface water discharge from site to minimise the potential surface water impact in the coming rainy season. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

#### 2.4 LANDSCAPE AND VISUAL MONITORING

#### 2.4.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, the monthly landscape and visual audit was conducted on 17 January, 13 February, 21 March, 18 April, 23 May, 20 June, 22 July, 21 August, 27 September, 25 October, 26 November and 30 December 2019 to monitor the implementation of the landscape and visual mitigation measures during construction phase.

All relevant environmental mitigation measures listed in the approved EIA Report and the updated EM&A Manual and their implementation status are summarised in *Annex B*.

#### 2.4.2 *Results and Observations*

The Contractor has implemented environmental mitigation measures as stated in the approved EIA Report and the EM&A Manual.

Regarding the landscape and visual audit, the Contractor was reminded to maintain the advance screen planting works as soon as possible to ensure effective screening of views of project works from the High Junk Peak Trail. The Contractor has considered the mitigation measures during the design phase, including the preparation of the Construction Drawings and Detailed Landscape Design Drawings.

#### 2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor, IEC and ER to monitor the implementation of proper environmental pollution control and mitigation measures for air quality, noise, surface water quality and waste management under the Project. In the reporting period, 52 site inspections were carried out on the following dates:

- 3, 10, 17, 24 and 31 January 2019;
- 8, 14, 21 and 28 February 2019;
- 7, 14, 21 and 28 March 2019;
- 4, 11, 18 and 24 April 2019;
- 2, 9, 16, 23 and 30 May 2019;

- 6, 13, 20 and 27 June 2019;
- 5, 11, 18 and 25 July 2019;
- 1, 8, 15, 21 and 29 August 2019;
- 5, 12, 18 and 26 September 2019;
- 3, 10, 16, 24 and 31 October 2019;
- 7, 13, 21 and 28 November 2019; and
- 5, 12, 19, 24 and 31 December 2019.

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period. Key environmental deficiencies identified and the corresponding rectification actions are presented in *Table 2.10*.

Table 2.10Summary of Environmental Deficiencies Identified and Corresponding<br/>Additional Control Measures

Deficiencies	Rectifications Implemented	Proposed Additional Control Measures	
Surface Water			
Intercepting channels & drainage system	Reviewed drainage plan.	<ul> <li>Provision of additional drainage channels.</li> <li>Expedite the construction of permanent sediment trap and discharge culverts.</li> </ul>	
DP channels (design & regular silt removal)	<ul> <li>Carried out regular maintenance and cleaning of channels.</li> <li>DP4 channel: Area near the channel was paved with concrete and a bund was built.</li> <li>DP6 channel: Gravel piles on the channel were covered with concrete which serve as blocks for running water and to divide the channel into several sections. A pump was placed in the water zone in the upstream section to pump water to the Wetsep for treatment prior to the discharge to the last section before the weir plate.</li> <li>DP6: Pipes through the gravel piles between different channel sections were covered with geotextiles to block debris and silt.</li> </ul>	N.A.	
Stockpiles & exposed soil	• Installed silt fencing near surface water channel along DP6 channel.	<ul><li>Improve soil covering.</li><li>Compaction and cover for stockpiles and soil slopes.</li></ul>	

Deficiencies	Rectifications Implemented	Proposed Additional Control Measures
Wetsep (treatment	<ul> <li>Reviewed Wetsep capacity.</li> </ul>	<ul> <li>Install additional Wetsep.</li> </ul>
capacity & number)	<ul> <li>Chemicals dosage of the Wetsep was increased to enhance the efficiency.</li> </ul>	
Backflow / ponding during heavy rainfall	• Raised with EPD (LDG) and CEDD.	N.A.

#### 2.6 WASTE MANAGEMENT STATUS

The Contractor has registered as a chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

As informed by the Contractor, waste generated during this reporting period include mainly inert C&D materials. Reference has been made to the waste flow table prepared by the Contractor. The quantities of different types of wastes and imported fill materials are summarised in *Table 2.11*.

#### Table 2.11Quantities of Different Waste Disposed and Imported Fill Materials

Month/ Year	Inert C&D Materials (a) (in '000m <sup>3</sup> )	Importe (in '000k Rock		Inert Construction Waste Re- used (in '000m <sup>3</sup> )	Non-inert Construction Waste <sup>(b)</sup> (in '000m <sup>3</sup> )	Recyclable Materials <sup>(c)</sup> (in '000kg)	Chemical Wastes (in ′000kg)
January 2019	0.061	0	0	0	0	0	0
February 2019	0.008	0	0	0	0.005	0	0
March 2019	0.032	1482.09	0	0	0.006	0	0
April 2019	0.251	0	2194.24	0	0.023	0	0
May 2019	0.015	0	3897.15	0	0.019	0	0
June 2019	0.034	0	689.72	0	0.020	0	0
July 19	0.028	0	6889.13	0	0.049	0	0
August 19	0.014	0	17110.67	0	0.051	0	0
September 19	0.007	0	12560.05	0	0.048	0	0.09
October 19	0.064	0	10567.52	0	0.087	0	0
November 19	0.410	0	17130.00	0	0.077	0	0
December 19	0	0	4954.21	0	0.065	0	0

Notes:

(a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill. Density assumption: 1.6 (t/m<sup>3</sup>) for public fill

(b) Non-inert construction wastes include general refuse disposed at landfill. Density assumption: 0.9 (t/m<sup>3</sup>) for general refuse.

(c) Recyclable materials include metals, paper, cardboard, plastics and others.

#### 2.7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in *Annex B*. The necessary mitigation measures were implemented properly for the Project.

## 2.8 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

The 24-hour TSP monitoring results and construction noise monitoring results complied with the Action and Limit Levels in the reporting period. 2 exceedances of the Limit Level for DO, 15 exceedances of the Limit Level for pH and 19 exceedances of the Limit Level for Suspended Solids (SS) were recorded for surface water quality impact monitoring in the reporting period. The exceedances were investigated and considered non Project-related, except the pH and SS exceedances at DP4 (Future, temporary) and SS exceedance at DP6 on 23 May 2019 and SS exceedance at DP4 (Future, temporary) on 25 July 2019 which were found deemed to Project-related activities.

Cumulative statistics on exceedances is provided in Annex G1.

#### SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

2.9

There were no notification of summons or prosecution recorded in the reporting period.

One environmental complaint related to dust nuisance was received during the reporting period. Investigation on the environmental complaint was conducted in accordance with the complaint handling process as stated in the Updated EM&A Manual. The implementation of the relevant mitigation measures recommended in the updated EM&A Manual by the Contractor might suggest that the dust nuisance was deemed to activities that are not related to the Project. Investigation report of the complaint is presented in *Annex G2*.

Statistics on complaints, notifications of summons and successful prosecutions are summarised in *Annex G1*.

#### CONCLUSION AND RECOMMENDATION

This Annual EM&A Review Report presents the findings of the EM&A activities undertaken during the period from 2 January to 31 December 2019 in accordance with the updated EM&A Manual and the requirements of the Environmental Permit (*EP-308/2008/B*).

Air quality (24-hour TSP), noise and water quality (DO, pH and SS) monitoring were carried out in the reporting period. Results for air quality monitoring (24-hour TSP) complied with the Action and Limit Levels in the reporting period. No Action and Limit Levels exceedances were recorded for construction noise monitoring. 2 exceedances of the Limit Level for DO, 15 exceedances of the Limit Level for pH and 19 exceedances of the Limit Level for Suspended Solids (SS) were recorded for surface water quality impact monitoring in the reporting period. The exceedances were considered non Project-related upon further investigations, except the pH and SS exceedances at DP4 (Future, temporary) and SS exceedance at DP6 on 23 May 2019 and SS exceedance at DP4 (Future, temporary) on 25 July 2019 which were found deemed to Project-related activities.

Fifty-two environmental site inspections were carried out during the reporting period. Environmental deficiencies were identified during the site inspection and the Contractor has proposed additional control measures to rectify the deficiencies.

There were no notification of summons or prosecution recorded in the reporting period. One environmental complaint related to dust nuisance was received during the reporting period. Investigation on the environmental complaint was conducted in accordance with the complaint handling process as stated in the Updated EM&A Manual.


It is noted that most environmental pollution control and mitigation measures were properly implemented and the construction activities of the Project did not introduce any adverse impact to the sensitive receivers in the reporting period. Yet, some environmental deficiencies were identified during the reporting period and additional control measures have been proposed by the Contractor to rectify the corresponding deficiencies. The monitoring programme has been reviewed and was considered as adequate to cater for the nature of works in progress. Change to the monitoring programme was thus not recommended at this stage. The monitoring programme will be evaluated as appropriate in the next reporting period. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

3

Annex A

### Work Programme

<b># W</b>	/BS Path Activity Activity Name	Dur Start Finish Total Predecessor Details Successor Details Float	2018 2021 2023 2023 2023 2023 2023 2023 2023
336 337		Float	Q2 Q3 Q4 Q1 Q2 Q3
338 339			
340 341 342			
342 343 344 345			
345 346 347			
348 349			
350 351			
352 353	SA2.5 Construction (Initial Works) SA2.5.02 Advance Works & Site Establishment SA2.5.02.01 Site Establishment & Mobilization	1153       12-Apr-18       07-Jun-21       705         1148       12-Apr-18       02-Jun-21       35         222       42-Apr-14       40-Mar 40       200	
355 355 356	SA2.3.02.01         Site Establishment & Mobilization           5.02.01         52-1000         Site Mobilization for Parts X1 & X2           5.02.01         52-1100         Site Mobilization for Parts X3, X4 & X5	333         12-Apr-18         10-Mar-19         820         Control           30         31-Dec-18         29-Jan-19         820         11-1100: FS, 11-1200: FS         52-1300: FS, M 3. 1: FS, M 3. 2: FS           30         12-Apr-18         11-May-18         1083         11-1300: FS, 11-1400: FS, 11-1500: FS         52-1300: FS, M 3. 1: FF	
357 358	5.02.0152-1200Temporary Office for Employer / ER / IC5.02.0152-1300Hoarding and Fencing Works	60         10-Oct-18         08-Dec-18         0         23-1300: FS         11-1700: SS, M 3. 1: FS           40         30-Jan-19         10-Mar-19         820         52-1000: FS, 52-1100: FS         32-1500: FS, M10. 1: FS -26, M10. 2: F	FS -13, M10. 3: FS
359 360	SA2.5.02.02     Site Survey & Investigation Works for Parts X1 & X2       5.02.02     52-1400     Condition Survey	50         31-Dec-18         18-Feb-19         840         11-1100: FS, 11-1200: FS         52-1600: FS	
361 362	5.02.02     52-1500     Topographic Survey       5.02.02     52-1600     Site inspection, Review of Condition Survey Report	20         31-Dec-18         19-Jan-19         845         11-1100: FS, 11-1200: FS         52-1600: FS           25         25-Jan-19         18-Feb-19         840         52-1500: FS, 52-1400: FS         32-1500: FS	
363 364 365	SA2.5.02.03       Site Survey & Investigation Works for Parts X3, X4 & X5         5.02.03       52-1700       Condition Survey         5.02.03       52-1800       Topographic Survey	50         12-Apr-18         31-May-18         1103         Image: Constraint of the state of the stat	
366 367	5.02.03       52-1900       Site inspection, Review of Condition Survey Report         SA2.5.02.04       Environmental Monitoring	25       07-May-18       31-May-18       1103       52-1700: FS, 52-1800: FS       32-1500: FS         975       02-Oct-18       02-Jun-21       35       4	
368 369	5.02.04       52-2000       Installation of Monitoring Stations & Wells (GP & GW)         5.02.04       52-2100       Installation of Monitoring Stations & Wells (GP & GW) on Buttress Wall         5.02.04       52-2200       Conduct Baseline Monitoring for Construction (one month)	120         02-Oct-18         29-Jan-19         0         23-1600: FS         52-2200: SS 60           120         02-Oct-18         29-Jan-19         0         23-1600: FS         52-2200: SS 60           30         01-Dec-18         30-Dec-18         0         52-2200: SS 60, 52-2100: SS 60         11-1100: FS	
370	5.02.04       52-2200       Conduct Baseline Monitoring for Operation (one year)         SA2.5.03       Civil Engineering Works	30       01-Dec-18       30-Dec-18       0       52-2000: SS 60, 52-2100: SS 60       11-1100: FS         365       03-Jun-20       02-Jun-21       35       32-1500: FS -400, 53-4500: FS       12-1400: FS         748       13-Jan-19       29-Jan-21       834       64       14-1400: FS	
373 374	SA2.5.03.0         Buttress Wall           5.03.0         53-1000         Section adj. SENT	475         02-Mar-19         18-Jun-20         83         6           300         13-Apr-19         06-Feb-20         96         11-1300: FS, 23-2500: FS, 53-3000: FS, 31-1200: FS, 53-1100: FS, 53-1300: FS, 53-3100: FS, 53-3100: FS, 53-1300: FS, 53-3100: FS, 53-1300: FS, 53-1300: FS, 53-3100: FS, 53-1300: FS, 5	FS, M 3. 5: FS -150, M 3.
375 376	5.03.0         53-1100         Diversion of SENT Landfill Gas Pipe           5.03.0         53-1200         Section at Cell 4	45         07-Feb-20         22-Mar-20         96         23-2500: FS, 53-1000: FS         53-1300: FS, 54-4000: FS, M 3. 3: FS           400         02-Mar-19         04-Apr-20         83         11-1300: FS, 23-2500: FS, 53-3000: FS, 11-1400: FS         53-1300: FS, 53-3100: FS, M 3. 7: FS, M 3.	
377	5.03.0 53-1300 Install Landfill Gas Pipe on Buttress Wall	75         05-Apr-20         18-Jun-20         83         41-1500: FS, 53-1100: FS, 53-1200: FS, 53-1000: FS         54-4000: FS	
378 379	SA2.5.03.1         Landfill Cell 1           5.03.1         53-1400         Earth bund (Eastern)	503         13-Jan-19         29-May-20         214         90         90         04-Aug-19         01-Nov-19         9         11-1100: FS, 23-2500: FS, 53-4200: FS, 53-2800: FS         53-2000: FS, 53-2300: FS, 53-3400: FS           63-1100: FS, 63-1200: FS, 63-1200: FS, 63-1300: FS         9         11-1100: FS, 23-2500: FS, 53-4200: FS, 53-2800: FS         53-2000: FS, 53-2300: FS, 53-3400: FS	
380	5.03.1 53-1500 Earth bund (Southern)	90         26-Apr-19         24-Jul-19         314         11-1100: FS, 23-2500: FS, 53-2800: FS         53-2000: FS, 53-2200: FS, 53-2300: FS           53-3700: FS, 53-3800: FS         53-3700: FS, 53-3800: FS         53-3700: FS, 53-3800: FS	
381 382	5.03.1         53-1600         Earth bund (Western)           5.03.1         53-1700         Intercell bund (Cell 1/2)	90       13-Jan-19       12-Apr-19       417       11-1100: FS, 23-2500: FS       53-1900: FS, 53-2000: FS, 53-2200: FS         75       13-Jan-19       28-Mar-19       432       11-1100: FS, 23-2500: FS       53-2000: FS	FS, 53-3800: FS
383	5.03.1         53-1900         Pump Station (PS#1X)	90         13-Jan-19         12-Apr-19         217         11-1100: FS, 23-2500: FS, 31-1300: FS         53-1900: FS, 63-1100: FS, 63-1200: FS           45         13-Apr-19         27-May-19         507         53-1800: FS, 53-1600: FS         53-2100: FS, 53-2200: FS	
385	5.03.1         53-2000         Lining Works	135         02-Nov-19*         15-Mar-20         214         41-1500: FS, 53-1400: FS, 53-1500: FS, 53-1600: FS, 53-2100: FS, 53-2100: FS         53-2100: FS	
386 387	5.03.1     53-2100     Protective Stone Laying & Leachate Collection Pipe       5.03.1     53-2200     Install Leachate Force Main	75         16-Mar-20         29-May-20         214         53-2000: FS, 41-1500: FS, 53-1900: FS         32-1500: FS, 54-2800: FS, M 4. 3: FS           75         25-Jul-19         07-Oct-19         449         53-1500: FS, 53-1600: FS, 41-1500: FS, 53-1900: FS         54-2800: FS	
388 389	5.03.1       53-2300       Install Landfill Gas Pipe on earth bund         5.03.1       53-2400       Leachate Pipe Connection (Cell 1 to LTP)	55         02-Nov-19         26-Dec-19         258         41-1500: FS, 53-1400: FS, 53-1500: FS         54-4000: FS           30         09-Mar-20         07-Apr-20         266         23-2500: FS, 54-1000: SS         54-2800: FS	
390 391	SA2.5.03.4 Landfill Cell 4         5.03.4       53-2500       Provide Temporary Leachate Pipe on Cell 4 Area         SA2.5.03.5       Drainage - Surface Run-Off	30         09-Jul-20         07-Aug-20         144         23-2500: FS, 63-2600: SS -90         54-2800: FS, M 3. 3: FS           740         16-Jan-19         24-Jan-21         839         54-2800: FS, M 3. 3: FS	
393 394	5.03.5         53-2600         Construct Cut-Off Channel 12A           5.03.5         53-2700         Connect Cut-Off Channel 12A to DP6	60         16-Jan-19         16-Mar-19         9         11-1100: FS, 23-2800: FS         53-2700: FS           20         17-Mar-19         05-Apr-19         9         53-2600: FS, 31-1400: FS, 23-1900: FS         53-2800: FS	
395 396	5.03.5       53-2800       Diversion from Existing Trapezoidal Channel into Channel 12A         5.03.5       53-2900       Removal of Existing Trapezoidal Channel along Eastern Bund	20         06-Apr-19         25-Apr-19         9         53-2700: FS         53-1400: FS, 53-1500: FS, 53-2900: FS           30         26-Apr-19         25-May-19         9         53-2800: FS         53-4200: FS	FS, 63-100: FS,
397 398	5.03.5       53-2900       Reinoval of Existing Trapezoldal Channel along Eastern Bund         5.03.5       53-3000       Cut-Off Channel C4 Diversion to Cut-Off Channel 17-2         5.03.5       53-3100       Cut-Off Channel X5 on Buttress Wall, Cell 4, Cell 3	30         26-Apr-19         23-Valy-19         9         33-2200. FS         53-4200. FS           45         16-Jan-19         01-Mar-19         83         11-1300: FS, 23-2800: FS         53-1000: FS, 53-1200: FS           90         05-Apr-20         03-Jul-20         289         53-1000: FS, 53-1200: FS         53-3200: FS	
399 400	5.03.553-3200Temporary Diversion Cut-Off Channel X5 to 12A5.03.553-3300Culvert X5 (5m long) & Perm Connection of Cut-Off Channel X5	20       04-Jul-20       23-Jul-20       289       53-3100: FS, 23-1900: FS       53-3300: FS, M 3. 4: FS         30       26-Dec-20       24-Jan-21       134       53-4100: FF, 63-1900: FS, 53-3200: FS       32-1500: FS	
401 402	5.03.5       53-3400       Construct Perimeter Channel X6 on Eastern Bund & Southern Bund of Cell 1         5.03.5       53-3500       Construct Perimeter Channel X6 on Eastern Bund of Cell 2         5.03.5       53-3500       Construct Perimeter Channel X6 on Eastern Bund of Cell 2	50         02-Nov-19         21-Dec-19         249         53-1400: FS, 53-1500: FS         53-3500: FS           50         20-Feb-20         09-Apr-20         189         63-1000: FS, 53-3400: FS         53-3600: FS           50         20-bit 20         09-Apr-20         189         63-1000: FS, 53-3400: FS         53-3600: FS	
403	5.03.5       53-3600       Construct Perimeter Channel X6 Eastern Bund of Cell 3         5.03.5       53-3700       Culvert X6 (25m long) at Cell 1 Southern Bund         5.03.5       53 3800       Perimeter Channel (Y9R) at Cell 1 Southern Bund	50         09-Jun-20         28-Jul-20         129         63-1900: FS, 53-3500: FS         53-3900: FS           75         25-Jul-19         07-Oct-19         1314         53-1500: FS         53-3900: FS           45         25-Jul 49         07-Sop 19         1344         53-1500: FS         53-1500: FS	
405 406	5.03.5       53-3800       Perimeter Channel (X9B) at Cell 1 Southern & Western Bund         5.03.5       53-3900       Drop Inlet & Culvert (X9) - 21m long	45         25-Jul-19         07-Sep-19         1344         53-1500: FS, 53-1600: FS           180         29-Jul-20         24-Jan-21         129         11-1100: FS, 23-1900: FS, 53-3600: FS         53-4000: FF, 53-4100: FF, 53-6000: FS           2: FS         FS         25-3000: FS         25-3000: FS         25-3000: FF, 53-4100: FF, 53-6000: FS	FS, M 9. 1: FS -90, M 9.
407	5.03.5         53-4000         Sediment Trap (ST)           5.03.5         53-4100         Dual Culvert 74m long (connect to DP4)	180       29-Jul-20       24-Jan-21       129       11-1100: FS, 23-1900: FS, 11-1200: FS, 53-3900: FF       53-6000: FS, M 9. 3: FS -90, M 9. 4: FS         180       29-Jul-20       24-Jan-21       129       11-1100: FS, 11-1200: FS, 23-1900: FS, 53-3900: FF       53-3300: FF, 53-6000: FS, M 9. 1: FS -90, M 9. 1:	
409	5.03.5       53-4100       Dual Culvert 74m long (connect to DP4)         SA2.5.03.6       Drainage - Ground Water         5.03.6       53-4200       Construct Groundwater Collection Pipe along Cells X1 & X2 Eastern Bund	180       29-Jul-20       24-Jan-21       129       11-1100: FS, 11-1200: FS, 23-1900: FS, 53-3900: FF       53-3300: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, 53-4300: FS, 53	
410	5.03.6 53-4300 Construct Groundwater Collection Pipe along Cell X3 Eastern Bund	50         04-Aug-19         22-Sep-19         159         53-4200: FS         53-4200: FS	
412 413 414	5.03.6       53-4400       Construct Groundwater Collection Pipe along Intercell Bund X2/X3         5.03.6       53-4500       Construct Manhole MH-X1         SA2.5.03.7 Utilities - Distribution within New Infrastructure Area	50       23-Sep-19       11-Nov-19       209       53-4300: FS       53-4500: FS, 63-1200: FS         30       12-Nov-19       11-Dec-19       209       53-4400: FS       52-2300: FS, M 9. 5: FS         391       11-Aug-19       04-Sep-20       276       276       276	
415 416	5.03.753-4600Power Supply HV Works (Transformer & HV switchgear)5.03.753-4700Power Distribution, LV Power Supply Works	5       30-Jun-20       04-Jul-20       0       54-3000: FS       12-1200: FS         2       05-Jul-20       06-Jul-20       0       54-3100: FS, 12-1200: FS       12-1000: FS	
417 418	5.03.7     53-4800     Sewerage (Collection to LTP)       5.03.7     53-4900     Sewerage (Discharge to Site Boundary)	60         07-Jul-20         04-Sep-20         271         54-1000: FS, 54-3100: FS, 54-3300: FS, 54-4100: FS         12-1100: FS, 53-6100: FS           60         07-Jul-20         04-Sep-20         271         54-1000: FS, 54-4100: FS, 54-4600: FS         12-1100: FS, 53-6100: FS	
419 420	5.03.753-5000Lighting Provision5.03.753-5100Fire Services	30         07-Jul-20         05-Aug-20         6         54-100: FS, 54-4100: FS, 54-4600: FS         12-1100: FS, 32-2100: FS           115         12-Mar-20         04-Jul-20         2         53-6800: FS         12-1000: FS	
421 422	5.03.7         53-5200         Water Supply (Fresh & Salt)           5.03.7         53-5300         Telecom & Network	115       12-Mar-20       04-Jul-20       338       53-6600: FS, 53-6700: FS       12-1100: FS         45       11-Aug-19       24-Sep-19       622       53-6400: FS       12-1100: FS         45       22-lum 20       22-lum 20       53-6400: FS       54-6000 FS	
423 424 425	5.03.7       53-5400       Gas Network (LFG to LTP)         SA2.5.03.8 Utilities - Works Associated with Utilities Undertakers         SA2.5.03.8.U1       CLP	15       22-Jun-20       06-Jul-20       176       54-1000: FF       54-2800: FS         703       27-Feb-19       29-Jan-21       129       60-100       60-100       60-100         459       27-Feb-19       30-May-20       43       60-100       60-100       60-100       60-100	
426	5.03.8.U1 53-5500 Excavate Trench for CLP Cable	100         13-May-19         20-Aug-19         194         23-2900: FS         53-5800: FS, 54-1000: SS, 54-4100: SS         53-5800: FS, 54-1000: SS, 54-4100: SS         1: FS -60, M10. 2: FS -30, M10. 3: FS	
427 428	5.03.8.U1       53-5600       Backfill Trench after CLP Cable Laying         5.03.8.U1       53-5700       CLP Cable Laying (from CLP Substation to Site Boundary)         5.03.8.U1       53-5800       CLP Cable Laying (from Site Boundary to H)/ Switchroom)	30         01-May-20         30-May-20         43         53-5800: FS         54-1000: FF, 54-4100: FF, 54-4600: FF           200         27-Feb-19         14-Sep-19         229         32-2400: FS         54-3000: FS         54-3000: FS           60         02-Mar-20         30-Apr-20         0         53-5500: FS         53-5600: FS         53-5600: FS         53-5600: FS	
429	5.03.8.U1       53-5800       CLP Cable Laying (from Site Boundary to HV Switchroom)         5.03.8.U1       53-5900       CLP HV associated equipment installation	60       02-Mar-20       30-Apr-20       0       53-5500: FS, 54-2900: FS, 32-2400: FS, 53-5900: FF 15       53-5600: FS, 54-3000: FS         120       18-Dec-19       15-Apr-20       0       54-2900: FS, 32-2400: FS       53-5800: FF 15	
431 432	SA2.5.03.8.U2         DSD           5.03.8.U2         53-6000         Connection to Storm Drain System	147         05-Sep-20         29-Jan-21         129           5         25-Jan-21         29-Jan-21         129         53-4100: FS, 53-4000: FS, 53-3900: FS         32-1500: FS           5         05-Sep-20         00-Sep-20         271         53-4100: FS, 53-4000: FS         32-1500: FS	
433 434 435	5.03.8.U2     53-6100     Connection to Foul Drain System       SA2.5.03.8.U3     Telecom       5.03.8.U3     53-6200     Excavate Trench for PCCW	5         05-Sep-20         09-Sep-20         271         53-4800; FS, 53-4900; FS         32-1500; FS           100         13-May-19         20-Aug-19         327         53-6400; FS, 54-1000; SS, 54-4100; SS         53-6400; FS, 54-1000; SS, 54-4100; SS           60         13-May-19         11-Jul-19         307         23-2900; FS         53-6400; FS, 54-1000; SS, 54-4100; SS	
436	5.03.8.U3     53-6300     Backfill Trench after PCCW Cable Laying	10         11-Aug-19         20-Aug-19         327         53-6400: FS         54-1000: FF, 54-4100: FF, 54-4600: FF	
437 438 430	5.03.8.U3       53-6400       Laying Cables & Connection         SA2.5.03.8.U4       WSD         5.03.8.U4       53-6500       Install Watermain & Piping for Water Supplies	30         12-Jul-19         10-Aug-19         327         53-6200: FS         53-5300: FS, 53-6300: FS           304         13-May-19         11-Mar-20         338         53-600: FS, 53-6700: FS, 53-6800: FS	FS, 53-6900: FS
440	5.03.8.U4 53-6600 Connection for Fresh Water & Meter Installation	30         11-Feb-20         11-Mar-20         338         53-6500: FS, 32-2300: FS         53-5200: FS	
441 442	5.03.8.U4       53-6700       Connection for Salt Water         5.03.8.U4       53-6800       Connection for Fire Services         5.03.8.L4       53-6900       Connection for Cooling Tower & Meter Installation	30         11-Feb-20         11-Mar-20         338         53-6500: FS, 32-2300: FS         53-5200: FS           30         11-Feb-20         11-Mar-20         2         53-6500: FS, 32-2300: FS         53-5100: FS           30         11-Feb-20         11-Mar-20         11         53-6500: FS, 32-2300: FS         53-5100: FS           30         11-Feb-20         11-Mar-20         117         53-6500: FS, 32-2300: FS         54-2700: FS, 54-3900: FS	
443 444 445	5.03.8.U4       53-6900       Connection for Cooling Tower & Meter Installation         SA2.5.03.8.U5       HyD Lighting         5.03.8.U5       53-7000       Installation of Public Street Lighting / Handover	30         11-Feb-20         11-Mar-20         117         53-6500: FS, 32-2300: FS         54-2700: FS, 54-3900: FS           120         07-Jul-20         03-Nov-20         216	
446 447 448	SA2.5.04 Building Construction, incl. E&M and System Installation, and T&C         SA2.5.04.A Part X1 Area A         5.04.A       54-1000       General Area & Access Road	890         31-Dec-18         07-Jun-21         0         0           554         31-Dec-18         06-Jul-20         36	
449	5.04.A     54-1000     General Alea & Access Road       5.04.A     54-1100     Carpark & Supporting Area	60         31-Dec-18         28-Feb-19         64         23-1300: FS, 11-1100: FS         53-5000: FS, 53-5400: FF, 53-7000: FS           31-Dec-18         28-Feb-19         64         23-1300: FS, 11-1100: FS         32-1500: FS, M 5.11: FS -30, M 5.12: F	FS, 68-1700: FS
450	5.04.A     54-1200     Diesel Fuel Tanks	60         08-May-20         06-Jul-20         36         23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS         32-2200: FS	
451	5.04.A         54-1300         EPD Building           5.04.A         54-1400         Fire Service Tank	270       30-Apr-19       24-Jan-20       44       23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1700: SS 60       32-2100: FS, M 5. 4: FS -135, M 5. 5: F         270       29-Jun-19       24-Mar-20       44       23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1300: SS 60       32-2100: FS, M 5. 10: FS, 12-1000: FS, 12-1	
453	5.04.A         54-1400         File Service Tank           5.04.A         54-1500         GVL Building	270         29-301-19         24-401-20         44         25-1300. FS, 23-5200. FS, 11-1100. FS, 54-1300. SS 60         52-2100. FS, M 5. 10. FS, M 5. 11. SF 30, M 5. 2: SF           300         31-Dec-18         26-Oct-19         44         23-1300: FS, 23-5200: FS, 11-1100: FS         32-2100: FS, M 5. 1: SF 30, M 5. 2: SF           54-1700: SS 60         54-1700: SS 60         32-2100: FS, M 5. 1: SF 30, M 5. 2: SF	
454	5.04.A     54-1600     Laboratory Building       5.04.A     54-1700     Maintenance Building & Area	270       28-Aug-19       23-May-20       44       23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1400: SS 60       32-2100: FS, M 5. 6: FS -135, M 5. 7: F         270       01-Mar-19       25-Nov-19       44       23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1500: SS 60       32-2100: FS, M 5. 8: FS -135, M 5. 7: F	
456	5.04.A     54-1700     Maintenance Building & Area       5.04.A     54-1800     Storage Facility & Area	270         01-Mar-19         25-Nov-19         44         23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1500: SS 60         32-2100: FS, M 5. 8: FS -135, M 5. 9: F           60         01-Mar-19         29-Apr-19         64         23-1300: FS, 11-1100: FS, 54-1100: FS         32-1500: FS, M 5.11: FS -30, M 5.12: F           54-2000: FS         44         23-1300: FS, 11-1100: FS, 54-1100: FS         54-2000: FS         32-2100: FS, M 5.11: FS -30, M 5.12: F	
457	5.04.A         54-1900         Waste Oil Tanks           5.04.A         54-2000         Water Service House	90         08-Apr-20         06-Jul-20         36         23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS         32-2200: FS	
459	5.04.A 54-2000 Water Service House SA2.5.04.B Part X1 Area B SA2.5.04.B 1 BioPlant Building	60       30-Apr-19       28-Jun-19       64       23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1800: FS       32-2100: FS, M 5.10: FS, 12-1000: FS,         890       31-Dec-18       07-Jun-21       0       0         330       17-Jan-19       12-Dec-19       243	
461	SA2.5.04.B.1       BioPlant Building         5.04.B.1       54-2100       LTP BioPlant Building         SA2.5.04.B.2       Leachate Treatment Plant	330         17-Jan-19         12-Dec-19         243           330         17-Jan-19         12-Dec-19         243         23-1300: FS, 23-5200: FS, 23-3200: FS, 11-1100: FS, 32-2200: FS, 32-2200: FS, M 6. 2: FS - 31-1000: FS           589         31-Dec-18         10-Aug-20         21         21	S-165, M 6. 3: FS
463	SA2.5.04.B.2       Leachate Treatment Plant         5.04.B.2       54-2200       Main Plant Area included Civil works	589         31-Dec-18         10-Aug-20         21           274         31-Dec-18         30-Sep-19         0         23-1300: FS, 23-3200: FS, 11-1100: FS         54-2300: FS, 54-2400: FS, 54-2500: FS           SF 30, M 6. 4: FS -137, M 6. 5: FS         SF 30, M 6. 4: FS -137, M 6. 5: FS         SF 30, M 6. 4: FS -137, M 6. 5: FS	
464	5.04.B.2         54-2300         MEP Installation           5.04.B.2         54-2400         SBR Tanks	220         01-Oct-19         07-May-20         0         41-2100: FS, 41-1800: FS, 22-2100: FS, 54-2200: FS, 12-1000: FS 60, 32-1900: FS, 54-2600: M 6. 9: FS, 32-2200: FS           100         01-Oct-19         08-Jan-20         236         41-2400: FS, 54-2200: FS         54-2600: FS, M 6. 6: FS	0: FS, M 6. 8: FS -110,
466 467	5.04.B.2         54-2400         SBR Tanks           5.04.B.2         54-2500         Ammonia Stripper           SA2.5.04.B.3         LTP - Test & Commission	100         01-Oct-19         08-Jan-20         236         41-2400: FS, 54-2200: FS         54-2600: FS, M 6. 6: FS           315         01-Oct-19         10-Aug-20         21         41-3000: FS, 54-2200: FS         54-2600: FS, M 6. 8: FS -150, M 6. 9: F           301         11-Aug-20         07-Jun-21         0         6         6	FS F
468	5.04.B.3         54-2700         Wet testing	301         11-Aug-20         07-0 u1/21         0         2           45         11-Aug-20         24-Sep-20         21         54-2300: FS, 54-2400: FS, 54-2500: FS         23-6600: FS -150, 23-6900: SS, 54-270           75         25-Sep-20         08-Dec-20         21         54-2600: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS, 54-2800: FS, M11. 2: FS	700: FS, M11. 1: FS
470	5.04.B.3         54-2700         Wet testing           5.04.B.3         54-2800         Operational testing	75         25-Sep-20         08-Dec-20         21         54-2600: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS, 51-2200: FS, 51-22	
471	SA2.5.04.C Part X1 Area C SA2.5.04.C.1 LFG - Power Supply Building	730         31-Dec-18         29-Dec-20         0	
472 473	SA2.5.04.C.1       LFG - Power Supply Building         5.04.C.1       54-2900       LFG Building (with Transformer Room)	530         17-Jan-19         29-Jun-20         5           335         17-Jan-19         17-Dec-19         0         23-1300: FS, 23-3500: FS, 11-1100: FS, 31-1000: FS         53-5800: FS, 53-5900: FS, 54-3000: FS           60         01 May 20         20 Jun 20         0         E4 2000: ES E1 2600: ES E2 2600: ES E2 2700: ES         E3 4600: ES M 7 4: ES 20 M 7 5: ES	
474 475	5.04.C.1     54-3000     Transformer & HV Swtichgear Installation       5.04.C.1     54-3100     MEP Installation, with T&C	60         01-May-20         29-Jun-20         0         54-2900: FS, 41-1200: FS, 53-5800: FS, 53-5700: FS         53-4600: FS, M 7. 4: FS -30, M 7. 5: FS           75         18-Dec-19         01-Mar-20         125         54-2900: FS         32-1400: FS, 32-2100: FS, 53-4700: FS	
476 477	SA2.5.04.C.2         LFG Treatment Plant           5.04.C.2         54-3200         Main Plant Area included Civil Works	554         31-Dec-18         06-Jul-20         0         FS - 30, M 7. 5: FS           384         31-Dec-18         18-Jan-20         0         23-3500: FS, 11-1100: FS         54-3300: FS, 54-3400: FS, 54-3500: FS	FS, 54-3600: FS,
478	5.04.C.2         54-3300         MEP Installation	54-3700: FS, 54-3800: FS, M 7. 1: SF 3           170         19-Jan-20         06-Jul-20         0         54-3200: FS, 12-1000: FF         32-2000: FS, 53-4800: FS, 54-3900: FS	<sup>3</sup> 0, M 7. 2: FS -200, M
479	5.04.C.2 54-3400 GHS600 Blower 601 A&B Relocation	15         19-Jan-20         02-Feb-20         155         23-5800: FS, 54-3200: FS         54-3900: FS, M 7. 4: FS -8, M 7. 5: FS	
480 481 482	5.04.C.2       54-3500       Pre-treatment         5.04.C.2       54-3600       Flares (incl. PLC control, interlink to Towngas PF & LTP)         5.04.C.2       54-3700       LEG Engine (incl. on-grid protection, PLC control, turning)	60         19-Jan-20         18-Mar-20         110         41-3900: FS, 54-3200: FS         54-3900: FS, M 7. 4: FS -30, M 7. 5: FS           125         19-Jan-20         22-May-20         45         41-3300: FS, 54-3200: FS         54-3900: FS, M 7. 4: FS -60, M 7. 5: FS           110         21-Feb-20         09-Jun-20         27         41-3600: FS, 54-3200: FS         54-3900: FS, M 7. 4: FS -60	
483 484	5.04.C.2       54-3700       LFG Engine (incl. on-grid protection, PLC control, turning)         5.04.C.2       54-3800       Cooling System         SA2.5.04.C.3       LFG - Test & Commission	45       19-Jan-20       03-Mar-20       125       22-1500: FS, 54-3200: FS       54-3900: FS, M 7. 4: FS -25, M 7. 5: FS         176       07-Jul-20       29-Dec-20       0       0	<u></u>
485	5.04.C.3 54-3900 MEP Testing	65         07-Jul-20         09-Sep-20         0         54-3400: FS, 54-3500: FS, 54-3600: FS, 54-3700: FS, 51-2200: FS, 51-220	
486	5.04.C.3     54-4000     Operational Testing	111         10-Sep-20         29-Dec-20         0         53-1300: FS, 63-2700: FS, 63-1800: FS, 53-2300: FS, 53-23	FF, 63-4900: FS,
487	SA2.5.04.D Part X1 Area D	374 29-Jun-19 06-Jul-20 6	



'Remair		1.0.90.00.	-	
Critical Remaining Work		Page : 3 of 4 Baseline P		
	aining Work			South-East Nev
0.02.9		00	23-JUI-21 20-984-21 333 32-1300: FS, 12-1300: FS, 23-2200: FS	03-3000. F3, 03-4300. F3, IVI 12. 4: F3 -30, IVI 12. 3: F3
	62-1200 Existing SENT LFG		29-Jul-21 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS	63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FS
507 6.02.9	62-1100 Existing SENT LTP	60	29-Jul-21 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS	63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FS
<b>506</b> 6.02.9	62-1000 Existing SENT General Infrastructure Facility & Building	60	09-Jul-21 06-Sep-21 239 32-2100: FS, 12-1300: FS	23-2000: SS -90, 63-2800: FS, 63-2900: FS, 63-3000: FS, 63-4300: FS, M12. 4: FS -30, M12. 5: FS
	Demolition of SENT Infrastructure Area		09-Jul-21 26-Sep-21 339	
	Advance Works	80	09-Jul-21 26-Sep-21 339	
503 SA2.6 Co	onstruction (Remaining Works)	1474	01-Apr-19 13-Apr-23 30	
502 5.08.S	58-1300 Establishment of Screen Planting	270	01-Apr-19* 26-Dec-19 529 58-1200: SS	32-1500: FS
	58-1200 Advance Screen Planting		01-Apr-19* 29-Jun-19 529 23-7900: FS, 31-1100: FS, 11-1500: FS	58-1300: SS, M 3. 2: FS
500 SA2.5.08.S		_ 270	01-Apr-19 26-Dec-19 529	
<b>499</b> 5.08.N	58-1100 Establishment of Screen Planting	270	01-Apr-19* 26-Dec-19 529 58-1000: SS, 14-1800: FS	32-1500: FS
98 5.08.N	58-1000 Advance Screen Planting	90	01-Apr-19* 29-Jun-19 529 23-7900: FS, 31-1100: FS, 11-1500: FS	14-1800: SS -60, 58-1100: SS, 68-1600: SS 30, M 3. 2: FS
97 SA2.5.08.N			01-Apr-19 26-Dec-19 529	
196 SA2.5.08 L	Landscape Works - Advance Screen Planting in CWB Country Park	270	01-Apr-19 26-Dec-19 529	
<b>195</b> 5.04.E	54-4700 Guard House & Entrance Gate	100	26-Jan-20 04-May-20 63 23-1300: FS, 23-5200: FS, 11-1100: FS, 11-1200: FS, 54-4500: SS 30	32-2100: FS, M 8. 2: FS, 12-1000: FS
			12-1000: FF, 11-1100: FS, 11-1200: FS	
	54-4600 General Area & Access Road		09-Mar-20 06-Jul-20 6 53-5500: SS, 53-5600: FF, 53-6200: SS, 53-6300: FF,	32-2100: FS, 53-4900: FS, 53-5000: FS, 53-7000: FS
493 SA2 5 04 F	E Part X1 Area E & Part X2	163	26-Jan-20 06-Jul-20 6	
92 5.04.D	54-4500 Wheel Wash Bath	75	27-Dec-19 10-Mar-20 63 23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS, 54-4200: SS 60	32-2100: FS, M 8. 3: FS, 12-1000: FS, 54-4700: SS 30
<b>191</b> 5.04.D	54-4400 Weighmaster House	120	29-Jun-19 26-Oct-19 64 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-2000: FS	32-2100: FS, M 8. 1: FS, 12-1000: FS, 54-4300: SS 60
<b>190</b> 5.04.D	54-4300 Weighbridge	75	29-Aug-19 11-Nov-19 63 41-4200: FS, 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-4400: SS 60	32-2100: FS, M 8. 6: FS -40, M 8. 7: FS, 54-4200: SS 60
	54-4200 VWF Building	120	28-Oct-19         24-Feb-20         63         23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS, 54-4300: SS 60	32-2100: FS, M 8. 4: FS, M 8. 6: FS -60, M 8. 7: FS, 12-1000: FS, 54-4500: SS 60
			53-6300: FF, 12-1000: FF, 11-1100: FS	53-7000: FS, M 8. 5: FS
	54-4100     General Area & Access Road		29-Jun-19         06-Jul-20         6           09-Mar-20         06-Jul-20         6         23-1300: FS, 53-5500: SS, 53-5600: FF, 53-6200: SS, 53-5600: FF,	32-2100: FS, 53-4800: FS, 53-4900: FS, 53-5000: FS,
		074		

# WBS Path Activity Activity Name	Dur Start Finish Total Predecessor Details	Successor Details		2018		20	010		2	120		2021			2022	2		2023
	Float		Q2	Q3	Q4 Q1	Q2	Q3	Q4 Q1	1 Q2	Q3	Q4 Q1	Q2	Q3 Q4	Q1	Q2	Q3	Q4	Q1 Q2 (
509 SA2.6.03 Civil Engineering Works	1259 02-Nov-19 13-Apr-23 30																	
510         SA2.6.03.2         Landfill Cell 2           511         6.03.2         63-1000         Earth bund (Eastern)	449         02-Nov-19         23-Jan-21         810           110         02-Nov-19         19-Feb-20         9         11-1100: FS, 23-2500: FS, 53-4200: FS, 53-1400: FS, 53-1400	53-3500; FS, 63-1500; FS, 63-1800; FS, 63-1900; FS,																· · · · · · · · · · · · · · · · · · ·
	53-2800: FS	63-2000: FS, 63-2100: FS, 63-2200: FS, M12. 1: FS -50, M12.																
		2: FS, 63-1100: FS																
<b>512</b> 6.03.2 63-1100 Earth bund (Western)	110 20-Feb-20 08-Jun-20 84 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS,	63-1400; FS. 63-1500; FS. 63-1700; FS. 63-3500; FS.																
	63-1000: FS	63-3600: FS, 63-1200: FS																
513 6.03.2 63-1200 Intercell bund (Cell 2/3)	90 09-Jun-20 06-Sep-20 734 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS,	63-1500: FS																
	53-4400: FS, 63-1100: FS																	
<b>514</b> 6.03.2 63-1300 Site Formation	75 02-Nov-19 15-Jan-20 14 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	63-1400: FS, 63-4200: FS																
515 6.03.2 63-1400 Pump Station (PS#2X)	45 09-Jun-20 23-Jul-20 84 63-1300: FS, 63-1100: FS	63-1600: FS, 63-1700: FS																
<b>516</b> 6.03.2 63-1500 Lining Works	90 01-Oct-20* 29-Dec-20 710 41-1500: FS, 63-1000: FS, 63-1100: FS, 63-1200: FS	63-1600: FS, M12. 3: FS, 63-2400: FS												· · · · · · · · · · · · · · · · · · ·				
517 6.03.2 63-1600 Protective Stone Laying & Leachate Collection Pipe	25 30-Dec-20 23-Jan-21 810 63-1500: FS, 41-1500: FS, 63-1400: FS	32-1600: FS, M12. 3: FS																
518     6.03.2     63-1700     Install Leachate Force Main	75 24-Jul-20 06-Oct-20 84 63-1100: FS, 41-1500: FS, 63-1400: FS	54-2800: FS, M12. 3: FS																
519 6.03.2 63-1800 Install Landfill Gas Pipe on earth bund	35 20-Feb-20 25-Mar-20 168 41-1500: FS, 63-1000: FS	54-4000: FS, M12. 3: FS																
520 SA2.6.03.3 Landfill Cell 3	714 20-Feb-20 02-Feb-22 435																	
<b>521</b> 6.03.3 63-1900 Earth bund (Eastern)	110 20-Feb-20 08-Jun-20 9 11-1100: FS, 53-4200: FS, 63-1000: FS, 53-4300: FS, 53-2800: FS, 63-4200: FS	53-3300: FS, 53-3600: FS, 63-2400: FS, 63-2700: FS, M12. 1: FS -50, M12. 2: FS, 63-2000: FS -45, 63-2200: FS																
	53-2000. FS, 63-4200. FS	F3 -50, M12. 2. F3, 03-2000. F3 -45, 03-2200. F3																
522 6.03.3 63-2000 Earth bund (Western)	110 25-Apr-20 12-Aug-20 19 11-1100: FS, 63-1000: FS, 63-1900: FS -45	63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS,																
		63-2100: FS -45																
<b>523</b> 6.03.3 63-2100 Intercell bund (Cell 3/4)	105 29-Jun-20 11-Oct-20 789 11-1100: FS, 63-1000: FS, 63-4200: FS, 63-2000: FS -45	63-2400: FS																
<b>524</b> 6.03.3 63-2200 Site Formation	75 09-Jun-20 22-Aug-20 9 11-1100: FS, 63-1000: FS, 63-1900: FS	63-2300: FS																
<b>525</b> 6.03.3 63-2300 Pump Station (PS#3X)	45 23-Aug-20 06-Oct-20 9 63-2200: FS, 63-2000: FS	63-2500: FS, 63-2600: FS																
526         6.03.3         63-2400         Lining Works	100 01-Oct-21* 08-Jan-22 435 41-1500: FS, 63-2000: FS, 63-2100: FS,	63-2500: FS, M12. 3: FS												·····				
	63-1500: FS																	
527         6.03.3         63-2500         Protective Stone Laying & Leachate Collection Pipe	25 09-Jan-22 02-Feb-22 435 63-2400: FS, 41-1500: FS, 63-2300: FS	32-1700: FS, M12. 3: FS																
528 6.03.3 63-2600 Install Leachate Force Main	75 07-Oct-20 20-Dec-20 9 63-2000: FS, 41-1500: FS, 63-2300: FS	53-2500: SS -90, 54-2800: FS, M12. 3: FS																
529 6.03.3 63-2700 Install Landfill Gas Pipe on earth bund	35 09-Jun-20 13-Jul-20 58 41-1500: FS, 63-1900: FS	54-4000: FS, M12. 3: FS																
530 SA2.6.03.4 Landfill Cell 4	584 07-Sep-21 13-Apr-23 30																	
531         6.03.4         63-2800         Remaining Portion of Buttress Wall	120 07-Sep-21 04-Jan-22 494 62-1000: FS																	
532 6.03.4 63-2900 Earth bund (Western) incl. MSE Wall	120 07-Sep-21 04-Jan-22 239 62-1000: FS	63-3000: FS, 63-3100: FS, 63-3200: FS, 63-3400: FS,																
		63-3800: FS, 63-3900: FS, 63-4100: SS -90, M 9. 6: FS -60, M 9. 7: FS -30, M 9. 8: FS																
533 6.03.4 63-3000 Site Formation	120 05-Jan-22 04-May-22 239 62-1000: FS, 62-1100: FS, 62-1200: FS, 63-2900: FS,	63-3100: FS																
<b>524</b> C 02 A C 22400 Dume Chaties (DCHAV)	63-4100: FS	63-3300: FS, 63-3400: FS																
534 6.03.4 63-3100 Pump Station (PS#4X)	45 05-May-22 18-Jun-22 239 63-3000: FS, 63-2900: FS																	
<b>535</b> 6.03.4 63-3200 Lining Works	135 01-Oct-22* 12-Feb-23 0 41-1500: FS, 63-2900: FS	63-3300: FS, M12. 6: FS																
536         6.03.4         63-3300         Protective Stone Laying & Leachate Collection Pipe	60         13-Feb-23         13-Apr-23         0         41-1500: FS, 63-3200: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS																
537 6.03.4 63-3400 Install Leachate Force Main & Remove Temporary Leachate Pipe	30 19-Jun-22 18-Jul-22 269 41-1500: FS, 63-2900: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS																
538         SA2.6.03.5         Drainage - Surface Run-Off           539         6.03.5         63-3500         Perimeter Channel (X9A) at Cell 2 Western Bund	750         16-Jan-20         03-Feb-22         464           15         09-Jun-20         23-Jun-20         1054         63-1100: FS	12-1900: FS																
		63-4000: FS																
540     6.03.5     63-3600     Perimeter Channel (X10A) at Cell 2 Western Bund	30 09-Jun-20 08-Jul-20 1029 63-1100: FS									<b></b>								
541         6.03.5         63-3700         Perimeter Channel (X10A) at Cell 3 Western Bund	30 13-Aug-20 11-Sep-20 964 63-2000: FS	63-4000: FS																
542         6.03.5         63-3800         Perimeter Channel (X10A) at Cell 4 Western Bund	20 05-Jan-22 24-Jan-22 464 63-2900: FS	63-4000: FS																
543         6.03.5         63-3900         Perimeter Channel (X10C) at Cell 4 Western Bund	15 05-Jan-22 19-Jan-22 469 63-2900: FS	63-4000: FS																
544   6.03.5   63-4000   Connection to Existing DP3	10 25-Jan-22 03-Feb-22 464 63-3900: FS, 63-3600: FS, 63-3700: FS, 63-3800: FS	12-1900: FS																
545 6.03.5 63-4100 Remove Cut-Off Channel C-7 at bottom of Buttress Wall	30 09-Jun-21 08-Jul-21 419 63-2900: SS -90	63-3000: FS																
546     6.03.5     63-4200     Temporary Channel (X7T) at SENT Infrastructure Area	30 16-Jan-20 14-Feb-20 14 63-1300: FS	63-1900: FS, 63-2100: FS																
547     SA2.6.03.6     Drainage - Ground Water	85 07-Sep-21 30-Nov-21 529																	
548         6.03.6         63-4300         Construct Temporary Channel (TC-1), from MH-1 to Existing UC-825	50         07-Sep-21         26-Oct-21         529         23-1900: FS, 11-1300: FS, 62-1000: FS	63-4400: FS																
549 6.03.6 63-4400 Divert GW at MH-1 to TC-1	5 27-Oct-21 31-Oct-21 529 63-4300: FS	63-4500: FS, M 9. 9: FS																
550 6.03.6 63-4500 Reconnection of GWCP across Cell 4	30 01-Nov-21 30-Nov-21 529 62-1100: FS, 62-1200: FS, 63-4400: FS	12-1900: FS																
551 SA2.6.03.8 Utilities - Works Associated with Utilities Undertakers	255 15-Nov-20 27-Jul-21 655																	
552 SA2.6.03.8.U1 CLP	210 30-Dec-20 27-Jul-21 655																	
553 6.03.8.U1 63-4600 LFG Generator On-grid Testing	180         30-Dec-20         27-Jun-21         655         32-2500: FS, 12-1200: FS, 54-4000: FS	63-4700: FS																
554 6.03.8.U1 63-4700 LFG Generator On-grid Inspection & Verify	30 28-Jun-21 27-Jul-21 655 63-4600: FS	12-1900: FS																
555 SA2.6.03.8.U6 TownGas	55 15-Nov-20 08-Jan-21 855	C2 4000 E0												····				
556 6.03.8.U6 63-4800 Laying Gas Mains (from LFG to Town Gas PF)	45 15-Nov-20 29-Dec-20 855 54-4000: FF	63-4900: FS																
557 6.03.8.U6 63-4900 Gas Meter Relocation & Connection at LFG	10 30-Dec-20 08-Jan-21 855 63-4800: FS, 54-4000: FS	12-1900: FS																
558 SA2.6.04 Building & E&M Works	661 01-Oct-19 22-Jul-21 660																	
559         SA2.6.04.C Part X1 Area C           560         SA2.6.04.C.02 LFG Treatment Plant	661         01-Oct-19         22-Jul-21         660           661         01-Oct-19         22-Jul-21         660																	
561         6.04.C.02         64-1000         GHS600 Blower 601 C Relocation	15 08-Jul-21 22-Jul-21 660 32-1500: FS	12-1900: FS																
562 6.04.C.02 64-1100 Absorption Chiller (Optional)	90 01-Oct-19 29-Dec-19 1231 54-2200: FS	12-1900: FS																
563 SA2.6.08 Landscape Works	613 01-Apr-19 03-Dec-20 891																	
564 SA2.6.08.1 SENT Area - Tree Removal & Transplanting	240 01-Apr-19 26-Nov-19 1264																	
565         6.08.1         68-1000         Access trees condition and select for transplanting	30 01-Apr-19* 30-Apr-19 1264 14-1300: FS	68-1100: FS, 68-1200: FS, 68-1400: FS																
566     6.08.1     68-1100     Prepare new site to receive trees	90 01-May-19 29-Jul-19 1264 68-1000: FS	68-1200: SS				1 1												
567 6.08.1 68-1200 Transplant selected trees	120 01-May-19 28-Aug-19 1264 68-1000: FS, 68-1100: SS	68-1300: FS																
568         6.08.1         68-1300         Prune trees prior to removal from Cell 4	90 29-Aug-19 26-Nov-19 1264 68-1200: FS	12-1900: FS																
569 6.08.1 68-1400 Tree Felling - Part X3	90 01-May-19 29-Jul-19 1384 23-8200: FS, 31-1600: FS, 68-1000: FS	12-1900: FS																
570 SA2.6.08.2 SENTX Area - Trial Nursery & Tree Planting	583 01-May-19 03-Dec-20 891																	
571         6.08.2         68-1600         Trial Nursery	300         01-May-19         24-Feb-20         1174         14-1800: FS, 58-1000: SS 30	12-1900: FS, M 3. 2: FS					· · · · · · · · · · · · · · · · · · ·	+										
572 6.08.2 68-1700 Landscaping in New Infrastructure Area	150 07-Jul-20 03-Dec-20 891 54-1000: FS, 23-7600: FS	12-1900: FS																

Remaining Work		South-East New Territories Land Fill Extension (SA2-SENTX)	Date	Revision	Checked	Approved
	Page : 4 of 4		11-May-18	SENTX-GVL-W-PB-ZZ-0001 Rev. I01		
<ul> <li>Milestone</li> </ul>		Baseline Programme	20-Jul-18	SENTX-GVL-W-PB-ZZ-0001 Rev. I02 (Detailed)		

Annex B

### Environmental Mitigation Implementation Schedule

#### Annex B Environmental Mitigation Implementation Schedule

EIA Ref.	Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the m	to imple easure? ( C O/F	1)	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Air Quali	ty – Const	truction Phase								
4.8.1	AQ1	<ul><li>Blasting</li><li>The area within 30m of the blasting area will be wetted prior to blasting.</li></ul>	To minimise potential dust nuisance	Blasting area and 30m of blasting area	SENTX Contractor	•			Air Pollution Control (Construction Dust) Regulations	Not applicable. Blasting is not require in the latest landfill design
		• Blasting will not be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted, unless this is with the express prior permission of the Commissioner of Mines.								acorga
		• loose material and stones in the Site will be removed prior to the blast operation								
		• During blasting, blast nets, screens and other protective covers will be used to prevent the projection of flying fragments and material resulting from blasting								
4.8.1	AQ2	<ul> <li><u>Rock Drilling</u></li> <li>Watering will be carried out at the rock drilling activities to avoid fugitive dust emissions.</li> </ul>	To minimise potential dust nuisance	Rock drilling area	SENTX Contractor	·	/		Air Pollution Control (Construction Dust) Regulations	Not applicable. Rock drilling is not required in the latest landfill design

(1) D=Design; C=Construction; O/R=Operation/Restoration; A=Aftercare

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?	the 1		implem ure? <sup>(1)</sup> O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks		
			Concerns to address										
4.8.1	AQ3	Site Access Road	To minimise potential dust nuisance	Main haul road	SENTX Contractor		✓			Air Pollution Control (Construction Dust)	Deficiency of mitigation measures		
		• The main haul road will be kept clear of dusty materials or sprayed with								Regulations	but rectified by the Contractor		
		water.								HKAQO and EIAO-			
		<ul> <li>The main haul road will be paved with aggregate or gravel.</li> </ul>								TM Annex 4			
		• Vehicle speed will be limited to 10kph.											
4.8.1	AQ4	Stockpiling of Dusty Materials	To minimise potential	All	SENTX		✓			Air Pollution Control	Deficiency of		
		• Any stockpile of dusty materials will be covered entirely by impervious sheeting or placed in an area	dust nuisance	construction works area	Contractor					(Construction Dust) Regulations HKAQO and EIAO-	mitigation measures but rectified by the Contractor		
		sheltered on the top and three sides or sprayed with water so as to ensure that the entire surface is wet.							TM Annex 4				
4.8.1	AQ5	Loading, unloading or transfer of dusty materials	To minimise potential dust nuisance	construction	SENTX Contractor		✓			Air Pollution Control (Construction Dust)	Deficiency of mitigation measures		
		• All dusty materials will be sprayed		works area						Regulations	but rectified by the Contractor		
		with water immediately prior to any loading, unloading or transfer operation so as to maintain the dusty material wet.								HKAQO and EIAO- TM Annex 4	Contractor		
4.8.1	AQ6	Site Boundary and Entrance	ad,	2			$\checkmark$			Air Pollution Control	Implemented		
		• Where a site boundary adjoins a road, street, service lane or other area		and entrance		and entrance	2	e Contractor					(Construction Dust) Regulations
		accessible to the public, hoarding of height not less than 2.4m from								HKAQO and EIAO-			

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the 1		implement sure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		ground level will be provided along the entire length of that portion of the site boundary except for the site entrance or exit.							TM Annex 4	
4.8.1	AQ7	<ul> <li>Excavation Works</li> <li>Working area of any excavation or earth moving operation will be sprayed with water immediately before, during and immediately after the operation so as to ensure that the entire surface is wet.</li> </ul>	To minimise potential dust nuisance	All construction works area	SENTX Contractor		•		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Deficiency of mitigation measures but rectified by the Contractor
4.8.1	AQ8	<ul> <li>Building Demolition</li> <li>The area where the demolition works are planned to take place will be sprayed with water immediately prior to, during and immediately after the demolition activities.</li> <li>Any dusty materials remaining after a stockpile is removed will be wetted with water and cleared from the surface of roads or street.</li> </ul>	To minimise potential dust nuisance	All construction works area	SENTX Contractor		•		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Not applicable
4.8.1	AQ9	<ul> <li><u>Construction of the Superstructure of Building</u></li> <li>Effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground level up to the highest level of the scaffolding.</li> </ul>	To minimise potential dust nuisance	All construction works area	SENTX Contractor		✓		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			imple sure? (1		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	А	measure to achieve?	
4.8.1	AQ10	Should a stone crushing plant be needed on site, the control measures recommended in the <i>Best Practicable</i> <i>Means Requirement for Mineral Works</i> ( <i>Stone Crushing Plants</i> ) <i>BPM 11/1</i> should be implemented.	To minimise potential dust nuisance	Stone crushing plant/ construction phase	SENTX Contractor		✓			Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1	Not applicable. Stone crushing plant is not required in the latest landfill design
4.8.1	AQ11	Good site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions.	To minimise potential dust nuisance	All construction works area	SENTX Contractor		~			HKAQO and EIAO- TM Annex 4	Reminder was given to Contractor
4.10.1	AQ12	Dust monitoring once every 6 days	Ensure the dust generated from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 3.2a</i>	SENTX Contractor		~			HKAQO and EIAO- TM Annex 4	Implemented
4.10.2	AQ41	Monitoring of ambient TSP once every 6 days	Ensure the dust emission from the project meets the dust requirement	At monitoring locations shown in <i>Figure 11.3a</i>	SENTX Contractor		~	✓		HKAQO and EIAO- TM Annex 4	Implemented
4.10.2	AQ46	Monitoring of meteorological station, continuously	Collect site specific meteorological data	At meteorologica l station shown in <i>Figure 11.3a</i>	SENTX Contractor		~	•	~	-	Implemented

*Noise – Construction Phase* 

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?	meas	<b>implem</b> sure? <sup>(1)</sup> O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
5.7.1	N1	Adopt good site practice listed below:	Concerns to address To minimise potential construction noise	All construction	SENTX Contractor	 ✓			Noise Control Ordinance (NCO) and	Implemented
		• Only well-maintained plant will be operated on-site and plant should be serviced regularly during the construction program;	nuisance.	works area	Confluctor				EIAO-TM Annex 5	
		• Silencers or mufflers on construction equipment should be utilized and will be properly maintained during the construction program;								
		• Mobile plant, if any, will be sited as far from NSRs as possible;	) be r in le,							
		• Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or should be throttled down to a minimum;								
		• Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and								
		• Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities.								

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	the	meas	implement sure? <sup>(1)</sup>	or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
5.8	N2	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in <i>Figure 6.4a</i>	SENTX Contractor		✓		Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
Water Qu	ality <b>-</b> Co	nstruction Phase								
6.8.1	WQ1	Construction Runoff								
		• Exposed soil areas will be minimised	To minimise potential	All	SENTX		$\checkmark$		ProPECC PN 1/94	Deficiency of
		to reduce the contamination of runoff and erosion.	water quality impacts arising from the construction works	construction works area	Contractor				EIAO-TM Annex 6	mitigation measures but rectified by the Contractor
6.8.1	WQ2	• Perimeter channels will be	To minimise potential	All	SENTX	$\checkmark$	$\checkmark$		ProPECC PN 1/94	Deficiency of
		constructed in advance of site formation works and earthworks and intercepting channels will be provided	water quality impacts arising from the construction works	construction works area	Contractor				Water Pollution Control Ordinance (WPCO)	mitigation measures but rectified by the Contractor
		for example along the edge of excavation.							EIAO-TM Annex 6	
6.8.1	WQ3	• Silt removal facilities, channels and	To minimise potential	All	SENTX		$\checkmark$		ProPECC PN 1/94	Deficiency of
		manholes will be maintained and the deposited silt and grit should be	water quality impacts arising from the	construction works area	Contractor				WPCO	mitigation measures but rectified by the
		removed regularly to ensure they are functioning properly at all times.	construction works	works area					EIAO-TM Annex 6	Contractor
6.8.1	WQ4	• Temporary covers such as tarpaulin	To minimise potential	All	SENTX		$\checkmark$		ProPECC PN 1/94	Reminder was given to
		will also be provided to minimise the generation of high SS runoff.	water quality impacts arising from the construction works	construction works area	Contractor				WPCO	Contractor
6.8.1	WQ5	• The surface runoff contained any oil	To minimise potential	All	SENTX		✓		ProPECC PN 1/94	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the m	easu	mplement re? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		and grease will pass through the oil interceptors.	water quality impacts arising from the	construction works area	Contractor				WPCO	
		interceptors.	construction works	works area					EIAO-TM Annex 6	
6.8.1	WQ6	• All sewer and drains will be sealed to	To minimise potential			v	/		ProPECC PN 1/94	Not applicable
		prevent building debris, soil etc from entering public sewers/drains before	water quality impacts arising from the	area at existing SENT	Contractor				WPCO	
		commencing any demolition works	demolition works	Landfill					EIAO-TM Annex 6	
6.8.1	WQ7	• During the excavation works for the	To minimise potential	Tunnel boring		v	/		ProPECC PN 1/94	Not applicable.
		twin drainage tunnels, the recycle water for cooling the cutter head of	water quality impacts arising from the	sites	Contractor				WPCO	Excavation of drainage tunnels is not required
		the TBM will be conveyed to the sedimentation tanks for treatment and most of the treated water will be reused, where applicable and as much as possible, in the boring operations.	tunnel works						EIAO-TM Annex 6	in the latest landfill design.
6.8.1	WQ8	• The fuel and waste lubricant oil from	To minimise potential	SENTX Site	SENTX	v			ProPECC PN 1/94	Implemented
		the on-site maintenance of machinery and equipment will be collected by a	water quality impacts arising from improper		Contractor				WPCO	
		licensed chemical waste collector.	handling of fuel and oil						Waste Disposal Ordinance (WDO)	
6.8.1	WQ9	Implementation of excavation	To minimise	All	SENTX	v	/		ProPECC PN 1/94	Implemented
		schedules, lining and covering of excavated stockpiles	contaminated stormwater run-off	construction works	Contractor				WPCO	
		excavaled slockpiles	from the SENTX Site	WOIKS					EIAO-TM Annex 6	
6.13	WQ10	• Monitoring of surface water quality	To minimise potential	SENTX Site	SENTX	v	/		WPCO	Implemented
		will be conducted on a regular basis as stated in the EM&A Manual.	water quality impacts on surface water arising from the construction works		Contractor				Water-TM	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?			<b>implement</b> <b>sure?</b> <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.8.2	WQ11	Sewage Effluents								
		• Sufficient chemical toilets will be provided for the construction workforce.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor		✓		WPCO	Implemented
6.8.2	WQ12	• Untreated sewage will not be allowed	To minimise potential	SENTX Site	SENTX		$\checkmark$		WPCO	Deficiency of
		to discharge into the surrounding water body.	water quality impacts arising from the sewage effluents		Contractor				WDO	mitigation measures but rectified by the Contractor
6.8.2	WQ13	• A licensed waste collector will be	To minimise potential	SENTX Site	SENTX		✓		WPCO	Implemented
		employed to clean the chemical toilets on a regular basis.	water quality impacts arising from the sewage effluents		Contractor				WDO	
Waste Ma	nagement	- Construction Phase								
7.6.1	WM1	All the necessary waste disposal permits are obtained prior to the commencement of construction work.	To ensure compliance with relevant statutory requirements	Before construction works commence	SENTX Contractor	✓	✓		WDO	Implemented
7.6.1	WM2	Management of Waste Disposal								
		The construction contractor will open a	To ensure that	SENTX Site	SENTX		✓		WDO	Implemented
		billing account with the EPD. Every construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill	adverse environmental impacts are prevented		Contractor				Waste Disposal (Charges for Disposal of Construction Waste) Regulation;	
		reception facilities, sorting facilities, landfills will required a valid "chit" which contains the information of the account holder to facilitate waste							Works Bureau Technical Circular No.31/2004; and	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?		o implement sure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		transaction recording and billing to the waste producer. A trip-ticket system will also be established to monitor the disposal of construction waste at the SENT Landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor.						Annex 5 and Annex 6 of Appendix G of ETWBTC No. 19/2005)	
		A recording system for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established.							
7.6.1	WM3	<u>Measures for the Reduction of</u> <u>Construction Waste Generation</u>							
		Inert and non-inert construction waste	To reduce	SENTX Site	SENTX	$\checkmark$		WDO	Deficiency of
		will be segregated and stored in different containers or skips to facilitate reuse or recycling of the inert waste and proper disposal of the non-inert construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	construction waste generation		Contractor			EIAO-TM Annex 7	mitigation measures but rectified by the Contractor
7.6.1	WM4	Chemical Waste							
		The construction contractor will register as a chemical waste producer with the	To ensure proper handling of chemical	SENTX Site	SENTX Contractor	$\checkmark$		WDO	Deficiency of
		EPD. Chemical waste producer with the in accordance with the <i>Code of Practice on</i> <i>the Packaging, Handling and Storage of</i>	waste		Contractor			Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	mitigation measures but rectified by the Contractor

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? <sup>(1)</sup> D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		Chemical Wastes.						
7.6.1	WM5	<u>Sewage</u>						
		An adequate number of portable toilets will be provided at the site to ensure that sewage from site staff is properly collected. The portable toilets will be desludged and maintained regularly by a specialist contractor.	To ensure proper handling of sewage	SENTX Site	SENTX Contractor	~	WDO EIAO-TM Annex 7	Implemented
7.6.1 and	WM6	General Refuse						
SENTX latest design		General refuse will be stored in enclosed bins separately from construction and chemical wastes. The general refuse will be delivered to a transfer station or other landfill, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts.	To ensure proper handling of general refuse	SENTX Site	SENTX Contractor	~	WDO EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor
		Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling.						
7.6.1	WM7	Staff Training At the commencement of the construction works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor	~		Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? <sup>(1)</sup> D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
7.8	WM8	<ul> <li>waste reduction, reuse and recycling.</li> <li><u>Environmental Monitoring &amp; Audit</u> <u>Requirements</u></li> <li>Weekly audits of the waste management practices will be carried out during the construction phase. The audits examine all aspects of waste management including waste generation, storage, recycling, transport and disposal.</li> </ul>	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor	✓	WDO	Implemented
Landfill G	as Hazar	ds – Design and Construction Phase						
8.6.2 and SENTX latest design	LFG1	Precautionary measures to be adopted by the contractors at the Project site and the adjacent development site within the landfill consultation zone are outlined in Paragraphs 8.3 to 8.49 of EPD's <i>Landfill</i> <i>Gas Hazard Assessment Guidance Notes (the</i> <i>Guidance Note)</i> . Those precautionary measures applicable to the SENTX will be confirmed in the detailed Qualitative Landfill Gas Hazard Assessment to be submitted by the contractor.	-	All construction works area	SENTX Contractor	✓	Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor
8.6.2	LFG2	Monitoring will be undertaken when construction works are carried out in confined space within the consultation zone with reference to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's <i>Guidance Note</i> will be followed.	To protect workers from landfill gas risk	Confined space within the construction works area	SENTX Contractor	~		Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	the	meas	implei sure? (1)		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	А	measure to achieve?	
		In the event of the trigger levels being exceeded, it is recommended that a person, such as the Safety Officer, is nominated, with deputies, to be responsible for dealing with any emergency which may occur due to landfill gas. In an emergency situation, the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The appropriate organisations shall be contact.									
8.6.3	LFG4	Implementation of engineering measures according to Contract Specification requirements. These measures will include the placement of liner and installation of landfill gas management system to contain, manage and control landfill gas.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor	✓	✓	✓	✓	EIAO-TM Annex 7	Implemented
8.6.3	LFG5	Engineering measures to significant engineering measures will be required in the design of the SENTX to protect the staff working in the infrastructure area. These measures include a combination of passive and active systems (examples are recommended in EPD's <i>Guidance Notes</i> ). Landfill gas monitoring boreholes will be installed at the edge of the waste slope		Infrastructure Area	SENTX Contractor	~	~			EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement		imples	What requirements or standards for the	Implementation Status and Remarks
	iter	hingarion measures	Measure & Main Concerns to address		the measure?	C	O/R	measure to achieve?	
		between the waste and the new infrastructure area to monitor the migration of landfill gas, if any.							
Ecology –	Construc	tion Phase							
9.10.2	EC1	Measures to control construction runoff:	To minimise potential		SENTX	✓		EIAO-TM Annex 16	Deficiency of
		• Exposed soil areas will be	water quality impacts affecting ecological	construction works area	Contractor			ProPECC PN 1/94	mitigation measures but rectified by the
		minimised to reduce the contamination of runoff and erosion;	resources					Water Pollution Control Ordinance (WPCO)	Contractor
								EIAO-TM Annex 6	
		• To prevent stormwater runoff from washing across exposed soil surfaces, perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation;						-	Deficiency of mitigation measures but rectified by the Contractor
		• Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit will be removed regularly to ensure they are functioning properly at all times;						-	Deficiency of mitigation measures but rectified by the Contractor
		• Temporary covers such as tarpaulin will also be provided to minimise the generation of high suspended solids runoff;						-	Reminder was given to Contractor

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to imp the measure? D C O <sub>/</sub>		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		• The surface runoff contained any oil and grease will pass through the oil interceptors; and,						-	Not applicable
		• Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.						-	Implemented
9.10.2 and SENTX latest design	EC2	<ul> <li>Good Construction Practice:</li> <li>Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas.</li> </ul>	To minimise potential ecological impacts arising from the Project	SENTX Site	SENTX Contractor	V		EIAO-TM Annex 16	Implemented
		• The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.							
9.12.1	EC9	Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and audit procedures during the	To ensure that adverse ecological impacts are prevented	SENTX	SENTX Contractor	√ √	~	EIAO-TM Annex 16	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?			impleme sure? <sup>(1)</sup> O/R	C	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		construction period.									
Landscape	e and Visu	ual – Construction Phase									
10.6.5	LV1	CM1 - The construction area and area allowed for the contractor's office, leachate treatment plant and laboratory areas will be minimised to a practical minimum, to avoid impacts on adjacent landscape.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor		✓			EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5	LV2	CM2 - Topsoil, where identified, will be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification will include storage and reuse of topsoil as appropriate.	To minimise the landscape and visual impacts	All construction works area	SENTX Contractor		✓		Ε	EIAO-TM Annex 18	Not applicable
10.6.5	LV3	CM3 - All existing trees at the edges of the landfill will be carefully protected during construction. Detailed Tree Protection Specification will be provided in the Contract Specification. Under this Specification, the Contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.	To minimise the landscape and visual impacts	Potential impacted area	SENTX Contractor					EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5	LV4	CM4 - Trees unavoidably affected by the works will be transplanted, where necessary and practical. A detailed Tree	landscape and visual	Potential impacted area	SENTX Contractor	✓	~			EIAO-TM Annex 18 and ETWBC 3/2006	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Mitigation Measures       Recommended       the Measures       implement       the measure? (1)         Measure & Main       the measure?       D       C       O/R       A         Concerns to address       Concerns to address       Concerns to address       Concerns to address		What requirements or standards for the measure to achieve?	Implementation Status and Remarks				
		Transplanting Specification will be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods will be allowed in the project programme.								
10.6.5 and SENTX latest design	LV5	CM5 - Within 3 months of taking possession of the SENTX Site, the Contractor will plant advance screen planting of native species at Light Standard size at 1.5m centres along the High Junk Peak Trail so as to screen views of the Works from the trail. Tree planting locations will be agreed with AFCD. Works will be completed within 9 months of taking possession of the SENTX Site.	To minimise the landscape and visual impacts	At High Junk Peak Hiking Trail	SENTX Contractor		•		EIAO-TM Annex 18	Reminder was given to Contractor
10.6.5	LV6	CM6 - The Contractor's office, leachate treatment plant and laboratory will be given an aesthetic treatment in earth tones to reduce their visual impact and albedo and blend them into the surrounding landscape.	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	•	•		EIAO-TM Annex 18	Implemented
10.6.5	LV7	CM7 - The Contractor's office, leachate treatment plant and laboratory will be surrounded by a minimum of 5m wide and 0.75m high earth bund on the west and south sides planted with a dense screen of tree and shrub vegetation. Additional tree planting will be provided in unused spaces with thin infrastructure	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	~	V		EIAO-TM Annex 18 and ETWBC 7/2002	Implemented

EIA Ref.	EM&A Ref	A Environmental Protection Measures/         Objectives of the Mitigation Measures         Location of Recommended         Who to         When to implement the measure? <sup>(1)</sup>		-	What requirements or standards for the	Implementation Status and Remarks				
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
		site, along access roads and in and around car parks. This will be supplemented with shrub planting, where appropriate.								
10.6.5	LV8	CM8 - Planting trials will be carried out in an on-site nursery prior to implementation of the first phase of restoration to establish the best planting matrix and management intensity of the recommended plant materials for the restoration.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor		~		EIAO-TM Annex 18	Implemented
11.4.1 and SENTX latest design	LV9	During the preparation of the detailed landscape design plan, the design submission will be audited against the recommendation proposed in the <i>ER</i> <i>Report</i> by the Registered Landscape Architect from the ET.	To ensure the implementation of mitigation measures proposed in this EIA Report	SENTX Site	SENTX Contractor/E T	~	~		EIAO-TM Annex 18	Implemented

Annex C

Monitoring Schedule for This Reporting Period

Sun	Mon	Tue	Wed	Thu	Fri	Sat
		1	2	3 Surface Water Monitoring Noise Monitoring	4 Dust Monitoring	5
6	7	8	9	10 Surface Water Monitoring Noise Monitoring Dust Monitoring	11	12
13	14	15	16 Dust Monitoring	17 Surface Water Monitoring Noise Monitoring	18	19
20	21	22 Dust Monitoring	23	24 Surface Water Monitoring Noise Monitoring	25	26
27	28 Dust Monitoring	29	30	31 Surface Water Monitoring Noise Monitoring		

January 2019

Note:

Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	
Dust Monitoring					Surface Water Monitoring	Dust Monitoring
					Noise Monitoring	
10	11	12	13	14	15	16
			Surface Water Monitoring		Dust Monitoring	10
			Noise Monitoring		_	
			_			
17	18	19	20	21	22	23
			Surface Water Monitoring	Dust Monitoring		
			Noise Monitoring			
24	25	26		28		
			Surface Water Monitoring			
			Noise Monitoring			
			Dust Monitoring			

February 2019

Note:

Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5 Dust Monitoring	6	7 Noise Monitoring (pm)	8 Surface Water Monitoring (am)	9
10	11 Dust Monitoring	12	13 Surface Water Monitoring (pm) Noise Monitoring (pm)	14	15	16
17 Dust Monitoring	18	19	20	21	22 Surface Water Monitoring (pm) Noise Monitoring (pm)	23 Dust Monitoring
24	25	26	27	28 Surface Water Monitoring (pm) Noise Monitoring (pm)	29 Dust Monitoring	30
31						

March 2019

Note:

April 2019

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4	5	6
				Dust Monitoring		
				Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
7	8	9	10	11	12	13
			Dust Monitoring			
			Surface Water Monitoring (pm)			
			Noise Monitoring (pm)			
14	15	16	17	18	19	20
		Dust Monitoring		Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
21	22	23	24	25	26	27
	Dust Monitoring		Surface Water Monitoring (pm)			
			Noise Monitoring (pm)			
28	29	30				
Dust Monitoring						

Note:

May	201	9
IVIAY	201	1

Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2	3	4
				Surface Water Monitoring (pm)		Dust Monitoring
				Noise Monitoring (pm)		
5	6	7	8	9	10	11
			Surface Water Monitoring (pm)		Dust Monitoring	
			Noise Monitoring (pm)			
12	13	14	15	16	17	18
				Dust Monitoring		
				Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
19	20	21	22	23	24	25
			Dust Monitoring	Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
26	27	28	29		31	
		Dust Monitoring		Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		

Note:

<u>June 2019</u> Sun	Mon	Tue	Wed	Thu	Fri	Sat
						1
2	3 Dust Monitoring	4	5	6 Surface Water Monitoring (pm) Noise Monitoring (pm)	7	8
9 Dust Monitoring	10	11	12	13	14 Surface Water Monitoring (pm) Noise Monitoring (pm)	15 Dust Monitoring
16	17	18	19	20 Surface Water Monitoring (pm) Noise Monitoring (pm)	21 Dust Monitoring	22
23	24	25	26	27 Surface Water Monitoring (pm) Noise Monitoring (pm) Dust Monitoring	28	29
30						

June 2019

#### Note:

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	3	4	5	6
			Dust Monitoring	Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
7	8	9	10	11	12	13
		Dust Monitoring			Surface Water Monitoring (pm)	
					Noise Monitoring (pm)	
14	15	16	17	18	19	20
	Dust Monitoring			Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
21	22	23	24	25	26	27
Dust Monitoring				Surface Water Monitoring (pm)		Dust Monitoring
				Noise Monitoring (pm)		
28	29	30	31			

July 2019

Note:

Sun	Mon	Tue	Wed	Thu	Fri	Sat
				1	2	3
				Surface Water Monitoring (pm)	Dust Monitoring	
				Noise Monitoring (pm)		
4	5	6	7	8	9	10
				Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
				Dust Monitoring		
11	12	13	14	15	16	17
			Dust Monitoring	Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
18	19	20	21	22	23	24
		Dust Monitoring		Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
25	26	27	28	20	30	31
25	20 Dust Monitoring	27	28	29 Surface Water Monitoring (pm)	50	51
	Dust Monitoring					
				Noise Monitoring (pm)		

August 2019

Note:

September 2019

Sun	Mon	Tue	Wed	Thu	Fri	Sat
1 Dust Monitoring	2	3	4	5 Surface Water Monitoring (pm) Noise Monitoring (pm)	6	7 Dust Monitoring
8	9	10	11	12 Surface Water Monitoring (pm) Noise Monitoring (pm)		14
15	16	17	18	19 Surface Water Monitoring (pm) Noise Monitoring (pm) Dust Monitoring	20	21
22	23	24	25 Dust Monitoring	26 Surface Water Monitoring (pm) Noise Monitoring (pm)	27	28
29	30					

Note:

Sun	Mon	Tue	Wed	Thu	Fri	Sat
		1 Dust Monitoring	2	3 Surface Water Monitoring (pm) Noise Monitoring (pm)	4	5
6	7 Dust Monitoring	8	9 Surface Water Monitoring (pm) Noise Monitoring (pm)	10	11	12
13 Dust Monitoring	14	15	16	17 Surface Water Monitoring (pm) Noise Monitoring (pm)		19 Dust Monitoring
20	21	22	23	24 Surface Water Monitoring (pm) Noise Monitoring (pm)		26
27	28	29	30	31 Dust Monitoring Surface Water Monitoring (pm) Noise Monitoring (pm)		

October 2019

Note:

Sun	Mon	Tue	Wed	Thu	Fri	Sat
					1	2
3	4	5	6	7	8	9
			Dust Monitoring	Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
10	11	12	13	14	15	16
		Dust Monitoring			Surface Water Monitoring (pm)	
					Noise Monitoring (pm)	
17	18	19	20	21	22	23
	Dust Monitoring			Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
24	25	26	27	28	29	30
Dust Monitoring				Surface Water Monitoring (pm)		Dust Monitoring
				Noise Monitoring (pm)		

November 2019

Note:

Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3	1	5	6	7
1	2	5	+	Surface Water Monitoring (pm)	Dust Monitoring	7
				Noise Monitoring (pm)	Dust monitoring	
				Noise Monitoring (pin)		
8	9	10	11	12	13	14
				Dust Monitoring		
				Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
15	16	17	18	19	20	21
			Dust Monitoring			
			Surface Water Monitoring (pm)			
			Noise Monitoring (pm)			
22	23	24	25	26	27	28
		Dust Monitoring			Surface Water Monitoring (pm)	
					Noise Monitoring (pm)	
29	30	31				
	Dust Monitoring					

December 2019

Note:

Annex D

# Air Quality

Annex D1

# 24-hour TSP Monitoring Results

### Table D1.124-hour TSP Monitoring Results at DM1


Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m3)
4 Jan 19	15:00	5 Jan 19	15:00	Fine	109
10 Jan 19	8:00	11 Jan 19	8:00	Fine	92
16 Jan 19	15:00	17 Jan 19	15:00	Fine	79
22 Jan 19	8:00	23 Jan 19	8:00	Sunny	146
28 Jan 19	9:55	29 Jan 19	9:55	Fine	123
3 Feb 19	8:00	4 Feb 19	8:00	Sunny	132
9 Feb 19	8:00	10 Feb 19	8:00	Sunny	134
15 Feb 19	13:00	16 Feb 19	13:00	Fine	83
21 Feb 19	8:00	22 Feb 19	8:00	Sunny	86
27 Feb 19	14:00	28 Feb 19	14:00	Fine	119
5 Mar 19	8:00	6 Mar 19	8:00	Fine	71
11 Mar 19	10:00	12 Mar 19	10:00	Fine	67
17 Mar 19	8:00	18 Mar 19	8:00	Fine	107
23 Mar 19	8:00	24 Mar 19	8:00	Fine	87
29 Mar 19	10:15	30 Mar 19	10:15	Fine	106
4 Apr 19	8:00	5 Apr 19	8:00	Fine	90
10 Apr 19	14:30	11 Apr 19	14:30	Fine	100
16 Apr 19	8:00	17 Apr 19	8:00	Fine	99
22 Apr 19	8:00	23 Apr 19	8:00	Fine	76
28 Apr 19	8:00	29 Apr 19	8:00	Fine	82
4 May 19	8:00	5 May 19	8:00	Fine	99
10 May 19	9:00	11 May 19	9:00	Fine	105
16 May 19	8:30	17 May 19	8:30	Fine	73
22 May 19	16:10	23 May 19	16:10	Fine	105
28 May 19	8:00	29 May 19	8:00	Rainy	79
3 Jun 19	9:30	4 Jun 19	9:30	Rainy	63
9 Jun 19	8:30	10 Jun 19	8:30	Fine	80
15 Jun 19	8:00	16 Jun 19	8:00	Cloudy	76
21 Jun 19	9:00	22 Jun 19	9:00	Rainy	109
27 Jun 19	8:30	28 Jun 19	8:30	Rainy	81
3 Jul 19	8:50	4 Jul 19	8:50	Rainy	79
9 Jul 19	8:00	10 Jul 19	8:00	Fine	84
15 Jul 19	10:40	16 Jul 19	10:40	Sunny	112
21 Jul 19	8:00	22 Jul 19	8:00	Fine	74
27 Jul 19	8:00	28 Jul 19	8:00	Cloudy	93
2 Aug 19	9:35	3 Aug 19	9:35	Cloudy	85
8 Aug 19	8:00	9 Aug 19	8:00	Fine	77
14 Aug 19	8:00	15 Aug 19	8:00	Fine	71
20 Aug 19	8:30	21 Aug 19	8:30	Fine	55
26 Aug 19	9:15	27 Aug 19	9:15	Rainy	69
1 Sep 19	8:00	2 Sep 19	8:00	Fine	94
7 Sep 19	8:00	8 Sep 19	8:00	Fine	134
13 Sep 19	11:25	14 Sep 19	11:25	Cloudy	89
19 Sep 19	8:00	20 Sep 19	8:00	Fine	129
25 Sep 19	8:00	26 Sep 19	8:00	Fine	67
1 Oct 19	8:00	2 Oct 19	8:00	Fine	102
7 Oct 19	8:30	8 Oct 19	8:30	Rainy	86
13 Oct 19	8:30	14 Oct 19	8:30	Rainy	99
19 Oct 19	8:30	20 Oct 19	8:30	Cloudy	80
25 Oct 19	16:40	26 Oct 19	16:40	Cloudy	85
31 Oct 19	8:00	1 Nov 19	8:00	Fine	92
6 Nov 19	8:30	7 Nov 19	8:30	Fine	106
12 Nov 19	8:30	13 Nov 19	8:30	Cloudy	96
12 Nov 19 18 Nov 19	12:30	19 Nov 19 19 Nov 19	12:30	Fine	97
24 Nov 19	8:00	25 Nov 19	8:00	Fine	91
30 Nov 19	8:00	1 Dec 19	8:00	Cloudy	84
		>		j	

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m3)
6 Dec 19	10:33	7 Dec 19	10:33	Fine	116
12 Dec 19	8:00	13 Dec 19	8:00	Fine	92
18 Dec 19	8:55	19 Dec 19	8:55	Cloudy	115
24 Dec 19	8:00	25 Dec 19	8:00	Fine	104
30 Dec 19	9:28	31 Dec 19	9:28	Rainy	112
				Average	94
				Min	55
				Max	146
Note:					
DM1 corresp	oonds to the	existing TSP r	nonitoring stat	ion TKO-A1 c	urrently operating by
CEDD.			-		

Figure D1.1 Graphical Presentation for 24-hr TSP Monitoring at DM1



#### Table D1.224-hour TSP Monitoring Results at DM2

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
4 Jan 19	15:00	5 Jan 19	15:00	Fine	109
10 Jan 19	8:00	11 Jan 19	8:00	Fine	92
16 Jan 19	15:00	17 Jan 19	15:00	Fine	79
22 Jan 19	8:00	23 Jan 19	8:00	Sunny	146
28 Jan 19	9:55	29 Jan 19	9:55	Fine	123
3 Feb 19	8:00	4 Feb 19	8:00	Sunny	132
9 Feb 19	8:00	10 Feb 19	8:00	Sunny	134
15 Feb 19	13:00	16 Feb 19	13:00	Fine	83
21 Feb 19	8:00	22 Feb 19	8:00	Sunny	86
27 Feb 19	14:00	28 Feb 19	14:00	Fine	119
5 Mar 19	8:00	6 Mar 19	8:00	Fine	71
11 Mar 19	10:00	12 Mar 19	10:00	Fine	67
17 Mar 19	8:00	18 Mar 19	8:00	Fine	107
23 Mar 19	8:00	24 Mar 19	8:00	Fine	87
29 Mar 19	10:15	30 Mar 19	10:15	Fine	106
4 Apr 19	8:00	5 Apr 19	8:00	Fine	90
10 Apr 19	14:30	11 Apr 19	14:30	Fine	100
16 Apr 19	8:00	17 Apr 19	8:00	Fine	99
22 Apr 19	8:00	23 Apr 19	8:00	Fine	76
28 Apr 19	8:00	29 Apr 19	8:00	Fine	82
4 May 19	8:00	5 May 19	8:00	Fine	99
10 May 19	9:00	11 May 19	9:00	Fine	105
16 May 19	8:30	17 May 19	8:30	Fine	73
22 May 19	16:10	23 May 19	16:10	Fine	105
28 May 19	8:00	29 May 19	8:00	Rainy	79
3 Jun 19	9:30	4 Jun 19	9:30	Rainy	63
9 Jun 19	8:30	10 Jun 19	8:30	Fine	80
15 Jun 19	8:00	16 Jun 19	8:00	Cloudy	76
21 Jun 19	9:00	22 Jun 19	9:00	Rainy	109
27 Jun 19	8:30	28 Jun 19	8:30	Rainy	81
3 Jul 19	8:50	4 Jul 19	8:50	Rainy	79
9 Jul 19	8:00	10 Jul 19	8:00	Fine	84
15 Jul 19	10:40	16 Jul 19	10:40	Sunny	112
21 Jul 19	8:00	22 Jul 19	8:00	Fine	74
27 Jul 19	8:00	28 Jul 19	8:00	Cloudy	93
2 Aug 19	9:35	3 Aug 19	9:35	Cloudy	85
8 Aug 19	8:00	9 Aug 19	8:00	Fine	77
14 Aug 19	8:00	15 Aug 19	8:00	Fine	71
20 Aug 19	8:30	21 Aug 19	8:30	Fine	55
26 Aug 19	9:15	27 Aug 19	9:15	Rainy	69
1 Sep 19	8:00	2 Sep 19	8:00	Fine	94
7 Sep 19	8:00	8 Sep 19	8:00	Fine	134
13 Sep 19	11:25	14 Sep 19	11:25	Cloudy	89
19 Sep 19	8:00	20 Sep 19	8:00	Fine	129
25 Sep 19	8:00	26 Sep 19	8:00	Fine	67
1 Oct 19	8:00	2 Oct 19	8:00	Fine	102
7 Oct 19	8:30	8 Oct 19	8:30	Rainy	86
13 Oct 19	8:30	14 Oct 19	8:30	Rainy	99
19 Oct 19	8:30	20 Oct 19	8:30	Cloudy	80
25 Oct 19	16:40	26 Oct 19	16:40	Cloudy	85
31 Oct 19	8:00	1 Nov 19	8:00	Fine	92
6 Nov 19	8:30	7 Nov 19	8:30	Fine	106
12 Nov 19	8:30 8:30	13 Nov 19	8:30	Cloudy	96
12 Nov 19 18 Nov 19	12:30	19 Nov 19 19 Nov 19	12:30	Fine	90 97
18 Nov 19 24 Nov 19	8:00	19 Nov 19 25 Nov 19	12.30 8:00	Fine	97 91
24 Nov 19 30 Nov 19	8:00	1 Dec 19	8:00	Cloudy	84
6 Dec 19	10:33	7 Dec 19	10:33	Fine	84 116
5 Dec 19			10.00	1 1110	


ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m3)
12 Dec 19	8:00	13 Dec 19	8:00	Fine	92
18 Dec 19	8:55	19 Dec 19	8:55	Cloudy	115
24 Dec 19	8:00	25 Dec 19	8:00	Fine	104
30 Dec 19	9:28	31 Dec 19	9:28	Rainy	112
				Average	94
				Min	55
				Max	146
Note:					
DM2 corresp	oonds to the e	existing TSP n	nonitoring stati	on TKO-A2a c	currently operating by

*Figure D1.2 Graphical Presentation for 24-hr TSP Monitoring at DM2* 

CEDD.



Annex D2

# Event and Action Plan for Dust Monitoring

Action			
Event	ET	IEC	Contractor
Action Level			
Exceedance for one sample	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Repeat measurement to confirm finding if exceedance is due to the Project</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> </ul>	<ul> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ul>
Exceedance for two or more consecutive samples	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>If exceedance continues, arrange meeting with Contractor &amp; IEC</li> <li>Continue monitoring at daily intervals if exceedance is due to the Project</li> <li>If no exceedance for 3 consecutive days, cease additional monitoring</li> </ul>	Check monitoring data submitted by ET	<ul> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>

# Annex D2 Event and Action Plan for Dust Monitoring During Construction Phase


Action			
Event	ET	IEC	Contractor
Limit Level			
Exceedance for one sample	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Repeat measurement to confirm finding if exceedance is due to the Project</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level</li> </ul>	<ul><li>Check monitoring data submitted by ET</li><li>Check Contractor's working methods</li></ul>	<ul> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>
Exceedance for two or more consecutive samples	<ul> <li>Identify source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD the causes &amp; actions taken for the exceedances</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Continue monitoring at daily intervals if exceedance is due to the Project</li> <li>If no exceedance for 3 consecutive days, cease additional monitoring</li> <li>If exceedance due to the Project continues, consider what portion of the work is responsible and stop that portion of work until the exceedance is abated</li> </ul>		<ul> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> </ul>


Annex D3


# Meteorological Data


## Annex D3 Meteorological Data


## January 2019













#### January 2019

Date	Rainfall
	(mm)
1 Jan 19	0.0
2 Jan 19	0.0
3 Jan 19	0.3
4 Jan 19	0.1
5 Jan 19	0.0
6 Jan 19	0.0
7 Jan 19	0.0
8 Jan 19	1.2
9 Jan 19	0.4
10 Jan 19	0.0
11 Jan 19	0.0
12 Jan 19	1.6
13 Jan 19	0.6
14 Jan 19	1.6
15 Jan 19	0.1
16 Jan 19	0.0
17 Jan 19	0.0
18 Jan 19	0.0
19 Jan 19	0.4
20 Jan 19	0.0
21 Jan 19	0.0
22 Jan 19	0.0
23 Jan 19	0.0
24 Jan 19	0.0
25 Jan 19	0.0
26 Jan 19	0.0
27 Jan 19	0.0
28 Jan 19	0.0
29 Jan 19	0.0
30 Jan 19	0.0
31 Jan 19	0.0
TOTAL RAINFALL	6.3


## February 2019




\* Note: Data on 22 February 2019 was discarded due to equipment failure.




C:\USERS\JACKYCHAN\DESKTOP\RAW DATA 20190301.LDC



C:\USERS\JACKYCHAN\DESKTOP\RAW DATA 20190301.LDC







February 2019

Date	Rainfall
	(mm)
1 Feb 19	0.0
2 Feb 19	0.0
3 Feb 19	0.0
4 Feb 19	0.0
5 Feb 19	0.0
6 Feb 19	0.0
7 Feb 19	0.0
8 Feb 19	0.4
9 Feb 19	1.4
10 Feb 19	0.2
11 Feb 19	0.6
12 Feb 19	0.0
13 Feb 19	0.0
14 Feb 19	0.3
15 Feb 19	0.1
16 Feb 19	0.0
17 Feb 19	0.0
18 Feb 19	21.4
19 Feb 19	42.8
20 Feb 19	0.2
21 Feb 19	0.2
22 Feb 19	0.0
23 Feb 19	16.0
24 Feb 19	0.2
25 Feb 19	0.3
26 Feb 19	0.4
27 Feb 19	0.0
28 Feb 19	0.0
TOTAL RAINFALL	84.5


## <u>March 2019</u>





\* Note: Data on 19 March 2019 was discarded due to equipment failure.



C:\USERS\JACKYCHAN\DESKTOP\RAW DATA 20190401.LDC









March 2019

Date	Rainfall
Date	(mm)
1 Mar 19	0.0
2 Mar 19	0.0
3 Mar 19	1.7
4 Mar 19	56.5
5 Mar 19	0.8
6 Mar 19	24.8
7 Mar 19	30.0
8 Mar 19	8.2
9 Mar 19	16.0
10 Mar 19	17.0
10 Mar 19	0.4
12 Mar 19	0.4
12 Mar 19	4.4
14 Mar 19	2.6
15 Mar 19	1.4
16 Mar 19	0.2
17 Mar 19	0.2
17 Mar 19 18 Mar 19	0.0
19 Mar 19	0.0
20 Mar 19	0.0
	0.0
21 Mar 19	
22 Mar 19	3.6 6.5
23 Mar 19 24 Mar 19	3.6
24 Mar 19 25 Mar 19	1.3
26 Mar 19	0.2
27 Mar 19	0.0
28 Mar 19	0.0
29 Mar 19	6.3
30 Mar 19	0.6
31 Mar 19	5.8
TOTAL RAINFALL	192.2


## <u>April 2019</u>




\* Note: Data on 20 April 2019 was discarded due to equipment failure.




C:\USERS\JACKYCHAN\DESKTOP\RAW DATA 20190501.LDC



C:\USERS\JACKYCHAN\DESKTOP\RAW DATA 20190501.LDC







April 2019

Date	Rainfall
	(mm)
1 Apr 19	0.2
2 Apr 19	0.0
3 Apr 19	0.4
4 Apr 19	0.0
5 Apr 19	0.0
6 Apr 19	0.0
7 Apr 19	0.0
8 Apr 19	0.0
9 Apr 19	0.0
10 Apr 19	0.0
11 Apr 19	0.5
12 Apr 19	23.8
13 Apr 19	1.6
14 Apr 19	10.2
15 Apr 19	3.7
16 Apr 19	8.2
17 Apr 19	0.2
18 Apr 19	23.4
19 Apr 19	95.4
20 Apr 19	28.9
21 Apr 19	0.3
22 Apr 19	0.0
23 Apr 19	0.0
24 Apr 19	0.0
25 Apr 19	0.0
26 Apr 19	0.1
27 Apr 19	15.2
28 Apr 19	0.1
29 Apr 19	0.0
30 Apr 19	13.9
TOTAL RAINFALL	226.1


## May 2019




\* Note: Data from 1 May 00:00 to 2 May 2019 17:00 was lost due to malfunction of the meteorological station. Data on 27 May 2019 was discarded due to equipment failure.




\* Note: Data from 1 May 00:00 to 2 May 2019 17:00 was lost due to malfunction of the meteorological station.



\* Note: Data from 1 May 00:00 to 2 May 2019 17:00 was lost due to malfunction of the meteorological station.



\* Note: Data from 1 May 00:00 to 2 May 2019 17:00 was lost due to malfunction of the meteorological station.




\* Note: Data from 1 May 00:00 to 2 May 2019 17:00 was lost due to malfunction of the meteorological station.


## Manual Rain Gauge Readings

May 2019


Date	Rainfall
	(mm)
1 May 19	2.8
2 May 19	9.5
3 May 19	0.1
4 May 19	34.4
5 May 19	14.0
6 May 19	21.7
7 May 19	23.7
8 May 19	37.0
9 May 19	0.1
10 May 19	0.0
11 May 19	0.0
12 May 19	0.4
13 May 19	0.1
14 May 19	0.0
15 May 19	0.0
16 May 19	0.0
17 May 19	0.0
18 May 19	0.0
19 May 19	0.0
20 May 19	20.2
21 May 19	15.1
22 May 19	2.0
23 May 19	51.0
24 May 19	0.8
25 May 19	6.2
26 May 19	19.2
27 May 19	18.6
28 May 19	34.7
29 May 19	26.6
30 May 19	3.0
31 May 19	47.4
TOTAL RAINFALL	388.6


## June 2019






X:\EHS\ENV\MET\METSTATION\RAW\2019\JUN 2019.LDC











#### June 2019


Date	Rainfall
	(mm)
1 Jun 19	6.0
2 Jun 19	27.0
3 Jun 19	13.0
4 Jun 19	142.0
5 Jun 19	0.2
6 Jun 19	2.0
7 Jun 19	0.0
8 Jun 19	1.0
9 Jun 19	1.2
10 Jun 19	73.0
11 Jun 19	17.2
12 Jun 19	6.5
13 Jun 19	68.4
14 Jun 19	0.2
15 Jun 19	0.0
16 Jun 19	0.0
17 Jun 19	6.8
18 Jun 19	18.8
19 Jun 19	1.4
20 Jun 19	2.4
21 Jun 19	8.8
22 Jun 19	2.4
23 Jun 19	0.0
24 Jun 19	20.6
25 Jun 19	50.2
26 Jun 19	0.8
27 Jun 19	0.0
28 Jun 19	27.0
29 Jun 19	4.3
30 Jun 19	7.5
TOTAL RAINFALL	508.7





















July 2019


Date	Rainfall
	(mm)
1 Jul 19	1.6
2 Jul 19	105.2
3 Jul 19	69.4
4 Jul 19	2.6
5 Jul 19	4.0
6 Jul 19	1.1
7 Jul 19	0.4
8 Jul 19	0.0
9 Jul 19	4.8
10 Jul 19	6.2
11 Jul 19	19.0
12 Jul 19	0.0
13 Jul 19	0.3
14 Jul 19	0.2
15 Jul 19	0.0
16 Jul 19	0.0
17 Jul 19	0.0
18 Jul 19	0.0
19 Jul 19	2.8
20 Jul 19	24.0
21 Jul 19	0.6
22 Jul 19	0.4
23 Jul 19	0.0
24 Jul 19	1.4
25 Jul 19	0.4
26 Jul 19	0.0
27 Jul 19	0.0
28 Jul 19	6.2
29 Jul 19	3.8
30 Jul 19	31.6
31 Jul 19	153.4
TOTAL RAINFALL	439.4





















#### August 2019


Date	Rainfall
	(mm)
1 Aug 19	48.8
2 Aug 19	49.6
3 Aug 19	6.6
4 Aug 19	0.2
5 Aug 19	0.0
6 Aug 19	24.0
7 Aug 19	1.0
8 Aug 19	0.0
9 Aug 19	0.0
10 Aug 19	1.6
11 Aug 19	20.0
12 Aug 19	3.0
13 Aug 19	12.0
14 Aug 19	13.0
15 Aug 19	19.0
16 Aug 19	9.2
17 Aug 19	25.4
18 Aug 19	18.4
19 Aug 19	3.0
20 Aug 19	0.5
21 Aug 19	0.0
22 Aug 19	0.0
23 Aug 19	0.0
24 Aug 19	12.0
25 Aug 19	80.0
26 Aug 19	29.5
27 Aug 19	1.0
28 Aug 19	0.0
29 Aug 19	10.0
30 Aug 19	44.2
31 Aug 19	10.2
TOTAL RAINFALL	442.2





















## September 2019


Date	Rainfall
	(mm)
1 Sep 19	35.4
2 Sep 19	25.8
3 Sep 19	18.0
4 Sep 19	24.0
5 Sep 19	4.0
6 Sep 19	1.0
7 Sep 19	0.0
8 Sep 19	0.0
9 Sep 19	0.0
10 Sep 19	1.2
11 Sep 19	0.0
12 Sep 19	0.0
13 Sep 19	0.0
14 Sep 19	0.4
15 Sep 19	1.2
16 Sep 19	0.0
17 Sep 19	0.0
18 Sep 19	55.2
19 Sep 19	1.0
20 Sep 19	0.0
21 Sep 19	0.0
22 Sep 19	0.0
23 Sep 19	0.0
24 Sep 19	0.0
25 Sep 19	0.3
26 Sep 19	0.0
27 Sep 19	0.0
28 Sep 19	0.0
29 Sep 19	0.0
30 Sep 19	0.0
TOTAL RAINFALL	167.5




















#### Manual Rain Gauge Readings


October 2019


Date	Rainfall
	(mm)
1/Oct/19	0.0
2/Oct/19	0.0
3/Oct/19	0.0
4/Oct/19	0.0
5/Oct/19	0.0
6/Oct/19	25.0
7/Oct/19	0.2
8/Oct/19	0.0
9/Oct/19	0.0
10/Oct/19	0.0
11/Oct/19	0.0
12/Oct/19	18.8
13/Oct/19	33.7
14/Oct/19	16.2
15/Oct/19	0.2
16/Oct/19	0.1
17/Oct/19	7.2
18/Oct/19	0.2
19/Oct/19	7.8
20/Oct/19	0.2
21/Oct/19	0.0
22/Oct/19	0.0
23/Oct/19	0.0
24/Oct/19	0.0
25/Oct/19	0.0
26/Oct/19	0.0
27/Oct/19	0.0
28/Oct/19	0.3
29/Oct/19	0.2
30/Oct/19	0.0
31/Oct/19	0.0
TOTAL RAINFALL	110.1
















#### Manual Rain Gauge Readings


November 2019


Date	Rainfall
	(mm)
1-Nov-19	0.0
2-Nov-19	0.0
3-Nov-19	0.0
4-Nov-19	0.0
5-Nov-19	0.0
6-Nov-19	0.0
7-Nov-19	0.0
8-Nov-19	0.0
9-Nov-19	0.0
10-Nov-19	0.0
11-Nov-19	0.0
12-Nov-19	0.0
13-Nov-19	0.0
14-Nov-19	0.0
15-Nov-19	0.0
16-Nov-19	0.0
17-Nov-19	0.0
18-Nov-19	0.0
19-Nov-19	0.0
20-Nov-19	0.0
21-Nov-19	0.0
22-Nov-19	0.0
23-Nov-19	0.0
24-Nov-19	0.0
25-Nov-19	0.0
26-Nov-19	0.0
27-Nov-19	0.0
28-Nov-19	0.0
29-Nov-19	0.0
30-Nov-19	0.0
TOTAL RAINFALL	0.0


#### December 2019

















#### Manual Rain Gauge Readings

December 2019

Date	Rainfall
	(mm)
1 Dec 19	0.0
2 Dec 19	0.0
3 Dec 19	0.0
4 Dec 19	0.0
5 Dec 19	3.6
6 Dec 19	0.0
7 Dec 19	0.0
8 Dec 19	0.0
9 Dec 19	0.0
10 Dec 19	0.0
11 Dec 19	0.0
12 Dec 19	0.0
13 Dec 19	0.0
14 Dec 19	0.0
15 Dec 19	0.0
16 Dec 19	0.0
17 Dec 19	0.0
18 Dec 19	0.1
19 Dec 19	0.0
20 Dec 19	2.8
21 Dec 19	0.4
22 Dec 19	0.2
23 Dec 19	0.0
24 Dec 19	0.0
25 Dec 19	0.0
26 Dec 19	0.0
27 Dec 19	0.0
28 Dec 19	0.0
29 Dec 19	15.0
30 Dec 19	0.2
31 Dec 19	0.2
TOTAL RAINFALL	22.5

Annex E

# Noise

Annex E1

Noise Monitoring Results

Date	Start Time	Finish Time	Weather	L <sub>10 (30min)</sub>	L <sub>90 (30min)</sub>	L <sub>eq (30min)</sub>
3 Jan 19	16:15	16:45	Cloudy	54.0	50.5	52.4
10 Jan 19	15:25	15:55	Cloudy	50.5	46.5	48.9
17 Jan 19	9:43	10:13	Sunny	55.5	50.5	53.5
24 Jan 19	14:17	14:47	Sunny	55.0	49.5	53.6
31 Jan 19	14:14	14:44	Sunny	52.5	50.0	51.6
8 Feb 19	14:17	14:47	Sunny	50.0	45.5	48.0
13 Feb 19	14:48	15:18	Sunny	54.5	46.0	52.1
20 Feb 19	14:48	15:18	Sunny	53.5	50.0	52.5
27 Feb 19	14:44	15:10	Sunny	53.5	47.0	52.5 51.2
7 Mar 19	NA	NA	Rainy		ng was cance	
7 Iviai 19	INA	INA	Kalliy		dverse weath	
13 Mar 19	15:46	16:16	Sunny	52.5	48	51.1
22 Mar 19	14:56	15:26	Sunny	54.0	50.5	53.1
28 Mar 19	14:24	14:54	Sunny	54.5	48.5	52.5
4 Apr 19	14:54	15:24	Sunny	52.5	48.5	51.0
10 Apr 19	14:26	14:56	Sunny	54.0	51.0	53.2
18 Apr 19	14:36	15:06	Sunny	51.5	48.5	50.2 50.4
24 Apr 19	14:55	15:25	Sunny	55.5	40.0 52.0	53.8
24 Mpi 19 2 May 19	14:31	15:01	Cloudy	53.5	49.0	52.2
	14.31 NA	NA				
8 May 19	INA	NA	Pouring		ng was cance dverse weath	
16 May 19	14:41	15:11	Sunny	56.0	52.0	54.6
23 May 19	NA	NA	Drizzle	Monitori	ng was cance	lled due to
ý					dverse weath	
30 May 19	16:18	16:48	Cloudy	53.0	47.5	51.6
6 Jun 19	16:07	16:37	Sunny	55.5	51.5	55.4
14 Jun 19	15:47	16:17	Sunny	67.0	49.2	53.2
20 Jun 19	15:42	16:12	Sunny	57.0	52.1	54.7
20 Jun 19 27 Jun 19	15:55	16:25	Sunny	56.3	51.3	54.4
4 Jul 19	15:31	16:01	Sunny	54.3	50.8	54.4 52.7
12 Jul 19	15:30	16:30	Sunny	56.7	53.0	55.1
-		16:18	Sunny	53.7	50.1	53.1 52
18 Jul 19	15:48		5			52 56.1
25 Jul 19	15:38	16:08	Sunny	57.5 Manitari	54.1	
1 Aug 19	NA	NA	Pouring		ng was cance dverse weath	
8 Aug 19	15:25	15:55	Sunny	59.8	56.0	59.7
15 Aug 19	15:00	15:30	Sunny	55.5	53.1	54.4
22 Aug 19	15:21	15:51	Sunny	53.2	49.4	51.8
29 Aug 19	NA	NA	Pouring		ng was cance	
			0		dverse weath	
5 Sep 19	15:42	16:12	Cloudy	53.9	49.6	52.5
12 Sep 19	15:25	15:55	Sunny	53.5	49.5	52.0
19 Sep 19	14:56	15:26	Sunny	56.0	52.0	54.8
26 Sep 19	15:07	15:37	Sunny	52.5	48.5	51.0
3 Oct 19	15:00	15:30	Sunny	54.5	51.5	53.3
9 Oct 19	15:12	15:42	Sunny	52.5	48.5	50.8
17 Oct 19	15:05	15:35	Sunny	57.0	50.5	54.7
24 Oct 19	14:39	15:09	Sunny	53.0	48.5	51.6
31 Oct 19	14:37	15:07	Sunny	57.5	50.5	55.1
7 Nov 19	14:37	15:07	Sunny	53.5	50.0	52.1
15 Nov 19	14.37	15:31	Sunny	55.5 56.0	48.0	53.8
				58.5		53.8 57.0
21 Nov 19 28 Nov 10	14:34 14:30	15:04 15:00	Sunny		54.5 51.0	
28 Nov 19	14:39	15:09	Sunny	54.0	51.0	52.9
5 Dec 19	NA	NA	Rainy		ng was cance dverse weath	


# Table E1.1Measured Noise Levels (dB(A)) at NM1 during Normal Working Hours (0700-<br/>1900 hours; Normal Weekdays)

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Date	Start Time	Finish Time	Weather	L <sub>10 (30min)</sub>	L <sub>90 (30min)</sub>	Leq (30min)
18 Dec 19	15:01	15:31	Sunny	54.5	47.5	52.3
27 Dec 19	14:59	15:29	Sunny	53.0	48.0	51.8
					Average	e 52.9
					Mir	<b>1</b> 48.0
					May	<b>x</b> 59.7

Figure E1.1 Graphical Presentation for Noise Monitoring at NM1



Annex E2

# Event and Action Plan for Noise Monitoring

Event		Action	
	ET	IEC	Contractor
Action Level	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance and complaint</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> </ul>
Limit Level	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance and complaint</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Analyse the operation of SENTX and investigate the causes of exceedance</li> <li>Provide interim report to Contractor, IEC, Project Proponent and EPD the causes of the exceedances</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Report the remedial measures implemented and the additional monitoring results to Contactor, IEC, Project Proponent and EPD</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Take immediate measures to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still no under control</li> <li>Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated</li> </ul>

## Annex E2 Event and Action Plan for Construction Noise

Annex F

# Surface Water Quality

Annex F1

# Surface Water Quality Monitoring Results

## Table F1.1Surface Water Quality Monitoring Results at DP3

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (ºC)	Dissolved Oxygen (DO) (mg/L)	рН	Suspended Solids (SS) (mg/L)	Remarks
3 Jan 2019	15:20	Cloudy		Unable to	collect water sam		ent flow	(8)	-
10 Jan 2019	15:15	Cloudy			collect water sam		-		
17 Jan 2019	9:34	Sunny			collect water samp				-
24 Jan 2019	11:45	Sunny			collect water sam				-
31 Jan 2019	11:42	Sunny			collect water sam				-
8 Feb 2019	10:38	Sunny			collect water sam				-
13 Feb 2019	14:32	Sunny			collect water sam				-
20 Feb 2019	14:08	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
27 Feb 2019	14:05	Sunny			collect water sam				-
8 Mar 2019	10:25	Fine	Yellow	Semi-clear	15.9	9.68	9.29	310	-
8 Mar 2019	10:41	Fine	Yellow	Semi-clear	15.8	9.70	9.42	308	DP3 (Duplicate)
8 Mar 2019	10:25	Fine	Yellow	Semi-clear	15.9	9.70	9.32	-	DP3 (Remeasurement)
8 Mar 2019	10:41	Fine	Yellow	Semi-clear	15.8	9.70	9.42	-	DP3 (Dpulicate) (Remeasurement)
13 Mar 2019	14:30	Overcast	Light yellow	Semi-clear	19.4	8.44	8.41	6.5	-
13 Mar 2019	14:52	Overcast	Light yellow	Semi-clear	20.8	8.42	8.44	7.2	DP3 (Duplicate)
22 Mar 2019	14:20	Sunny	0,	Unable to	collect water sam	ole due to insuffici	ent flow		-
28 Mar 2019	14:00	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
4 Apr 19	14:11	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
10 Åpr 19	14:02	Sunny			collect water sam				-
18 Apr 19	14:12	Sunny			collect water sam				-
24 Apr 19	14:29	Sunny			collect water sam				-
2 May 19	14:04	Cloudy		Unable to	collect water sam	ole due to insuffici	ent flow		-
8 May 19	14:16	Rainy	Light yellow	Semi-clear	21.2	8.74	8.41	30.8	-
8 May 19	14:25	Rainy	Light yellow	Semi-clear	21.3	8.76	8.33	32.9	DP3 (Duplicate)
16 May 19	14:17	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
23 May 19	14:39	Rainy	Brown	Turbid	24.3	8.59	9.96	858.0	-
23 May 19	14:39	Rainy	Brown	Turbid	24.3	8.54	9.98	-	DP3 (Remeasurement)
23 May 19	15:02	Rainy	Brown	Turbid	24.4	8.52	9.78	838.0	DP3 (Duplicate)
23 May 19	15:02	Rainy	Brown	Turbid	24.4	8.52	9.79	-	DP3 (Duplicate) (Remeasurement)
30 May 19	14:42	Overcast	Light yellow	Semi-clear	24.5	8.32	8.39	44.5	-
30 May 19	14:57	Overcast	Light yellow	Semi-clear	24.7	8.29	8.24	44.2	DP3 (Duplicate)
6 Jun 19	14:48	Sunny	Light yellow	Semi-clear	29.0	7.85	7.30	13.8	-
6 Jun 19	15:01	Sunny	Light yellow	Semi-clear	29.1	7.81	6.50	13.9	DP3 (Duplicate)
14 Jun 19	14:37	Sunny	Light yellow	Clear	29.6	7.38	8.22	6.7	-

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (ºC)	Dissolved Oxygen (DO) (mg/L)	рН	Suspended Solids (SS) (mg/L)	Remarks
14 Jun 19	14:47	Sunny	Light yellow	Clear	30.1	6.79	8.29	7.4	DP3 (Duplicate)
20 Jun 19	14:38	Sunny	Light yellow	Semi-clear	29.6	6.42	8.35	76.0	-
20 Jun 19	14:47	Sunny	Light yellow	Semi-clear	29.8	6.81	8.38	74.1	DP3 (Duplicate)
27 Jun 19	14:29	Sunny	Light yellow	Clear	29.5	6.96	8.00	8.9	-
27 Jun 19	14:38	Sunny	Light yellow	Clear	29.6	6.89	8.00	8.7	DP3 (Duplicate)
4 Jul 19	14:16	Sunny	Light green	Clear	28.9	7.31	8.17	17.2	-
4 Jul 19	14:26	Sunny	Light green	Clear	29	7.34	8.19	16.8	DP3 (Duplicate)
12 Jul 19	14:31	Sunny	Pale yellow	Turbid	299	6.91	8.48	74.2	-
12 Jul 19	14:40	Sunny	Pale yellow	Turbid	29.9	6.81	8.52	71.4	DP3 (Duplicate)
18 Jul 19	14:23	Sunny	-	Unable to	collect water samp	ole due to insuffici	ient flow		-
					Averag	e 8.05	8.60	130.4	-
					Mi	n 6.42	6.50	6.5	-
					Ma	<b>x</b> 9.70	9.98	858.0	-

Notes: Impact surface water quality monitoring at DP3 was suspended from the monitoring event on 25 July 2019 until the actual commencement of construction works affecting DP3 in 2021.

## Table F1.2Surface Water Quality Monitoring Results at DP4

Date	Time	Weather	Water	Water	Water	Dissolved	pН	Suspended	Remarks
		Condition	Appearance	Condition	Temperature	Oxygen (DO)		Solids (SS)	
					(°C)	(mg/L)		(mg/L)	
3 Jan 2019	15:26	Cloudy		Unable to	collect water samp	ole due to insuffic	ent flow		-
10 Jan 2019	15:06	Cloudy		Unable to	collect water samp	ole due to insuffici	ent flow		-
17 Jan 2019	9:32	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
24 Jan 2019	11:32	Sunny		Unable to	collect water samp	ole due to insuffic	ent flow		-
31 Jan 2019	9:55	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
8 Feb 2019	10:30	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
13 Feb 2019	14:35	Sunny		Unable to	collect water sam	ole due to insuffic	ent flow		-
20 Feb 2019	14:15	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
27 Feb 2019	14:12	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
8 Mar 2019	11:00	Fine	Green	Semi-clear	16.1	9.83	8.88	22.9	-
13 Mar 2019	15:20	Overcast		Unable to	collect water samp	ole due to insuffici	ent flow		-
22 Mar 2019	14:24	Sunny	Unable to collect water sample due to insufficient flow -						
28 Mar 2019	14:05	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-

ENVIRONMENTAL RESOURCES MANAGEMENT

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (°C)	Dissolved Oxygen (DO) (mg/L)	рН	Suspended Solids (SS) (mg/L)	Remarks
4 Apr 19	14:13	Sunny		Unable to	collect water sam	ole due to insuffici	ient flow		-
10 Apr 19	14:05	Sunny		Unable to	collect water sam	ole due to insuffici	ient flow		-
18 Apr 19	14:15	Sunny		Unable to	collect water sam	ole due to insuffici	ient flow		-
24 Apr 19	14:33	Sunny		Unable to	collect water sam	ole due to insuffici	ient flow		-
2 May 19	14:08	Cloudy		Unable to	collect water sam	ole due to insuffici	ient flow		-
8 May 19	14:51	Rainy	Light yellow	Semi-clear	21.5	8.84	8.33	1.2	-
16 May 19	14:30	Sunny	0,	Unable to	collect water sam	ole due to insuffici	ient flow		-
23 May 19	15:55	Rainy	Yellow	Turbid	24.9	7.48	10.92	191.0	-
23 May 19	15:55	Rainy	Yellow	Turbid	24.9	7.42	10.80	-	DP4 (Future, temporary)
5		5							(Remeasurement)
30 May 19	15:48	Overcast	Light yellow	Semi-clear	26.1	7.59	8.84	32.2	-
30 May 19	15:48	Overcast	Light yellow	Semi-clear	26.1	7.60	8.90	-	DP4 (Future, temporary)
5			0 )						(Remeasurement)
6 Jun 19	15:39	Sunny	Light yellow	Turbid	33.0	5.19	6.90	125.0	-
6 Jun 19	15:39	Sunny	Light yellow	Turbid	33.1	5.12	6.90	-	DP4 (Future, temporary)
<u>,</u>		5	0 5						(Remeasurement)
14 Jun 19	15:26	Sunny	Yellow	Turbid	31.7	6.02	8.38	62.2	-
20 Jun 19	15:15	Sunny	Light green	Semi-clear	32.0	6.71	9.37	19.6	-
20 Jun 19	15:15	Sunny	Light green	Semi-clear	32.0	6.70	9.37	-	DP4 (Future, temporary)
,		5	0 0						(Remeasurement)
27 Jun 19	15:14	Sunny	Light green	Semi-clear	33.7	5.28	8.75	29.2	-
27 Jun 19	15:14	Sunny	Light green	Semi-clear	33.6	5.45	8.75	-	DP4 (Future, temporary)
,		5	0 0						(Remeasurement)
4 Jul 19	15:09	Sunny	Yellow	Turbid	30.2	5.96	8.53	68.5	-
4 Jul 19	15:09	Sunny	Yellow	Turbid	30.1	5.81	8.56	_	DP4 (Future, temporary)
<b>y</b>		)							(Remeasurement)
12 Jul 19	15:04	Sunny		Unable to	collect water sam	ole due to insuffici	ient flow		-
18 Jul 19	15:04	Sunny	Pale yellow	Semi-clear	37	13.59	9.4	14.2	-
18 Jul 19	15:04	Sunny	Pale yellow	Semi-clear	37.1	13.5	9.41	_	DP4 (Future, temporary)
			,						(Remeasurement)
25 Jul 19	15:08	Sunny	Pale yellow	Semi-clear	34	9.58	9.11	21.8	-
25 Jul 19	15:08	Sunny	Pale yellow	Semi-clear	34.1	9.32	9.11	-	DP4 (Future, temporary)
	0		,						(Remeasurement)
1 Aug 19	14:16	Pouring		Monitor	ring was cancelled	due to adverse we	eather		-
8 Aug 19	14:58	Sunny			collect water sam				-
15 Aug 19	14:53	Sunny			collect water sam				-
22 Aug 19	14:54	Sunny	Light yellow	Semi-clear	34.2	10.05	8.91	31.2	-
<u></u> ug 1)	11.01	Junity	Ligit yenow	ocini-cicui	01.4	10.00	0.71	01.4	

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (ºC)	Dissolved Oxygen (DO) (mg/L)	рН	Suspended Solids (SS) (mg/L)	Remarks
22 Aug 19	14:54	Sunny	Light yellow	Semi-clear	34.2	9.58	8.91	-	DP4 (Future, temporary)
									(Remeasurement)
29 Aug 19	NA	Pouring			ring was cancelled				-
5 Sep 19	14:50	Cloudy	Light yellow	Semi-clear	29.8	6.79	8.49	67.8	-
5 Sep 19	14:50	Cloudy	Light yellow	Semi-clear	29.9	6.70	8.51	-	DP4 (Future, temporary)
- 6 10	15.00	<u>C1</u> 1	T · 1 . 11	C 1	<b>2</b> 0.0	0.10	0.40	(( 1	(Remeasurement)
5 Sep 19	15:00	Cloudy	Light yellow	Semi-clear	29.8	8.12	8.49	66.1	DP4 (Future, temporary)
- 6 10	15.00	<u>C1</u> 1	T · 1 . 11	C 1	<b>2</b> 0.0	( 03	0.50		(Duplicate)
5 Sep 19	15:00	Cloudy	Light yellow	Semi-clear	29.8	6.92	8.52	-	DP4 (Future, temporary)
10.0 10	14 50	C	T · 1 . 11	C · 1	24.0	10 50	0.00	0.0	(Duplicate) (Remeasurement)
12 Sep 19	14:59	Sunny	Light yellow	Semi-clear	34.0	10.73	8.82	9.9	
12 Sep 19	14:59	Sunny	Light yellow	Semi-clear	34.2	11.29	8.87	-	DP4 (Future, temporary)
		6		··· 11	11				(Remeasurement)
19 Sep 19	14:44	Sunny	<b>T 1 1</b>		collect water samp			<b>T</b> 2	-
26 Sep 19	14:48	Sunny	Light yellow	Semi-clear	29.2	9.28	8.38	7.3	-
26 Sep 19	14:50	Sunny	Light yellow	Semi-clear	28.3	9.15	8.37	5.3	DP4 (Future, temporary) (Duplicate)
3 Oct 19	14:31	Sunny	Light yellow	Clear	29.7	8.12	7.92	6.2	-
3 Oct 19	14:40	Sunny	Light yellow	Clear	29.9	7.94	7.79	7.1	DP4 (Future, temporary)
	11110	ounny	Light Jenet	ereur	_,,,				(Duplicate)
9 Oct 19	14:54	Sunny	Colourless	Clear	29.5	6.99	7.68	9.5	-
17 Oct 19	14:48	Sunny	Colourless	Clear	27.2	7.74	7.92	6.4	-
24 Oct 19	14:25	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
31 Oct 19	14:26	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
7 Nov 19	14:12	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
15 Nov 19	14:10	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
21 Nov 19	14:23	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
28 Nov 19	14:26	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
5 Dec 19	14:23	Rainy		Unable to	collect water samp	ole due to insuffici	ent flow		-
12 Dec 19	14:22	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
18 Dec 19	14:33	Sunny			collect water sam				-
27 Dec 19	14:27	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
		-			Averag	e 8.07	8.69	38.3	-
					Mi	<b>n</b> 5.12	6.90	1.2	-
					Ma	<b>x</b> 13.59	10.92	191.0	-


Date	Time	Weather	Water	Water	Water	Dissolved	pН	Suspended	Remarks
		Condition	Appearance	Condition	Temperature	Oxygen (DO)		Solids (SS)	
					(°C)	(mg/L)		(mg/L)	
3 Jan 2019	15:51	Cloudy		Unable to	collect water samp	ple due to insuffici	ient flow		-
10 Jan 2019	11:19	Cloudy		Unable to	collect water samp		-		
17 Jan 2019	11:47	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
24 Jan 2019	11:05	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
31 Jan 2019	11:01	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
8 Feb 2019	10:03	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
13 Feb 2019	14:19	Sunny			collect water samp				-
20 Feb 2019	14:26	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
27 Feb 2019	14:21	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
8 Mar 2019	11:18	Fine		Unable to	collect water samp	ple due to insuffici	ent flow		-
13 Mar 2019	15:27	Overcast		Unable to	collect water samp	ple due to insuffici	ent flow		-
22 Mar 2019	14:32	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
28 Mar 2019	14:11	Sunny		Unable to		-			
4 Apr 19	14:19	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
10 Apr 19	14:12	Sunny		Unable to		-			
18 Apr 19	14:22	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
24 Apr 19	14:39	Sunny		Unable to	collect water samp	ple due to insuffici	ent flow		-
2 May 19	14:16	Cloudy		Unable to	collect water samp	ple due to insuffici	ent flow		-
8 May 19	15:20	Rainy	Light yellow	Semi-clear	20.4	8.90	9.24	70.8	-
8 May 19	15:20	Rainy	Light yellow	Semi-clear	20.4	8.80	9.29	-	DP6 (Remeasurement)
16 May 19	14:23	Sunny		Unable to	collect water samp	ple due to insuffici	ient flow		-
23 May 19	15:33	Rainy	Brown	Turbid	24.7	8.21	9.65	696.0	-
23 May 19	15:33	Rainy	Brown	Turbid	24.7	8.18	9.60	-	DP6 (Remeasurement)
30 May 19	15:19	Overcast	Light yellow	Semi-clear	25.4	7.89	8.68	244.0	-
30 May 19	15:19	Overcast	Light yellow	Semi-clear	25.3	7.85	8.71	-	DP6 (Remeasurement)
6 Jun 19	15:19	Sunny	Light yellow	Turbid	32.5	6.09	6.90	473.0	-
14 Jun 19	15:07	Sunny			mple was not colle				-
20 Jun 19	15:03	Sunny			collect water samp				-
27 Jun 19	14:55	Sunny			collect water samp				-
4 Jul 19	14:53	Sunny			collect water samp	•			-
12 Jul 19	14:55	Sunny			collect water samp	•			-
18 Jul 19	14:34	Sunny	Pale yellow	Semi-clear	34.3	8.48	7.08	5.7	-
18 Jul 19	14:42	Sunny	Pale yellow	Semi-clear	34.4	8.63	7.21	6.1	DP6 (Duplicate)
25 Jul 19	14:38	Sunny	Pale yellow	Semi-clear	34.1	6.39	7.48	10.8	-
25 Jul 19	14:46	Sunny	Pale yellow	Semi-clear	34.2	6.6	7.54	11.2	DP6 (Duplicate)

## Table F1.3Surface Water Quality Monitoring Results at DP6


ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.


Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (°C)	Dissolved Oxygen (DO) (mg/L)	рН	Suspended Solids (SS) (mg/L)	Remarks
1 Aug 19	14:11	Pouring		Monitor	ring was cancelled		eather.		-
8 Aug 19	14:37	Sunny	Light yellow	Semi-clear	32.7	6.91	7.80	25.1	-
8 Aug 19	14:46	Sunny	Light yellow	Semi-clear	32.7	6.95	7.87	24.8	DP6 (Duplicate)
15 Aug 19	14:25	Sunny	Light yellow	Semi-clear	33.4	6.71	7.43	3.2	-
15 Aug 19	14:39	Sunny	Light yellow	Semi-clear	33.4	6.85	7.42	4.2	DP6 (Duplicate)
22 Aug 19	14:27	Sunny	Light yellow	Semi-clear	32.4	6.69	7.31	10.0	-
22 Aug 19	14:35	Sunny	Light yellow	Semi-clear	32.3	6.94	7.36	9.9	DP6 (Duplicate)
29 Aug 19	NA	Pouring	0,	Monitor	ring was cancelled	due to adverse we	eather.		-
5 Sep 19	14:35	Cloudy			collect water sam				-
12 Sep 19	14:26	Sunny	Light yellow	Semi-clear	31.5	6.93	6.44	8.2	-
12 Sep 19	14:28	Sunny	Light yellow	Semi-clear	31.9	6.93	6.53	8.1	DP6 (Duplicate)
19 Sep 19	14:35	Sunny	0,	Unable to	collect water sam	ole due to insuffici	ent flow		-
26 Sep 19	14:39	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
3 Oct 19	14:20	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
9 Oct 19	14:27	Sunny	Colourless	Clear	30.0	7.64	7.70	4.2	-
9 Oct 19	14:37	Sunny	Colourless	Clear	29.9	7.59	7.64	4.0	DP6 (Duplicate)
17 Oct 19	14:23	Sunny	Colourless	Clear	27.8	7.72	7.99	6.0	-
17 Oct 19	14:31	Sunny	Colourless	Clear	27.5	7.78	7.84	6.5	DP6 (Duplicate)
24 Oct 19	14:18	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
31 Oct 19	14:18	Sunny		Unable to collect water sample due to insufficient flow -			-		
7 Nov 19	14:20	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
15 Nov 19	14:21	Sunny		Unable to collect water sample due to insufficient flow -			-		
21 Nov 19	14:08	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
28 Nov 19	14:12	Sunny		Unable to	collect water samp	ole due to insuffici	ent flow		-
5 Dec 19	14:08	Rainy		Unable to	collect water sam	ole due to insuffici	ent flow		-
12 Dec 19	14:10	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
18 Dec 19	14:45	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
27 Dec 19	14:18	Sunny		Unable to	collect water sam	ole due to insuffici	ent flow		-
					Averag	<b>e</b> 7.46	7.86	81.6	-
					Mi	<b>n</b> 6.09	6.44	3.2	-
					Ma	<b>x</b> 8.90	9.65	696.0	-



#### Figure F1.1 Graphical Presentation for Surface Water Quality Monitoring (DO)



#### Figure F1.2 Graphical Presentation for Surface Water Quality Monitoring (pH)



#### Figure F1.3 Graphical Presentation for Surface Water Quality Monitoring (SS)

Annex F2

Event and Action Plan for Surface Water Quality Monitoring

Event		Action	
	ET	IEC	Contractor
Action Level being exceeded by one sampling day	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Repeat measurement on the next day of exceedance if exceedance is due to the Project</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> </ul>	<ul> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ul>
Action Level being xceeded by two onsecutive ampling days	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Increase the monitoring frequency to daily if exceedance is due to the Project and continue until no exceedance of Action Level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET Leader and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>

## Annex F2 Event and Action Plan for Surface Water Quality During Construction Phase

Event		Action	
	ET	IEC	Contractor
Limit Level being exceeded by two consecutive sampling days	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify source(s) of impact and cause(s) of exceedance</li> <li>Prepare the Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Critically review the working methods</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with the ET and IEC and propose mitigation measures to the IEC</li> <li>Implement the agreed mitigation measures</li> </ul>
Limit Level being exceeded by more than two consecutive sampling days	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify source(s) of impact and cause(s) of exceedance</li> <li>Prepare the Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure mitigation measures are implemented</li> <li>Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level for two consecutive days</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Critically review the working methods</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with the ET and IEC and propose mitigation measures</li> <li>Implement the agreed mitigation measure</li> <li>As directed by the Project Proponent, slo down or stop all or part of the construction activities</li> </ul>

Annex F3

Investigation Reports of Environmental Quality Limit Exceedance

Project	South East New Territories (SENT) Landfill
	Extension
Date	8 March 2019
Time	10:25 and 10:41 (Duplicate)
Monitoring Location	DP3
Parameter	Surface Water (pH)
Action / Limit Levels	Action level: >8.88
	Limit level: >9.28
Measured Level	DP3: 9.29 & 9.32
	DP3 (Duplicate): 9.42 & 9.42
Possible reason	No construction works were carried out at the SENT Landfill restored area (i.e. catchment of DP3 within the Project boundary) and in the vicinity of DP3 with reference to the site record on 8 March 2019. The absence of works might suggest that the pH exceedance at DP3 is deemed to be unrelated to the Project and might be caused by other influencing factors from the upstream area (e.g. existing SENT Landfill and Clearwater Bay Country Park).
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspection. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:13 March 2019

ExtensionDate8 March 2019TimeDP3: 10:25 and 10:41 (Duplicate)Monitoring LocationDP3 and DP4ParameterSurface Water (Suspended Solids (SS))Action / Limit LevelsDP3: Action level: >209.3 mg/L Limit level: >217.0 mg/LDP4: Action level: >11.7 mg/LMeasured LevelDP3: 310 mg/L DP4: 22.9 mg/LPossible reasonNo construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SE secredance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream arease (e.g. existing SENT Landfill and Clearwater Bay Country Park).Action Taken / Action to be TakenExamination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.	Project	South East New Territories (SENT) Landfill
TimeDP3: 10:25 and 10:41 (Duplicate) DP4: 11:00Monitoring LocationDP3 and DP4ParameterSurface Water (Suspended Solids (SS))Action / Limit LevelsDP3: Action level: >209.3 mg/L Limit level: >217.0 mg/LDP4: Action level: >11.7 mg/L Limit level: >12.7 mg/LMeasured LevelDP3: 310 mg/L DP4: Action works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SSENT Landfill and Clearwater Bay Country Park).Action Taken / Action to be TakenExamination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.		Extension
DP4: 11:00Monitoring LocationDP3 and DP4ParameterSurface Water (Suspended Solids (SS))Action / Limit LevelsDP3: Action level: >209.3 mg/L Limit level: >217.0 mg/LDP4: Action level: >11.7 mg/L Limit level: >12.7 mg/LDP4: Action level: >12.7 mg/LMeasured LevelDP3: 310 mg/L DP4: 22.9 mg/LPossible reasonNo construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).Action Taken / Action to be TakenExamination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.	Date	8 March 2019
Monitoring Location         DP3 and DP4           Parameter         Surface Water (Suspended Solids (SS))           Action / Limit Levels         DP3: Action level: >209.3 mg/L Limit level: >217.0 mg/L           DP4: Action level: >11.7 mg/L Limit level: >12.7 mg/L         DP4: Action level: >11.7 mg/L           Measured Level         DP3: 310 mg/L           DP3 (Duplicate): 308 mg/L         DP3 (Duplicate): 308 mg/L           DP3 (Duplicate): 308 mg/L         DP4: 22.9 mg/L           Possible reason         No construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).           Action Taken / Action to be Taken         Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.	Time	DP3: 10:25 and 10:41 (Duplicate)
Parameter       Surface Water (Suspended Solids (SS))         Action / Limit Levels       DP3: Action level: >209.3 mg/L         Limit level: >217.0 mg/L       DP4: Action level: >217.0 mg/L         DP4: Action level: >11.7 mg/L       Limit level: >12.7 mg/L         Measured Level       DP3: 310 mg/L         DP3: Opplicate): 308 mg/L       DP4: 22.9 mg/L         Possible reason       No construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).         Action Taken / Action to be Taken       Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.		DP4: 11:00
Action / Limit Levels       DP3: Action level: >209.3 mg/L         Limit level: >217.0 mg/L       DP4: Action level: >11.7 mg/L         Imit level: >12.7 mg/L       DP3: 310 mg/L         Measured Level       DP3: 310 mg/L         DP4: 22.9 mg/L       DP4: 22.9 mg/L         Possible reason       No construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 within the Project boundary) and DP4 within the Sexceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The assence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).         Action Taken / Action to be Taken       Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.	Monitoring Location	DP3 and DP4
Limit level: >217.0 mg/LDP4: Action level: >11.7 mg/LLimit level: >12.7 mg/LMeasured LevelDP3: 310 mg/LDP3 (Duplicate): 308 mg/LDP4: 22.9 mg/LPossible reasonNo construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance at DP3 and DP4 are deemed to activities that are not related to the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.	Parameter	Surface Water (Suspended Solids (SS))
DP4: Action level: >11.7 ng/L Limit level: >12.7 ng/LMeasured LevelDP3: 310 ng/L DP3 (Duplicate): 308 ng/L DP4: 22.9 ng/LPossible reasonNo construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related 	Action / Limit Levels	DP3: Action level: >209.3 mg/L
Limit level: >12.7 mg/LMeasured LevelDP3: 310 mg/L DP3 (Duplicate): 308 mg/L DP4: 22.9 mg/LPossible reasonNo construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).Action Taken / Action to be TakenExamination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.		Limit level: >217.0 mg/L
Measured Level       DP3: 310 mg/L         DP3 (Duplicate): 308 mg/L       DP4: 22.9 mg/L         Possible reason       No construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).         Action Taken / Action to be Taken       Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.		DP4: Action level: >11.7 mg/L
DP3 (Duplicate): 308 mg/L DP4: 22.9 mg/LPossible reasonNo construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).Action Taken / Action to be TakenExamination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.		Limit level: >12.7 mg/L
DP4: 22.9 mg/LPossible reasonNo construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The acceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).Action Taken / Action to be TakenExamination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.	Measured Level	DP3: 310 mg/L
Possible reasonNo construction works were carried out at the SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).Action Taken / Action to be TakenExamination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.		DP3 (Duplicate): 308 mg/L
SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).Action Taken / Action to be TakenExamination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.		DP4: 22.9 mg/L
the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.	Possible reason	SENT Landfill restored area and infrastructure area which are within the SENTX site boundary and upstream of the sampling points during the surface water sampling (i.e. catchment of DP3 and DP4 within the Project boundary) and in the vicinity of DP3 and DP4 with reference to the site record on 8 March 2019. The absence of works might suggest that the SS exceedance at DP3 and DP4 are deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater
Remarks -	Action Taken / Action to be Taken	the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action
	Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:20 March 2019

Project	South East New Territories (SENT) Landfill Extension
Date	8 May 2019
Time	15:20
Monitoring Location	DP6
Parameter	Surface Water (pH)
Action / Limit Levels	Action level: >8.39
	Limit level: >9.40
Measured Level	DP6: 9.24 & 9.29
Possible reason	According to the site record on 8 May 2019 provided by the Contractor, concrete for bar bending yield, which might be a potential source of pH increase, and excavation for temporary drainage channel near DP6 channel were carried out in the vicinity of DP6. However, during the sampling event, no construction works in the vicinity of DP6 and no potential surface water discharge or overflow to DP6 channel were observed. A temporary trench and berm were constructed along the DP6 channel to collect the surface runoff which was further treated by the Wetsep prior to discharge. Wetsep near DP6 was functioning properly with reference to the Wetsep operation record on 8 May 2019. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. In addition, part of the DP6 channel was relocated to hill side and the construction of this part of DP6 channel was completed on 15 April 2019. The concrete of the relocated DP6 channel should have been well settled on the sampling day which shall not be the potential source leading to the increase of pH of the surface water. Based on the above, there is no adequate evidence showing that the pH exceedance at DP6 was deemed to Project-related activities. The exceedance might be caused by other influencing factors from the upstream areas.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.

	In addition, the Contractor shall review (i) the efficiency, treatment capacity and the number of the Wetsep at DP6, and (ii) the drainage system of the whole site to avoid potential direct discharge or overflow of site water to DP6 channel.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:5 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	8 May 2019
Time	15:20
Monitoring Location	DP6
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP6: 70.8 mg/L
Possible reason	According to the site record on 8 May 2019 provided by the Contractor, concrete for bar bending yield and excavation for temporary drainage channel near DP6 channel, which might be a potential source of SS increase, were carried out in the vicinity of DP6. However, during the sampling event, no construction works in the vicinity of DP6 and no potential surface water discharge or overflow to DP6 channel were observed. A temporary trench and berm were constructed along the DP6 channel to collect the surface runoff which was further treated by the Wetsep prior to discharge. Wetsep near DP6 was functioning properly with reference to the Wetsep operation record on 8 May 2019. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. Based on the above, there is no adequate evidence showing that the SS exceedance at DP6 was deemed to Project-related activities. The exceedance might be caused by other influencing factors from the upstream areas (e.g. Clearwater Bay Country Park). The nearest weekly site inspection was carried out on 9 May 2019 to audit the site practices and mitigation measures, where applicable mitigation measures on surface water quality were found implemented yet with deficiencies. The Contractor was reminded to review the drainage system near DP6 to avoid accumulation of stagnant water and ensure the silt removal facility is functioning at all times.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall review (i) the efficiency, treatment capacity and the number of the Wetsep at DP6, and (ii) the drainage system of the whole site to avoid potential direct discharge or overflow of site water to DP6 channel. The

	Contractor shall also review the design of the DP6 channel near the hillside (e.g. maintain sufficient set back from the site boundary and proper trapezoidal channel structure) to minimize the potential surface runoff to DP6 channel from the Country Park.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:5 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	23 May 2019
Time	DP3: 14:39 and 15:02 (Duplicate)
	DP4T: 15:55
	DP6: 15:35
Monitoring Location	DP3, DP4T and DP6
Parameter	Surface Water (pH)
Action / Limit Levels	DP3: Action level: >8.88
	Limit level: >9.28
	DP4T and DP6: Action level: >8.39
	Limit level: >8.40
Measured Level	DP3: 9.96 & 9.98
	DP3 (Duplicate): 9.78 & 9.79
	DP4T: 10.92 & 10.80
	DP6: 9.65 & 9.60
Possible reason	DP3:
	No construction works were carried out at the SENT Landfill restored area (i.e. catchment of DP3 within the Project boundary) and in the vicinity of DP3 with reference to the site record on 23 May 2019. The absence of works might suggest that the pH exceedance at DP3 is deemed to activities that are not related to the Project. The exceedance might be caused by other influencing factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).
	<ul> <li>DP4T:</li> <li>Concreting work was observed being carried out at the sedimentation trap area, which might be a potential source of pH increase. The concrete at the sedimentation trap area may not be well settled and washed off on the sampling day due to the rainy weather which might be a potential source leading to the increase of pH of the surface water. The surface water at the sedimentation trap area was observed to be further pumped to a pit at Cell 1 and discharged to the DP4T channel. The water was not treated by the Wetsep prior to discharge to the DP4T.</li> <li>Based on the above, the pH exceedance at DP4T was deemed to Project-related activities.</li> <li>DP6:</li> <li>According to the site record on 23 May 2019 provided by the</li> </ul>
	Contractor, the works in the vicinity of DP6 channel included filling up at western perimeter bund and stockpile at Cell 1X, erection of formwork and repair of footing at GVL building &

	<ul> <li>leachate treatment plant areas, which were not potential sources of pH increase. During the sampling event, no construction works in the vicinity of DP6 was observed.</li> <li>Besides, weekly site inspection was carried out in the morning of the same day of sampling event to audit the site practices and mitigation measures, where applicable mitigation measures on surface water quality were found implemented. Yet during the sampling event (occurred after the rainfall), it was observed that not all surface runoff discharged to the channel leading to DP6 was treated by the Wetsep due to insufficient capacity of the Wetsep near DP6. The Contractor was reminded to review the treatment capacity and the number of the Wetsep at DP6.</li> <li>Since there was no potential source leading to pH increase from the Project-related activities and with applicable mitigation measures implemented, there is no adequate evidence showing that the pH exceedance at DP6 was deemed to Project-related activities. The exceedance might be caused by other influencing factors.</li> </ul>
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor shall review (i) the drainage system of the whole site to avoid potential direct discharge or overflow of contaminated surface water runoff to DP4T channel, and (ii) the treatment capacity and the number of the Wetsep at DP6.
Remarks	-

Prepared by:	Abbey Lau
Designation:	Environmental Team
Date:	12 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	23 May 2019
Time	DP3: 14:39 and 15:02 (Duplicate)
	DP4T: 15:55
	DP6: 15:35
Monitoring Location	DP3, DP4T and DP6
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP3: Action level: >209.3 mg/L
	Limit level: >217.0 mg/L
	DP4T and DP6: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP3: 858 mg/L
	DP3 (Duplicate): 838 mg/L
	DP4T: 191 mg/L
	DP6: 696 mg/L
Possible reason	DP3:
	No construction works were carried out at the SENT Landfill
	restored area (i.e. catchment of DP3 within the Project boundary)
	and in the vicinity of DP3 with reference to the site record on 23
	May 2019. The absence of works might suggest that the SS
	exceedance at DP3 is deemed to activities that are not related to the
	Project. The exceedance might be caused by other influencing
	factors from the upstream areas (e.g. existing SENT Landfill and Clearwater Bay Country Park).
	Cicul water buy country runk).
	DP4T:
	During the weekly site inspection in the morning, muddy water
	was observed at the sedimentation trap area which was pumped to
	a pit at Cell 1 and further discharged to the DP4T channel. The
	water was not treated by the Wetsep prior to discharge. This is a
	potential source of SS to the surface water at DP4T.
	Based on the above, the SS exceedance at DP4T was deemed to
	Project-related activities.
	DP6:
	During the sampling event, no construction works in the vicinity of
	DP6 was observed.
	However, two stockpiles of dusty materials was observed to be
	placed at the hill side of the DP6 channel and exposed soil was observed next to the DP6 channel (not being covered by
	impermeable sheet or the runoff in the area will pass through any
	silt trap). These are the potential sources of SS increase in the
L	

	surface water. Besides, during the sampling event (occurred after the rainfall), it was observed that not all muddy surface runoff discharged to the channel leading to DP6 was treated by the Wetsep due to insufficient capacity of the Wetsep near DP6. Based on the above, the SS exceedance at DP6 was deemed to Droiget related activities.
Action Taken / Action to be Taken	Project-related activities. Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall (i) remove/cover the stockpiles of dusty materials and exposed soil areas near DP6, (ii) review the treatment capacity and the number of the Wetsep at DP6, and (iii) review the drainage system of the whole site to avoid potential direct discharge or overflow of muddy surface runoff to DP4T and DP6 channels.
Remarks	-

Prepared by:	Abbey Lau
Designation:	Environmental Team
Date:	12 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	6 June 2019
Time	DP4T: 15:39
Monitoring Location	DP4T
Parameter	Surface Water (Dissolved Oxygen (DO))
Action / Limit Levels	DP4T: Action level: <5.80 mg/L
	Limit level: <5.42 mg/L
Measured Level	DP4T: 5.19 mg/L & 5.12 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.
	From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 4 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 4 June 2019 before the sampling event on 6 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 6 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, after checking the site record of 6 June 2019 provided by the Contractor, the works in the vicinity of surface water channel leading to DP4T included erecting formwork, concreting works for Culvert X9 and rebar fixing at sediment trap, which are not potential sources of DO decrease.
	Due to presence of the influencing factor from the downstream and no potential source leading to DO decrease from the Project-related activities, there is no adequate evidence showing that the DO exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall review (i) review the drainage system of the site and discuss the drainage issues of the TKO Fill

	Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:	Abbey Lau
Designation:	Environmental Team
Date:	26 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	6 June 2019
Time	DP4T: 15:39
	DP6: 15:19
Monitoring Location	DP4T and DP6
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T and DP6: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 125 mg/L
	DP6: 473 mg/L
Possible reason	<ul> <li>DP6: 473 mg/L</li> <li>DP4T:</li> <li>During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.</li> <li>From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 4 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 4 June 2019 before the sampling event on 6 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 6 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.</li> <li>In addition, after checking the site record of 6 June 2019 provided by the Contractor, the works in the vicinity of surface water channel leading to DP4T included erecting formwork, rebar fixing and concreting works for Culvert X9 at sediment trap, which are not potential sources of SS increase.</li> <li>During the weekly site inspection in the morning of the same day of sampling event, the concrete berm along the DP4T channel was observed to be damaged and exposed soil was accumulated along the berm of the DP4T channel, which might be a potential source of SS to the surface water at DP4T.</li> <li>Due to presence of the influencing factor from the downstream, there is no adequate evidence showing that the SS exceedance at DP4T was only deemed to Project-related activities.</li> </ul>

	<ul> <li>DP6:</li> <li>During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.</li> <li>From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 4 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 4 June 2019 before the sampling event on 6 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP6 along the channel. The site rainfall record showed that there was little rainfall on 6 June 2019. It is therefore a high possibility that the high level of water observed at DP6 was due to backflow water from the TKO Fill Bank. The sample taken at DP6 on the day might not represent the surface water runoff from SENTX and Clearwater Bay Country Park.</li> <li>Soil compaction work was observed next to the DP6 channel during the sampling event. In addition, after checking the site record of 6 June 2019 provided by the Contractor, the works in the vicinity of the channel leading to DP6 included filling up at Western Perimeter Bund at Cell 1X which is a potential source of SS increase; and lifting operation, erection of formwork and rebar fixing at leachate treatment plant areas, which are not potential sources of SS increase. The water discharged to the DP6 channel was treated by the Wetsep.</li> <li>However, environmental deficiencies were observed. During the sampling event, a stockpile of dusty materials was observed</li> </ul>
	placing at the hill side of the channel leading to DP6 and exposed soil was observed next to the channel (not being covered by tarpaulin sheet or the muddy runoff in the area did pass through any silt trap). Besides, during the sampling event, it was observed that not all muddy water in the channel was treated by the Wetsep due to insufficient capacity of the Wetsep near DP6. The Contractor was reminded to remove/cover and minimize the stockpiles and exposed soil, and review the treatment capacity and the number of the Wetsep at DP6.
	Due to presence of the influencing factor from the downstream, there is no adequate evidence showing that the SS exceedance at DP6 was only deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is

	reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall (i) remove/cover and minimize the stockpiles and exposed soil, (ii) review the treatment capacity and the number of the Wetsep at DP6, and (iii) discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no blackflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:28 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	14 June 2019
Time	DP4T: 15:26
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 62.2 mg/L
Possible reason	<ul> <li>During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.</li> <li>From the on-site rainfall record of June 2019, heavy rainfall events were recorded on 10, 11 and 13 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 13 June 2019 before the sampling event on 14 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 14 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.</li> <li>However, environmental deficiencies were observed. During the sampling event, excavation work was observed next to the DP4T channel and exposed soil was observed next to the CDP4T channel and exposed soil was observed next to the DP4T channel and exposed soil was observed next to the DP4T channel and exposed soil was observed next to the DP4T channel and exposed soil was observed next to the DP4T channel and exposed soil was observed next to the DP4T channel and exposed soil was observed next to the channel (not being covered by tarpaulin sheet or the muddy runoff in the area didn't pass through any silt trap), which are potential source of SS increases. During the weekly site inspection carried on 13 June 2019 morning before the sampling event, the concrete berm along the DP4T channel was observed to be damaged and exposed soil was accumulated along the berm of the DP4T channel which might be a potential source of SS to the surface water at DP4T.</li> <li>Due to presence of the influencing factor from the downstream, there is no</li></ul>
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation

	measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall (i) remove/cover and minimize the stockpiles and exposed soil, and (ii) discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:28 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	20 June 2019
Time	DP4T: 15:15
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: <8.39
	Limit level: <8.40
Measured Level	DP4T: 9.37 & 9.37
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out. From the on-site rainfall record of June 2019, heavy rainfall events were recorded on 10, 11 and 13 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 13 June 2019 before the sampling event on 20 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 14 June to 20 June 2019. It is therefore a high possibility that the high level of water observed at DP4T during the sampling event was due to the accumulated ponding water with the previous backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream. In addition, after checking the site record of 20 June 2019 provided by the Contractor, the works in the vicinity of surface water channel leading to DP4T included erect formwork, rebar fixing and curing and CJ cleaning at sediment trap, which are not potential sources of pH increase. Due to presence of the influencing factor from the downstream and no potential source leading to PH increase from the Project-related activities, there is no adequate evidence showing that the pH exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.

	In addition, the Contractor shall review the drainage system of the site and discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:10 July 2019

Project	South East New Territories (SENT) Landfill Extension
Date	20 June 2019
Time	DP4T: 15:15
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 19.6 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out. From the on-site rainfall record of June 2019, heavy rainfall events were recorded on 10, 11 and 13 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 13 June 2019 before the sampling event on 20 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 14 June to 20 June 2019. It is therefore a high possibility that the high level of water observed at DP4T during the sampling event was due to the accumulated ponding water with the previous backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream. In addition, after checking the site record of 20 June 2019 provided by the Contractor, the works in the vicinity of surface water channel leading to DP4T included erect formwork, rebar fixing and curing and CJ cleaning at sediment trap, which are not potential sources of SS increase. During the weekly site inspection in the morning of the same day of sampling event, site water was observed at the sediment trap area which was pumped to a temporary holding area for retention at Cell 2 before further discharged to the DP4T channel. Due to presence of the influencing factor from the downstream, there is no adequate evidence showing that the SS exceedance at DP4T was only deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is

	reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:10 July 2019

Project	South East New Territories (SENT) Landfill Extension
Date	27 June 2019
Time	DP4T: 15:14
Monitoring Location	DP4T
Parameter	Surface Water (Dissolved Oxygen (DO))
Action / Limit Levels	DP4T: Action level: <5.80 mg/L
	Limit level: <5.42 mg/L
Measured Level	DP4T: 5.28 mg/L & 5.45 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out. From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 25 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 25 June 2019 before the sampling event on 27 June 2019. During the event, backflow of muddy water from downstream might well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 27 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, no works which may lead to potential DO decrease was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed. Due to presence of the influencing factor from the downstream and no potential source leading to DO decrease from the Project-related activities, there is no adequate evidence showing that the DO exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor shall review the drainage system of the

	site and discuss the drainage issues of the TKO Fill Bank with
	CEDD so that there will be no backflow of surface water runoff
	from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:	Abbey Lau
Designation:	Environmental Team
Date:	28 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	27 June 2019
Time	DP4T: 15:14
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: >8.39
	Limit level: >8.40
Measured Level	DP4T: 8.75 & 8.75
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out. From the on-site rainfall record of June 2019, heavy rainfall event
	was recorded on 25 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 25 June 2019 before the sampling event on 27 June 2019. During the event, backflow of muddy water from downstream might well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 27 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, no works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed.
	Due to presence of the influencing factor from the downstream and no potential source leading to pH increase from the Project-related activities, there is no adequate evidence showing that the pH exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall review the drainage system of the

	site and discuss the drainage issues of the TKO Fill Bank with
	CEDD so that there will be no backflow of surface water runoff
	from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:	Abbey Lau
Designation:	Environmental Team
Date:	28 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	27 June 2019
Time	DP4T: 15:14
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 29.2 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out. From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 25 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 25 June 2019 before the sampling event on 27 June 2019. During the event, backflow of muddy water from downstream might well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 27 June 2019. It is therefore a high possibility
	<ul><li>that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.</li><li>In addition, no works which may lead to potential SS increase was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow</li></ul>
	to the DP4T channel was observed. Due to presence of the influencing factor from the downstream and no potential source leading to SS increase from the Project-related activities, there is no adequate evidence showing that the SS exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall review the drainage system of the

	site and discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:	Abbey Lau
Designation:	Environmental Team
Date:	8 July 2019

Project	South East New Territories (SENT) Landfill Extension
Date	4 July 2019
Time	DP4T: 15:09
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: >8.39
	Limit level: >8.40
Measured Level	DP4T: 8.53 & 8.56
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out. From the on-site rainfall record of July 2019, heavy rainfall event
	was recorded on 2 July 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 3 July 2019 before the sampling event on 4 July 2019. During the heavy rainfall events, backflow of muddy water from downstream might well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 4 July 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the downstream area. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, no works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed.
	Water from wheel-washing area discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the Wetsep operation record on 4 July 2019 and the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual.
	Due to presence of the influencing factor from the downstream and no potential source leading to pH increase from the Project-related activities, with the implementation of relevant mitigation measures, there is no adequate evidence showing that the pH

	exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor shall review the drainage system of the site and discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:	Tina Siu	
Designation:	Environmental Team	
Date:	18 July 2019	

Project	South East New Territories (SENT) Landfill Extension
Date	4 July 2019
Time	DP4T: 15:09
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 68.5 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out. From the on-site rainfall record of July 2019, heavy rainfall event
	was recorded on 2 July 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 3 July 2019 before the sampling event on 4 July 2019. During the heavy rainfall events, backflow of muddy water from downstream might well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 4 July 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the downstream area. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, no works which may lead to potential SS increase was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed.
	Water from wheel-washing area discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the Wetsep operation record on 4 July 2019 and the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual.
	Due to presence of the influencing factor from the downstream and no potential source leading to SS increase from the Project-related activities, with the implementation of relevant mitigation measures, there is no adequate evidence showing that the SS

	exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level. In addition, the Contractor shall review the drainage system of the site and discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by:	Tina Siu
Designation:	Environmental Team
Date:	18 July 2019

Project	South East New Territories (SENT) Landfill Extension
Date	18 July 2019
Time	DP4T: 15:04
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: >8.39
	Limit level: >8.40
Measured Level	DP4T: 9.40 & 9.41
Possible reason Action Taken / Action to	No works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed. Water from wheel-washing area discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the Wetsep operation record on 18 July 2019 and the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. As no potential source from the Project-related activities which may lead to pH increase was identified, and the Contractor has implemented the relevant mitigation measures recommended in the updated EM&A Manual, there is no adequate evidence showing that the pH exceedance at DP4T was deemed to Project- related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:19 July 2019

Project	South East New Territories (SENT) Landfill Extension
Date	18 July 2019
Time	DP4T: 15:04
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 14.2 mg/L
Possible reason	No works which may lead to potential SS increase was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed. Water from wheel-washing area discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the Wetsep operation record on 18 July 2019 and the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. As no potential source from the Project-related activities which may lead to SS increase was identified, and the Contractor has implemented relevant mitigation measures recommended in the updated EM&A Manual, there is no adequate evidence showing that the SS exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:24 July 2019

Project	South East New Territories (SENT) Landfill Extension
Date	25 July 2019
Time	DP4T: 15:08
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: >8.39
Action / Linit Levels	Limit level: >8.40
Measured Level	DP4T: 9.11 & 9.11
Possible reason Action Taken / Action to be Taken	No works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed. Water from wheel-washing area discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. As no potential source from the Project-related activities which may lead to pH increase was identified, and the Contractor has implemented the relevant mitigation measures recommended in the updated EM&A Manual, there is no adequate evidence showing that the pH exceedance at DP4T was deemed to Project- related activities.
be Taken	continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-

Prepared by:	Angela Yung
Designation:	Environmental Team
Date:	31 July 2019

Project	South East New Territories (SENT) Landfill Extension
Date	25 July 2019
Time	DP4T: 15:08
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 21.8 mg/L
Possible reason	During the weekly site inspection in the morning and the sampling event, it was observed that soil along the bank of DP4T channel next to the surface water sampling point was exposed. Topsoil was observed to have leaked into the water and muddy water was observed around the DP4 sampling point. Based on the above observation, the SS exceedance at DP4T was deemed to Project- related activities. It should be noted that the Water Pollution Control Ordinance (WPCO) water discharge licence has been obtained by the Contractor for the operation of the Wetsep near DP4T and the allowable discharge limit for SS to DP4T channel is 30 mg/L. The treated water with the allowable discharge limit from the Wetsep might also be a source leading to SS exceedance.
Action Taken / Action to be Taken	The Contractor shall maintain the DP4T channel by covering the exposed soil with concrete in order to avoid SS run-off to DP4T channel. Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any
Remarks	exceedance of the Action and Limit Level.
Nethal N5	<del>-</del>

Prepared by:	Angela Yung	
Designation:	Environmental Team	
Date:	31 July 2019	

Project	South East New Territories (SENT) Landfill Extension
Date	8 August 2019
Time	DP6: 14:37 & 14:46 (Duplicate)
Monitoring Location	DP6
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP6: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP6: 25.1 mg/L
	DP6 (Duplicate): 24.8 mg/L
Possible reason	No works which may lead to potential SS increase was conducted in the vicinity of surface water channel leading to DP6 on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP6 channel was observed.
	Site water discharged to the DP6 channel was treated by the Wetsep prior to discharge. Wetsep near DP6 was functioning properly during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual.
	Environmental deficiency was observed during the weekly site inspection in the morning. Site water was observed overflowing the concrete partition at DP6 channel, without passing through the geotextile at the pipes along the DP6 channel, which might be a potential source of SS increase to the surface water at DP6. However, the deficiency was rectified before the sampling event and no overflow of site water was observed during the sampling event.
	As no potential source from the Project-related activities which may lead to SS increase was identified, and the Contractor has implemented relevant mitigation measures recommended in the updated EM&A Manual, there is no adequate evidence showing that the SS exceedance at DP6 was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-

Prepared by:	Abbey Lau
Designation:	Environmental Team
Date:	19 August 2019

Project	South East New Territories (SENT) Landfill Extension
Date	22 August 2019
Time	DP4T: 14:54
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: >8.39
	Limit level: >8.40
Measured Level	DP4T: 8.91 & 8.91
Possible reason Action Taken / Action to be Taken	No works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed. Water from wheel-washing area discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. As no potential source from the Project-related activities which may lead to pH increase was identified, and the Contractor has implemented the relevant mitigation measures recommended in the updated EM&A Manual, there is no adequate evidence showing that the pH exceedance at DP4T was deemed to Project- related activities.
	reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:27 August 2019

Project	South East New Territories (SENT) Landfill Extension
Date	22 August 2019
Time	DP4T: 14:54
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 31.2 mg/L
Possible reason	No works which may lead to potential SS increase was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed. Water from wheel-washing area discharged to the DP4T channel
	was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual.
	As no potential source from the Project-related activities which may lead to SS increase was identified, and the Contractor has implemented relevant mitigation measures recommended in the updated EM&A Manual, there is no adequate evidence showing that the SS exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-
Prepared by: Abbey Lau	
Designation: Environmenta	
Date: 30 August 201	9

Project	South East New Territories (SENT) Landfill Extension
Date	5 September 2019
Time	DP4T: 14:50 and 15:00 (Duplicate)
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: >8.39
	Limit level: >8.40
Measured Level	DP4T: 8.49 & 8.51
	DP4T (Duplicate): 8.49 & 8.52
Possible reason Action Taken / Action to	No works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed. Water from wheel-washing area discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. As no potential source from the Project-related activities which may lead to pH increase was identified, and the Contractor has implemented the relevant mitigation measures recommended in the updated EM&A Manual, there is no adequate evidence showing that the pH exceedance at DP4T was deemed to Project- related activities.
be Taken	continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:9 September 2019

Project	South East New Territories (SENT) Landfill Extension
Date	5 September 2019
Time	DP4T: 14:50 and 15:00 (Duplicate)
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 67.8 mg/L
	DP4T (Duplicate): 66.1 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.
	From the on-site rainfall record of September 2019, heavy rainfall event was recorded on 1, 2 and 4 September 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 2 September 2019 before the sampling event on 5 September 2019. During the event, backflow of muddy water from downstream might well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 5 September 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, no works which may lead to potential SS increase was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed.
	Water from wheel-washing area discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual.
	Due to presence of the influencing factor from the downstream and no potential source from the Project-related activities which may lead to SS increase was identified, there is no adequate evidence showing that the SS exceedance at DP4T was deemed to Project-

	related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-
Prepared by: Abbey Lau	
Designation: Environmenta	l Team
Date: 16 September	2019

Project	South East New Territories (SENT) Landfill Extension
Date	12 September 2019
Time	DP4T: 14:59
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: >8.39
	Limit level: >8.40
Measured Level	DP4T: 8.82 & 8.87
Possible reason Action Taken / Action to	No works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed. Water from wheel-washing area discharged to the DP4T channel was treated by the Wetsep prior to discharge. Wetsep near DP4T was functioning properly with reference to the on-site checking of the treated water at the outlet of the Wetsep during the sampling event. The Contractor has complied with the recommendations and conditions outlined in the updated EM&A Manual. As no potential source from the Project-related activities which may lead to pH increase was identified, and the Contractor has implemented the relevant mitigation measures recommended in the updated EM&A Manual, there is no adequate evidence showing that the pH exceedance at DP4T was deemed to Project- related activities.
be Taken	continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-

Prepared by:Abbey LauDesignation:Environmental TeamDate:16 September 2019

Annex G1

Cumulative Statistics on Exceedances, Environmental Complaints, Notification of Summons and Status of Prosecutions

#### Table G1Cumulative Statistics on Exceedances

		Total No. recorded in this reporting period	Total No. recorded since project commencement
Air Quality (24-hr TSP)	Action	0	0
	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Surface Water Quality	Action	0	0
	Limit	36	36

# Table G2Cumulative Statistics on Complaints, Notifications of Summons and<br/>Successful Prosecutions

<b>Reporting Period</b>	Cumulative Statistics			
_	Complaints	Notifications of Summons	Prosecutions	
This Reporting Period	1	0	0	
(2 January – 31				
December 2019)				
Total no. received since project	1	0	0	
commencement				

Annex G2

## Investigation Report of Environmental Complaint

#### Investigation Report of Environmental Complaint

Project	South East New Territories (SENT) Landfill Extension
Date	15 July 2019
Time	-
EPD Reference No	N08/RE/00019726-19
Date of Notification	23 July 2019
Description of the Enquiry/Complaint	A complaint was referred by Employer's Representative through above letter reference regarding dust nuisance in the vicinity of SENT landfill and TKO Area 137. The Complainant observed dust around the SENT landfill and TKO Area 137 areas including the roads without watering under sunny weather.
Site Activity Summary	<ul> <li>Based on the site record on 15 July 2019, the following dust-related work in SENTX were conducted:</li> <li>1. Import soil material</li> <li>2. Fill up soil at Perimeter Bund</li> <li>3. Backfilling at Culvert Bay D</li> <li>4. Excavation for Outlet Culvert Bay E</li> </ul>
	5. Site clearance (at GVL's Building and LTP Area)
Action Taken / Action to be Taken	<ul> <li>The following mitigation measures and monitoring were taken:</li> <li>1. Relevant mitigation measures, including regular dust suppression by water truck, wheel washing for outgoing vehicles at the vehicle exit and the compaction of fill material, were implemented to minimise dust generation within site area.</li> <li>2. The impact dust monitoring data on 15 July 2019 at the two dust monitoring locations DM1 (112 µg m<sup>-3</sup>) and DM2 (111 µg m<sup>-3</sup>) were reviewed and the dust levels are both well below the corresponding action/limit level (i.e. 204 µg m<sup>-3</sup>/260 µg m<sup>-3</sup> for DM1 and 193 µg m<sup>-3</sup>/260 µg m<sup>-3</sup> for DM2).</li> <li>3. Weekly site inspections were jointly conducted by the Environmental Team, Independent Environmental Checker and Contractor on 11 and 18 July 2019, and no significant dust generation from the SENTX site were observed.</li> <li>As the Contractor has implemented the relevant mitigation measures recommended in the updated EM&amp;A Manual, there is no adequate evidence showing that the dust nuisance was caused by SENTX activities. Besides, the Contractor has installed new sprinkler system along the main haul road which has started operation since 17 July 2019. The Contractor is reminded to review the number and effectiveness of the</li> </ul>
	sprinkler system throughout the site. Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to
	continued during the weekly hispections. The contractor is reminded to

	implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
Remarks	-

Prepared by:Angela YungDesignation:Environmental TeamDate:6 Aug 2019