



# **South East New Territories (SENT) Landfill Extension**

Monthly Environmental Monitoring & Audit Report No.6 for June 2019

August 2019

#### **ERM**

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong T: 2271 3000 F: 2723 5660 www.erm.com





#### South East New Territories (SENT) Landfill Extension

## Environmental Certification Sheet EP-308/2008/B and FEP-01/308/2008/B

#### Reference Document/Plan

Monthly Environmental Monitoring & Audit Report No.6

Document/Plan to be Certified/Verified: for June 2019 for South East New Territories (SENT)

Landfill Extension

Date of Report: 16 August 2019

#### Reference EP Condition

EP Condition: Condition No. 3.4

Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 10 working days after the end of the reporting month. The EM&A Reports shall include a summary of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit Levels). The submissions shall be verified by the IEC. Additional copies of the submission shall be provided to the Director upon request by the Director.

#### **ET Certification**

I hereby certify that the above referenced document/plan complies with the above referenced condition of EP-308/2008/B and FEP-01/308/2008/B.

March 14.

Frank Wan,

Environmental Team Leader:

(ERM Hong-Kong, Limited)

Date: 16 August 2019

Date: 19 Aug 2019

#### **IEC Verification**

I hereby verify that the above referenced document/plan complies with the above referenced condition of EP-308/2008/B and FEP-01/308/2008/B.

Fredrick Leong,

Independent Environmental Checker:

(Meinhardt Infrastructure and

Environment Limited)

# **South East New Territories (SENT) Landfill Extension**

## Monthly Environmental Monitoring & Audit Report for June 2019

### **Environmental Resources Management**

2507, 25/F, One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong

Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

Client:		Project No:				
Green Valley Landfill Ltd.			0465169			
Summary:						
				19		
This document presents the Monthly EM&A Report No.6 for June 2019 for South East New Territories (SENT) Landfill Extension		Approved by:				
		Frank Wan Partner				
1	Monthly EM&A Report No.6 (for June 2019) (Table 2.12 revised)	AL	TS	FW	16 Aug 19	
0	Monthly EM&A Report No.6 (for June 2019)	AL	TS	FW	15 Jul 19	
Revision	Description	Ву	Checked	Approved	Date	
of 'ERM Ho	has been prepared by Environmental Resources Management the trading name ng-Kong, Limited', with all reasonable skill, care and diligence within the terms act with the client, incorporating our General Terms and Conditions of Business	Distribution				
and taking account of the resources devoted to it by agreement with the client.			Internal	Ca	OHSAS 18001:2007 rtificate No. OHS 515956	
We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.		$\boxtimes$	Public		BSI	
to third parti	s confidential to the client and we accept no responsibility of whatsoever nature es to whom this report, or any part thereof, is made known. Any such party e report at their own risk.		Confide		ISO 9001 : 2008 ertificate No. FS 32515	



#### **CONTENTS**

EXECUT	TIVE SUMMARY	1
1	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	PROJECT DESCRIPTION	1
1.3	SCOPE OF THE EM&A REPORT	2
1.4	PROJECT ORGANISATION	2
1.5	SUMMARY OF CONSTRUCTION WORKS	3
1.6	SUMMARY OF EM&A PROGRAMME REQUIREMENTS	4
1.7	STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE	
	ENVIRONMENTAL PERMIT	5
1.8	STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS	5
2	EM&A RESULTS	7
2.1	AIR QUALITY MONITORING	7
2.2	Noise Monitoring	9
2.3	SURFACE WATER QUALITY MONITORING	11
2.4	LANDSCAPE AND VISUAL MONITORING	13
2.5	EM&A SITE INSPECTION	13
2.6	WASTE MANAGEMENT STATUS	15
2.7	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	16
2.8	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMA	
	LIMIT	16
2.9	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS	16
3	FUTURE KEY ISSUES	17
3.1	CONSTRUCTION PROGRAMME FOR THE COMING MONTH	17
3.2	KEY ISSUES FOR THE COMING MONTH	17
3.3	MONITORING SCHEDULE FOR THE COMING MONTH	18
4	CONCLUSION AND RECOMMENDATION	19

#### **ANNEXES**

- ANNEX A WORK PROGRAMME
- ANNEX B ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE
- ANNEX C MONITORING SCHEDULE FOR THIS REPORTING PERIOD
- ANNEX D AIR QUALITY
- ANNEX D1 CALIBRATION CERTIFICATES FOR DUST MONITORING EQUIPMENT
- ANNEX D2 24-HOUR TSP MONITORING RESULTS
- ANNEX D3 EVENT AND ACTION PLAN FOR DUST MONITORING
- ANNEX D4 METEOROLOGICAL DATA
- ANNEX E NOISE
- ANNEX E1 CALIBRATION CERTIFICATES FOR NOISE MONITORING EQUIPMENT
- ANNEX E2 NOISE MONITORING RESULTS
- ANNEX E3 EVENT AND ACTION PLAN FOR NOISE MONITORING
- ANNEX F SURFACE WATER QUALITY
- ANNEX F1 CALIBRATION CERTIFICATES FOR SURFACE WATER QUALITY MONITORING EQUIPMENT
- ANNEX F2 SURFACE WATER QUALITY MONITORING RESULTS
- ANNEX F3 EVENT AND ACTION PLAN FOR SURFACE WATER QUALITY MONITORING
- ANNEX F4 INVESTIGATION REPORTS OF ENVIRONMENTAL QUALITY LIMIT EXCEEDANCE
- ANNEX G CUMULATIVE STATISTICS ON EXCEEDANCES, ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND STATUS OF PROSECUTIONS
- ANNEX H MONITORING SCHEDULE FOR THE NEXT REPORTING PERIOD

#### **EXECUTIVE SUMMARY**

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the construction, operation/restoration and aftercare of SENTX Project ("the Project") in accordance with the requirements specified in the Environmental Permit (EP), updated Environmental Monitoring and Audit (EM&A) Manual, the approved Environmental Impact Assessment (EIA) Report of the Project taking account of the latest design and other relevant statutory requirements. The construction (not including works related to site clearance and preparation) of the Project commenced on 2 January 2019.

This Monthly EM&A report presents the EM&A works carried out during the period from 1 to 30 June 2019 for the Project in accordance with the updated EM&A Manual.

#### **Exceedance of Action and Limit Levels for Air Quality**

No exceedance of Action and Limit Levels was recorded for construction air quality monitoring in the reporting period.

#### **Exceedance of Action and Limit Levels for Noise**

No exceedance of Action and Limit Levels was recorded for construction noise monitoring in the reporting period.

#### **Exceedance of Action and Limit Levels for Surface Water Quality**

2 Limit Level of DO exceedances, 2 Limit Level of pH exceedances and 5 Limit Level of Suspended Solids (SS) exceedances were recorded for surface water quality impact monitoring in the reporting period. The DO and SS exceedances at DP4 (Future, temporary) and SS exceedance at DP6 on 6 June 2019, SS exceedance at DP4 (Future, temporary) on 14 June 2019, pH and SS exceedances at DP4 (Future, temporary) on 20 June 2019 and DO, pH and SS exceedances at DP4 (Future, temporary) on 27 June 2019 were considered not Project-related upon further investigation.

#### **Environmental Complaints, Summons and Prosecutions**

There were no complaints, notification of summons or prosecution recorded in the reporting period.

#### **Reporting Change**

There was no reporting change in the reporting period.

#### **Future Key Issues**

Potential environmental impacts arising from the upcoming construction activities in the next reporting period of July 2019 are mainly associated with the potential surface water impact in the coming rainy season.

#### 1 INTRODUCTION

#### 1.1 BACKGROUND

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. The *Environmental Impact Assessment (EIA) Report* and the associated *Environmental Monitoring and Audit (EM&A) Manual* for the construction, operation, restoration and aftercare of the SENTX (hereafter referred to as "the Project") have been approved under the *Environmental Impact Assessment Ordinance (EIAO)* in May 2008 (Register No.: AEIAR-117/2008) (hereafter referred to as the approved EIA Report) and an Environmental Permit (EP-308/2008) (EP) was granted by the Director of Environmental Protection (DEP) on 5 August 2008.

Since then, applications for Variation of an Environmental Permit (No. VEP-531/2017) were submitted to EPD and the Variation of Environmental Permits (EP-308/2008/A and EP-308/2008/B) were granted on 6 January 2012 and 20 January 2017, respectively, as the Hong Kong SAR Government has decided to reduce the scale of the design scheme of SENTX assessed in the approved EIA Report and SENTX will only receive construction waste. In May 2018, a Further Environmental Permit (FEP) (FEP-01/308/2008/B) was granted to the SENTX's contractor, Green Valley Landfill, Limited (GVL).

ERM-Hong Kong, Limited (ERM) and Meinhardt Infrastructure and Environment Limited (Meinhardt) are commissioned to undertake the roles of Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake the EM&A activities for the Project in accordance with the requirements specified in the EP, updated EM&A Manual (1), approved EIA Report (2) taking account of the latest design and other relevant statutory requirements.

#### 1.2 PROJECT DESCRIPTION

The SENTX is a piggyback landfill, occupying the southern part of the existing SENT Landfill (including its infrastructure area) and 13 ha of Tseung Kwan O (TKO) Area 137. A layout plan of the SENTX is shown in *Figure 1.1*. Under the latest design, the SENTX has a net void capacity of about 6.5 Mm³ and provides an additional lifespan of about 6 years, commencing operation upon exhaustion of the SENT Landfill. The SENTX will receive construction waste only.

The key implementation milestones of the Project are indicatively summarised in *Table 1.1*. The construction works of the Project commenced on 2 January 2019.

<sup>(1)</sup> ERM (2018). South East New Territories (SENT) Landfill Extension: Environmental Monitoring & Audit Manual

ERM (2007). South East New Territories (SENT) Landfill Extension – Feasibility Study: Environmental Impact Assessment Report




Table 1.1 Estimated Key Dates of Implementation Programme

Key Stage of the Project	Indicative Date
Start construction	2 January 2019
Commissioning of new infrastructure facilities	2020
Demolition of existing infrastructure facilities	2021
Start waste intake at SENTX	2021 or upon exhaustion of SENT Landfill
Estimated exhaustion date of SENTX	2027
End of aftercare for SENTX	2057

The major construction works of the SENTX includes:

- Site formation at the TKO Area 137 and the existing infrastructure area at SENT Landfill;
- Construction of surface and groundwater drainage systems;
- Construction of the leachate containment and collection systems;
- Construction of new leachate and landfill gas treatment facilities, site
  offices, maintenance yards at the new infrastructure area;
- Construction of new pipelines to transfer the leachate and landfill gas
  collected from the existing SENT Landfill to the treatment facilities at
  the new infrastructure area;
- Construction of the site access and new waste reception facilities; and
- Demolition of the facilities at the existing SENT Landfill infrastructure area.


#### 1.3 SCOPE OF THE EM&A REPORT

This is the Monthly EM&A Report for the Project which summarises the key findings of the EM&A programme during the reporting period from 1 to 30 June 2019 for the construction works.

#### 1.4 PROJECT ORGANISATION

The organization structure of the Project is presented in *Figure 1.2*.

Figure 1.2 Organisation Chart



Contact details of the key personnel are summarized in *Table 1.2* below.

Table 1.2 Contact Information of Key Personnel

Party	Position	Name	Telephone
Contractor	Project Manager	Gary Barnicott	2706 8827
(Green Valley Landfill			
Limited)			
Environmental Team (ET)	ET Leader	Frank Wan	2271 3152
(ERM-Hong Kong, Limited)			
Independent Environmental	IEC	Fredrick Leong	2859 1739
Checker (IEC)			
(Meinhardt Infrastructure			
and Environment Limited)			

#### 1.5 SUMMARY OF CONSTRUCTION WORKS

The programme of the construction is shown in *Annex A*. As informed by the Contractor, details of the major works carried out in this reporting period are listed below:

- Rebar fixing and formwork erection for the plinth and control building for Leachate Treatment Plant (LTP) area;
- Erection of temporary protection and application of initial shotcrete trial panel at buttress wall;
- Shotcreting of the permanent works;
- Excavating, removing and replacing unsuitable fill material;

- Rebar fixing, formwork and concreting to the sediment tank, drop inlet shaft, MHX1 manhole and outlet box culverts;
- Construction of perimeter bund for Cell 1 and 2;
- Preparation of the temporary surface water management, including construction of temporary discharge monitoring points DP4 and DP6, shotcrete lining the of DP4 channel, cut-off channel around SENTX and temporary drainage to DP4 and DP6 channels;
- Laying of groundwater pipe along eastern perimeter bund; and
- CLP trench works at Area X2.

The environmental mitigation implementation schedule is presented in *Annex B*.

#### 1.6 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects are presented in *Table 1.3*. The EM&A requirements remained unchanged during the reporting period.

Table 1.3 Summary of Status for the Environmental Aspects under the Updated EM&A Manual

Parameters	Status
Air Quality	
Baseline Monitoring	The results of baseline air quality monitoring were reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going On-going
Noise	
Baseline Monitoring	The results of baseline noise monitoring were reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going On-going
Surface Water Quality	
Baseline Monitoring	The results of baseline surface water quality monitoring were reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going On-going
Waste Management	
Waste Monitoring	On-going On-going
Landscape and Visual	
Baseline Monitoring	The results of baseline landscape and visual monitoring were reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Construction Phase Audit	On-going On-going
Site Environmental Audit	
Regular Site Inspection	On-going On-going
Complaint Hotline and Email Channel	On-going On-going
Environmental Log Book	On-going

Taking into account the construction works, impact monitoring of air quality, noise, surface water quality and waste management were carried out in the

reporting period. The monitoring schedule of air quality, noise and surface water quality monitoring are provided in *Annex C*.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the required environmental mitigation measures recommended in the approved EIA Report and relevant EP submissions. To promote the environmental awareness and enhance the environmental performance of the contractors, environmental trainings and regular environmental management meetings were conducted during the reporting period, which are summarized as below:

- One environmental management meeting was held with the Contractor, ER, ET, IEC and EPD on 13 June 2019; and
- Environmental toolbox trainings on Trip Ticket System and Green Procurement were provided on 12 June and 24 June 2019 respectively by the Contractor to the workers.

### 1.7 STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE ENVIRONMENTAL PERMIT

The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the EP and implementation status of mitigation measures are presented in *Table 1.4*.

Table 1.4 Status of Submissions and Implementation Status of Mitigation Measures under EP

EP	Submission/Implementation Status	Status
Condition		
2.3	Management Organisation of Main Construction Companies	Accepted by EPD.
2.4	Setting up of Community Liaison Group	Community Liaison Group was set up.
2.5	Submission of Detailed Landfill Gas Hazard Assessment Report	Accepted by EPD on 10 January 2019.
2.6	Submission of Restoration and Ecological Enhancement Plan	Submitted to EPD on 28 June 2019.
2.7	Setting up of Trial Nursery	To be set up during construction phase.
2.8	Advance Screen Planting	To be completed within 9 months of taking procession of the Project Site.
2.9	Provision of Multi-layer Composite Liner System	Under implementation.

#### 1.8 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS

The environmental licenses and permits, including environmental permit, water discharge license, registration as chemical waste producer and construction noise permit, which are valid in the reporting period are presented in *Table 1.5*. No non-compliance with environmental statutory requirements was recorded.

Table 1.5 Status of Statutory Environmental Requirements

Description	Ref No.	Status
Environmental Permit	EP-308/2008	Granted on 5 August 2008
Variation of Environmental Permit	EP-308/2008/A	Granted on 6 January 2012
	EP-308/2008/B	Granted on 20 January 2017
Further Environmental Permit	FEP-01/308/2008/B	Granted on 16 May 2018
Water Discharge License under	Licence No.: WT00033525-	Validity from 27 March
Water Pollution Control Ordinance	2019	2019 to 31 March 2024
(Permit Holder: Chun Wo)		
Billing Account for Disposal of	Chit Account Number:	Approved on 28 December
Construction Waste	5001692	2005
Registration as Chemical Waste	5213-839-C3507-10	Issued on 23 August 2018
Producer (Permit Holder: Chun Wo)		
Construction Noise Permit (Permit	GW-RE0404-19	Validity from 28 May 2019
Holder: Chun Wo)		to 22 November 2019
	GW-RE0259-19	Cancelled with effect from
		28 May 2019 at 07:00
	GW-RE0002-19	Cancelled with effect from
		15 April 2019 at 07:00

#### 2 EM&A RESULTS

The EM&A programme for the Project required environmental monitoring for air quality, noise and surface water quality as well as environmental site inspections for air quality, noise, surface water quality, waste management, and landscape and visual impacts. The EM&A requirements and related findings for each component are summarized in the following sections.

#### 2.1 AIR QUALITY MONITORING

#### 2.1.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact air quality monitoring (dust, in term of Total Suspended Particulates (TSP)) was carried out at the two designated monitoring locations (i.e. DM1 and DM2) at a 6-day interval. As there are two existing TSP monitoring stations (i.e. TKO-A1 and TKO-A2a) currently operating by the Civil Engineering and Development Department (CEDD) to monitor the 24-hour TSP levels at the proposed dust monitoring stations for the SENTX, it is considered that the CEDD monitoring data can represent the dust condition of the SENTX during the construction phase.

The Action and Limit Levels of the air quality monitoring is provided in *Table 2.1* below.

Table 2.1 Action and Limit Levels for 24-hour TSP


Monitoring Station	Action Level	Limit Level
DM-1 - Site Egress of TKO Area 137 Fill Bank	204 μg m- <sup>3</sup>	260 μg m- <sup>3</sup>
DM-2A -Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank	193 μg m- <sup>3</sup>	260 μg m- <sup>3</sup>

High volume air samplers (HVSs) in compliance with the specifications listed under Section 3.2.2 of the updated EM&A Manual were used to measure 24-hour TSP levels at the CEDD dust monitoring stations. The HVSs were calibrated upon installation and thereafter at bi-monthly intervals to check the validity and accuracy of the results.

The equipment used in the impact air quality monitoring programme and monitoring locations are summarized in *Table 2.2* and illustrated in *Figure 2.1* respectively. Copies of the calibration certificates for the equipment are presented in *Annex D1*.

Table 2.2 Dust Monitoring Details

Monitoring Station	Location	Parameter	Frequency and Duration	U	Equipment
DM1	Site Egress of TKO Area 137 Fill Bank		•	3, 9, 15, 21, 27 June 2019	HVS Greasby 105 (S/N: 9795 (ET/EA/003/18))



 $File: T. \\ IGIS/CONTRACT/0465169 \\ Imxd/0465169 \\ Environmental\_Impact\_Monitoring\_Locations. \\ mxd/Date: 28/5/2019$ 

Management



Monitoring Station	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
DM2	Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank		construction phase of the Project		HVS Andersen G1051 (S/N: 1176 (ET/EA/003/05))

#### 2.1.2 Monitoring Schedule for the Reporting Month

The schedule for air quality monitoring during the reporting period is provided in *Annex C*.

#### 2.1.3 Results and Observations

The monitoring results for 24-hour TSP are summarized in *Table 2.3*. The detailed monitoring results and the graphical presentation of the 24-hour TSP results at each monitoring location are provided in *Annex D2*.

Table 2.3 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Monitoring Station	Average 24-hr TSP Concentration (μg m <sup>-3</sup> ) (Range in bracket)	Action Level (μg/m³)	Limit Level (μg/m³)
DM-1 – Site Egress of TKO Area 137 Fill Bank	82 (63 - 109)	204	260
DM-2A -Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank	88 (64 - 123)	193	260

The major dust sources in the reporting period included fugitive dust emission from exposed area in SENTX, as well as nearby operations of the existing SENT landfill and the TKO Area 137 Fill Bank.

All the 24-hour TSP results were below the Action and Limit Levels at the monitoring locations in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D3*.

#### 2.1.4 Meteorological Data

Meteorological data obtained from the on-site meteorological monitoring station at the existing SENT landfill (see *Figure 2.1*) were used for the dust monitoring and are shown in *Annex D4*. The meteorological station will be relocated to a new position for SENTX as per the updated EM&A Manual after the new infrastructure area at the SENTX is constructed. It is considered that meteorological data obtained at the existing the on-site meteorological monitoring station are representative of the Project area and could be used for the construction phase dust monitoring programme for the Project.

#### 2.2 Noise Monitoring

#### 2.2.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact noise monitoring was conducted weekly at the monitoring location (i.e. NM1) to obtain one set of 30 minutes measurement between 07:00 and 19:00 hours on normal weekdays.

The Action and Limit Level for construction noise of the Project is provided in *Table 2.4* below.

Table 2.4 Action and Limit Levels for Construction Noise

Time Period	Action Level (a)	Limit Level (b)
07:00 – 19:00 hrs on normal weekdays	When one documented complaint is received from any one of the noise sensitive receivers (NSRs)	75 dB(A) at NSRs
	or	
	75 dB(A) recorded at the monitoring station	

#### Notes:

- (a) 75dB(A) along and at about 100m from the SENTX site boundary was set as the Action Level.
- (b) Limits specified in the GW-TM and IND-TM for construction and operational noise, respectively.

Noise monitoring was performed by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) using sound level meter at the designated monitoring station NM1 (see *Figure 2.1*) in accordance with the requirements stipulated in the updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.5*. Copies of the calibration certificates for the equipment are presented in *Annex E1*.

Table 2.5 Noise Monitoring Details

Monitoring Station (1)	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
NM1	SENTX Site Boundary (North)	L <sub>eq (30 min)</sub> measurement between 07:00 and 19:00 hours	Once per week for 30 mins during	6, 14, 20, 27 June 2019	Sound Level Meter: B&K 2238 (S/N: 2285722)
		on normal weekdays (Monday to	construction period of the Project		(S/N: 2285690)
		Saturday)	,		Sound Level Meter: B&K 2250 (S/N: 3012330)
					Acoustic Calibrator: Rion NC-74 (S/N: 34246492)
					Acoustic Calibrator: Rion NC-75 (S/N: 34680623)

#### 2.2.2 Monitoring Schedule for the Reporting Month

The schedule for noise monitoring during the reporting period is provided in *Annex C*.

#### 2.2.3 Results and Observations

Results for noise monitoring are summarized in *Table 2.6*. The monitoring results and the graphical presentation of the data are provided in *Annex E2*.

Table 2.6 Summary of Construction Noise Monitoring Results in the Reporting Period

Monitoring Station	Meası	ared Noise Level L	eq (30 min), dB(A)
	Average	Range	Action and Limit Level
NM1	54.4	53.2 - 55.4	75

Major noise sources during the noise monitoring included noise from operations of the existing SENT landfill and the TKO Area 137 Fill Bank, aircrafts and insects.

No Action and Limit Levels exceedance was recorded for construction noise monitoring in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex E3*.

#### 2.3 SURFACE WATER QUALITY MONITORING

#### 2.3.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact surface water quality monitoring were carried out at the three designated surface water discharge points (i.e. DP3, DP4 and DP6) weekly to ensure that the SENTX will not cause adverse water quality impact. Temporary relocation of surface water discharge point DP4 to DP4 (Future, temporary) as an interim arrangement due to site constraints and construction sequence was approved by EPD on 14 May 2019. Surface water quality monitoring was carried out at DP4 (Future, temporary) (i.e. DP4T) from the monitoring event on 16 May 2019.

Dissolved Oxygen (DO) and pH value were measured in-situ whereas the level of suspended solids (SS) were determined by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

The Action and Limit Levels of the surface water quality impact monitoring are provided in *Table 2.7*.

Table 2.7 Action and Limit Levels for Surface Water Quality

Parameters	Action Level		Limit Level	
	DP3	DP4 & DP6	DP3	DP4 & DP6
DO	< 5.13 mg/L	< 5.80 mg/L	< 4.35 mg/L	< 5.42 mg/L
SS	> 209.3 mg/L	> 11.7 mg/L	> 217.0 mg/L	$> 12.7 \mathrm{mg/L}$
pН	> 8.88	> 8.39	> 9.28	> 8.40

The locations of the monitoring stations under the Project are shown in *Figure* 2.1. All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the surface water quality monitoring programme. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. Details of the equipment used in the impact surface water quality monitoring works are provided in *Table* 2.8. Copies of the calibration certificates for the equipment are presented in *Annex F1*.

Table 2.8 Impact Surface Water Quality Monitoring Details

Monitoring Station	Location	Frequency	Monitoring Dates	Parameter	Equipment
DP3	Surface water discharge point DP3	Weekly	6, 14, 20, 27 June 2019	• pH • DO	YSI Professional DSS (S/N: 17B102764)
DP4 (Future, temporary)	Surface water discharge point DP4	-		• SS	YSI Professional Plus (S/N: HK1923829)

Monitoring Station	Location	Frequency	Monitoring Dates	Parameter	Equipment
DP6	Surface water discharge point DP6				pH Meter AZ8685 (S/N: 1118396)
Notes:					
` /	s temporary reloc ge point from the		· 1	37 (	4T) as an interim

#### 2.3.2 Monitoring Schedule for the Reporting Month

The schedule for surface water quality monitoring during the reporting period is provided in *Annex C*.

#### 2.3.3 Results and Observations

A total of 4 monitoring events for impact surface water quality monitoring were scheduled at all designated monitoring stations during the reporting period. However, sampling was not carried out on 14 June 2019 at DP6 due to negative flow and on 20 June and 27 June 2019 at DP6 due to insufficient flow. Impact water quality monitoring results and graphical presentations are provided in *Annex F2*.

Action and Limit Level exceedances were recorded for surface water quality impact monitoring in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex F3* were undertaken. Investigations on the Action and Limit Levels exceedances were conducted and summarized in *Table 2.9* below. Investigation reports of the exceedances are presented in *Annex F4*.

Table 2.9 Details of Exceedances Recorded for Surface Water Quality Monitoring

,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	Parameter	Type of Exceedance	Remarks
Location			
DP4 (Future,	DO	Limit Level	Non Project-related
temporary)			
DP4 (Future,	SS	Limit Level	Non Project-related
temporary)			
DP6	SS	Limit Level	Non Project-related
DP4 (Future,	SS	Limit Level	Non Project-related
temporary)			
DP4 (Future,	pН	Limit Level	Non Project-related
temporary)			
DP4 (Future,	SS	Limit Level	Non Project-related
temporary)			
DP4 (Future,	DO	Limit Level	Non Project-related
temporary)			
DP4 (Future,	pН	Limit Level	Non Project-related
temporary)			
DP4 (Future,	SS	Limit Level	Non Project-related
temporary)			
	DP4 (Future, temporary)	DP4 (Future, DO semporary) DP4 (Future, SS semporary) DP4 (Future, SS semporary) DP4 (Future, SS semporary) DP4 (Future, pH semporary) DP4 (Future, DO semporary) DP4 (Future, DO semporary) DP4 (Future, pH semporary) DP4 (Future, SS semporary)	DP4 (Future, DO Limit Level emporary) DP4 (Future, SS Limit Level emporary) DP6 SS Limit Level emporary) DP4 (Future, SS Limit Level emporary) DP4 (Future, pH Limit Level emporary) DP4 (Future, SS Limit Level emporary) DP4 (Future, DO Limit Level emporary) DP4 (Future, DO Limit Level emporary) DP4 (Future, pH Limit Level emporary) DP4 (Future, pH Limit Level emporary) DP4 (Future, pH Limit Level emporary) DP4 (Future, SS Limit Level emporary)

Based on the investigation conducted for each of the monitoring event with potential Action and Limit Levels exceedances with the Contractor, and the

IEC, the DO and SS exceedances at DP4 (Future, temporary) and SS exceedance at DP6 on 6 June 2019, SS exceedance at DP4 (Future, temporary) on 14 June 2019, pH and SS exceedances at DP4 (Future, temporary) on 20 June 2019 and DO, pH and SS exceedances at DP4 (Future, temporary) on 27 June 2019 were considered not Project-related upon further investigation. The Contractor was reminded to implement all relevant mitigation measures for the construction works and maintain good site practice. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

#### 2.4 LANDSCAPE AND VISUAL MONITORING

#### 2.4.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, the monthly landscape and visual audit was conducted on 20 June 2019 to monitor the implementation of the landscape and visual mitigation measures during construction phase.

All relevant environmental mitigation measures listed in the approved EIA Report and the EM&A Manual and their implementation status are summarised in *Annex B*.

#### 2.4.2 Results and Observations

The Contractor has implemented environmental mitigation measures as stated in the approved EIA Report and the EM&A Manual.

Regarding the landscape and visual audit, the Contractor was reminded to identify the topsoil to be generated from the construction works and plan for the storage and re-use of the topsoil where practical. The Contractor shall consider the mitigation measures during the design phase, including the preparation of the Construction Drawings and Detailed Landscape Design Drawings. In addition, the Contractor was reminded to complete the advance screen planting works within 9 months of taking possession of the SENT Site (i.e. by September 2019).

#### 2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor, IEC and ER to monitor the implementation of proper environmental pollution control and mitigation measures for air quality, noise, surface water quality and waste management under the Project. In the reporting period, 4 site inspections were carried out on 6, 13, 20 and 27 June 2019.

Key observations during the site inspections are summarized in *Table 2.10*.

Table 2.10 Key Observations Identified during the Site Inspection in this Reporting Month

Inspection Date	Environmental Observations and Recommendations
6 June 2019	The Contractor shall remove the soil near DP4T channel and maintain the berm along DP4T channel to minimize SS runoff to the channel.  The Contractor shall be also be also for interest and the state of the st
	The Contractor shall keep the general refuse in an enclosed bin near DP6.  The Contractor shall keep the general refuse in an enclosed bin near DP6.  The Contractor shall keep the general refuse in an enclosed bin near DP6.
	<ul> <li>The Contractor shall avoid accumulation of stagnant water in the refuse skips near sedimentation trap and future EPD building.</li> </ul>
	<ul> <li>The Contractor shall maintain and review the design of DP6 channel to ensure all water is treated before discharge at DP6.</li> </ul>
13 June 2019	• The Contractor shall maintain the berm along DP4T channel to avoid direct SS runoff to the channel.
	<ul> <li>The Contractor shall change the wash-water at the wheel washing facility more frequently to ensure the facility is functioning at all times.</li> </ul>
	<ul> <li>The Contractor shall avoid accumulation of stagnant water in the refuse skip near the Chun Wo's vehicle entrance.</li> </ul>
20 June 2019	<ul> <li>The Contractor shall remove the deposited silt and grit at the temporary drain along the western perimeter bund to ensure it is functioning at all times.</li> </ul>
	• The Contractor shall remove the general refuse accumulated in the refuse bin near the site entrance more frequently and clear the general refuse near the site entrance and sediment trap.
	• The Contractor shall maintain the drainage at DP4T to avoid direct discharge of site water from the pit at Cell 2 to the DP4T channel.
27 June 2019	<ul> <li>The Contractor shall remove the deposited silt and grit and repair the bund at the temporary drain along the western perimeter bund and near future EPD building to ensure it is functioning at all times.</li> <li>The Contractor shall maintain the drainage, silt fencing and geotextile on the pipe at DP6 to avoid discharge of site water into</li> </ul>
	surrounding water body.

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period. Key environmental deficiencies identified and the corresponding rectification actions are presented in *Table 2.11*.

Table 2.11 Summary of Environmental Deficiencies Identified and Corresponding Rectification Actions

Deficiencies	Rect	ifications Implemented		posed Additional Control asures
Surface Water				
Intercepting channels	•	Reviewed drainage plan.	•	Addition of channels.
& drainage system			•	Expedite the construction of permanent sediment trap and discharge culverts.

Deficiencies	Rectifications Implemented	Proposed Additional Control
Deficiences	Rectifications implemented	Measures
DP channels (design & regular silt removal)	<ul> <li>Carried out regular maintenance and cleaning of channels.</li> <li>DP4 channel: Area near the channel was paved with concrete and a bund was built.</li> <li>DP6 channel: Gravel piles on the channel were covered with concrete which serve as blocks for running water and to divide the channel into several sections. A pump was placed in the water zone in the upstream section to pump water to the Wetsep for treatment prior to the discharge to the last section before the weir plate.</li> <li>DP6: Pipes through the gravel piles between different channel sections were covered with geotextiles to block debris and silt.</li> </ul>	N.A.
Stockpiles & exposed soil	<ul> <li>Installed silt fencing near surface water channel along DP6 channel.</li> </ul>	<ul><li>Improve soil covering.</li><li>Compaction and cover for stockpiles and soil slopes.</li></ul>
Wetsep (treatment capacity & number)  Backflow / ponding during heavy rainfall	<ul> <li>Reviewed Wetsep capacity.</li> <li>Chemicals dosage of the Wetsep was increased to enhance the efficiency.</li> <li>Raised with EPD (LDG) and CEDD.</li> </ul>	<ul> <li>Install additional Wetsep.</li> <li>N.A.</li> </ul>

#### 2.6 WASTE MANAGEMENT STATUS

The Contractor has registered as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

As informed by the Contractor, waste generated during this reporting period include mainly inert construction waste. Reference has been made to the waste flow table prepared by the Contractor. The quantities of different types of wastes and imported fill materials are summarised in *Table 2.12*.

Table 2.12 Quantities of Different Waste Generated and Imported Fill Materials

Month/ Year	Inert C&D Materials (a) (in '000m³)	Importe (in '000		Waste Re- used	Non-inert Construction Waste (b) (in '000m³)	Recyclable Materials (c) (in '000kg)	Chemical Wastes (in '000kg)
		Rock	Soil	(in '000m <sup>3</sup> )			
1 - 30	0.034	0	689.72	0	0.020	0	0
June 19							

#### Notes:

- (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill. Density assumption: 1.6 (kg/L) for public fill.
- (b) Non-inert construction wastes include general refuse disposed at landfill. Density assumption: 0.9 (kg/L) for general refuse.
- (c) Recyclable materials include metals, paper, cardboard, plastics and others.

#### 2.7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in *Annex B*. The necessary mitigation measures were implemented properly for the Project.

### 2.8 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

Results for air quality monitoring (24-hour TSP) complied with the Action and Limit Levels in the reporting period. No Action and Limit Levels exceedances were recorded for construction noise monitoring. 2 Limit Level of DO exceedances, 2 Limit Level of pH exceedances and 5 Limit Level of Suspended Solids (SS) exceedances were recorded for surface water quality impact monitoring in the reporting period. The DO and SS exceedances at DP4 (Future, temporary) and SS exceedance at DP6 on 6 June 2019, SS exceedance at DP4 (Future, temporary) on 14 June 2019, pH and SS exceedances at DP4 (Future, temporary) on 20 June 2019 and DO, pH and SS exceedances at DP4 (Future, temporary) on 27 June 2019 were considered not Project-related upon further investigation.

Cumulative statistics on exceedances is provided in *Annex G*.

### 2.9 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons, successful prosecutions are summarised in *Annex G*.

#### 3 FUTURE KEY ISSUES

#### 3.1 CONSTRUCTION PROGRAMME FOR THE COMING MONTH

As informed by the Contractor, the major works for the Project in June 2019 will be:

- Continuation of site preparation in Area X1 and X2;
- Continuation of site clearance works at Area X1 and X2;
- Ongoing additional work excavating and removing unsuitable fill material and commencement of import material from SENT;
- Continuation of site formation works at Area X1;
- Continuation of fill works of perimeter bund for Cell 1X and 2X;
- On-going construction of Sediment Trap and Drop Inlet and Culvert X9;
- On-going construction of Buttress Wall;
- On-going construction of Raft Foundation of LTP and Bioplant;
- Installation of LTP equipment;
- On-going construction of CLP trench works;
- Excavation and construction of Discharge Box Culvert;
- Construction of substructure and superstructure of new infrastructure buildings;
- On-going construction of foundation of landfill gas area;
- Construction of X12 Channel;
- Construction of groundwater pipe along eastern perimeter bund; and
- Trial nursery.

#### 3.2 KEY ISSUES FOR THE COMING MONTH

Potential environmental impacts arising from the above upcoming construction activities in the next reporting period of July 2019 are mainly associated with the potential surface water impact in the coming rainy season. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

#### 3.3 MONITORING SCHEDULE FOR THE COMING MONTH

The tentative schedules for environmental monitoring in July 2019 are provided in  $Annex\ H.$ 

#### 4 CONCLUSION AND RECOMMENDATION

This EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 30 June 2019 in accordance with the updated EM&A Manual and the requirements of the Environmental Permit (*EP*-308/2008/B).

Air quality (24-hour TSP), noise and water quality (DO, pH and SS) monitoring were carried out in the reporting period. Results for air quality monitoring (24-hour TSP) complied with the Action and Limit Levels in the reporting period. No Action and Limit Levels exceedances were recorded for construction noise monitoring. 2 Limit Level of DO exceedances, 2 Limit Level of pH exceedances and 5 Limit Level of Suspended Solids (SS) exceedances were recorded for surface water quality impact monitoring in the reporting period. The DO and SS exceedances at DP4 (Future, temporary) and SS exceedance at DP6 on 6 June 2019, SS exceedance at DP4 (Future, temporary) on 14 June 2019, pH and SS exceedances at DP4 (Future, temporary) on 20 June 2019 and DO, pH and SS exceedances at DP4 (Future, temporary) on 27 June 2019 were considered not Project-related upon further investigation.

Environmental site inspections were carried out during the reporting period. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site inspections.

There were no complaints, notification of summons or prosecution recorded in the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

#### Annex A

### Work Programme

336	BS Path Activity Name	Dur Start Finish Total Predecessor Details Float	Successor Details	2018 Q2 Q3 Q4 Q1 Q2	2019 2020 Q3 Q4 Q1 Q2	Q3 Q4 Q1	2021 Q2 Q3 Q4 Q1	2022 2023 Q2 Q3 Q4 Q1 Q2 Q3
337 338 339								
338 339 340 341 342 343 344 345 346 347 348 349 350								
343 344 345								
345 346 347								
348 349 350								
351 352	SA2.5 Construction (Initial Works)	1153 12-Apr-18 07-Jun-21 705						
353 354 355	SA2.5.02 Advance Works & Site Establishment SA2.5.02.01 Site Establishment & Mobilization  5.02.01 Site Mobilization for Parts X1 & X2	1148         12-Apr-18         02-Jun-21         35           333         12-Apr-18         10-Mar-19         820           30         31-Dec-18         29-Jan-19         820         11-1100: FS, 11-1200: FS	52-1300: FS, M 3. 1: FS, M 3. 2: FS					
356 357 358	5.02.01 52-1100 Site Mobilization for Parts X3, X4 & X5  5.02.01 52-1200 Temporary Office for Employer / ER / IC  5.02.01 52-1300 Hoarding and Fencing Works	30 12-Apr-18 11-May-18 1083 11-1300: FS, 11-1400: FS, 11-150 60 10-Oct-18 08-Dec-18 0 23-1300: FS 40 30-Jan-19 10-Mar-19 820 52-1000: FS, 52-1100: FS	00: FS 52-1300: FS, M 3. 1: FF 11-1700: SS, M 3. 1: FS 32-1500: FS, M10. 1: FS -26, M10. 2: FS -13, M10. 3: FS					
359 360	SA2.5.02.02 Site Survey & Investigation Works for Parts X1 & X2  5.02.02 52-1400 Condition Survey	50 31-Dec-18 18-Feb-19 840 25 31-Dec-18 24-Jan-19 840 11-1100: FS, 11-1200: FS	52-1600: FS					
361 362	5.02.02 52-1500 Topographic Survey 5.02.02 52-1600 Site inspection, Review of Condition Survey Report	20 31-Dec-18 19-Jan-19 845 11-1100: FS, 11-1200: FS 25 25-Jan-19 18-Feb-19 840 52-1500: FS, 52-1400: FS	52-1600: FS 32-1500: FS					
363 364 365	SA2.5.02.03 Site Survey & Investigation Works for Parts X3, X4 & X5           5.02.03         52-1700         Condition Survey           5.02.03         52-1800         Topographic Survey	50         12-Apr-18         31-May-18         1103           25         12-Apr-18         06-May-18         1103         11-1300: FS, 11-1400: FS, 11-150           20         12-Apr-18         01-May-18         1108         11-1300: FS, 11-1400: FS, 11-150	00: FS 52-1900: FS					
366 367 368	5.02.03 52-1900 Site inspection, Review of Condition Survey Report  SA2.5.02.04 Environmental Monitoring  5.02.04 52-2000 Installation of Monitoring Stations & Wells (GP & GW)	25 07-May-18 31-May-18 1103 52-1700: FS, 52-1800: FS  975 02-Oct-18 02-Jun-21 35  120 02-Oct-18 29-Jan-19 0 23-1600: FS	32-1500: FS 52-2200: SS 60					
369 370	5.02.04 52-2100 Installation of Monitoring Stations & Wells (GP & GW) on Buttress Wall 5.02.04 52-2200 Conduct Baseline Monitoring for Construction (one month)	120 02-Oct-18 29-Jan-19 0 23-1600: FS  30 01-Dec-18 30-Dec-18 0 52-2000: SS 60, 52-2100: SS 60	52-2200: SS 60 11-1100: FS					
371 372 373	5.02.04 52-2300 Conduct Baseline Monitoring for Operation (one year)  SA2.5.03 Civil Engineering Works  SA2.5.03.0 Buttress Wall	365 03-Jun-20 02-Jun-21 35 32-1500: FS -400, 53-4500: FS 748 13-Jan-19 29-Jan-21 834 475 02-Mar-19 18-Jun-20 83	12-1400: FS					
375	5.03.0	300 13-Apr-19 06-Feb-20 96 11-1300: FS, 23-2500: FS, 53-300 11-1400: FS 45 07-Feb-20 22-Mar-20 96 23-2500: FS, 53-1000: FS	7: FS 53-1300: FS, 54-4000: FS, M 3. 3: FS	5.				
376	5.03.0       53-1200       Section at Cell 4         5.03.0       53-1300       Install Landfill Gas Pipe on Buttress Wall	400 02-Mar-19 04-Apr-20 83 11-1300: FS, 23-2500: FS, 53-300 75 05-Apr-20 18-Jun-20 83 41-1500: FS, 53-1100: FS, 53-120						
378 379	SA2.5.03.1         Landfill Cell 1           5.03.1         53-1400         Earth bund (Eastern)	503         13-Jan-19         29-May-20         214           90         04-Aug-19         01-Nov-19         9         11-1100: FS, 23-2500: FS, 53-420	00: FS, 53-2800: FS 53-2000: FS, 53-2300: FS, 53-3400: FS, 63-1000: FS, 63-1200: FS, 63-1300: FS, M 4. 2: FS					
380	5.03.1 53-1500 Earth bund (Southern)  5.03.1 53-1600 Earth bund (Western)	90 26-Apr-19 24-Jul-19 314 11-1100: FS, 23-2500: FS, 53-280 90 13-Jan-19 12-Apr-19 417 11-1100: FS, 23-2500: FS	00: FS 53-2000: FS, 53-2200: FS, 53-2300: FS, 53-3400: FS, 53-3700: FS, 53-3800: FS 53-1900: FS, 53-2000: FS, 53-2200: FS, 53-3800: FS					
382	5.03.1 53-1700 Intercell bund (Cell 1/2) 5.03.1 53-1800 Site Formation	75 13-Jan-19 28-Mar-19 432 11-1100: FS, 23-2500: FS 90 13-Jan-19 12-Apr-19 217 11-1100: FS, 23-2500: FS, 31-130	53-2000: FS					
384	5.03.1 53-1900 Pump Station (PS#1X) 5.03.1 53-2000 Lining Works	45 13-Apr-19 27-May-19 507 53-1800: FS, 53-1600: FS 135 02-Nov-19* 15-Mar-20 214 41-1500: FS, 53-1400: FS, 53-150	FS -45 53-2100: FS, 53-2200: FS					
386	5.03.1 53-2100 Protective Stone Laying & Leachate Collection Pipe 5.03.1 53-2200 Install Leachate Force Main	53-1700: FS 75 16-Mar-20 29-May-20 214 53-2000: FS, 41-1500: FS, 53-190 75 25-Jul-19 07-Oct-19 449 53-1500: FS, 53-1600: FS, 41-150	00: FS 32-1500: FS, 54-2800: FS, M 4. 3: FS					
388	5.03.1 53-2300 Install Landfill Gas Pipe on earth bund 5.03.1 53-2400 Leachate Pipe Connection (Cell 1 to LTP)	55 02-Nov-19 26-Dec-19 258 41-1500: FS, 53-1400: FS, 53-150 30 09-Mar-20 07-Apr-20 266 23-2500: FS, 54-1000: SS						
390 391	SA2.5.03.4 Landfill Cell 4  5.03.4 53-2500 Provide Temporary Leachate Pipe on Cell 4 Area  SA2.5.03.5 Drainage - Surface Run-Off	30 09-Jul-20 07-Aug-20 144 30 09-Jul-20 07-Aug-20 144 23-2500: FS, 63-2600: SS -90 740 16-Jan-19 24-Jan-21 839	54-2800: FS, M 3. 3: FS					
393 394	5.03.5         53-2600         Construct Cut-Off Channel 12A           5.03.5         53-2700         Connect Cut-Off Channel 12A to DP6	60 16-Jan-19 16-Mar-19 9 11-1100: FS, 23-2800: FS 20 17-Mar-19 05-Apr-19 9 53-2600: FS, 31-1400: FS, 23-190						
395	5.03.5 Diversion from Existing Trapezoidal Channel into Channel 12A  5.03.5 53-2900 Removal of Existing Trapezoidal Channel along Eastern Bund  5.03.5 Cut Off Channel CA Diversion to Cut Off Channel 17.2	20 06-Apr-19 25-Apr-19 9 53-2700: FS  30 26-Apr-19 25-May-19 9 53-2800: FS	53-1400: FS, 53-1500: FS, 53-2900: FS, 63-1000: FS, 63-1900: FS, M 3. 3: FS 53-4200: FS					
397 398 399	5.03.5       53-3000       Cut-Off Channel C4 Diversion to Cut-Off Channel 17-2         5.03.5       53-3100       Cut-Off Channel X5 on Buttress Wall, Cell 4, Cell 3         5.03.5       53-3200       Temporary Diversion Cut-Off Channel X5 to 12A	45 16-Jan-19 01-Mar-19 83 11-1300: FS, 23-2800: FS 90 05-Apr-20 03-Jul-20 289 53-1000: FS, 53-1200: FS 20 04-Jul-20 23-Jul-20 289 53-3100: FS, 23-1900: FS	53-1000: FS, 53-1200: FS 53-3200: FS 53-3300: FS, M 3. 4: FS					
400	5.03.5 53-3300 Culvert X5 (5m long) & Perm Connection of Cut-Off Channel X5 5.03.5 53-3400 Construct Perimeter Channel X6 on Eastern Bund & Southern Bund of Cell 1	30 26-Dec-20 24-Jan-21 134 53-4100: FF, 63-1900: FS, 53-320 50 02-Nov-19 21-Dec-19 249 53-1400: FS, 53-1500: FS	00: FS 32-1500: FS 53-3500: FS					
402 403 404	5.03.5 53-3500 Construct Perimeter Channel X6 on Eastern Bund of Cell 2 5.03.5 53-3600 Construct Perimeter Channel X6 Eastern Bund of Cell 3 5.03.5 53-3700 Culvert X6 (25m long) at Cell 1 Southern Bund	50 20-Feb-20 09-Apr-20 189 63-1000: FS, 53-3400: FS 50 09-Jun-20 28-Jul-20 129 63-1900: FS, 53-3500: FS 75 25-Jul-19 07-Oct-19 1314 53-1500: FS	53-3600: FS 53-3900: FS					
405	5.03.5 53-3800 Perimeter Channel (X9B) at Cell 1 Southern & Western Bund 5.03.5 53-3900 Drop Inlet & Culvert (X9) - 21m long	45 25-Jul-19 07-Sep-19 1344 53-1500: FS, 53-1600: FS 180 29-Jul-20 24-Jan-21 129 11-1100: FS, 23-1900: FS, 53-360	00: FS 53-4000: FF, 53-4100: FF, 53-6000: FS, M 9. 1: FS -90, M 9. 2: FS					
407	5.03.5 53-4000 Sediment Trap (ST)  5.03.5 53-4100 Dual Culvert 74m long (connect to DP4)	180 29-Jul-20 24-Jan-21 129 11-1100: FS, 23-1900: FS, 11-120 180 29-Jul-20 24-Jan-21 129 11-1100: FS, 11-1200: FS, 23-190	00: FS, 53-3900: FF 53-6000: FS, M 9. 3: FS -90, M 9. 4: FS					
409	SA2.5.03.6 Drainage - Ground Water  5.03.6 53-4200 Construct Groundwater Collection Pipe along Cells X1 & X2 Eastern Bund	200 26-May-19 11-Dec-19 209 70 26-May-19 03-Aug-19 9 11-1100: FS, 23-1600: FS, 53-290						
411	5.03.6 53-4300 Construct Groundwater Collection Pipe along Cell X3 Eastern Bund 5.03.6 53-4400 Construct Groundwater Collection Pipe along Intercell Bund X2/X3	50 04-Aug-19 22-Sep-19 159 53-4200: FS 50 23-Sep-19 11-Nov-19 209 53-4300: FS	53-4400: FS, 63-1900: FS 53-4500: FS, 63-1200: FS					
413 414 415	5.03.6 53-4500 Construct Manhole MH-X1  SA2.5.03.7 Utilities - Distribution within New Infrastructure Area  5.03.7 53-4600 Power Supply HV Works (Transformer & HV switchgear)	30 12-Nov-19 11-Dec-19 209 53-4400: FS  391 11-Aug-19 04-Sep-20 276  5 30-Jun-20 04-Jul-20 0 54-3000: FS	52-2300: FS, M 9. 5: FS 12-1200: FS					
416	5.03.7 53-4700 Power Distribution, LV Power Supply Works 5.03.7 53-4800 Sewerage (Collection to LTP)	2 05-Jul-20 06-Jul-20 0 54-3100: FS, 12-1200: FS 60 07-Jul-20 04-Sep-20 271 54-1000: FS, 54-3100: FS, 54-330	12-1000: FS					
418	5.03.7 53-4900 Sewerage (Discharge to Site Boundary) 5.03.7 53-5000 Lighting Provision	60 07-Jul-20 04-Sep-20 271 54-1000: FS, 54-4100: FS, 54-460 30 07-Jul-20 05-Aug-20 6 54-1000: FS, 54-4100: FS, 54-460	00: FS 12-1100: FS, 32-2100: FS					
420 421 422	5.03.7 53-5100 Fire Services 5.03.7 53-5200 Water Supply (Fresh & Salt) 5.03.7 53-5300 Telecom & Network	115 12-Mar-20 04-Jul-20 2 53-6800: FS 115 12-Mar-20 04-Jul-20 338 53-6600: FS, 53-6700: FS 45 11-Aug-19 24-Sep-19 622 53-6400: FS	12-1000: FS 12-1100: FS 12-1100: FS					
423	5.03.7 53-5400 Gas Network (LFG to LTP)  SA2.5.03.8 Utilities - Works Associated with Utilities Undertakers	15 22-Jun-20 06-Jul-20 176 54-1000: FF 703 27-Feb-19 29-Jan-21 129	54-2800: FS					
425	SA2.5.03.8.U1         CLP           5.03.8.U1         53-5500         Excavate Trench for CLP Cable	459     27-Feb-19     30-May-20     43       100     13-May-19     20-Aug-19     194     23-2900: FS	53-5800: FS, 54-1000: SS, 54-4100: SS, 54-4600: SS, M10. 1: FS -60, M10. 2: FS -30, M10. 3: FS					
427 428 429	5.03.8.U1 53-5600 Backfill Trench after CLP Cable Laying 5.03.8.U1 53-5700 CLP Cable Laying (from CLP Substation to Site Boundary)	30 01-May-20 30-May-20 43 53-5800: FS 200 27-Feb-19 14-Sep-19 229 32-2400: FS 60 02-Mar-20 30-Apr-20 0 53-5500: FS, 54-2900: FS, 32-240	54-1000: FF, 54-4100: FF, 54-4600: FF 54-3000: FS					
430	5.03.8.U1 53-5800 CLP Cable Laying (from Site Boundary to HV Switchroom)  5.03.8.U1 53-5900 CLP HV associated equipment installation	120 18-Dec-19 15-Apr-20 0 54-2900: FS, 32-2400: FS	53-5800: FS , 54-3000: FS 53-5800: FF 15					
432	SA2.5.03.8.U2 DSD           5.03.8.U2         53-6000         Connection to Storm Drain System           5.03.8.U2         53-6100         Connection to Foul Drain System	147     05-Sep-20     29-Jan-21     129       5     25-Jan-21     29-Jan-21     129     53-4100: FS, 53-4000: FS, 53-390       5     05-Sep-20     09-Sep-20     271     53-4800: FS, 53-4900: FS	00: FS 32-1500: FS 32-1500: FS					
434	SA2.5.03.8.U3 Telecom  5.03.8.U3 53-6200 Excavate Trench for PCCW	100 13-May-19 20-Aug-19 327 60 13-May-19 11-Jul-19 307 23-2900: FS	53-6400: FS, 54-1000: SS, 54-4100: SS, 54-4600: SS, M10. 1: FS -40, M10. 2: FS -20, M10. 3: FS	_				
436	5.03.8.U3 53-6300 Backfill Trench after PCCW Cable Laying 5.03.8.U3 53-6400 Laying Cables & Connection	10 11-Aug-19 20-Aug-19 327 53-6400: FS 30 12-Jul-19 10-Aug-19 327 53-6200: FS	54-1000: FF, 54-4100: FF, 54-4600: FF 53-5300: FS, 53-6300: FS					
438 439 440	SA2.5.03.8.U4 WSD  5.03.8.U4 53-6500 Install Watermain & Piping for Water Supplies  5.03.8.U4 53-6600 Connection for Fresh Water & Meter Installation	304 13-May-19 11-Mar-20 338 60 13-May-19 11-Jul-19 216 23-2900: FS 30 11-Feb-20 11-Mar-20 338 53-6500: FS, 32-2300: FS	53-6600: FS, 53-6700: FS, 53-6800: FS, 53-6900: FS					
441	5.03.8.U4 53-6800 Connection for Fire Services  5.03.8.U4 53-6800 Connection for Fire Services	30 11-Feb-20 11-Mar-20 338 53-6500: FS, 32-2300: FS 30 11-Feb-20 11-Mar-20 2 53-6500: FS, 32-2300: FS	53-5200: FS 53-5100: FS					
443 444 445	5.03.8.U4 53-6900 Connection for Cooling Tower & Meter Installation  SA2.5.03.8.U5 HyD Lighting  5.03.8.U5 53-7000 Installation of Public Street Lighting / Handover	30 11-Feb-20 11-Mar-20 117 53-6500: FS, 32-2300: FS 120 07-Jul-20 03-Nov-20 216 120 07-Jul-20 03-Nov-20 216 54-4100: FS, 54-4600: FS, 54-100	54-2700: FS, 54-3900: FS 00: FS 32-1500: FS					
446 447 448	SA2.5.04 Building Construction, incl. E&M and System Installation, and T&C SA2.5.04.A Part X1 Area A  5.04.A 54-1000 General Area & Access Road	890         31-Dec-18         07-Jun-21         0           554         31-Dec-18         06-Jul-20         36           120         09-Mar-20         06-Jul-20         6         23-1300: FS, 53-5500: SS, 53-560						
449	5.04.A 54-1100 Carpark & Supporting Area	53-6300: FF, 12-1000: FF, 11-110 54-1800: FF 60 31-Dec-18 28-Feb-19 64 23-1300: FS, 11-1100: FS	0: FS, 54-1100: FF, 53-5000: FS, 53-5400: FF, 53-7000: FS, 68-1700: FS 32-1500: FS, M 5.11: FS -30, M 5.12: FS, 54-1000: FF, 54-1800: FS					
450	5.04.A 54-1200 Diesel Fuel Tanks 5.04.A 54-1300 EPD Building	60 08-May-20 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-100	00: FF, 11-1100: FS 32-2200: FS					
452	5.04.A 54-1400 Fire Service Tank	270 29-Jun-19 24-Mar-20 44 23-1300: FS, 23-5200: FS, 11-110	54-1400: SS 60 32-2100: FS, M 5.10: FS, 12-1000: FS, 54-1600: SS 60					
453	5.04.A 54-1500 GVL Building  5.04.A 54-1600 Laboratory Building	300 31-Dec-18 26-Oct-19 44 23-1300: FS, 23-5200: FS, 11-110 270 28-Aug-19 23-May-20 44 23-1300: FS, 23-5200: FS, 11-110	54-1700: SS 60					
455	5.04.A 54-1700 Maintenance Building & Area 5.04.A 54-1800 Storage Facility & Area	270 01-Mar-19 25-Nov-19 44 23-1300: FS, 23-5200: FS, 11-110	00: FS, 54-1500: SS 60 32-2100: FS, M 5. 8: FS -135, M 5. 9: FS, 12-1000: FS, 54-1300: SS 60					
457	5.04.A 54-1900 Waste Oil Tanks	90 08-Apr-20 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-100						
458 459 460	5.04.A 54-2000 Water Service House  SA2.5.04.B Part X1 Area B  SA2.5.04.B.1 BioPlant Building	60 30-Apr-19 28-Jun-19 64 23-1300: FS, 23-5200: FS, 11-110  890 31-Dec-18 07-Jun-21 0  330 17-Jan-19 12-Dec-19 243	00: FS, 54-1800: FS 32-2100: FS, M 5.10: FS, 12-1000: FS, 54-4400: FS					
461	5.04.B.1 54-2100 LTP BioPlant Building  SA2.5.04.B.2 Leachate Treatment Plant	330 17-Jan-19 12-Dec-19 243 23-1300: FS, 23-5200: FS, 23-320 31-1000: FS 589 31-Dec-18 10-Aug-20 21						
463	5.04.B.2 54-2200 Main Plant Area included Civil works	274 31-Dec-18 30-Sep-19 0 23-1300: FS, 23-3200: FS, 11-110	SF 30, M 6. 4: FS -137, M 6. 5: FS					
464 465 466	5.04.B.2 54-2300 MEP Installation  5.04.B.2 54-2400 SBR Tanks  5.04.B.2 54-2500 Ammonia Stripper	220 01-Oct-19 07-May-20 0 41-2100: FS, 41-1800: FS, 22-210 11-1100: FS 100 01-Oct-19 08-Jan-20 236 41-2400: FS, 54-2200: FS 315 01-Oct-19 10-Aug-20 21 41-3000: FS, 54-2200: FS	10: FS, 54-2200: FS, 12-1000: FS 60, 32-1900: FS, 54-2600: FS, M 6. 8: FS -110, M 6. 9: FS, 32-2200: FS 54-2600: FS, M 6. 6: FS 54-2600: FS, M 6. 6: FS 54-2600: FS, M 6. 8: FS -150, M 6. 9: FS					
467	5.04.B.2   54-2500   Ammonia Stripper	315 01-Oct-19 10-Aug-20 21 41-3000: FS, 54-2200: FS  301 11-Aug-20 07-Jun-21 0  45 11-Aug-20 24-Sep-20 21 54-2300: FS, 54-2400: FS, 54-250						
469	5.04.B.3 54-2700 Wet testing 5.04.B.3 54-2800 Operational testing	75 25-Sep-20 08-Dec-20 21 54-2600: FS, 12-1200: FS, 53-690 23-6800: FS   160 30-Dec-20 07-Jun-21 0 54-2700: FS, 53-2400: FS, 53-250	0: FS, 53-2100: FS, 32-1500: FS, M11. 3: FS, M11. 4: FS					
471	SA2.5.04.C Part X1 Area C	53-2200: FS, 63-1700: FS, 63-260 54-4000: FS						
472	SA2.5.04.C.1 LFG - Power Supply Building  5.04.C.1 54-2900 LFG Building (with Transformer Room)  5.04.C.1 54-3000 Transformer & HV Swtichgear Installation	530 17-Jan-19 29-Jun-20 5 335 17-Jan-19 17-Dec-19 0 23-1300: FS, 23-3500: FS, 11-110 60 01-May-20 29-Jun-20 0 54-2900: FS, 41-1200: FS, 53-580	FS					
475	5.04.C.1 54-3100 MEP Installation, with T&C	75 18-Dec-19 01-Mar-20 125 54-2900: FS	32-1400: FS, 32-2100: FS, 53-4700: FS, 53-4800: FS, M 7. 4: FS -30, M 7. 5: FS					
476	SA2.5.04.C.2 LFG Treatment Plant  5.04.C.2 54-3200 Main Plant Area included Civil Works	554         31-Dec-18         06-Jul-20         0           384         31-Dec-18         18-Jan-20         0         23-3500: FS, 11-1100: FS	54-3300: FS, 54-3400: FS, 54-3500: FS, 54-3600: FS, 54-3700: FS, 54-3800: FS, M 7. 1: SF 30, M 7. 2: FS -200, M 7. 3: FS					
478	5.04.C.2 54-3300 MEP Installation 5.04.C.2 54-3400 GHS600 Blower 601 A&B Relocation	170 19-Jan-20 06-Jul-20 0 54-3200: FS, 12-1000: FF  15 19-Jan-20 02-Feb-20 155 23-5800: FS, 54-3200: FS	32-2000: FS, 53-4800: FS, 54-3900: FS, M 7. 4: FS -80, M 7. 5: FS 54-3900: FS, M 7. 4: FS -8, M 7. 5: FS					
480	5.04.C.2 54-3500 Pre-treatment 5.04.C.2 54-3600 Flares (incl. PLC control, interlink to Towngas PF & LTP)	60 19-Jan-20 18-Mar-20 110 41-3900: FS, 54-3200: FS 125 19-Jan-20 22-May-20 45 41-3300: FS, 54-3200: FS	54-3900: FS, M 7. 4: FS -30, M 7. 5: FS 54-3900: FS, M 7. 4: FS -60, M 7. 5: FS					
482 483 484 485	5.04.C.2 54-3700 LFG Engine (incl. on-grid protection, PLC control, tuming) 5.04.C.2 54-3800 Cooling System  SA2.5.04.C.3 LFG - Test & Commission	110 21-Feb-20 09-Jun-20 27 41-3600: FS, 54-3200: FS 45 19-Jan-20 03-Mar-20 125 22-1500: FS, 54-3200: FS 176 07-Jul-20 29-Dec-20 0	54-3900: FS, M 7. 4: FS -60 54-3900: FS, M 7. 4: FS -25, M 7. 5: FS					
485	5.04.C.3 54-3900 MEP Testing  5.04.C.3 54-4000 Operational Testing	65 07-Jul-20 09-Sep-20 0 54-3400: FS, 54-3500: FS, 54-360 54-3800: FS, 12-1200: FS, 53-690 54-3300: FS  111 10-Sep-20 29-Dec-20 0 53-1300: FS, 63-2700: FS, 63-180	0: FS, 31-2200: FS, M11. 2: FS					
487	SA2.5.04.D Part X1 Area D	53-1100: FS, 54-3900: FS, 23-720 374 29-Jun-19 06-Jul-20 6	63-4600: FS, M11. 3: FS, M11. 4: FS					
488	5.04.D 54-4100 General Area & Access Road	120 09-Mar-20 06-Jul-20 6 23-1300: FS, 53-5500: SS, 53-560 53-6300: FF, 12-1000: FF, 11-110	0: FS 53-7000: FS, M 8. 5: FS					
490	5.04.D       54-4200       VWF Building         5.04.D       54-4300       Weighbridge	120 28-Oct-19 24-Feb-20 63 23-1300: FS, 23-5200: FS, 41-450 54-4300: SS 60  75 29-Aug-19 11-Nov-19 63 41-4200: FS, 23-1300: FS, 23-520 54-4400: SS 60	FS, 54-4500: SS 60					
491	5.04.D 54-4400 Weighmaster House 5.04.D 54-4500 Wheel Wash Bath	120 29-Jun-19 26-Oct-19 64 23-1300: FS, 23-5200: FS, 11-110 75 27-Dec-19 10-Mar-20 63 23-1300: FS, 23-5200: FS, 41-450						
493 494	SA2.5.04.E Part X1 Area E & Part X2  5.04.E 54-4600 General Area & Access Road	54-4200: SS 60  163	0: SS, 53-6300: FF, 32-2100: FS, 53-4900: FS, 53-5000: FS, 53-7000: FS					
495	5.04.E 54-4700 Guard House & Entrance Gate	12-1000: FF, 11-1100: FS, 11-120 100 26-Jan-20 04-May-20 63 23-1300: FS, 23-5200: FS, 11-110 54-4500: SS 30						
496 497 498	SA2.5.08 Landscape Works - Advance Screen Planting in CWB Country Park  SA2.5.08.N Area N  5.08.N 58-1000 Advance Screen Planting	270 01-Apr-19 26-Dec-19 529 270 01-Apr-19 26-Dec-19 529 90 01-Apr-19* 29-Jun-19 529 23-7900: FS, 31-1100: FS, 11-150	0: FS 14-1800: SS -60, 58-1100: SS, 68-1600: SS 30, M 3. 2: FS					
499	5.08.N 58-1100 Establishment of Screen Planting SA2.5.08.S Area S	270 01-Apr-19* 26-Dec-19 529 58-1000: SS, 14-1800: FS 270 01-Apr-19 26-Dec-19 529	32-1500: FS					
501 502 503	5.08.S 58-1200 Advance Screen Planting 5.08.S 58-1300 Establishment of Screen Planting	90 01-Apr-19* 29-Jun-19 529 23-7900: FS, 31-1100: FS, 11-150 270 01-Apr-19* 26-Dec-19 529 58-1200: SS 1474 01-Apr-19 13-Apr-23 30	0: FS 58-1300: SS, M 3. 2: FS 32-1500: FS					
504 505	SA2.6 Construction (Remaining Works)  SA2.6.02 Advance Works  SA2.6.02.9 Demolition of SENT Infrastructure Area  6.02.9 62-1000 Existing SENT General Infrastructure Facility & Building	80 09-Jul-21 26-Sep-21 339 80 09-Jul-21 26-Sep-21 339	23 2000-00 00 00 000 50 00 000 57					
507	6.02.9 62-1000 Existing SENT General Infrastructure Facility & Building 6.02.9 62-1100 Existing SENT LTP	60 09-Jul-21 06-Sep-21 239 32-2100: FS, 12-1300: FS 60 29-Jul-21 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-220	23-2000: SS -90, 63-2800: FS, 63-2900: FS, 63-3000: FS, 63-4300: FS, M12. 4: FS -30, M12. 5: FS  63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FS					
508	6.02.9 62-1200 Existing SENT LFG	60 29-Jul-21 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-220						
	Remaining Work	Page : 3 of 4	South-East New	Territories Land Fill Extension (SA2-SENTX)	)	GREEN VALLEY	Date 11-May-18 SENTX-GVL-W-PB-ZZ-0	
	<ul><li>Critical Remaining Work</li><li>Milestone</li></ul>	. ago . o oı т		Baseline Programme		GREEN VALLEY LANDFILL, LIMITED	-	
	<u></u>							

				N			<b>.</b>		,
# WBS Pa	ath	Activ ID	ity Activity	y Name	Dur	Star	Finish	Total Predecessor Details Float	Successor Details
	A2.6.03 SA2.6.03.2		<mark>ngineering '</mark> iill Cell 2	Works			13-Apr-23 23-Jan-21		
				ound (Eastern)				9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-1400: FS, 53-2800: FS	53-3500: FS, 63-1500: FS, 63-1800: FS, 63-1900: FS, 63-2000: FS, 63-2100: FS, 63-2200: FS, M12. 1: FS -50, M12.
								55-2000. FS	2: FS, 63-1100: FS
512	6.03.2	63-1	100 Earth b	ound (Western)	110	20-Feb-20	08-Jun-20	84 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS,	
				·	00	00 1 00	00 0 00	63-1000: FS	63-3600: FS, 63-1200: FS
513	6.03.2	63-12	200 Interce	ell bund (Cell 2/3)	90	09-Jun-20	06-Sep-20	734 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS, 53-4400: FS, 63-1100: FS	63-1500: FS
514	6.03.2	63-13	300 Site Fo	ormation	75	02-Nov-19	15-Jan-20	14 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	63-1400: FS, 63-4200: FS
515	6.03.2	63-14	400 Pump 8	Station (PS#2X)	45	09-Jun-20	23-Jul-20	84 63-1300: FS, 63-1100: FS	63-1600: FS, 63-1700: FS
516	6.03.2	63-1	500 Lining V	Works	90	01-Oct-20	29-Dec-20	710 41-1500: FS, 63-1000: FS, 63-1100: FS, 63-1200: FS	63-1600: FS, M12. 3: FS, 63-2400: FS
517	6.03.2	63-16	600 Protect	tive Stone Laying & Leachate Collection Pipe	25	30-Dec-20	23-Jan-21	810 63-1500: FS, 41-1500: FS, 63-1400: FS	32-1600: FS, M12. 3: FS
				Leachate Force Main				84 63-1100: FS, 41-1500: FS, 63-1400: FS	54-2800: FS, M12. 3: FS
519	6.03.2	63-18	300 Install L	Landfill Gas Pipe on earth bund	35	20-Feb-20	25-Mar-20	168 41-1500: FS, 63-1000: FS	54-4000: FS, M12. 3: FS
	SA2.6.03.3						02-Feb-22		
521	6.03.3	63-19	900 Earth b	ound (Eastern)	110	20-Feb-20	08-Jun-20	9 11-1100: FS, 53-4200: FS, 63-1000: FS, 53-4300: FS, 53-2800: FS, 63-4200: FS	53-3300: FS, 53-3600: FS, 63-2400: FS, 63-2700: FS, M12. 1: FS -50, M12. 2: FS, 63-2000: FS -45, 63-2200: FS
	2 2 2 2	20.00	200 = 41.1	Tan a sa	140	05.4.00	40.4	10 11 1100 50 00 1000 50 00 1000 50 15	20 0000 50 00 0000 50 00 0000 50 00 0700 50
522	6.03.3	63-20	000 Earth b	ound (Western)	110	25-Apr-20	12-Aug-20	19   11-1100: FS, 63-1000: FS, 63-1900: FS -45	63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS, 63-2100: FS -45
523	6.03.3	63-2	100 Interce	ell bund (Cell 3/4)	105	29-Jun-20	11-Oct-20	789 11-1100: FS, 63-1000: FS, 63-4200: FS, 63-2000: FS	45 63-2400: FS
524	6.03.3	63-2	200 Site Fo	ormation	75	09- Jun-20	22-Aug-20	9 11-1100: FS, 63-1000: FS, 63-1900: FS	63-2300: FS
				Station (PS#3X)				9 63-2200: FS, 63-2000: FS	63-2500: FS, 63-2600: FS
			400 Lining \					435 41-1500: FS, 63-1900: FS, 63-2000: FS, 63-2100: FS,	
			_					63-1500: FS	
				tive Stone Laying & Leachate Collection Pipe  Leachate Force Main				435 63-2400: FS, 41-1500: FS, 63-2300: FS	32-1700: FS, M12. 3: FS 53-2500: SS -90, 54-2800: FS, M12. 3: FS
				Landfill Gas Pipe on earth bund				9 63-2000: FS, 41-1500: FS, 63-2300: FS 58 41-1500: FS, 63-1900: FS	53-2500. SS -90, 94-2600. FS, M12. 3. FS 54-4000: FS, M12. 3: FS
			ill Cell 4	Candilli Cas i ipe on earth build			13-Apr-23	· ·	344000.10, W12. 3.10
				ning Portion of Buttress Wall				494 62-1000: FS	
532	6.03.4	63-29	900 Earth b	ound (Western) incl. MSE Wall	120	07-Sep-21	04-Jan-22	239 62-1000: FS	63-3000: FS, 63-3100: FS, 63-3200: FS, 63-3400: FS, 63-3800: FS, 63-3900: FS, 63-4100: SS -90, M 9. 6: FS -60,
									M 9. 7: FS -30, M 9. 8: FS
522	6.02.4	62.20	000 Site Fo	nmation .	120	05 Jan 20	04 May 22	239 62-1000: FS, 62-1100: FS, 62-1200: FS, 63-2900: FS,	63-3100: FS
333	0.03.4	03-30	Jou Sile Fo	omation	120	05-Jan-22	04-Way-22	63-4100: FS 62-1100: FS, 62-1200: FS, 63-2900: FS, 63-290	05-5100. FS
534	6.03.4	63-3 <sup>-</sup>	100 Pump 9	Station (PS#4X)				239 63-3000: FS, 63-2900: FS	63-3300: FS, 63-3400: FS
			200 Lining \					0 41-1500: FS, 63-2900: FS	63-3300: FS, M12. 6: FS
				tive Stone Laying & Leachate Collection Pipe				0 41-1500: FS, 63-3200: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS
				Leachate Force Main & Remove Temporary Leachate Pipe				269 41-1500: FS, 63-2900: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS
				ce Run-Off eter Channel (X9A) at Cell 2 Western Bund			03-Feb-22 23-Jun-20	464 1054 63-1100: FS	12-1900: FS
				eter Channel (X10A) at Cell 2 Western Bund				1029 63-1100: FS	63-4000: FS
				eter Channel (X10A) at Cell 3 Western Bund				964 63-2000: FS	63-4000: FS
542	6.03.5	63-38	300 Perime	eter Channel (X10A) at Cell 4 Western Bund	20	05-Jan-22	24-Jan-22	464 63-2900: FS	63-4000: FS
543	6.03.5	63-39	900 Perime	eter Channel (X10C) at Cell 4 Western Bund	15	05-Jan-22	19-Jan-22	469 63-2900: FS	63-4000: FS
544	6.03.5	63-40	000 Connec	ction to Existing DP3	10	25-Jan-22	03-Feb-22	464 63-3900: FS, 63-3600: FS, 63-3700: FS, 63-3800: FS	12-1900: FS
545	6.03.5	63-4	100 Remov	ve Cut-Off Channel C-7 at bottom of Buttress Wall	30	09-Jun-21	08-Jul-21	419 63-2900: SS -90	63-3000: FS
				prary Channel (X7T) at SENT Infrastructure Area				14 63-1300: FS	63-1900: FS, 63-2100: FS
547	SA2.6.03.6	6 Draina	age - Groun	nd Water	85	07-Sep-21	30-Nov-21	529	
				uct Temporary Channel (TC-1), from MH-1 to Existing UC-825				529 23-1900: FS, 11-1300: FS, 62-1000: FS	63-4400: FS
				GW at MH-1 to TC-1				529 63-4300: FS	63.4500: FS, M 9. 9: FS
				nection of GWCP across Cell 4				529 62-1100: FS, 62-1200: FS, 63-4400: FS	12-1900: FS
	SA2.6.03.8 SA2.6.03.			Associated with Utilities Undertakers			27-Jul-21 27-Jul-21		
	_		_	enerator On-grid Testing				655 32-2500: FS, 12-1200: FS, 54-4000: FS	63.4700: FS
				senerator On-grid Inspection & Verify				655 63-4600: FS	12-1900: FS
			ownGas	Gas Mains (from LFG to Town Gas PF)	55	15-Nov-20	08-Jan-21	855   855   54-4000: FF	63-4900: FS
				leter Relocation & Connection at LFG				855 54-4000: FF 855 63-4800: FS, 54-4000: FS	12-1900: FS
			g & E&M V				22-Jul-21	· ·	12 1000.10
559	SA2.6.04.0	C Part )	(1 Area C		661	01-Oct-19	22-Jul-21	660	
			Treatme	ent Plant 00 Blower 601 C Relocation			22-Jul-21	660 660 32-1500: FS	12-1900: FS
				otion Chiller (Optional)				1231 54-2200: FS	12-1900: FS 12-1900: FS
			cape Works	· · · · · · · · · · · · · · · · · · ·			03-Dec-20		12.555.15
564	SA2.6.08.1	1 SENT	Area - Tree	Removal & Transplanting	240	01-Apr-19	26-Nov-19	1264	
				s trees condition and select for transplanting				1264 14-1300: FS	68-1100: FS, 68-1200: FS, 68-1400: FS
				re new site to receive trees		•		1264 68-1000: FS	68-1200: SS
				plant selected trees			_	1264 68-1000: FS, 68-1100: SS	68-1300: FS 12-1900: FS
				trees prior to removal from Cell 4 relling - Part X3				1264 68-1200: FS 1384 23-8200: FS, 31-1600: FS, 68-1000: FS	12-1900: FS 12-1900: FS
				al Nursery & Tree Planting			03-Dec-20		12-1500.10
									12-1900: FS, M 3. 2: FS
	6.08.2	68-17	700 Landsc	caping in New Infrastructure Area	150	07-Jul-20	03-Dec-20	891 54-1000: FS, 23-7600: FS	12-1900: FS
571					rial Nursery andscaping in New Infrastructure Area	·			

#### Annex B

# Environmental Mitigation Implementation Schedule

#### Annex B Environmental Mitigation Implementation Schedule

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the n	neast	impleme ure? <sup>(1)</sup> O/R A	or standards for the	Implementation Status and Remarks
Air Quali	ty - Cons	truction Phase								
4.8.1	AQ1	Blasting		Blasting area and 30m of blasting area	SENTX Contractor		✓		Air Pollution Control	Not applicable.
		• The area within 30m of the blasting area will be wetted prior to blasting.							(Construction Dust) Regulations	Blasting is not required in the latest landfill design
		<ul> <li>Blasting will not be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted, unless this is with the express prior permission of the Commissioner of Mines.</li> </ul>								
		<ul> <li>loose material and stones in the Site will be removed prior to the blast operation</li> </ul>								
		<ul> <li>During blasting, blast nets, screens and other protective covers will be used to prevent the projection of flying fragments and material resulting from blasting</li> </ul>								
4.8.1	AQ2	Rock Drilling		Rock drilling area	SENTX Contractor		✓		Air Pollution Control	Not applicable. Rock
		<ul> <li>Watering will be carried out at the rock drilling activities to avoid fugitive dust emissions.</li> </ul>							(Construction Dust) Regulations	drilling is not required in the latest landfill design
(1) D=Desig	gn; C=Const	ruction; O/R=Operation/Restoration; A=Aftercare								

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?		implement oure? (1) O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
			Concerns to address						
4.8.1	AQ3	Site Access Road	duet nuicance	Main haul road	SENTX Contractor	✓		Air Pollution Control	Implemented
		<ul> <li>The main haul road will be kept clear of dusty materials or sprayed with water.</li> </ul>						(Construction Dust) Regulations	
								HKAQO and EIAO- TM Annex 4	
		<ul> <li>The main haul road will be paved with aggregate or gravel.</li> </ul>						TIVI AIMEA 4	
		<ul> <li>Vehicle speed will be limited to 10kph.</li> </ul>							
4.8.1	AQ4	Stockpiling of Dusty Materials	To minimise potential dust nuisance	All construction works area	SENTX Contractor	✓		Air Pollution Control (Construction Dust) Regulations	Implemented
		Any stockpile of dusty materials will be covered entirely by impervious							
		sheeting or placed in an area sheltered on the top and three sides or sprayed with water so as to ensure that the entire surface is wet.						HKAQO and EIAO- TM Annex 4	
4.8.1	AQ5	<u>Loading</u> , <u>unloading</u> or transfer of dusty <u>materials</u>	To minimise potential dust nuisance	All construction works area	SENTX Contractor	✓		Air Pollution Control (Construction Dust)	Implemented
		All dusty materials will be sprayed						Regulations	
		with water immediately prior to any loading, unloading or transfer operation so as to maintain the dusty material wet.						HKAQO and EIAO- TM Annex 4	
4.8.1	AQ6	Site Boundary and Entrance	adjoins a road, ther area , hoarding of	Site boundary and entrance	SENTX Contractor	✓		Air Pollution Control	Not applicable
		Where a site boundary adjoins a road, street, service lane or other area						(Construction Dust) Regulations	
		accessible to the public, hoarding of height not less than 2.4m from						HKAQO and EIAO-	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the r		implemen ure? <sup>(1)</sup> O/R A	or standards for the	Implementation Status and Remarks
		ground level will be provided along the entire length of that portion of the site boundary except for the site entrance or exit.							TM Annex 4	
4.8.1	AQ7	Excavation Works	To minimise potential	All	SENTX		✓		Air Pollution Control	Implemented
		<ul> <li>Working area of any excavation or earth moving operation will be sprayed with water immediately before, during and immediately after the operation so as to ensure that the entire surface is wet.</li> </ul>	dust nuisance	construction works area	Contractor				(Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	
4.8.1	AQ8	<ul> <li>Building Demolition</li> <li>The area where the demolition works are planned to take place will be sprayed with water immediately prior to, during and immediately after the demolition activities.</li> <li>Any dusty materials remaining after a stockpile is removed will be wetted with water and cleared from the</li> </ul>	To minimise potential dust nuisance	All construction works area	SENTX Contractor		<b>✓</b>		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Not applicable
4.8.1	AQ9	<ul> <li>surface of roads or street.</li> <li>Construction of the Superstructure of Building</li> <li>Effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground level up to the highest level of the scaffolding.</li> </ul>	To minimise potential dust nuisance	All construction works area	SENTX Contractor		✓		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? (1)				What requirements or standards for the	Implementation Status and Remarks
						D	С	O/R	A	measure to achieve?	
4.8.1	AQ10	Should a stone crushing plant be needed on site, the control measures recommended in the <i>Best Practicable Means Requirement for Mineral Works</i> ( <i>Stone Crushing Plants</i> ) <i>BPM 11/1</i> should be implemented.	To minimise potential dust nuisance	Stone crushing plant/ construction phase	SENTX Contractor		✓			Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1	Not applicable. Stone crushing plant is not required in the latest landfill design
4.8.1	AQ11	Good site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions.	To minimise potential dust nuisance	All construction works area	SENTX Contractor		<b>√</b>			HKAQO and EIAO- TM Annex 4	Implemented
4.10.1	AQ12	Dust monitoring once every 6 days	Ensure the dust generated from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 3.2a</i>	SENTX Contractor		✓			HKAQO and EIAO- TM Annex 4	Implemented
4.10.2	AQ41	Monitoring of ambient TSP once every 6 days	Ensure the dust emission from the project meets the dust requirement	At monitoring locations shown in Figure 11.3a	SENTX Contractor		✓	<b>✓</b>		HKAQO and EIAO- TM Annex 4	Implemented
4.10.2	AQ46	Monitoring of meteorological station, continuously	Collect site specific meteorological data	At meteorologica l station shown in Figure 11.3a	SENTX Contractor		✓	✓	✓	-	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?		imple: sure? (1) O/R	1	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
5.7.1	N1	Adopt good site practice listed below:     Only well-maintained plant will be operated on-site and plant should be serviced regularly during the construction program;	To minimise potential construction noise nuisance.	All construction works area	SENTX Contractor	<b>✓</b>			Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
		Silencers or mufflers on construction equipment should be utilized and will be properly maintained during the construction program;								
		• Mobile plant, if any, will be sited as far from NSRs as possible;								
		Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or should be throttled down to a minimum;								
		Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and								
		<ul> <li>Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities.</li> </ul>								

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implement sure? (1)	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
5.8	N2	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in Figure 6.4a	SENTX Contractor		✓		Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
Water Qua	ality <b>-</b> Co	nstruction Phase								
6.8.1	WQ1	Construction Runoff								
		• Exposed soil areas will be minimised	To minimise potential		SENTX		✓		ProPECC PN 1/94	Deficiency of
		to reduce the contamination of runoff and erosion.	water quality impacts arising from the construction works	construction works area	Contractor				EIAO-TM Annex 6	mitigation measures but rectified by the Contractor
6.8.1	WQ2	Perimeter channels will be	To minimise potential		SENTX	✓	✓		ProPECC PN 1/94	Implemented
		constructed in advance of site formation works and earthworks and intercepting channels will be provided	water quality impacts arising from the construction works	construction works area	Contractor				Water Pollution Control Ordinance (WPCO)	
		for example along the edge of excavation.							EIAO-TM Annex 6	
6.8.1	WQ3	Silt removal facilities, channels and	To minimise potential	All	SENTX		✓		ProPECC PN 1/94	Deficiency of
		manholes will be maintained and the deposited silt and grit should be	water quality impacts arising from the	construction works area	Contractor				WPCO	mitigation measures but rectified by the
		removed regularly to ensure they are functioning properly at all times.	construction works	works area					EIAO-TM Annex 6	Contractor
6.8.1	WQ4	Temporary covers such as tarpaulin	To minimise potential		SENTX		✓		ProPECC PN 1/94	Implemented
		will also be provided to minimise the generation of high SS runoff.	water quality impacts arising from the construction works	construction works area	Contractor				WPCO	
6.8.1	WQ5	The surface runoff contained any oil	To minimise potential	All	SENTX		✓		ProPECC PN 1/94	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implemen sure? (1)	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
		and grease will pass through the oil	water quality impacts	construction	Contractor				WPCO	
		interceptors.	arising from the construction works	works area					EIAO-TM Annex 6	
6.8.1	WQ6	• All sewer and drains will be sealed to	To minimise potential				✓		ProPECC PN 1/94	Not applicable
		prevent building debris, soil etc from entering public sewers/drains before	water quality impacts arising from the	area at existing SENT	Contractor				WPCO	
		commencing any demolition works	demolition works	Landfill					EIAO-TM Annex 6	
6.8.1	WQ7	During the excavation works for the	To minimise potential	Tunnel boring	SENTX		✓		ProPECC PN 1/94	Not applicable.
		twin drainage tunnels, the recycle water for cooling the cutter head of	water quality impacts arising from the	sites	Contractor				WPCO	Excavation of drainage tunnels is not required
		the TBM will be conveyed to the sedimentation tanks for treatment and most of the treated water will be reused, where applicable and as much as possible, in the boring operations.	tunnel works						EIAO-TM Annex 6	in the latest landfill design.
6.8.1	WQ8	• The fuel and waste lubricant oil from	To minimise potential	SENTX Site	SENTX		✓		ProPECC PN 1/94	Not applicable
		the on-site maintenance of machinery and equipment will be collected by a	water quality impacts arising from improper		Contractor				WPCO	
		licensed chemical waste collector.	handling of fuel and oil						Waste Disposal Ordinance (WDO)	
6.8.1	WQ9	Implementation of excavation	To minimise	All	SENTX		✓		ProPECC PN 1/94	Not applicable
		schedules, lining and covering of excavated stockpiles	contaminated stormwater run-off	construction works	Contractor				WPCO	
		excavated stockpiles	from the SENTX Site	WOIRS					EIAO-TM Annex 6	
6.13	WQ10	Monitoring of surface water quality	To minimise potential	SENTX Site	SENTX		✓		WPCO	Implemented
		will be conducted on a regular basis as stated in the EM&A Manual.	water quality impacts on surface water arising from the construction works		Contractor				Water-TM	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	the	meas	implement ure? (1)	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
6.8.2	WQ11	Sewage Effluents								
		• Sufficient chemical toilets will be provided for the construction workforce.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor		✓		WPCO	Implemented
6.8.2	WQ12	• Untreated sewage will not be allowed	To minimise potential	SENTX Site	SENTX		✓		WPCO	Deficiency of
		to discharge into the surrounding water body.	water quality impacts arising from the sewage effluents		Contractor				WDO	mitigation measures but rectified by the Contractor
6.8.2	WQ13	A licensed waste collector will be	To minimise potential	SENTX Site	SENTX		✓		WPCO	Implemented
		employed to clean the chemical toilets on a regular basis.	water quality impacts arising from the sewage effluents		Contractor				WDO	
Waste Ma	nagement	- Construction Phase								
7.6.1	WM1	All the necessary waste disposal permits are obtained prior to the commencement of construction work.	To ensure compliance with relevant statutory requirements	Before construction works commence	SENTX Contractor	✓	✓		WDO	Implemented
7.6.1	WM2	Management of Waste Disposal								
		The construction contractor will open a	To ensure that	SENTX Site	SENTX		✓		WDO	Implemented
		billing account with the EPD. Every construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill	adverse environmental impacts are prevented		Contractor				Waste Disposal (Charges for Disposal of Construction Waste) Regulation;	
		reception facilities, sorting facilities, landfills will required a valid "chit" which contains the information of the account holder to facilitate waste							Works Bureau Technical Circular No.31/2004; and	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?	When to the mea	o implement sure? (1) O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		transaction recording and billing to the waste producer. A trip-ticket system will also be established to monitor the disposal of construction waste at the SENT Landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor.  A recording system for the amount of waste generated, recycled and disposed of (including the disposal sites) will be	Concerns to address		the measure:	<i>D</i> C	O/K A	Annex 5 and Annex 6 of Appendix G of ETWBTC No. 19/2005)	
7.6.1	WM3	established.  Measures for the Reduction of Construction Waste Generation  Inert and non-inert construction waste will be segregated and stored in different	To reduce	SENTX Site	SENTX	<b>√</b>		WDO	Implemented
		containers or skips to facilitate reuse or recycling of the inert waste and proper disposal of the non-inert construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	construction waste generation		Contractor			EIAO-TM Annex 7	
7.6.1	WM4	Chemical Waste	T.	CEN IEIV CI	CEN HEN	,		IATOO	
		The construction contractor will register as a chemical waste producer with the EPD. Chemical waste will be handled in accordance with the <i>Code of Practice on the Packaging, Handling and Storage of</i>	To ensure proper handling of chemical waste	SENTX Site	SENTX Contractor	<b>✓</b>		WDO  Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the n		implement ure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		Chemical Wastes.								
7.6.1	WM5	<u>Sewage</u>								
		An adequate number of portable toilets will be provided at the site to ensure that sewage from site staff is properly collected. The portable toilets will be desludged and maintained regularly by a specialist contractor.	To ensure proper handling of sewage	SENTX Site	SENTX Contractor		✓		WDO EIAO-TM Annex 7	Implemented
7.6.1 and	WM6	General Refuse								
SENTX latest design		General refuse will be stored in enclosed bins separately from construction and chemical wastes. The general refuse will be delivered to a transfer station or other landfill, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts.	To ensure proper handling of general refuse	SENTX Site	SENTX Contractor		✓		WDO EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor
		Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling.								
7.6.1	WM7	Staff Training	Tr. d.	CENTEN C'	CENTEN		,			
		At the commencement of the construction works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor		<b>√</b>			Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the n		implement ure? <sup>(1)</sup> O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		waste reduction, reuse and recycling.								
7.8	WM8	Environmental Monitoring & Audit Requirements  Weekly audits of the waste management practices will be carried out during the construction phase. The audits examine all aspects of waste management including waste generation, storage, recycling, transport and disposal.	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor		✓		WDO	Implemented
Landfill G	Gas Hazar	ds – Design and Construction Phase								
8.6.2 and SENTX latest design	LFG1	Precautionary measures to be adopted by the contractors at the Project site and the adjacent development site within the landfill consultation zone are outlined in Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazard Assessment Guidance Notes (the Guidance Note). Those precautionary measures applicable to the SENTX will be confirmed in the detailed Qualitative Landfill Gas Hazard Assessment to be submitted by the contractor.	-	All construction works area	SENTX Contractor		<b>✓</b>		Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Implemented
8.6.2	LFG2	Monitoring will be undertaken when construction works are carried out in confined space within the consultation zone with reference to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's <i>Guidance Note</i> will be followed.	To protect workers from landfill gas risk	Confined space within the construction works area	SENTX Contractor		✓			Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			impler sure? (1)		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	A	measure to achieve?	
		In the event of the trigger levels being exceeded, it is recommended that a person, such as the Safety Officer, is nominated, with deputies, to be responsible for dealing with any emergency which may occur due to landfill gas. In an emergency situation, the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The appropriate organisations shall be contact.									
8.6.3	LFG4	Implementation of engineering measures according to Contract Specification requirements. These measures will include the placement of liner and installation of landfill gas management system to contain, manage and control landfill gas.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor	✓	<b>√</b>	✓	✓	EIAO-TM Annex 7	Not applicable
8.6.3	LFG5	Engineering measures to significant engineering measures will be required in the design of the SENTX to protect the staff working in the infrastructure area. These measures include a combination of passive and active systems (examples are recommended in EPD's <i>Guidance Notes</i> ). Landfill gas monitoring boreholes will be installed at the edge of the waste slope	Ü	Infrastructure Area	SENTX Contractor	<b>✓</b>	<b>√</b>			EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?		to implem asure? <sup>(1)</sup> O/R	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		between the waste and the new infrastructure area to monitor the migration of landfill gas, if any.							
Ecology -	Construc	tion Phase							
9.10.2	EC1	Exposed soil areas will be minimised to reduce the contamination of runoff and erosion;	To minimise potential water quality impacts affecting ecological resources		SENTX Contractor	✓		EIAO-TM Annex 16 ProPECC PN 1/94 Water Pollution Control Ordinance (WPCO) EIAO-TM Annex 6	Deficiency of mitigation measures but rectified by the Contractor
		To prevent stormwater runoff from washing across exposed soil surfaces, perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation;						-	Implemented
		<ul> <li>Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit will be removed regularly to ensure they are functioning properly at all times;</li> </ul>						-	Deficiency of mitigation measures but rectified by the Contractor
		<ul> <li>Temporary covers such as tarpaulin will also be provided to minimise the generation of high suspended solids runoff;</li> </ul>						-	Implemented

		Objectives of the	Location of the Measures	Who to			-		What requirements or standards for the	Implementation Status and Remarks
1101	Trinigation frequence	Measure & Main Concerns to address	the Weastres	the measure?					measure to achieve?	Status and Remarks
	The surface runoff contained any oil and grease will pass through the oil interceptors; and,								-	Not applicable
	Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.								-	Not applicable
EC2	Good Construction Practice:									
	<ul> <li>Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas.</li> </ul>	To minimise potential ecological impacts arising from the Project	SENTX Site	SENTX Contractor		<b>√</b>			EIAO-TM Annex 16	Implemented
	<ul> <li>The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.</li> </ul>									
EC9	Environmental Monitoring & Audit Requirements	m	CENTEN.	CENTEN.		,	,	,	FIAO TM A 10	
	The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and audit procedures during the	To ensure that adverse ecological impacts are prevented	SEN1X	SENTX Contractor		•	•	•	EIAU-INI Annex 16	Implemented
	Ref  EC2	The surface runoff contained any oil and grease will pass through the oil interceptors; and,  Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.  EC2 Good Construction Practice:  Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas.  The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.  EC9 Environmental Monitoring & Audit Requirements  The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring	Ref Mitigation Measures Recommended Measure & Main Concerns to address  - The surface runoff contained any oil and grease will pass through the oil interceptors; and, - Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.  EC2 Good Construction Practice: - Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.  EC9 Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring	Ref Mitigation Measures Recommended Measure & Main Concerns to address  * The surface runoff contained any oil and grease will pass through the oil interceptors; and,  * Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.  * Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas.  * The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.  * EC9  * Environmental Monitoring & Audit Requirements  The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring	Recommended Measures Main Concerns to address  * The surface runoff contained any oil and grease will pass through the oil interceptors; and,  * Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.  **Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas.  **To minimise potential ecological impacts arising from the Project**  **To minimise potential ecological impacts arising from the Project**  **To minimise potential ecological impacts arising from the Project**  **To minimise potential ecological impacts arising from the Project**  **To minimise potential ecological impacts arising from the Project**  **To minimise potential ecological impacts arising from the Project**  **To ensure that they are not breached and that damage does not occur to surrounding areas.  **To ensure that adverse ecological impacts are prevented and everse ecological im	Recommended Measures implement the measure?  * The surface runoff contained any oil and grease will pass through the oil interceptors; and,  * Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.  **Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas.  **The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.  **Environmental Monitoring & Audit Requirements  To ensure that adverse ecological impacts are prevented and provided and the manage of the ecological impacts are prevented and the adverse ecological impacts are prevented and the admage does not occur to surrounding areas.  **To ensure that adverse ecological impacts are prevented and the environmental monitoring and provides and provided and the provided and t	Recommended Measures implement the measure? Do Comerns to address  * The surface runoff contained any oil and grease will pass through the oil interceptors; and,  * Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.  * Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas.  * The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.  **ECY** Environmental Monitoring & Audit Requirements  To ensure that adverse ecological impacts are prevented and the office of the implementation of the ecological impacts are prevented and the office of the ecological impacts are prevented and that admage does not occur to surrounding areas.  **To ensure that adverse ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and that admage does not occur to surrounding areas.  **To ensure that adverse ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office of the ecological impacts are prevented and the office	Recommended Measures implement the measure? Of the measure in the schotch of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.  EC2    Good Construction Practice:	Recommended Measure & Main Concerns to address	Recommended Measures Main Concerns to address  **Inferior surface runoff contained any oil and grease will pass through the oil interceptors; and,  **Control measures, including implementation of excavation schedules, lining and covering of excavated stockplies will be implemented to minimise contaminated stormwater runoff from the SENTX site will be erected before the commencement of works to adjacent areas.  **Prescribed The work site boundaries will be rected do not adjacent areas.**  **Prescribed The work site boundaries will be rected before the commencement of personnel, onto adjacent areas.**  **Prescribed The work site boundaries will be rected before the commencement of personnel, onto adjacent areas.**  **Prescribed The work site boundaries will be rected before the commencement of works to apprevent vehicle movements, and encroachment of personnel, onto adjacent areas.**  **Project**  **To ensure that damage does not occur to surrounding areas.**  **To ensure that adverse ecological mitigation measures should be checked in mitigation measures should be checked in mitigation measures should be checked and that damage apart of the environmental monitoring adverse ecological minitigation measures should be checked and the checked and the checked and the checked and mitigation measures should be checked and projects as part of the environmental monitoring adverse ecological minitigation measures should be checked and the part of the environmental monitoring adverse ecological minitigation measures should be checked and the part of the environmental monitoring adverse ecological minitigation measures should be checked and the part of the environmental monitoring adverse ecological minitigation measures should be checked and the part of the environmental monitoring adverse ecological minitigation measures should be checked and the part of the environmental monitoring adverse ecological minitigation measures should be checked and the part of the environmental monitoring adverse ecological minitigation measu

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	the	meas	implement sure? (1)	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
		construction period.								
Landscape	e and Visu	aal - Construction Phase								
10.6.5	LV1	CM1 - The construction area and area allowed for the contractor's office, leachate treatment plant and laboratory areas will be minimised to a practical minimum, to avoid impacts on adjacent landscape.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor		✓		EIAO-TM Annex 18 and ETWBC 3/2006	Not applicable
10.6.5	LV2	CM2 - Topsoil, where identified, will be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification will include storage and reuse of topsoil as appropriate.	To minimise the landscape and visual impacts	All construction works area	SENTX Contractor		✓		EIAO-TM Annex 18	Implemented
10.6.5	LV3	CM3 - All existing trees at the edges of the landfill will be carefully protected during construction. Detailed Tree Protection Specification will be provided in the Contract Specification. Under this Specification, the Contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.	To minimise the landscape and visual impacts	Potential impacted area	SENTX Contractor		<b>√</b>		EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5	LV4	CM4 - Trees unavoidably affected by the works will be transplanted, where necessary and practical. A detailed Tree	landscape and visual	Potential impacted area	SENTX Contractor	✓	✓		EIAO-TM Annex 18 and ETWBC 3/2006	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	the		implemosure? (1)		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	A	measure to achieve?	
		Transplanting Specification will be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods will be allowed in the project programme.									
10.6.5 and SENTX latest design	LV5	CM5 - Within 3 months of taking possession of the SENTX Site, the Contractor will plant advance screen planting of native species at Light Standard size at 1.5m centres along the High Junk Peak Trail so as to screen views of the Works from the trail. Tree planting locations will be agreed with AFCD. Works will be completed within 9 months of taking possession of the SENTX Site.	To minimise the landscape and visual impacts	At High Junk Peak Hiking Trail	SENTX Contractor		<b>\</b>			EIAO-TM Annex 18	Implemented
10.6.5	LV6	CM6 - The Contractor's office, leachate treatment plant and laboratory will be given an aesthetic treatment in earth tones to reduce their visual impact and albedo and blend them into the surrounding landscape.	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	✓	✓			EIAO-TM Annex 18	Not applicable
10.6.5	LV7	CM7 - The Contractor's office, leachate treatment plant and laboratory will be surrounded by a minimum of 5m wide and 0.75m high earth bund on the west and south sides planted with a dense screen of tree and shrub vegetation. Additional tree planting will be provided in unused spaces with thin infrastructure	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	✓	✓			EIAO-TM Annex 18 and ETWBC 7/2002	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implement ure? <sup>(1)</sup>	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
		site, along access roads and in and around car parks. This will be supplemented with shrub planting, where appropriate.								
10.6.5	LV8	CM8 - Planting trials will be carried out in an on-site nursery prior to implementation of the first phase of restoration to establish the best planting matrix and management intensity of the recommended plant materials for the restoration.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor		<b>√</b>		EIAO-TM Annex 18	Not applicable
11.4.1 and SENTX latest design	LV9	During the preparation of the detailed landscape design plan, the design submission will be audited against the recommendation proposed in the <i>ER Report</i> by the Registered Landscape Architect from the ET.	To ensure the implementation of mitigation measures proposed in this EIA Report	SENTX Site	SENTX Contractor/E T	✓	✓		EIAO-TM Annex 18	Implemented

### Annex C

## Monitoring Schedule for This Reporting Period

## South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Construction Phase

June 2019

Sun	Mon	Tue	Wed	Thu	Fri	Sat
						1
2	3	4	5	6	7	8
	Dust Monitoring			Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
9	10	11	12	13		15
Dust Monitoring					Surface Water Monitoring (pm)	Dust Monitoring
					Noise Monitoring (pm)	
16	17	18	19	20	21	22
				Surface Water Monitoring (pm)	Dust Monitoring	
				Noise Monitoring (pm)		
23	24	25	26	27	28	29
				Surface Water Monitoring (pm)		
				Noise Monitoring (pm)		
				Dust Monitoring		
30						

Note

Impact dust monitoring will be conducted at two monitoring stations (DM1 and DM2) under the on-going EM&A programme TKO Area 137 Fill Bank and the results will be shared with SENTX.

## Air Quality

Calibration Certificates for Dust Monitoring Equipment



## 東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.

8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan. Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

# Calibration Report of High Volume Air Sampler

Manufacturer

Graseby 105

**Date of Calibration** 

12 April 2019

Serial No.

9795 (ET/EA/003/18)

Calibration Due Date

11 June 2019

Method


Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the

**Operations Manual** 

Results

Flow recorder rea	48	43	36	31	27	
Qstd (Actual flow rate, m³/min)		1.69	1.52	1.29	1.05	0.86
Pressure: 762.06 mm Hg			Temp.:	296	K	

#### Sampler 9795 Calibration Curve Site: Tseung Kwan O 137 (TKO-A1)



Acceptance Criteria: Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\*/ unacceptable\* for use.

Calibrated by:

LIAO, Yun Chao (Technician)

Checked by

LAU, Chi Leung

(Environmental Team Leader)



# 東業德勤測試顧問有限公司 **ETS-TESTCONSULT LTD**

8/F Block B. Veristrong Industrial Centre, 34-36 Au Pui Wan Street. Fo Tan, Hong Kong

F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

#### **Calibration Report** of High Volume Air Sampler

Manufacturer

Graseby 105

Date of Calibration

31 May 2019

Serial No.

9795 (ET/EA/003/18)

Calibration Due Date

30 July 2019

Method


Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the

**Operations Manual** 

Results

Flow recorder rea	47	42	37	32	28	
Qstd (Actual flow	1.68	1.51	1.30	1.06	0.87	
Pressure: 768.81 mm Hg			Temp.:	299	K .	

#### Sampler 9795 Calibration Curve Site: Tseung Kwan O 137 (TKO-A1)



Acceptance Criteria: Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\*/ unacceptable\* for use.

Calibrated by :

(Technician)

Checked by

LAU, Chi Leung

(Environmental Team Leader)



## 東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.

8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

# Calibration Report of High Volume Air Sampler

Manufacturer

Andersen G1051

Date of Calibration

12 April 2019

Serial No.

1176 (ET/EA/003/05)

Calibration Due Date

11 June 2019

Method


Based on Operations Manual for the 5-point calibration using standard calibration kit

manufactured by Tisch TE-5025 A

Results

Flow recorder read	55	47	42	33	25	
Qstd (Actual flow	1.75	1.52	1.37	1.01	0.83	
Pressure : 762.06 mm Hg			Temp. :	296	K	

#### Sampler 1176 Calibration Curve Site: Tseung Kwan O 137 (TKO-A2a)



Acceptance Criteria: Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\* / unacceptable \* for use.

Calibrated by:

LIAO, Yun Chao (Technician) Checked by:

LAU, Chi Leung

(Environmental Team Leader)

- END OF REPORT -



# 東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.

8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

## Calibration Report

of

#### **High Volume Air Sampler**

Manufacturer

Andersen G1051

**Date of Calibration** 

31 May 2019

Serial No.

1176 (ET/EA/003/05)

Calibration Due Date

30 July 2019

Method


Based on Operations Manual for the 5-point calibration using standard calibration kit

manufactured by Tisch TE-5025 A

Results

Flow recorder rea	56	47	41	32	26	
Qstd (Actual flow rate, m³/min)		1.76	1.52	1.36	1.00	0.85
Pressure :	768.81 mm Hg		Temp.:	299	K	

#### Sampler 1176 Calibration Curve Site: Tseung Kwan O 137 (TKO-A2a)



Acceptance Criteria: Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies\* / does not comply\* with the specified requirements and is deemed acceptable\* / unacceptable \* for use.

Calibrated by

LÍAO, Yun Chao

(Technician)

Checked by

LAU, Chi Leung

(Environmental Team Leader)

- END OF REPORT -

## 24-hour TSP Monitoring Results

Table D2.1 24-hour TSP Monitoring Results at DM1

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
3 Jun 19	9:30	4 Jun 19	9:30	Rainy	63
9 Jun 19	8:30	10 Jun 19	8:30	Fine	80
15 Jun 19	8:00	16 Jun 19	8:00	Cloudy	76
21 Jun 19	9:00	22 Jun 19	9:00	Rainy	109
27 Jun 19	8:30	28 Jun 19	8:30	Rainy	81
				Average	82
				Min	63
				Max	109

Note:

DM1 corresponds to the existing TSP monitoring station TKO-A1 currently operating by CEDD.

Figure D2.1 Graphical Presentation for 24-hr TSP Monitoring at DM1





Table D2.2 24-hour TSP Monitoring Results at DM2

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
3 Jun 19	9:30	4 Jun 19	9:30	Rainy	64
9 Jun 19	8:30	10 Jun 19	8:30	Fine	81
15 Jun 19	8:00	16 Jun 19	8:00	Cloudy	123
21 Jun 19	9:25	22 Jun 19	9:25	Rainy	104
27 Jun 19	8:30	28 Jun 19	8:30	Rainy	68
				Average	88
				Min	64
				Max	123

Note:

DM2 corresponds to the existing TSP monitoring station TKO-A2a currently operating by CEDD.

Figure D2.2 Graphical Presentation for 24-hr TSP Monitoring at DM2



# Event and Action Plan for Dust Monitoring

## Annex D3 Event and Action Plan for Dust Monitoring During Construction Phase

		Action	
Event	ET	IEC	Contractor
Action Level			
Exceedance for one sample	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Repeat measurement to confirm finding if exceedance is due to the Project</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> </ul>	<ul> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ul>
Exceedance for two or more consecutive samples	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>If exceedance continues, arrange meeting with Contractor &amp; IEC</li> <li>Continue monitoring at daily intervals if exceedance is due to the Project</li> <li>If no exceedance for 3 consecutive days, cease additional monitoring</li> </ul>	Check monitoring data submitted by ET	<ul> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>


		Action	
Event	ET	IEC	Contractor
Limit Level			
Exceedance for one sample	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Repeat measurement to confirm finding if exceedance is due to the Project</li> <li>Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level</li> </ul>	<ul><li>Check monitoring data submitted by ET</li><li>Check Contractor's working methods</li></ul>	<ul> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>
Exceedance for two or more consecutive samples	<ul> <li>Identify source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD the causes &amp; actions taken for the exceedances</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Continue monitoring at daily intervals if exceedance is due to the Project</li> <li>If no exceedance for 3 consecutive days, cease additional monitoring</li> <li>If exceedance due to the Project continues, consider what portion of the work is responsible and stop that portion of work until the exceedance is abated</li> </ul>		<ul> <li>Take immediate action to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> </ul>


ENVIRONMENTAL RESOURCES MANAGEMENT


GREEN VALLEY LANDFILL LTD.


# Meteorological Data


#### Annex D4 Meteorological Data











#### Manual Rain Gauge Readings

June 2019

Date	Rainfall
	(mm)
1 Jun 19	6.0
2 Jun 19	27.0
3 Jun 19	13.0
4 Jun 19	142.0
5 Jun 19	0.2
6 Jun 19	2.0
7 Jun 19	0.0
8 Jun 19	1.0
9 Jun 19	1.2
10 Jun 19	73.0
11 Jun 19	17.2
12 Jun 19	6.5
13 Jun 19	68.4
14 Jun 19	0.2
15 Jun 19	0.0
16 Jun 19	0.0
17 Jun 19	6.8
18 Jun 19	18.8
19 Jun 19	1.4
20 Jun 19	2.4
21 Jun 19	8.8
22 Jun 19	2.4
23 Jun 19	0.0
24 Jun 19	20.6
25 Jun 19	50.2
26 Jun 19	0.8
27 Jun 19	0.0
28 Jun 19	27.0
29 Jun 19	4.3
30 Jun 19	7.5
TOTAL RAINFALL	508.7

Annex E

Noise

#### Annex E1

Calibration Certificates for Noise Monitoring Equipment



## 輝創工程有限公司

#### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.:

C183441

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC18-0867)

Date of Receipt / 收件日期: 13 June 2018

Description / 儀器名稱

Integrating Sound Level Meter (EQ008)

Manufacturer / 製造商

Brüel & Kjær

Model No. / 型號

2238

Serial No. / 編號

2285690

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

23 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

Certified By 核證

Date of Issue 簽發日期

Website/網址: www.suncreation.com

29 June 2018

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



## 輝創工程有限公司

#### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

# Certificate of Calibration

校正證書

Certificate No.: C183441

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.

3. The results presented are the mean of 3 measurements at each calibration point.

4. Test equipment:

**Equipment ID** 

Description

Certificate No.

CL280 CL281

40 MHz Arbitrary Waveform Generator Multifunction Acoustic Calibrator

C180024 PA160023

Test procedure: MA101N.

6. Results:

5.

6.1 Sound Pressure Level

6.1.1 Reference Sound Pressure Level

6.1.1.1 Before Self-calibration

UUT Setting			Applied	Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	1	94.2

#### 6.1.1.2 After Self-calibration

UUT Setting				Applied Value		UUT	IEC 60651
Range	Range Parameter Frequency Time				Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.1	± 0.7

6.1.2 Linearity

	UU	Γ Setting	Applied Value		UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	1	94.1 (Ref.)
				104.00		104.1
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



## 輝創工程有限公司

#### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

# Certificate of Calibration

證書編號

Certificate No.: C183441

校正證書

6.2 Time Weighting

6.2.1 Continuous Signal

UUT Setting				Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	1	94.1	Ref.
	$L_{ASP}$		S		4 -4 -	94.2	± 0.1
	$L_{AIP}$		I			94.1	± 0.1

6.2.2 Tone Burst Signal (2 kHz)

UUT Setting				Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
30 - 110	$L_{AFP}$	A	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	105.0	$-1.0 \pm 1.0$
	$L_{ASP}$		S		Continuous	106.0	Ref.
	L <sub>ASMax</sub>				500 ms	102.0	$-4.1 \pm 1.0$

#### 6.3 Frequency Weighting

6.3.1 A-Weighting

Weighting		Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	31.5 Hz	54.8	-39.4 ± 1.5
					63 Hz	68.0	$-26.2 \pm 1.5$
					125 Hz	77.9	$-16.1 \pm 1.0$
					250 Hz	85.4	$-8.6 \pm 1.0$
					500 Hz	90.8	$-3.2 \pm 1.0$
					1 kHz	94.1	Ref.
					2 kHz	95.3	$+1.2 \pm 1.0$
					4 kHz	95.1	$+1.0 \pm 1.0$
					8 kHz	93.0	-1.1 (+1.5; -3.0)
					12.5 kHz	89.9	-4.3 (+3.0; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Tel/電話: (852) 2927 2606



#### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration

校正證書

Certificate No.: C183441

證書編號

6.3.2 C-Weighting

8		Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	-	(dB)	(dB)
50 - 130	$L_{CFP}$	С	F	94.00	31.5 Hz	91.2	$-3.0 \pm 1.5$
					63 Hz	93.3	$-0.8 \pm 1.5$
					125 Hz	93.9	$-0.2 \pm 1.0$
					250 Hz	94.1	$0.0 \pm 1.0$
					500 Hz	94.1	$0.0 \pm 1.0$
					1 kHz	94.1	Ref.
					2 kHz	93.9	$-0.2 \pm 1.0$
					4 kHz	93.3	$-0.8 \pm 1.0$
					8 kHz	91.1	-3.0 (+1.5 ; -3.0)
					12.5 kHz	88.0	-6.2 (+3.0 ; -6.0)

6.4 Time Averaging

	UUT Setting				Aj		UUT	IEC 60804		
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	$L_{Aeq}$	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
						$1/10^{2}$		90	89.7	± 0.5
			60 sec.			1/103		80	79.7	± 1.0
			5 min.			1/104		70	69.7	± 1.0

Remarks: - UUT Microphone Model No.: 4188 & S/N: 2812705

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz :  $\pm$  0.35 dB

12.5 kHz :  $\pm$  0.70 dB

104 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB) 114 dB : 1 kHz : ± 0.10 dB (Ref. 94 dB)

Burst equivalent level : ± 0.2 dB (Ref. 110 dB continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



#### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration 校正證書

Certificate No.:

C186448

證書編號

Date of Receipt / 收件日期: 8 November 2018

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC18-0867)

Description / 儀器名稱

Sound Calibrator (EQ089)

Manufacturer / 製造商

Rion

Model No. / 型號 Serial No. / 編號

NC-75 34680623

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

24 November 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

H T Wong

Technical Officer

Certified By 核證

Lee Engineer Date of Issue 簽發日期

Website/網址: www.suncreation.com

27 November 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



#### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration

Certificate No.:

C186448

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

Equipment ID CL130 CL281 TST150A <u>Description</u>
Universal Counter
Multifunction Acoustic Calibrator
Measuring Amplifier

Certificate No. C183775 CDK1806821 C181288

4. Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value
Nominal Value (dB)		(dB)	(dB)
94 dB, 1 kHz	94.0	± 0.25	± 0.2

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value		
(kHz) (kHz)		Spec.	(Hz)		
1	1.000 0	$1 \text{ kHz} \pm 0.1 \%$	± 0.1		

Remark: The uncertainties are for a confidence probability of not less than 95 %.

#### Note

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



#### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration 校正證書

Certificate No.:

C183260

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC18-0867)

Date of Receipt / 收件日期: 12 June 2018

Description / 儀器名稱

Sound Calibrator (EQ083)

Manufacturer / 製造商

Rion NC-74

Model No. / 型號 Serial No. / 編號

34246492

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :  $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

18 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By

測試

H T Wong

Technical Officer

Certified By

核證

Engineer

Date of Issue 簽發日期

20 June 2018

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



#### **Sun Creation Engineering Limited**

**Calibration & Testing Laboratory** 

## Certificate of Calibration 校正證書

Certificate No.:

C183260

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.

2. The results presented are the mean of 3 measurements at each calibration point.

3. Test equipment:

Equipment ID CL130 CL281 TST150A Description
Universal Counter
Multifunction Acoustic Calibrator
Measuring Amplifier

Certificate No. C173864 PA160023 C181288

4. Test procedure: MA100N.

5. Results:

5.1 Sound Level Accuracy

UUT	Measured Value	Mfr's Spec.	Uncertainty of Measured Value	
Nominal Value	(dB)	(dB)	(dB)	
94 dB, 1 kHz	94.0	± 0.3	± 0.2	

5.2 Frequency Accuracy

1 requestey recuracy				
UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value	
(kHz)	(kHz)	Spec.	(Hz)	
1	1.001	1 kHz ± 1 %	± 1	

Remark: The uncertainties are for a confidence probability of not less than 95 %.

Note

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory
c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong
輝創工程有限公司 — 校正及檢測實驗所
c/o 香港新界屯門興安里一號四樓
Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com



#### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration 校正證書

Certificate No.:

Date of Receipt / 收件日期: 29 May 2018

C183086

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC18-0867)

Description / 儀器名稱

Integrating Sound Level Meter (EQ009)

Manufacturer / 製造商

Brüel & Kjær

Model No. / 型號 Serial No. / 編號

2238 2285722

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 温度 :

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規節

Calibration check

DATE OF TEST / 測試日期

10 June 2018

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

Tested By 測試

K C Lee Engineer

Certified By 核證

H C Chan

Date of Issue 簽發日期

11 June 2018

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 一 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

Page 1 of 4



#### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration 校正證書

Certificate No.:

C183086

證書編號

1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.

- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment:

Equipment ID

Description

Certificate No.

CL280

40 MHz Arbitrary Waveform Generator

C180024

CL281

Multifunction Acoustic Calibrator

PA160023

- 5. Test procedure: MA101N.
- 6. Results:
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level

#### 6.1.1.1 Before Self-calibration

	UUT S	Setting	Applied	Value	UUT	
Range	Range Parameter Frequency Tir.			Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	1	94.1

#### 6.1.1.2 After Self-calibration

		Applied Value		UUT	IEC 60651		
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)
50 - 130	L <sub>AFP</sub>	A	F	94.00	1	94.0	± 0.7

#### 6.1.2 Linearity

	UU	Γ Setting	Applied	d Value	UUT	
Range	Parameter	Frequency	Time	Level	Freq.	Reading
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	1	94.0 (Ref.)
				104.00		104.0
				114.00		114.0

IEC 60651 Type 1 Spec. :  $\pm$  0.4 dB per 10 dB step and  $\pm$  0.7 dB for overall different.

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所



#### Sun Creation Engineering Limited

**Calibration & Testing Laboratory** 

## Certificate of Calibration

校正證書

Certificate No.: C183086

證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

Continuous dignar									
	UUT		Applied Value		UUT	IEC 60651			
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.		
(dB)		Weighting	Weighting	(dB)	(kHz)	(dB)	(dB)		
50 - 130	$L_{AFP}$	A	F	94.00	1	94.0	Ref.		
	$L_{ASP}$		S			94.1	± 0.1		
	$L_{AIP}$		I			94.1	± 0.1		

6.2.2 Tone Burst Signal (2 kHz)

	UUT	Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Burst	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	Duration	(dB)	(dB)
30 - 110	$L_{AFP}$	A	F	106.0	Continuous	106.0	Ref.
	L <sub>AFMax</sub>				200 ms	104.9	$-1.0 \pm 1.0$
	$L_{ASP}$		S		Continuous	106.0	Ref.
	L <sub>ASMax</sub>				500 ms	102.0	$-4.1 \pm 1.0$

#### 6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT	Setting		Applied Value		UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)		(dB)	(dB)
50 - 130	$L_{AFP}$	A	F	94.00	31.5 Hz	54.5	$-39.4 \pm 1.5$
					63 Hz	67.8	-26.2 ± 1.5
					125 Hz	77.8	$-16.1 \pm 1.0$
					250 Hz	85.3	$-8.6 \pm 1.0$
					500 Hz	90.8	-3.2 ± 1.0
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.0$
					4 kHz	95.0	$+1.0 \pm 1.0$
					8 kHz	92.8	-1.1 (+1.5; -3.0)
					12.5 kHz	89.7	-4.3 (+3.0; -6.0)

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓



#### Sun Creation Engineering Limited

Calibration & Testing Laboratory

## Certificate of Calibration

校正證書

Certificate No.: C183086

證書編號

6.3.2 C-Weighting

		Setting		Applie	ed Value	UUT	IEC 60651
Range	Parameter	Frequency	Time	Level	Freq.	Reading	Type 1 Spec.
(dB)		Weighting	Weighting	(dB)	_	(dB)	(dB)
50 - 130	$L_{CFP}$	С	F	94.00	31.5 Hz	90.9	$-3.0 \pm 1.5$
					63 Hz	93.1	$-0.8 \pm 1.5$
					125 Hz	93.8	$-0.2 \pm 1.0$
					250 Hz	94.0	$0.0 \pm 1.0$
					500 Hz	94.0	$0.0 \pm 1.0$
					1 kHz	94.0	Ref.
					2 kHz	93.8	$-0.2 \pm 1.0$
					4 kHz	93.1	$-0.8 \pm 1.0$
					8 kHz	90.9	-3.0 (+1.5; -3.0)
			*		12.5 kHz	87.7	-6.2 (+3.0; -6.0)

6.4 Time Averaging

	UUT	Setting			A	pplied Value	9		UUT	IEC 60804
Range	Parameter	Frequency	Integrating	Frequency	Burst	Burst	Burst	Equivalent	Reading	Type 1
(dB)		Weighting	Time	(kHz)	Duration	Duty	Level	Level	(dB)	Spec.
					(ms)	Factor	(dB)	(dB)		(dB)
30 - 110	$L_{Aeq}$	A	10 sec.	4	1	1/10	110.0	100	99.9	± 0.5
						1/10 <sup>2</sup>		90	90.0	± 0.5
			60 sec.			1/103		80	79.0	± 1.0
			5 min.			1/104		70	69.1	± 1.0

Remarks: - UUT Microphone Model No.: 4188 & S/N: 2658547

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

- Uncertainties of Applied Value : 94 dB : 31.5 Hz - 125 Hz :  $\pm$  0.35 dB

250 Hz - 500 Hz :  $\pm$  0.30 dB 1 kHz  $: \pm 0.20 \text{ dB}$ 2 kHz - 4 kHz  $: \pm 0.35 \text{ dB}$ 8 kHz  $: \pm 0.45 \text{ dB}$ 12.5 kHz  $: \pm 0.70 \text{ dB}$ 

104 dB: 1 kHz  $: \pm 0.10 \text{ dB (Ref. 94 dB)}$ 114 dB: 1 kHz  $: \pm 0.10 \text{ dB (Ref. 94 dB)}$ 

Burst equivalent level  $: \pm 0.2 \text{ dB}$  (Ref. 110 dB) continuous sound level)

- The uncertainties are for a confidence probability of not less than 95 %.

#### Note:

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 一 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



#### **Sun Creation Engineering Limited**

**Calibration & Testing Laboratory** 

## Certificate of Calibration

校正證書

Certificate No.:

C192957

證書編號

ITEM TESTED / 送檢項目 (Job No. / 序引編號: IC19-1098)

Date of Receipt / 收件日期: 30 May 2019

Description / 儀器名稱

Sound Level Meter (EQ017)

Manufacturer / 製造商

Brüel & Kjær

Model No. / 型號

2250

Serial No. / 編號

3012330

Supplied By / 委託者

Action-United Environmental Services and Consulting

Unit A, 20/F., Gold King Industrial Building, 35-41 Tai Lin Pai Road, Kwai Chung, N.T.

TEST CONDITIONS / 測試條件

Temperature / 溫度 :

 $(23 \pm 2)^{\circ}$ C

Relative Humidity / 相對濕度 :

 $(50 \pm 25)\%$ 

Line Voltage / 電壓 :

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期

7 June 2019

#### TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only.

The results do not exceed manufacturer's specification.

The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via:

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- The Bruel & Kjaer Calibration Laboratory, Denmark
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試

HT Wong Technical Officer

Certified By 核證

C Lee

Date of Issue 簽發日期

12 June 2019

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。 局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 一 校正及檢測實驗所 c/o 香港新界屯門興安里一號四樓

## Annex E2


## Noise Monitoring Results

Table E2.1 Measured Noise Levels (dB(A)) at NM1 during Normal Working Hours (0700-1900 hours; Normal Weekdays)

Date	Start Time	Finish Time	Weather	L <sub>10 (30min)</sub>	L <sub>90 (30min)</sub>	Leq (30min)
6 Jun 19	16:07	16:37	Sunny	55.5	51.5	55.4
14 Jun 19	15:47	16:17	Sunny	67.0	49.2	53.2
20 Jun 19	15:42	16:12	Sunny	57.0	52.1	54.7
27 Jun 19	15:55	15:25	Sunny	56.3	51.3	54.4
					Average	e 54.4
					Miı	n 53.2
					Max	x 55.4

Correction of +3 dB(A) was made for free field measurements.

Figure E2.1 Graphical Presentation for Noise Monitoring at NM1



### Annex E3

# Event and Action Plan for Noise Monitoring

## Annex E3 Event and Action Plan for Construction Noise

<b>Event</b>		Action	
	ET	IEC	Contractor
Action Level	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance and complaint</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> </ul>
Limit Level	<ul> <li>Identify the source(s) and investigate the cause(s) of exceedance and complaint</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Analyse the operation of SENTX and investigate the causes of exceedance</li> <li>Provide interim report to Contractor, IEC, Project Proponent and EPD the causes of the exceedances</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Report the remedial measures implemented and the additional monitoring results to Contactor, IEC, Project Proponent and EPD</li> <li>Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Take immediate measures to avoid further exceedance</li> <li>Submit proposals for remedial measures to IEC within 3 working days of notification</li> <li>Implement the agreed proposals</li> <li>Resubmit proposals if problem still not under control</li> <li>Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated</li> </ul>

## Annex F

## Surface Water Quality

### Annex F1

Calibration Certificates for Surface Water Quality Monitoring Equipment



#### ALS Technichem (HK) Pty Ltd

11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong

T: +852 2610 1044 | F: +852 2610 2021

### REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: HK1912056 **BEN TAM** WORK ORDER:

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND

CONSULTING

RM A 20/F., GOLD KING IND BLDG, ADDRESS: SUB-BATCH:

> NO. 35-41 TAI LIN PAI ROAD, HONG KONG LABORATORY: KWAI CHUNG, N.T. HONG KONG DATE RECEIVED: 20-Mar-2019

DATE OF ISSUE: 26-Mar-2019

#### **COMMENTS**

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature

**Equipment Type:** Multifunctional Meter

**Brand Name:** 

Model No.: Professional DSS

Serial No.: 17B102764/17B100758

Equipment No.: EQW019

Date of Calibration: 22 March, 2019

#### NOTES

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Ms. Lin Wai Yu

Assistant Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

WORK ORDER: HK1912056

SUB-BATCH: 0

DATE OF ISSUE: 26-Mar-2019

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

Equipment Type: Multifunctional Meter

Brand Name: YSI

Model No.: Professional DSS

Serial No.: 17B102764/17B100758

Equipment No.: EQW019

Date of Calibration: 22 March, 2019 Date of Next Calibration: 22 June, 2019

PARAMETERS:

Conductivity Method Ref: APHA (21st edition), 2510B

Expected Reading (µS/cm)	Displayed Reading (μS/cm)	Tolerance (%)
146.9	143.1	-2.6
6667	6194	-7.1
12890	12016	-6.8
58670	54263	-7.5
	Tolerance Limit (%)	±10.0

Dissolved Oxygen

Method Ref: APHA (21st edition), 4500-O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
4.81	4.63	-0.18
6.77	6.60	-0.17
8.33	8.28	-0.05
	Tolerance Limit (mg/L)	±0.20

pH Value Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	4.07	+0.07
7.0	7.19	+0.19
10.0	10.04	+0.04
	Tolerance Limit (pH unit)	±0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu

WORK ORDER: HK1912056

SUB-BATCH: 0

DATE OF ISSUE: 26-Mar-2019

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

Equipment Type: Multifunctional Meter

Brand Name: YSI

Model No.: Professional DSS

Serial No.: 17B102764/17B100758

Equipment No.: EQW019

Date of Calibration: 22 March, 2019 Date of Next Calibration: 22 June, 2019

PARAMETERS:

Turbidity Method Ref: APHA (21st edition), 2130B

	1 = : = = =	
Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	-0.24	
4	4.26	+6.5
40	41.30	+3.2
80	75.41	-5.7
400	388.10	-3.0
800	724.34	-9.5
	Tolerance Limit (%)	±10.0

Salinity Method Ref: APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	
10	10.01	+0.1
20	19.14	-4.3
30	28.15	-6.2
	Tolerance Limit (%)	±10.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu

WORK ORDER: HK1912056

SUB-BATCH: 0

DATE OF ISSUE: 26-Mar-2019

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

Equipment Type: Multifunctional Meter

Brand Name: YSI

Model No.: Professional DSS

Serial No.: 17B102764/17B100758

Equipment No.: EQW019

Date of Calibration: 22 March, 2019 Date of Next Calibration: 22 June, 2019

PARAMETERS:

Temperature Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
8.5	10.0	+1.5
23.0	22.4	-0.6
41.0	39.1	-1.9
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu



#### ALS Technichem (HK) Pty Ltd

11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

## REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: MR IVAN LEUNG WORK ORDER: HK1923829

CLIENT: ALS TECHNICHEM (HK) PTY LTD

ADDRESS: 11/F., CHUNG SHUN KNITTING CENTRE, SUB-BATCH: C

1-3 WING YIP STREET, LABORATORY: HONG KONG KWAI CHUNG, N.T. DATE RECEIVED: 05-Jun-2019 HONG KONG DATE OF ISSUE: 05-Jun-2019

#### **COMMENTS**

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: Conductivity, Dissolved Oxygen, pH Value, Salinity and Temperature

Equipment Type: Multifunctional Meter

Brand Name: YSI

Model No.: Professional Plus

Serial No.: JC024046 Equipment No.: HK1274

Date of Calibration: 05-Jun-2019

#### **NOTES**

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Mr Chan Siu Ming, Vico Manager - Inorganic

Ma Si

 $This\ report\ may\ not\ be\ reproduced\ except\ with\ prior\ written\ approval\ from\ ALS\ Technichem\ (HK)\ Pty\ Ltd.$ 

WORK ORDER: HK1923829

SUB-BATCH: (

DATE OF ISSUE: 05-Jun-2019

CLIENT: ALS TECHNICHEM (HK) PTY LTD

Equipment Type: Multifunctional Meter

Brand Name: YSI

Model No.: Professional Plus

Serial No.: JC024046 Equipment No.: HK1274

Date of Calibration: 05-Jun-2019 Date of Next Calibration: 05-Sep-2019

PARAMETERS:

Conductivity Method Ref: APHA (21st edition), 2510B

Expected Reading (µS/cm)	Displayed Reading (μS/cm)	Tolerance (%)
146.9	141.6	-3.6
6667	6150	-7.8
12890	12730	-1.2
58670	57983	-1.2
	Tolerance Limit (%)	±10.0

Dissolved Oxygen

Method Ref: APHA (21st edition), 4500-O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
2.28	2.28	+0.00
5.26	5.22	-0.04
7.53	7.60	+0.07
	Tolerance Limit (mg/L)	±0.20

pH Value Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	4.09	+0.09
7.0	7.05	+0.05
10.0	9.90	-0.10
	Tolerance Limit (pH unit)	±0.20

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr Chan Siu Ming, Vico Manager - Inorganic

Ma Ship

WORK ORDER: HK1923829

SUB-BATCH: 0

DATE OF ISSUE: 05-Jun-2019

CLIENT: ALS TECHNICHEM (HK) PTY LTD

Equipment Type: Multifunctional Meter

Brand Name: YSI

Model No.: Professional Plus

Serial No.: JC024046 Equipment No.: HK1274

Date of Calibration: 05-Jun-2019 Date of Next Calibration: 05-Sep-2019

PARAMETERS:

Salinity Method Ref: APHA (21st edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)
0	0.00	
10	9.84	-1.6
20	19.79	-1.1
30	30.58	+1.9
	Tolerance Limit (%)	±10.0

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
9.5	9.7	+0.2
23.0	22.7	-0.3
40.5	39.7	-0.8
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Mr Chan Siu Ming, Vico Manager - Inorganic

Ma Sig



#### ALS Technichem (HK) Pty Ltd

11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

## REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: BEN TAM WORK ORDER: HK1918009

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND

CONSULTING

ADDRESS: RM A 20/F., GOLD KING IND BLDG, SUB-BATCH: (

NO. 35-41 TAI LIN PAI ROAD,

KWAI CHUNG, N.T. HONG KONG

DATE GE ISSUE:

OR May 2010

DATE OF ISSUE: 08-May-2019

#### **COMMENTS**

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

Scope of Test: pH Value and Temperature

Equipment Type: pH meter

Brand Name: AZ
Model No.: 8685
Serial No.: 1118396

Equipment No.: --

Date of Calibration: 06-May-2019

#### **NOTES**

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Ms. Lin Wai Yu

Assistant Manager - Inorganic

 $This\ report\ may\ not\ be\ reproduced\ except\ with\ prior\ written\ approval\ from\ ALS\ Technichem\ (HK)\ Pty\ Ltd.$ 

WORK ORDER: HK1918009

SUB-BATCH: 0

DATE OF ISSUE: 08-May-2019

CLIENT: ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING

Equipment Type: pH meter

Brand Name: AZ Model No.: 8685 Serial No.: 1118396

Equipment No.: --

Date of Calibration: 06-May-2019 Date of Next Calibration: 06-Aug-2019

PARAMETERS:

pH Value Method Ref: APHA (21st edition), 4500H:B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)
4.0	4.2	+0.20
7.0	6.8	-0.20
10.0	10.0	+0.00
	Tolerance Limit (pH unit)	±0.20

Temperature Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
9.5	10.1	+0.6
19.0	19.8	+0.8
38.5	39.2	+0.7
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

, ,

Ms. Lin Wai Yu

## Annex F2

## Surface Water Quality Monitoring Results

Table F2.1 Surface Water Quality Monitoring Results at DP3

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature	Dissolved Oxygen (DO)	pН	Suspended Solids (SS)	Remarks
					(°C)	(mg/L)		(mg/L)	
6-Jun-19	14:48	Sunny	Light yellow	Semi-clear	29.0	7.85	7.30	13.8	-
6-Jun-19	15:01	Sunny	Light yellow	Semi-clear	29.1	7.81	6.50	13.9	DP3 (Duplicate)
14-Jun-19	14:37	Sunny	Light yellow	Clear	29.6	7.38	8.22	6.7	-
14-Jun-19	14:47	Sunny	Light yellow	Clear	30.1	6.79	8.29	7.4	DP3 (Duplicate)
20-Jun-19	14:38	Sunny	Light yellow	Semi-clear	29.6	6.42	8.35	76.0	-
20-Jun-19	14:47	Sunny	Light yellow	Semi-clear	29.8	6.81	8.38	74.1	DP3 (Duplicate)
27-Jun-19	14:29	Sunny	Light yellow	Clear	29.5	6.96	8.00	8.9	-
27-Jun-19	14:38	Sunny	Light yellow	Clear	29.6	6.89	8.00	8.7	DP3 (Duplicate)
					Averag	e 7.11	7.88	26.2	-
					Mi	n 6.42	6.50	6.7	-
					Ma	<b>x</b> 7.85	8.38	76.0	-

Table F2.2 Surface Water Quality Monitoring Results at DP4T

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (°C)	Dissolved Oxygen (DO) (mg/L)	рН	Suspended Solids (SS) (mg/L)	Remarks
6-Jun-19	15:39	Sunny	Light yellow	Turbid	33.0	5.19	6.90	125.0	-
6-Jun-19	15:39	Sunny	Light yellow	Turbid	33.1	5.12	6.90	-	DP4 (Future, temporary) (Remeasurement)
14-Jun-19	15:26	Sunny	Yellow	Turbid	31.7	6.02	8.38	62.2	
20-Jun-19	15:15	Sunny	Light green	Semi-clear	32.0	6.71	9.37	19.6	-
20-Jun-19	15:15	Sunny	Light green	Semi-clear	32.0	6.70	9.37	-	DP4 (Future, temporary) (Remeasurement)
27-Jun-19	15:14	Sunny	Light green	Semi-clear	33.7	5.28	8.75	29.2	-
27-Jun-19	15:14	Sunny	Light green	Semi-clear	33.6	5.45	8.75	-	DP4 (Future, temporary) (Remeasurement)
		-			Average	5.78	8.35	59.0	-
					Min	5.12	6.90	19.6	-
					Max	6.71	9.37	125.0	-

Notes: DP4 was temporary relocated to DP4 (Future, temporary) (i.e. DP4T) as an interim discharge point from the monitoring event on 16 May 2019.

Table F2.3 Surface Water Quality Monitoring Results at DP6

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (°C)	Dissolved Oxygen (DO) (mg/L)	рН	Suspended Solids (SS) (mg/L)	Remarks
6-Jun-19	15:19	Sunny	Light yellow	Turbid	32.5	6.09	6.90	473.0	-
14-Jun-19	15:07	Sunny			Water sam	ple was not colled	ted due to 1	negative flow	
20-Jun-19	15:03	Sunny			Unable to co	ollect water samp	le due to ins	sufficient flow	
27-Jun-19	15:03	Sunny			Unable to co	ollect water samp	le due to ins	sufficient flow	
					Average	e 6.09	6.90	473.0	-
					Miı	ı 6.09	6.90	473.0	-
					Max	<b>c</b> 6.09	6.90	473.0	-

Figure F2.1 Graphical Presentation for Surface Water Quality Monitoring (DO)




Figure F2.2 Graphical Presentation for Surface Water Quality Monitoring (pH)





Figure F2.3 Graphical Presentation for Surface Water Quality Monitoring (SS)



### Annex F3

Event and Action Plan for Surface Water Quality Monitoring

Annex F3 Event and Action Plan for Surface Water Quality During Construction Phase

Event	Action							
	ET	IEC	Contractor					
Action Level being exceeded by one sampling day	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Repeat measurement on the next day of exceedance if exceedance is due to the Project</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> </ul>	<ul> <li>Rectify any unacceptable practice</li> <li>Amend working methods if appropriate</li> </ul>					
Action Level being exceeded by two consecutive campling days	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify the source(s) and investigate the cause(s) of exceedance</li> <li>Prepare Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Increase the monitoring frequency to daily if exceedance is due to the Project and continue until no exceedance of Action Level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET Leader and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Submit proposals for remedial measures to IEC</li> <li>Implement the agreed proposals</li> <li>Amend proposal if appropriate</li> </ul>					

Event		Action	
	ET	IEC	Contractor
Limit Level being exceeded by two consecutive sampling days	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify source(s) of impact and cause(s) of exceedance</li> <li>Prepare the Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure remedial measures are properly implemented</li> <li>Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Critically review the working methods</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with the ET and IEC and propose mitigation measures to the IEC</li> <li>Implement the agreed mitigation measures</li> </ul>
Limit Level being exceeded by more than two consecutive sampling days	<ul> <li>Repeat <i>in situ</i> measurement to confirm findings</li> <li>Identify source(s) of impact and cause(s) of exceedance</li> <li>Prepare the Notification of Exceedance within 24 hours</li> <li>Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project</li> <li>Check monitoring data, all plant, equipment and Contractor's working methods</li> <li>Discuss with Contractor and IEC for remedial measures required</li> <li>Ensure mitigation measures are implemented</li> <li>Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level for two consecutive days</li> </ul>	<ul> <li>Verify the Notification of Exceedance</li> <li>Check monitoring data submitted by ET</li> <li>Check Contractor's working methods</li> <li>Discuss with ET and Contractor on proposed remedial measures</li> <li>Review proposals on remedial measures</li> <li>Audit the implementation of the remedial measures</li> <li>Audit the effectiveness of the implemented remedial measures</li> </ul>	<ul> <li>Critically review the working methods</li> <li>Rectify unacceptable practice</li> <li>Check all plant and equipment</li> <li>Consider changes of working methods</li> <li>Discuss with the ET and IEC and propose mitigation measures</li> <li>Implement the agreed mitigation measure</li> <li>As directed by the Project Proponent, slow down or stop all or part of the construction activities</li> </ul>

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

### Annex F4

Investigation Reports of Environmental Quality Limit Exceedance

## **Investigation Report of Environmental Quality Limit Exceedance**

Project	South East New Territories (SENT) Landfill Extension
Date	6 June 2019
Time	DP4T: 15:39
Monitoring Location	DP4T
Parameter	Surface Water (Dissolved Oxygen (DO))
Action / Limit Levels	DP4T: Action level: <5.80 mg/L
	Limit level: <5.42 mg/L
Measured Level	DP4T: 5.19 mg/L & 5.12 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.  From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 4 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 4 June 2019 before the sampling event on 6 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 6 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.  In addition, after checking the site record of 6 June 2019 provided by the Contractor, the works in the vicinity of surface water channel leading to DP4T included erecting formwork, concreting works for Culvert X9 and rebar fixing at sediment trap, which are not potential sources of DO decrease.  Due to presence of the influencing factor from the downstream and no potential source leading to DO decrease from the Project-related activities, there is no adequate evidence showing that the DO exceedance at DP4T was deemed to Project-related activities.
A di TE 1 / A di d	
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall review (i) review the drainage system of the site and discuss the drainage issues of the TKO Fill

	Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 26 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	6 June 2019
Time	DP4T: 15:39
	DP6: 15:19
Monitoring Location	DP4T and DP6
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T and DP6: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 125 mg/L
	DP6: 473 mg/L
Possible reason	DP4T: During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.
	From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 4 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 4 June 2019 before the sampling event on 6 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 6 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, after checking the site record of 6 June 2019 provided by the Contractor, the works in the vicinity of surface water channel leading to DP4T included erecting formwork, rebar fixing and concreting works for Culvert X9 at sediment trap, which are not potential sources of SS increase.
	During the weekly site inspection in the morning of the same day of sampling event, the concrete berm along the DP4T channel was observed to be damaged and exposed soil was accumulated along the berm of the DP4T channel, which might be a potential source of SS to the surface water at DP4T.
	Due to presence of the influencing factor from the downstream, there is no adequate evidence showing that the SS exceedance at DP4T was only deemed to Project-related activities.

DP6:

During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.

From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 4 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 4 June 2019 before the sampling event on 6 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP6 along the channel. The site rainfall record showed that there was little rainfall on 6 June 2019. It is therefore a high possibility that the high level of water observed at DP6 was due to backflow water from the TKO Fill Bank. The sample taken at DP6 on the day might not represent the surface water runoff from SENTX and Clearwater Bay Country Park.

Soil compaction work was observed next to the DP6 channel during the sampling event. In addition, after checking the site record of 6 June 2019 provided by the Contractor, the works in the vicinity of the channel leading to DP6 included filling up at Western Perimeter Bund at Cell 1X which is a potential source of SS increase; and lifting operation, erection of formwork and rebar fixing at leachate treatment plant areas, which are not potential sources of SS increase. The water discharged to the DP6 channel was treated by the Wetsep.

However, environmental deficiencies were observed. During the sampling event, a stockpile of dusty materials was observed placing at the hill side of the channel leading to DP6 and exposed soil was observed next to the channel (not being covered by tarpaulin sheet or the muddy runoff in the area did pass through any silt trap). Besides, during the sampling event, it was observed that not all muddy water in the channel was treated by the Wetsep due to insufficient capacity of the Wetsep near DP6. The Contractor was reminded to remove/cover and minimize the stockpiles and exposed soil, and review the treatment capacity and the number of the Wetsep at DP6.

Due to presence of the influencing factor from the downstream, there is no adequate evidence showing that the SS exceedance at DP6 was only deemed to Project-related activities.

Action Taken / Action to be Taken

Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is

	reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall (i) remove/cover and minimize the stockpiles and exposed soil, (ii) review the treatment capacity and the number of the Wetsep at DP6, and (iii) discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no blackflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 28 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	14 June 2019
Time	DP4T: 15:26
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 62.2 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.  From the on-site rainfall record of June 2019, heavy rainfall events were recorded on 10, 11 and 13 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 13 June 2019 before the sampling event on 14 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 14 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day
	might not represent the surface water runoff from SENTX and further upstream.  However, environmental deficiencies were observed. During the sampling event, excavation work was observed next to the DP4T channel and exposed soil was observed next to the channel (not being covered by tarpaulin sheet or the muddy runoff in the area didn't pass through any silt trap), which are potential source of SS increases. During the weekly site inspection carried on 13 June 2019 morning before the sampling event, the concrete berm along the DP4T channel was observed to be damaged and exposed soil was accumulated along the berm of the DP4T channel which might be a potential source of SS to the surface water at DP4T.  Due to presence of the influencing factor from the downstream, there is no adequate evidence showing that the SS exceedance at DP4T was only deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation

	measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall (i) remove/cover and minimize the stockpiles and exposed soil, and (ii) discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by: Abbey Lau
Designation: Environmental Team Date: 28 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	20 June 2019
Time	DP4T: 15:15
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: <8.39
	Limit level: <8.40
Measured Level	DP4T: 9.37 & 9.37
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.  From the on-site rainfall record of June 2019, heavy rainfall events
	were recorded on 10, 11 and 13 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 13 June 2019 before the sampling event on 20 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 14 June to 20 June 2019. It is therefore a high possibility that the high level of water observed at DP4T during the sampling event was due to the accumulated ponding water with the previous backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, after checking the site record of 20 June 2019 provided by the Contractor, the works in the vicinity of surface water channel leading to DP4T included erect formwork, rebar fixing and curing and CJ cleaning at sediment trap, which are not potential sources of pH increase.
	Due to presence of the influencing factor from the downstream and no potential source leading to pH increase from the Project-related activities, there is no adequate evidence showing that the pH exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.

	In addition, the Contractor shall review the drainage system of the
	site and discuss the drainage issues of the TKO Fill Bank with
	CEDD so that there will be no backflow of surface water runoff
	from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 10 July 2019

Project	South East New Territories (SENT) Landfill Extension
Project Date	20 June 2019
Time	DP4T: 15:15
Monitoring Location	DP4T
Parameter	Surface Water (Suspended Solids (SS))
Action / Limit Levels	DP4T: Action level: >11.7 mg/L
	Limit level: >12.7 mg/L
Measured Level	DP4T: 19.6 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.
	From the on-site rainfall record of June 2019, heavy rainfall events were recorded on 10, 11 and 13 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 13 June 2019 before the sampling event on 20 June 2019. Site staff of the Contractor reported that during the event, backflow of muddy water from downstream well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 14 June to 20 June 2019. It is therefore a high possibility that the high level of water observed at DP4T during the sampling event was due to the accumulated ponding water with the previous backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, after checking the site record of 20 June 2019 provided by the Contractor, the works in the vicinity of surface water channel leading to DP4T included erect formwork, rebar fixing and curing and CJ cleaning at sediment trap, which are not potential sources of SS increase.
	During the weekly site inspection in the morning of the same day of sampling event, site water was observed at the sediment trap area which was pumped to a temporary holding area for retention at Cell 2 before further discharged to the DP4T channel.
	Due to presence of the influencing factor from the downstream, there is no adequate evidence showing that the SS exceedance at DP4T was only deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is

	reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 10 July 2019

Project	South East New Territories (SENT) Landfill Extension
Date	27 June 2019
Time	DP4T: 15:14
Monitoring Location	DP4T
Parameter	Surface Water (Dissolved Oxygen (DO))
Action / Limit Levels	DP4T: Action level: <5.80 mg/L
	Limit level: <5.42 mg/L
Measured Level	DP4T: 5.28 mg/L & 5.45 mg/L
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.
	From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 25 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 25 June 2019 before the sampling event on 27 June 2019. During the event, backflow of muddy water from downstream might well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 27 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, no works which may lead to potential DO decrease was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed.  Due to presence of the influencing factor from the downstream and no potential source leading to DO decrease from the Project-related activities, there is no adequate evidence showing that the DO exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.  In addition, the Contractor shall review the drainage system of the

	site and discuss the drainage issues of the TKO Fill Bank with
	CEDD so that there will be no backflow of surface water runoff
	from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by: Abbey Lau

Designation: Environmental Team

Date: 28 June 2019

Project	South East New Territories (SENT) Landfill Extension
Date	27 June 2019
Time	DP4T: 15:14
Monitoring Location	DP4T
Parameter	Surface Water (pH)
Action / Limit Levels	DP4T: Action level: >8.39
	Limit level: >8.40
Measured Level	DP4T: 8.75 & 8.75
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.
	From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 25 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 25 June 2019 before the sampling event on 27 June 2019. During the event, backflow of muddy water from downstream might well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 27 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.
	In addition, no works which may lead to potential pH increase (e.g. concreting works) was conducted in the vicinity of surface water channel leading to DP4T on and before the sampling day based on on-site observations and construction activities described by the Contractor. During the sampling event, no potential surface water discharge or overflow to the DP4T channel was observed.  Due to presence of the influencing factor from the downstream and no potential source leading to pH increase from the Project-related
Action Taken / Action to	activities, there is no adequate evidence showing that the pH exceedance at DP4T was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.
	In addition, the Contractor shall review the drainage system of the

	site and discuss the drainage issues of the TKO Fill Bank with
	CEDD so that there will be no backflow of surface water runoff
	from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by: Abbey Lau

Designation: Environmental Team

Date: 28 June 2019

Project	South East New Territories (SENT) Landfill Extension			
Date	27 June 2019			
Time	DP4T: 15:14			
Monitoring Location	DP4T			
Parameter	Surface Water (Suspended Solids (SS))			
Action / Limit Levels	DP4T: Action level: >11.7 mg/L			
·	Limit level: >12.7 mg/L			
Measured Level	DP4T: 29.2 mg/L			
Possible reason	During the sampling event, the water level was observed to be above the weir plate for sampling. As there was flow of water from upstream to downstream, it was agreed on-site with IEC and GVL representatives that water monitoring and sampling should be carried out.  From the on-site rainfall record of June 2019, heavy rainfall event was recorded on 25 June 2019. Amber rainstorm warning signal was also issued by the Hong Kong Observatory on 25 June 2019 before the sampling event on 27 June 2019. During the event, backflow of muddy water from downstream might well passed DP4T along the channel. The site rainfall record showed that there was little rainfall on 27 June 2019. It is therefore a high possibility that the high level of water observed at DP4T was due to backflow water from the TKO Fill Bank. The sample taken at DP4T on the day might not represent the surface water runoff from SENTX and further upstream.  In addition, no works which may lead to potential SS increase was conducted in the vicinity of surface water channel leading to DP4T on the sampling day based on on-site observations and construction activities described by the Contractor. During the			
	sampling event, no potential surface water discharge or overflow to the DP4T channel was observed.			
	Due to presence of the influencing factor from the downstream and no potential source leading to SS increase from the Project-related activities, there is no adequate evidence showing that the SS exceedance at DP4T was deemed to Project-related activities.			
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Level.			
	In addition, the Contractor shall review the drainage system of the			

	site and discuss the drainage issues of the TKO Fill Bank with CEDD so that there will be no backflow of surface water runoff from TKO Fill Bank to the SENTX boundary.
Remarks	-

Prepared by: Abbey Lau

Designation: Environmental Team

By July 2019

#### Annex G

Cumulative Statistics on Exceedances, Environmental Complaints, Notification of Summons and Status of Prosecutions

 Table G1
 Cumulative Statistics on Exceedances

		Total No. recorded in this reporting period	Total No. recorded since project commencement
Air Quality (24-hr TSP)	Action	0	0
	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Surface Water Quality	Action	0	0
	Limit	9	24

Table G2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics					
_	Complaints	Notifications of Summons	Prosecutions			
This Reporting Period (1 – 30 June 2019)	0	0	0			
Total no. received since project commencement	0	0	0			

#### Annex H

# Monitoring Schedule for the Next Reporting Period

## South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Construction Phase

July 2019

Sun	Mon	Tue	Wed	Thu	Fri	Sat
	1	2	Dust Monitoring	Surface Water Monitoring (pm) Noise Monitoring (pm)	5	6
7	8	9 Dust Monitoring	10	11	Surface Water Monitoring (pm) Noise Monitoring (pm)	13
14	Dust Monitoring	16	17	Surface Water Monitoring (pm) Noise Monitoring (pm)	19	20
Dust Monitoring	22	23	24	25 Surface Water Monitoring (pm) Noise Monitoring (pm)	26	27 Dust Monitoring
28	29	30	31			

Note:

Impact dust monitoring will be conducted at two monitoring stations (DM1 and DM2) under the on-going EM&A programme TKO Area 137 Fill Bank and the results will be shared with SENTX.