



South East New Territories (SENT) Landfill Extension

Quarterly Environmental Monitoring & Audit Report No.17

October 2023

ERM

2509, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong T: 2271 3000 F: 3015 8052 www.erm.com





South East New Territories (SENT) Landfill Extension

Environmental Certification Sheet EP-308/2008/B and FEP-01/308/2008/B

Reference Document/Plan

Document/Plan to be Certified/Verified:

Quarterly Environmental Monitoring & Audit Report No.

17 for South East New Territories (SENT) Landfill

Extension

Date of Report:

10 October 2023

Reference EM&A Manual Requirement

EM&A Manual:

Section 11.4

The quarterly EM&A summary report shall be prepared by the ET, certified by the ET Leader and verified by the IEC. The quarterly EM&A summary report should contain all information listed under Section 11.4 of the approved EM&A Manual.

ET Certification

I hereby certify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

Terence Fong,

Environmental Team Leader:

(ERM Hong-Kong, Limited)

Date:

10 October 2023

IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced EM&A Manual requirement.

Claudine Lee,

Independent Environmental Checker:

(Meinhardt Infrastructure and

Environment Limited)

Date: 13 October 2023

South East New Territories (SENT) Landfill Extension

Quarterly Environmental Monitoring & Audit Report No.17

Environmental Resources Management

2509, 25/F, One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000

Telephone: (852) 2271 3000 Facsimile: (852) 3015 8052 E-mail: post.hk@erm.com http://www.erm.com

Client:		Projec	t No:			
Green Valley Landfill Ltd.			0465169			
Summary		Date:				
			ctober 20)23		
		Appro	ved by:			
)			
		(
	ument presents the Quarterly EM&A Report No.17 for					
South Ea	ast New Territories (SENT) Landfill Extension	/eu	re			
		Tere	nce Fong	I		
		Partn	_	,		
0	Quarterly EM&A Report No.17	AL	TF	TF	10 Oct 23	
Revision	Description	Ву	Checked	Approved	Date	
of 'ERM Hor	has been prepared by Environmental Resources Management the trading name ng-Kong, Limited', with all reasonable skill, care and diligence within the terms act with the client, incorporating our General Terms and Conditions of Business	Distribution				
and taking a	account of the resources devoted to it by agreement with the client.		Internal			
We disclaim scope of the	any responsibility to the client and others in respect of any matters outside the above.	\boxtimes	Public			
This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.			Confide	ntial		
relies on the report at their own risk.			ISO 900 Qualit Manag	y Oc gement He	O 5001 cupational alth and Safety inagement	



CONTENTS

	EXECUTIVE SUMMARY	1
1	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	PROJECT DESCRIPTION	1
1.3	SCOPE OF THE EM&A REPORT	2
1.4	PROJECT ORGANISATION	2
1.5	SUMMARY OF CONSTRUCTION WORKS	3
1.6	SUMMARY OF EM&A PROGRAMME REQUIREMENTS	4
1.7	STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE	
	ENVIRONMENTAL PERMIT	6
1.8	STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS	6
2	EM&A RESULTS	8
2.1	AIR QUALITY MONITORING	8
2.2	NOISE MONITORING	7
2.3	WATER QUALITY MONITORING	8
2.4	LANDFILL GAS MONITORING	18
2.5	LANDSCAPE AND VISUAL MONITORING	24
2.6	EM&A SITE INSPECTION	24
2.7	Waste Management Status	26
2.8	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	27
2.9	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMAN	ICE
	LIMIT	27
2.10	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	28
3	CONCLUSION AND RECOMMENDATION	29

ANNEXES

- ANNEX A WORK PROGRAMME
- ANNEX B ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE
- ANNEX C MONITORING SCHEDULE FOR THIS REPORTING PERIOD
- ANNEX D AIR QUALITY
- ANNEX D1 24-HOUR TSP MONITORING RESULTS
- ANNEX D2 EVENT AND ACTION PLAN FOR AIR QUALITY MONITORING
- ANNEX D3 METEOROLOGICAL DATA
- ANNEX D4 ODOUR MONITORING RESULTS
- ANNEX D5 THERMAL OXIDIZER, LANDFILL GAS FLARE AND LANDFILL GAS
- **GENERATOR STACK EMISSION MONITORING RESULTS**
- ANNEX D6 AMBIENT VOCS, AMMONIA AND H2S MONITORING RESULTS
- ANNEX D7 INVESTIGATION REPORTS OF ENVIRONMENTAL QUALITY LIMIT EXCEEDANCE
- ANNEX E NOISE
- ANNEX E1 NOISE MONITORING RESULTS
- ANNEX E2 EVENT AND ACTION PLAN FOR NOISE MONITORING
- ANNEX F WATER QUALITY
- ANNEX F1 SURFACE WATER QUALITY MONITORING RESULTS
- ANNEX F2 EVENT AND ACTION PLAN FOR WATER QUALITY MONITORING
- ANNEX F3 LEACHATE LEVELS MONITORING RESULTS
- ANNEX F4 EFFLUENT QUALITY MONITORING RESULTS
- ANNEX F5 GROUNDWATER MONITORING RESULTS
- ANNEX F6 INVESTIGATION REPORTS OF ENVIRONMENTAL QUALITY LIMIT EXCEEDANCE
- ANNEX G LANDFILL GAS
- ANNEX G1 LANDFILL GAS MONITORING LOCATIONS FOR SERVICE VOIDS, UTILITIES AND MANHOLES ALONG THE SITE BOUNDARY AND WITHIN THE SENTX SITE
- ANNEX G2 LANDFILL GAS MONITORING RESULTS
- ANNEX G3 EVENT AND ACTION PLAN FOR LANDFILL GAS MONITORING
- ANNEX H CUMULATIVE STATISTICS ON EXCEEDANCES, ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND STATUS OF PROSECUTIONS

EXECUTIVE SUMMARY

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the construction, operation/restoration and aftercare of SENTX Project ("the Project") in accordance with the requirements specified in the Environmental Permit (EP), updated Environmental Monitoring and Audit (EM&A) Manual, the approved Environmental Impact Assessment (EIA) Report of the Project taking account of the latest design and other relevant statutory requirements. The construction (not including works related to site clearance and preparation) of the Project commenced on 2 January 2019.

This Quarterly EM&A report presents the EM&A works carried out during the period from 1 January 2023 to 31 March 2023 for the Project in accordance with the updated EM&A Manual.

Exceedance of Action and Limit Levels for Air Quality

Eight exceedances of Action and Limit Levels for Total Suspended Particulates (TSP) and one exceedance of Limit Level for thermal oxidizer stack emission (SO₂) were recorded for air quality monitoring in the reporting period.

The TSP exceedances at AM2 on 7 January 2023, at AM2 and AM3 on 31 January 2023, at AM2 on 8 March and 14 March 2023 were considered Project-related upon further investigation, while the TSP exceedance at AM1 on 31 January 2023, 2 March and 14 March 2023 were considered non-Project-related upon further investigation. The thermal oxidizer stack emission (SO₂) exceedance on 18 January 2023 was considered Project-related upon further investigation.

Exceedance of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels for operation/ restoration phase noise monitoring was recorded in the reporting period.

Exceedance of Action and Limit Levels for Water Quality

One exceedance of the Limit Level for groundwater (Chemical Oxygen Demand (COD)) was recorded for water quality impact monitoring in the reporting period. The groundwater (COD) exceedance at MWX-6 on 7 March 2023 was considered to non Project-related activities upon further investigation.

Exceedance of Action and Limit Levels for Landfill Gas

No exceedance of Action and Limit Levels for operation/ restoration phase landfill gas monitoring was recorded in the reporting period.

Environmental Complaints, Summons and Prosecutions

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Reporting Change

There was no reporting change in the reporting period.

1 INTRODUCTION

1.1 BACKGROUND

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. The *Environmental Impact Assessment (EIA) Report* and the associated *Environmental Monitoring and Audit (EM&A) Manual* for the construction, operation, restoration and aftercare of the SENTX (hereafter referred to as "the Project") have been approved under the *Environmental Impact Assessment Ordinance (EIAO)* in May 2008 (Register No.: AEIAR-117/2008) (hereafter referred to as the approved EIA Report) and an Environmental Permit (EP-308/2008) (EP) was granted by the Director of Environmental Protection (DEP) on 5 August 2008.

Since then, applications for Variation of an Environmental Permit (No. VEP-531/2017) were submitted to EPD and the Variation of Environmental Permits (EP-308/2008/A and EP-308/2008/B) were granted on 6 January 2012 and 20 January 2017, respectively, as the Hong Kong SAR Government has decided to reduce the scale of the design scheme of SENTX assessed in the approved EIA Report and SENTX will only receive construction waste. In May 2018, a Further Environmental Permit (FEP) (FEP-01/308/2008/B) was granted to the SENTX's contractor, Green Valley Landfill, Limited (GVL).


ERM-Hong Kong, Limited (ERM) and Meinhardt Infrastructure and Environment Limited (Meinhardt) are commissioned to undertake the roles of Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake the EM&A activities for the Project in accordance with the requirements specified in the EP, updated EM&A Manual (1), approved EIA Report (2) taking account of the latest design and other relevant statutory requirements.

1.2 PROJECT DESCRIPTION

The SENTX is a piggyback landfill, occupying the southern part of the existing SENT Landfill (including its infrastructure area) and 13 ha of Tseung Kwan O (TKO) Area 137. A layout plan of the SENTX is shown in *Figure 1.1*. Under the latest design, the SENTX has a net void capacity of about 6.5 Mm³ and provides an additional lifespan of about 6 years, commencing operation upon exhaustion of the SENT Landfill. The SENTX will receive construction waste only.

⁽¹⁾ ERM (2018). South East New Territories (SENT) Landfill Extension: Environmental Monitoring & Audit Manual

⁽²⁾ ERM (2007). South East New Territories (SENT) Landfill Extension – Feasibility Study: Environmental Impact Assessment Report



The key implementation milestones of the Project are indicatively summarised in *Table 1.1*. The construction works and operation of the Project commenced on 2 January 2019 and 21 November 2021, respectively.

Table 1.1 Estimated Key Dates of Implementation Programme

Key Stage of the Project	Indicative Date
Start construction	2 January 2019
Commissioning of new infrastructure facilities	2020
Demolition of existing infrastructure facilities	2021
Start waste intake at SENTX	21 November 2021
Estimated exhaustion date of SENTX	2027
End of aftercare for SENTX	2057

The major construction works of the SENTX includes:

- Site formation at the TKO Area 137 and the existing infrastructure area at SENT Landfill;
- Construction of surface and groundwater drainage systems;
- Construction of the leachate containment and collection systems;
- Construction of new leachate and landfill gas treatment facilities, site offices, maintenance yards at the new infrastructure area;
- Construction of new pipelines to transfer the leachate and landfill gas
 collected from the existing SENT Landfill to the treatment facilities at
 the new infrastructure area;
- Construction of the site access and new waste reception facilities; and
- Demolition of the facilities at the existing SENT Landfill infrastructure area.


1.3 SCOPE OF THE EM&A REPORT

This is the Quarterly EM&A Report for the Project which summarises the key findings of the EM&A programme during the reporting period from 1 January 2023 to 31 March 2023 for the construction and operation works.

1.4 PROJECT ORGANISATION

The organisation structure of the Project is presented in *Figure 1.2*.

Figure 1.2 Organisation Chart



Contact details of the key personnel are summarized in *Table 1.2* below.

Table 1.2 Contact Information of Key Personnel

Party	Position	Name	Telephone
Contractor (Green Valley Landfill Limited)	Project Manager	Carl Lai	2706 8829
Environmental Team (ET) (ERM-Hong Kong, Limited)	ET Leader	Terence Fong	2271 3156
Independent Environmental Checker (IEC) (Meinhardt Infrastructure and Environment Limited)	IEC	Claudine Lee	2859 5409

1.5 SUMMARY OF CONSTRUCTION WORKS

The programme of the construction is shown in *Annex A*. As informed by the Contractor, the major works carried out in this reporting period include:

January 2023

- Rectification of defects at Landfill Gas (LFG) Plant, Leachate Treatment Plant (LTP), infrastructure area and waste reception area;
- Construction of overflow wier at Cell 4X;
- Installation of drainage pipes at Cell 4X overflow weir;
- Deployment of liner at Cell 4X (tie-in with SENT Landfill Base Cell) at North side Landfill;

- Construction of rockwall bench 2;
- Construction of temporary landfill gas pipe connection;
- Maintenance and improvement of temporary surface water drainage; and
- Construction of DP3 leachate pipe connection.

February 2023

- Rectification of defects and latent defects at Landfill Gas (LFG) Plant, Leachate Treatment Plant (LTP) and infrastructure area;
- Construction of rockwall bench 2;
- Stone filling at overflow weir;
- Installation of LFG pipes at SENT and SENTX tie-in area;
- Placement of drainage stones at SENT and SENTX tie-in area; and
- Maintenance and improvement of temporary surface water drainage.

March 2023

- Rectification of latent defects at Landfill Gas (LFG) Plant, Leachate Treatment Plant (LTP) and infrastructure area;
- Construction of rockwall bench 2;
- Deployment of liner system at rockwall buttress bench 2;
- Installation of ST pipes at Cell 4X;
- Maintenance and improvement of temporary surface water drainage; and
- Rectification of outstanding minor items for weighmaster house and guard house.

The implementation schedule of the mitigation measures recommended in the Updated EM&A Manual is presented in *Annex B*.

1.6 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects are presented in *Table 1.3*. The EM&A requirements remained unchanged during the reporting period.

Table 1.3 Summary of Status for the Environmental Aspects under the Updated EM&A Manual

Parameters	Status
Air Quality	
Baseline Monitoring	The results of baseline air quality monitoring were reported in Baseline Monitoring Report and Pre-operation Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going
Noise	
Baseline Monitoring	The results of baseline noise monitoring were reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going On-going
Water Quality	
Baseline Monitoring	The results of baseline surface water quality monitoring were reported in Baseline Monitoring Report and Pre-operation Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Impact Monitoring	On-going
Landfill Gas	
Impact Monitoring	On-going
Waste Management	
Waste Monitoring	On-going
Landscape and Visual	
Baseline Monitoring	The results of baseline landscape and visual monitoring were reported in Baseline Monitoring Report and submitted to EPD under EP Condition 3.3
Construction Phase Audit	On-going
Site Environmental Audit	
Regular Site Inspection	On-going
Complaint Hotline and Email Channel	On-going
Environmental Log Book	On-going On-going

Taking into account the operation works, impact monitoring of air quality, noise, water quality, landfill gas and waste management were carried out in the reporting period. The impact monitoring schedule of air quality, noise, water quality and landfill gas monitoring are provided in *Annex C*.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the required environmental mitigation measures recommended in the approved EIA Report and relevant EP submissions. To promote the environmental awareness and enhance the environmental performance of the contractors, environmental trainings and regular environmental management meetings were conducted during the reporting period, which are summarised as below:

- Three environmental management meetings were held with the Contractor, ER, ET, IEC and EPD on 19 January 2023, 22 February 2023 and 23 March 2023; and
- Environmental toolbox trainings on the following topics were provided by the Contractor to the workers:
 - Tree Protection Zones on 12 January 2023;

- Cleaning Recycling on 19 January 2023;
- Illegal dumping on 8 February 2023;
- Indoor air quality on 22 February 2023;
- Persistent Organic Pollutants on 8 March 2023; and
- Wastewater Management on 22 March 2023.

1.7 STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE ENVIRONMENTAL PERMIT

The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the EP and implementation status of the recommended mitigation measures are presented in *Table 1.4*.

Table 1.4 Status of Submissions required under the EP and Implementation Status of the recommended Mitigation Measures

EP Condition	Submission/Implementation Status	Status
2.3	Management Organisation of Main Construction Companies	Submitted and accepted by EPD.
2.4	Setting up of Community Liaison Group	Community Liaison Group was set up.
2.5	Submission of Detailed Landfill Gas Hazard Assessment Report	Submitted, and accepted by EPD on 10 January 2019.
2.6	Submission of Restoration and Ecological Enhancement Plan	Submitted to EPD on 28 June 2019.
2.7	Setting up of Trial Nursery	Trial Nursery works was commenced on 28 August 2019.
2.8	Advance Screen Planting	Advance Screen Planting works were completed on 28 June 2019.
2.9	Provision of Multi-layer Composite Liner System	Under implementation.

1.8 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS

The environmental licenses and permits (including EP, *Water Pollution Control Ordinance* (WPCO) discharge license, registration as a chemical waste producer, and construction noise permit) that are valid in the reporting period are presented in *Table 1.5*. No non-compliance with environmental statutory requirements was identified.

Table 1.5 Status of Statutory Environmental Requirements

Description	Ref No.	Status
Environmental Permit	EP-308/2008	Granted on 5 August 2008
Variation of Environmental Permit	EP-308/2008/A	Granted on 6 January 2012
	EP-308/2008/B	Granted on 20 January 2017
Further Environmental Permit	FEP-01/308/2008/B	Granted on 16 May 2018

Description	Ref No.	Status
Water Discharge License under WPCO (Permit Holder: GVL)	Licence No.: WT00041447- 2022	Validity from 17 June 2022 to 30 June 2024
Billing Account for Disposal of Construction Waste	Chit Account Number: 5001692	Approved on 28 December 2005
Registration as a Chemical Waste Producer (Permit Holder: GVL)	5296-839-G2228-01	Issued on 31 December 2015
Construction Noise Permit (Permit Holder: GVL)	GW-RE0956-22	Validity from 23 September 2022 to 14 March 2023
	GW-RE0245-23	Validity from 15 March 2023 to 14 September 2023

2 EM&A RESULTS

The EM&A programme for the Project required environmental monitoring for air quality, noise, water quality and landfill gas as well as environmental site inspections for air quality, noise, water quality, landfill gas, waste management, and landscape and visual impacts. The EM&A requirements and related findings for each component are summarised in the following sections.

2.1 AIR QUALITY MONITORING

2.1.1 Dust Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact dust monitoring (in term of Total Suspended Particulates (TSP)) was carried out at the four designated locations along the site boundary (i.e. AM1, AM2, AM3 and AM4) during the operation/restoration phase, at a 6-day interval.

The Action and Limit Levels of the air quality monitoring is provided in *Table 2.1* below.

Table 2.1 Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level	Limit Level
AM1 - SENTX Site Boundary (North)		_
AM2 - SENTX Site Boundary (West, near DP3)	2(0,, 3	2(0,, 3
AM3 - SENTX Site Boundary (West, near RC15)	260 μg m- ³	260 μg m- ³
AM4 - SENTX Site Boundary (West, near EPD building)		

High volume air samplers (HVSs) in compliance with the specifications listed under Section 3.2.2 of the updated EM&A Manual were used to measure 24-hour TSP levels at the CEDD dust monitoring stations. The HVSs were calibrated upon installation and thereafter at bi-monthly intervals to check the validity and accuracy of the results.

The equipment used in the impact air quality monitoring programme and monitoring locations are summarised in *Table 2.2* and illustrated in *Figure 2.1* respectively.




Table 2.2 Dust Monitoring Details

Monitoring Station	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
AM1	SENTX Site Boundary (North)	24-hour TSP	Once every 6 days	31 January	Tisch TE-5170 (S/N: 3976)
AM2	SENTX Site Boundary (West, near DP3)			2023 6, 12, 18, 24	Tisch TE-5170 (S/N: 3573)
AM3	SENTX Site Boundary (West, near RC15)			February 2023	Tisch TE-5170 (S/N: 3572)
AM4	SENTX Site Boundary (West, near EPD building)			2, 8, 14, 20, 26 March 2023	Tisch TE-5170 (S/N: 3957)

Monitoring Schedule for the Reporting Period

The schedule for air quality monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The 24-hour TSP monitoring results are summarised in *Table 2.3*. The detailed monitoring results and the graphical presentation of the 24-hour TSP monitoring results at each monitoring location are provided in *Annex D1*.

Table 2.3 Summary of 24-hour TSP Monitoring Results in the Reporting Period

Month	Monitoring 24-hr TSP Concentration (μg n		ntration (µg m ⁻³)	Action Level	Limit Level
	Station	Average	Range	(μg/m³)	(μg/m³)
January 2023	AM1	173	43 - 509	260	260
	AM2	142	47 - 337	260	260
	AM3	153	78 - 267	260	260
	AM4	122	71 - 158	260	260
February 2023	AM1	116	75 - 192	260	260
	AM2	102	43 - 211	260	260
	AM3	139	62 - 191	260	260
	AM4	109	47 - 169	260	260
March 2023	AM1	220	58 - 401	260	260
	AM2	252	108 - 452	260	260
	AM3	125	41 - 225	260	260
,	AM4	102	35 - 145	260	260

The major dust sources in the reporting period included fugitive dust emission from exposed area in SENTX, as well as nearby operations of the SENT landfill and the TKO Area 137 Fill Bank.

Action and Limit Levels exceedances were recorded for TSP monitoring in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex D2* were undertaken. Investigation of the Action and Limit Levels exceedances was conducted and the investigation reports are

presented in *Annex D7*. Based on the investigation conducted for the monitoring event with potential Limit Levels exceedance with the Contractor and the IEC, the TSP exceedances at AM2 on 7 January 2023, at AM2 and AM3 on 31 January 2023, at AM2 on 8 March and 14 March 2023 were considered Project-related upon further investigation, while the TSP exceedance at AM1 on 31 January 2023, 2 March and 14 March 2023 were considered non-Project-related.

The Contractor was reminded to implement all relevant mitigation measures for the construction and operation works and maintain good site practice. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

Meteorological Data

Meteorological data obtained from the SENTX on-site meteorological monitoring station was used for the dust monitoring and is shown in *Annex D3*. It is considered that meteorological data obtained at the on-site meteorological monitoring station is representative of the Project area and could be used for the operation/restoration phase dust monitoring programme for the Project.

2.1.2 Odour Monitoring

Monitoring Requirements

According to the updated EM&A Manual of the Project, odour patrol was carried out along the site boundary during the operation/ restoration phase.

During the first month of operation, daily odour patrol (3 times per day) was conducted jointly by the ET and the IEC. The odour intensity detected was based on that determined by the IEC. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC three times per week. During these patrols, the odour intensity detected was based on that determined by the independent third party.

Reduction of odour monitoring frequency from Period 1 (daily, three times per day) to Period 2 (weekly)) was approved by EPD on 4 February 2022. Weekly odour patrol was conducted jointly by the ET and the IEC from 4 February 2022. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC once every two weeks.

Reduction of odour monitoring frequency from Period 2 (weekly) to Period 3 (monthly) was approved by EPD on 2 June 2022. Monthly odour patrol was conducted jointly by the ET and the IEC from 28 June 2022. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC quarterly.

The Action and Limit Levels for odour patrol is provided in *Table 2.4* below.

Table 2.4 Action and Limit Levels for Odour Patrol

Parameter	Action Level	Limit Level
Perceived odour intensity and odour complaints	 Odour intensity ≥ Class 2 recorded; or One documented complaint received 	 Odour intensity ≥ Class 3 recorded on 2 consecutive patrol (a) (b)

- (a) i.e. either Class 3-strong or Class 4-extreme odour intensity.
- (b) The exceedances of the odour intensity do not need to be recorded at the same location.

Odour patrol was conducted by trained personnel/competent persons with a specific sensitivity to a reference odour (i.e. on reference materials n-butanol with the concentration of 50ppm in nitrogen (v/v)) in compliance with Section 3.7.2 of the updated EM&A Manual patrolling and sniffing along the SENTX Site boundary to detect any odour.

The odour monitoring programme and patrol route are summarised in *Table* 2.5 and illustrated in *Figure* 2.2 respectively.




Table 2.5 Odour Monitoring Details

Patrol	Parameters	Patrol Frequency (a)	Monitoring Dates and
Locations			Time
Patrol along	Odour	Period 1 - First month of operation	Conducted by ET &
the SENTX	Intensity (see	Daily, three times a day in the morning,	IEC:
Site Boundary	Table 2.6)	afternoon and evening/night (between	26 January 2023,
(Checkpoints		18:00 and 22:00 hrs) conducted by the	3 February 2023
OP1 - OP17)		ET and the IEC	
		Three times per week on different days	Conducted by an
		conducted by an independent third	independent third
		party together with the ET and IEC (b)	party, ET & IEC:
			22 March 2023
		Period 2 - Three months following	
		period 1 (c)	
		Weekly conducted by the ET and the IEC	
		Once every two weeks conducted by an	
		independent third party together with	
		the ET and IEC (b)	
		Period 3 - Throughout operation	
		following period 2 (c)	
		Monthly conducted by the ET and the	
		IEC	
		Quarterly conducted by an independent	
		third party together with the ET and IEC (b)	
Notes:			

- (a) Reduction of monitoring frequency will be subject to the monitoring results to demonstrate environmentally acceptable performance.
- (b) Patrol shall be scheduled so that they are carried out together with the patrols to be carried out jointly by the ET and the IEC.
- (c) Commencement of each period will be justified by the ET Leader and verified by the IEC and will be subject to agreement with the EPD (EIAO Authority) and Project Proponent.

Table 2.6 Odour Intensity Level

Class	Odour Intensity	Description
0	Not Detected	No odour perceived or an odour so weak that it cannot be easily characterised or described.
1	Slight	Identified odour, slight
2	Moderate	Identified odour, moderate
3	Strong	Identified odour, strong
4	Extreme	Severe odour

Monitoring Schedule for the Reporting Month

The schedule for odour patrol during the reporting period is provided in *Annex C*.

The odour monitoring results are summarised and provided in *Table 2.7* and *Annex D4*, respectively.

Table 2.7 Summary of Odour Monitoring Results in the Reporting Period

Odour Checkpoints	Odour Intensity Class (Range)	Action Level	Limit Level
OP1	0	Odour intensity ≥	Odour intensity ≥
OP2	0	Class 2 recorded	Class 3 recorded
OP3	0		on 2 consecutive patrol
OP4	0 - 1		patroi
OP5	0 - 1		
OP6	0		
OP7	0 - 1		
OP8	0		
OP9	0 - 1		
OP10	0 - 1		
OP11	0 - 1		
OP12	0		
OP13	0 - 1		
OP14	0 - 1		
OP15	0		
OP16	0		
OP17	0		

The potential odour source in the reporting period included the generator, dump truck, pump truck at LTP and tipping area at SENTX, the nearby vegetation and Towngas plant and the excavator from other project site.

All the odour monitoring results were below the Action and Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D2*.

2.1.3 Thermal Oxidiser, Landfill Gas Flare and Landfill Gas Generator Stack Emission Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, the performance of the thermal oxidiser, landfill gas flare and landfill gas generator was monitored when they are in operation. Gas samples were collected from the stack of the thermal oxidizer, landfill gas flare and landfill gas generator for laboratory analysis for NO₂, CO, SO₂, Benzene and Vinyl chloride and in-situ analysis for exhaust gas velocity at monthly interval and for laboratory analysis for non-methane organic compounds and ammonia (for thermal oxidizer only) at quarterly interval. The operating conditions of the thermal oxidiser, landfill gas flare and landfill gas generator were also monitored continuously.

The Limit Levels for stack emission of the thermal oxidiser, landfill gas flare and landfill gas generator are provided in *Tables 2.8 – 2.10* below.

Table 2.8 Limit Levels for Stack Emission of the Thermal Oxidiser

Parameters	Limit Level
NO ₂	1.58 gs ⁻¹
CO	0.53 gs ⁻¹
SO ₂	0.07 gs ⁻¹
Benzene	$3.01 \times 10^{-2} \text{ gs}^{-1}$
Vinyl chloride	$2.23 \times 10^{-3} \text{ gs}^{-1}$
Gas combustion temperature	850°C (minimum)
Exhaust gas exit temperature	443K (minimum) (a)
Exhaust gas velocity	7.5 ms ⁻¹ (minimum) ^(a)
Note:	
(a) Level under full load condition.	

Table 2.9 Limit Levels for Stack Emission of the Landfill Gas Flare

Parameters	Limit Level
NO ₂	0.97 gs ⁻¹
CO	2.43 gs ⁻¹
SO_2	$0.22~{ m gs^{-1}}$
Benzene	$4.14 \times 10^{-4} \text{ gs}^{-1}$
Vinyl Chloride	$2.60 \times 10^{-4} \text{ gs}^{-1}$
Gas combustion temperature	815°C (minimum)
Exhaust gas exit temperature	923 K (minimum) (a)
Exhaust gas velocity	9.0 m s ⁻¹ (minimum) (a)
Note:	
(a) Level under full load condition.	

Table 2.10 Limit Levels for Stack Emission of the Landfill Gas Generator

Parameters	Limit Level
NO ₂	1.91 gs ⁻¹
CO	2.48 gs ⁻¹
SO_2	0.528 gs ⁻¹
Benzene	$2.47 \times 10^{-4} \text{ gs}^{-1}$
Vinyl chloride	$1.88 \times 10^{-5} \text{ gs}^{-1}$
Gas combustion temperature	450°C (minimum)
Exhaust gas exit temperature	723K (minimum) (a)
Exhaust gas velocity	30.0 ms ⁻¹ (minimum) ^(a)
Note:	
(a) Level under full load condition.	

Gas samples were collected from the centroid of the stack with stainless steel sampling probe, into inert sample containers (i.e. Canister and Tedlar Bag) and transferred to ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) laboratory within 24 hours of collection for direct analysis on a gas chromatography within 48 hours after collection. The flue gas velocity of the

gas stream at the exhaust of thermal oxidizer was determined by S-Pitot tube during the emission sampling.

The stack emission monitoring programme and monitoring locations are summarised in *Table 2.11* and illustrated in *Figure 2.1*, respectively.

Table 2.11 Thermal Oxidiser, Landfill Gas Flare and Landfill Gas Generator Stack Emission Monitoring Details

Monitoring Location	Parameter	Frequency	Monitoring Date
Stack of Thermal Oxidiser	Laboratory analysis for NO2 CO SO2 Benzene Vinyl chloride In-situ analysis for Exhaust gas velocity	Monthly for the first 12 months of operation and thereafter at quarterly intervals	18 January 2023, 21 February 2023, 22 March 2023
	Laboratory analysis forNon-methane organic compounds	Quarterly for the 1st year of operation (b)	21 February 2023
	Laboratory analysis for • Ammonia	Quarterly	21 February 2023
	 Gas combustion temperature Exhaust temperature Exhaust gas velocity (a) 	Continuously	1 January - 31 March 2023
Stack of Landfill Gas Flare	Laboratory analysis for NO2 CO SO2 Benzene Vinyl chloride In-situ analysis for Exhaust gas velocity	Monthly for the first 12 months of operation and thereafter at quarterly intervals	17 January 2023, 22 February 2023, 23 March 2023
	Laboratory analysis for Non-methane organic compounds	Quarterly for the 1st year of operation (b)	22 February 2023
	 Gas combustion temperature Exhaust temperature Exhaust gas velocity (a) 	Continuously	1 January - 31 March 2023

Monitoring Location	Parameter	Frequency	Monitoring Date
Stack of Landfill Gas Generator	Laboratory analysis for • NO ₂ • CO • SO ₂ • Benzene • Vinyl chloride In-situ analysis for	Monthly for the first 12 months of operation and thereafter at quarterly intervals	17 January 2023, 21 February 2023, 23 March 2023
	 Exhaust gas velocity Laboratory analysis for Non-methane organic compounds Exhaust temperature Exhaust gas velocity (a) 	Quarterly for the 1st year of operation (b) Continuously	21 February 2023 1 January – 31 March 2023

- (a) The exhaust gas velocity will be calculated based on the cross-section area of the stack and continuous monitored gas flow and combustion temperature data.
- (b) The monitoring results will be reviewed towards the end of the first year of operation to determine if monitoring of this parameter can be terminated upon agreement by the EIAO Authority, IEC and Project Proponent.

Monitoring Schedule for the Reporting Month

The schedule for thermal oxidizer, landfill gas flare and landfill gas generator stack emission monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The thermal oxidizer, landfill gas flare and landfill gas generator stack emission monitoring results and detailed continuous monitoring results are summarised in *Tables 2.12 - 2.14* and provided in *Annex D5*, respectively.

Table 2.12 Summary of Thermal Oxidiser Stack Emission Monitoring in the Reporting Period

Parameters	Monitoring Results (Range in Bracket)	Limit Level
	January 2023	
NO ₂	1.21 gs ⁻¹	1.58 gs ⁻¹
CO	<0.01 gs ⁻¹	0.53 gs ⁻¹
SO ₂	0.21 gs ⁻¹	$0.07~{ m gs^{-1}}$
Benzene	<2.0 x 10 ⁻⁴ gs ⁻¹	$3.01 \times 10^{-2} \text{ gs}^{-1}$
Vinyl chloride	<1.6 x 10 ⁻⁴ gs ⁻¹	$2.23 \times 10^{-3} \text{ gs}^{-1}$
Gas combustion temperature	929°C (910°C - 965°C)	850°C (minimum)
Exhaust gas exit temperature	1,236K (1,221K - 1,255K)	443K (minimum) (a)
Exhaust gas velocity	11.4 ms ^{-1 (b)}	7.5 ms ⁻¹ (minimum) (a)
	February 2023	
NO ₂	0.95 gs ⁻¹	1.58 gs ⁻¹
CO	<0.01 gs ⁻¹	0.53 gs ⁻¹
SO ₂	<0.01 gs ⁻¹	$0.07~{ m gs^{-1}}$
Non-Methane Organic Carbons	<2.0 x 10 ⁻⁴ gs ⁻¹	-
Benzene	<1.3 x 10 ⁻⁴ gs ⁻¹	$3.01 \times 10^{-2} \text{ gs}^{-1}$
Vinyl chloride	$<3.0 \times 10^{-3} \text{ gs}^{-1}$	$2.23 \times 10^{-3} \text{ gs}^{-1}$
Ammonia	0.0384 gs ⁻¹	_ (c)
Gas combustion temperature	923°C (895°C - 942°C)	850°C (minimum)
Exhaust gas exit temperature	1,230K (1,198K - 1,256K)	443K (minimum) (a)
Exhaust gas velocity	10.1 ms ^{-1 (b)}	7.5 ms ⁻¹ (minimum) (a)
	March 2023	
NO_2	1.34 gs ⁻¹	1.58 gs ⁻¹
CO	<0.01 gs ⁻¹	0.53 gs ⁻¹
SO ₂	<0.01 gs ⁻¹	0.07 gs ⁻¹
Benzene	$< 2.0 \times 10^{-4} \text{ gs}^{-1}$	$3.01 \times 10^{-2} \text{ gs}^{-1}$
Vinyl chloride	<1.4 x 10 ⁻⁴ gs ⁻¹	$2.23 \times 10^{-3} \text{ gs}^{-1}$
Gas combustion temperature	928°C (908°C - 956°C)	850°C (minimum)
Exhaust gas exit temperature	1,222K (1,188K - 1,240K)	443K (minimum) (a)
Exhaust gas velocity	11.3 ms ^{-1 (b)}	7.5 ms ⁻¹ (minimum) (a)

- (a) Level under full load condition.
- (b) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring. The limit level was not applicable as the stack was not operated under full load condition.
- (c) The emission limit for ammonia is under review and will be supplemented in subsequent revision.

Table 2.13 Summary of Landfill Gas Flare Stack Emission Monitoring in the Reporting Period

Parameters	Monitoring Results (Range in Bracket)	Limit Level
	January 2023	_
NO ₂	0.024 gs ⁻¹	0.97 gs ⁻¹
СО	0.111 gs ⁻¹	2.43 gs ⁻¹
SO ₂	<0.012 gs ⁻¹	0.22 gs ⁻¹
Benzene	<1.8 x 10 ⁻⁴ gs ⁻¹	$4.14 \times 10^{-4} \text{ gs}^{-1}$
Vinyl chloride	<1.44 x 10 ⁻⁴ gs ⁻¹	$2.60 \times 10^{-4} \text{ gs}^{-1}$
Gas combustion temperature	Flare 1: 869°C (820°C - 930°C)	815°C (minimum)
	Flare 2: 853°C (820°C - 920°C)	
Exhaust gas exit temperature	Flare 1: 1,058K (963K - 1,153K)	923 K (minimum) (a)
	Flare 2: 1,071K (1,028K - 1,113K)	
Exhaust gas velocity	12.5 ms ^{-1 (b)}	9.0 m s ⁻¹ (minimum) ^(a)
	February 2023	
NO_2	$0.02~{ m gs}^{-1}$	0.97 gs ⁻¹
CO	$0.16~{\rm gs^{\text{-}1}}$	2.43 gs ⁻¹
SO ₂	$0.02~{\rm gs^{\text{-}1}}$	0.22 gs ⁻¹
Non-Methane Organic Carbons	<1.2 x 10-4 gs-1	-
Benzene	<9.6 x 10 ⁻⁵ gs ⁻¹	$4.14 \times 10^{-4} \text{ gs}^{-1}$
Vinyl chloride	0.006 gs ⁻¹	$2.60 \times 10^{-4} \text{ gs}^{-1}$
Gas combustion temperature	Flare 1: 869°C (830°C - 900°C)	815°C (minimum)
	Flare 2: 860°C (820°C - 900°C)	
Exhaust gas exit temperature	Flare 1: 1,049K (1,003K - 1,093K)	923 K (minimum) (a)
	Flare 2: 1,081K (1,053K - 1,153K)	
Exhaust gas velocity	8.9 ms ^{-1 (b)}	9.0 m s ⁻¹ (minimum) ^(a)
	March 2023	
NO_2	$0.02~{\rm gs^{\text{-}1}}$	0.97 gs ⁻¹
CO	<0.01 gs ⁻¹	2.43 gs ⁻¹
SO ₂	<0.01 gs ⁻¹	0.22 gs ⁻¹
Benzene	$<9.5 \times 10^{-5} \text{ gs}^{-1}$	$4.14 \times 10^{-4} \text{ gs}^{-1}$
Vinyl chloride	<7.6 x 10 ⁻⁵ gs ⁻¹	$2.60 \times 10^{-4} \text{ gs}^{-1}$
Gas combustion temperature	Flare 1: 936°C (870°C - 990°C)	815°C (minimum)
	Flare 2: 927°C (830°C - 990°C)	
Exhaust gas exit temperature	Flare 1: 1,103K (1,053K - 1,193K)	923 K (minimum) (a)
	Flare 2: 1,128K (993K - 1,203K)	
Exhaust gas velocity	6.2 ms ^{-1 (b)}	9.0 m s ⁻¹ (minimum) (a)

⁽a) Level under full load condition.

⁽b) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring. The limit level was not applicable as the stack was not operated under full load condition.

Table 2.14 Summary of Landfill Gas Generator Stack Emission Monitoring in the Reporting Period

Parameters Monitoring Results (Range in Bracket)		Limit Level
	January 2023	
NO ₂	0.044 gs ⁻¹	1.91 gs ⁻¹
CO	0.731 gs ⁻¹	2.48 gs ⁻¹
SO ₂	<0.001 gs ⁻¹	0.528 gs ⁻¹
Benzene	<7.0 x 10 ⁻⁵ gs ⁻¹	2.47 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<9.6 x 10-6 gs-1	$1.88 \times 10^{-5} \text{ gs}^{-1}$
Exhaust gas exit temperature	ENGA: 860K (849K - 869K)	723K (minimum) (a)
	ENGB: 859K (834K - 873K)	
Exhaust gas velocity	10.0 ms ⁻¹ (b)	30.0 ms-1 (minimum) (a)
	February 2023	
NO_2	0.053 gs ⁻¹	1.91 gs ⁻¹
CO	0.973 gs ⁻¹	2.48 gs ⁻¹
SO ₂	<0.002 gs ⁻¹	0.528 gs ⁻¹
Non-Methane Organic Carbons	<1.0 x 10 ⁻⁴ gs ⁻¹	-
Benzene	$<1.3 \times 10^{-5} \text{ gs}^{-1}$	2.47 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	$<3.3 \times 10^{-3} \text{ gs}^{-1}$	$1.88 \times 10^{-5} \text{ gs}^{-1}$
Exhaust gas exit temperature	ENGA: 869K (860K - 872K)	723K (minimum) (a)
	ENGB: 861K (860K - 862K)	
Exhaust gas velocity	12.1 ms ^{-1 (b)}	30.0 ms ⁻¹ (minimum) (a)
	March 2023	
NO ₂	0.079 gs ⁻¹	1.91 gs ⁻¹
CO	0.942 gs ⁻¹	2.48 gs ⁻¹
SO_2	<0.001 gs ⁻¹	0.528 gs ⁻¹
Benzene	$9.7 \times 10^{-5} \text{ gs}^{-1}$	$2.47 \times 10^{-4} \text{ gs}^{-1}$
Vinyl chloride	$< 1.2 \times 10^{-5} \text{ gs}^{-1}$	$1.88 \times 10^{-5} \text{ gs}^{-1}$
Exhaust gas exit temperature	ENGA: 875K (868K - 881K)	723K (minimum) (a)
	ENGB: 864K (859K - 875K)	
Exhaust gas velocity	13.9 ms ^{-1 (b)}	30.0 ms ⁻¹ (minimum) (a)

Limit Level exceedance was recorded for thermal oxidizer stack emission (SO₂) in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex D2* were undertaken. Investigation of the Action and Limit Levels exceedances was conducted and the investigation report is presented in *Annex D7*. Based on the investigation conducted for the monitoring event with potential Limit Levels exceedance with the Contractor and the IEC, the thermal oxidizer stack emission (SO₂) exceedance on 18 January 2023 was considered Project-related.

⁽a) Level under full load condition.

⁽b) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring. The limit level was not applicable as the stack was not operated under full load condition.

The Contractor was reminded to implement all relevant mitigation measures for the construction and operation works and maintain good site practice. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

2.1.4 Ambient VOCs, Ammonia and H₂S Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, ambient VOCs, ammonia and H₂S monitoring was carried out at the four designated locations along the site boundary (i.e. AM1, AM2, AM3 and AM4) during the operation/restoration phase, at quarterly interval.

The Limit Levels for ambient VOCs, ammonia and H₂S monitoring is provided in *Table 2.15* below.

Table 2.15 Limit Levels for Ambient VOCs, Ammonia and H₂S Monitoring

Parameters	Limit Level (μg m-³)
Methane	NA (a)
Ammonia	180
H_2S	42
Dichlorodifluoro-methane	NA (a)
Vinyl Chloride	26
Methanol	2,660
Ethanol	19,200
Dimethylsulphide	8
Carbon Disulphide	150
Methylene Chloride	3,530
Chloroform	99
Methyl propionate	353
Butan-2-ol	667
1.1.1-Trichloroethane	5,550
1.2-Dichloroethane	210
Benzene	33
Carbon Tetrachloride	64
Dipropyl ether	NA (a)
Heptane	2,746
Trichloroethylene	5,500
Ethyl propionate	29
Methyl butanoate	30
Methanethiol	10
Toluene	1,244
Ethyl butanoate	71
Propyl benzene	19
Octane	7,942
Propyl propionate	276
1.2-Dibromoethane (EDB)	39

Parameters	Limit Level (μg m ⁻³)
Butyl acetate	7,240
Tetrachloroethylene	1,380
Ethyl benzene	738
Nonane	11,540
Ethanethiol	13
Decanes	3,608
Limonene	212
Butyl benzene	47
Undecane	5,562
Butanethiol	4
Terpenes	NA (a)
Xylenes	534
Dichlorobenzene	120

(a) No relevant WHO/USEPA/CARB's ambient criteria, odour thresholds and WEL available.

VOCs

Ambient air samples were drawn into the pre-cleaned and vacuum canister directly when the valve of the flow controller (with preset flow rate) was opened. After sampling, the valve will be closed manually and the canister with VOCs gas samples were transported for laboratory analysis.

Methane

Pre-cleaned Tedlar bag was placed in the vacuum chamber. Ambient air was collected in the Tedlar bag under the vacuum condition when the pump is switched on. The Tedlar bag was filled up to 90% of total capacity to avoid leakage and bag deformation. After sampling, pump is switched off and the valve of Tedlar bag was closed manually. The air samples were transported back to laboratory for analysis.

Ammonia

Calibrated personal air pump was used to pump the air through a sulfuric acid-treated silica gel sorbent tube. Gaseous ammonia in air was then trapped in the sorbent tube. The tube was transported back to laboratory for analysis.

H_2S

H₂S in air is collected in mid-get impingers by aspirating a measured volume of air through an alkaline suspension of cadmium hydroxide (as the absorbing solution). The sulphide is precipitated as cadmium sulphide to prevent air oxidation of the sulphide. Arabinogalactan is added to the cadmium hydroxide slurry prior to sampling to minimize photo-decomposition of the precipitated cadmium sulphide. The solution is transported back to laboratory for analysis.

All air samples collected for laboratory analysis were transported to ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) laboratory within 24 hours and analysed within 48 hours.

The ambient VOCs, ammonia and H₂S monitoring programme and monitoring locations are summarised in *Table 2.16* and illustrated in *Figure 2.1*, respectively.

Table 2.16 Ambient VOCs, Ammonia and H₂S Monitoring Details

Monitoring Station	g Location	Parameter	Frequency	Monitoring Date
AM1	SENTX Site Boundary (North) • Methane	Quarterly	2 February
AM2	SENTX Site Boundary (West, near DP3)	AmmoniaA suite of		2023
AM3	SENTX Site Boundary (West, near RC15)	VOCs (a) • H ₂ S		
AM4	SENTX Site Boundary (West, near EPD building)			
Notes: (a) A suite	of VOCs includes:			
• Tr	ichloroethylene •	Butyl benzene	 Dichle 	orobenzene
• Vi	nyl chloride •	Xylenes	 Methy 	yl butanoate
• M	ethylene chloride •	Decanes	 Dipro 	pyl ether
• Cl	nloroform •	Undecane	 Metha 	anethiol
• 1,2	2-dichloroethane •	Limonene	• Ethan	ethiol
• 1,3	1,1-trichloroethane •	Terpenes	• Butan	ethiol
• Ca	arbon tetrachloride •	Ethanol	 Metha 	anol
• Te	etrachloroethylene •	Butan-2-ol	• Hepta	nes
• 1,2	2-dibromoethane •	Dimethylsulphide	 Octan 	es
• Be	enzene •	Methyl propionate	• Nona:	nes
• To	oluene •	Ethyl propionate	 Dichle 	orodifluoro-
• Ca	arbon disulphide •	Propyl propionate	metha	nne
	opyl benzene •	Butyl acetate	 Metha 	ane
	hyl benzene •	Ethyl butanoate		

Monitoring Schedule for the Reporting Month

The schedule for ambient VOCs, ammonia and H₂S monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The ambient VOCs, ammonia and H_2S monitoring results are summarized in *Tables 2.17* and provided in *Annex D6*.

Table 2.17 Summary of Ambient VOCs, Ammonia and H₂S Monitoring Results in the Reporting Period

Parameters	Limit Level	Monitoring Results (μg m ⁻³)			
	$(\mu g m^{-3})$	AM1	AM2	AM3	AM4
Ammonia	180	157	111	74	72
H ₂ S	42	<15	<15	<15	<15
		0.00033 %(v/v)	0.00023	0.00018 %(v/v)	0.00017 %(v/v)
Methane	NA (a)		%(v/v)		
1.1.1-Trichloroethane	5,550	<0.8	< 0.8	<0.8	<0.8
1.2-Dibromoethane (EDB)	39	<1.0	<1.0	<1.0	<1.0
1.2-Dichloroethane	210	<0.3	< 0.3	<0.3	<0.3
Benzene	33	0.6	0.7	0.6	0.6
Butan-2-ol	667	<0.6	<0.6	<0.6	<0.6
Butanethiol	4	<1.2	<1.2	<1.2	<1.2
Carbon Disulphide	150	<0.5	< 0.5	<0.5	<0.5
Carbon Tetrachloride	64	<0.6	<0.6	<0.6	<0.6
Chloroform	99	<0.8	< 0.8	<0.8	< 0.8
Decanes	3,608	<0.7	< 0.7	<0.7	<0.7
Dichlorobenzene	120	<1.0	<1.0	<1.0	<1.0
Dichlorodifluoro-methane	NA (a)	1	1.2	1	0.9
Dimethylsulphide	8	<0.2	<0.2	<0.2	<0.2
Dipropyl ether	NA (a)	<0.8	< 0.8	<0.8	<0.8
Limonene	212	<0.4	< 0.4	< 0.4	<0.4
Ethanethiol	13	<0.6	<0.6	<0.6	<0.6
Ethanol	19,200	<3.8	3.9	<3.8	<3.8
Ethyl butanoate	71	<1.0	<1.0	<1.0	<1.0
Ethyl propionate	29	<0.8	< 0.8	<0.8	<0.8
Ethyl benzene	738	<0.5	< 0.5	<0.5	0.6
Heptane	2,746	<0.8	< 0.8	<0.8	<0.8
Methanethiol	10	<0.4	< 0.4	<0.4	<0.4
Methanol	2,660	22.4	39.1	35.2	28.4
Methyl butanoate	30	<0.8	< 0.8	<0.8	<0.8
Methyl propionate	353	<0.7	<0.7	<0.7	<0.7
Methylene Chloride	3,530	0.9	1.2	1.8	0.7
Butyl acetate	76	<1.0	<1.0	<1.0	<1.0
Butyl benzene	47	<1.0	<1.0	<1.0	<1.0
Nonane	11,540	<0.9	< 0.9	<0.9	<0.9
Propyl benzene	19	<0.8	<0.8	<0.8	<0.8
Octane	7,942	<0.9	< 0.9	<0.9	<0.9
Propyl propionate	276	<1.0	<1.0	<1.0	<1.0
Terpenes	NA (a)	<0.8	<0.8	<0.8	<0.8
Tetrachloroethylene	1,380	<0.7	<0.7	<0.7	<0.7
Toluene	1,244	1.2	0.9	1	1
Trichloroethylene	5,500	<1.1	<1.1	<1.1	<1.1
Undecane	5,562	<1.2	<1.2	<1.2	<1.2
Vinyl Chloride	26	<0.3	<0.3	<0.3	<0.3
Xylenes	534	0.8	0.7	0.9	1.8

(a) No relevant WHO/USEPA/CARB's ambient criteria and WEL available.

All ambient VOCs, ammonia and H_2S monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D2*.

2.2 Noise Monitoring

2.2.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact noise monitoring was conducted weekly at the monitoring location (i.e. NM1) to obtain one set of 30-minute measurement between 07:00 and 19:00 hours on normal weekdays.

The Action and Limit Levels for operational noise of the Project are provided in *Table 2.18* below.

Table 2.18 Action and Limit Levels for Operational Noise

Time Period	Action Level (a)	Limit Level (b)
07:00 - 19:00 hrs on all days	When one documented complaint is received from any one of the noise	65 dB(A) at NSRs (c)
19:00 – 23:00 hrs on all days	sensitive receivers (NSRs) or	65 dB(A) at NSRs (c)
23:00 – 07:00 hrs on all days	75 dB(A) recorded at the monitoring station	55 dB(A) at NSRs (c)

Notes:

- (a) 75dB(A) along and at about 100m from the SENTX site boundary was set as the Action
- (b) Limits specified in the GW-TM and IND-TM for construction and operational noise, respectively.
- (c) Limit Level only apply to operational noise without road traffic and construction activities noise.

Noise monitoring was performed by ALS Technichem (HK) Pty Ltd (HOKLAS Registration No. 066) using a sound level meter placed at the designated monitoring station NM1 (see *Figure 2.1*) in accordance with the requirements stipulated in the updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.19*.

Table 2.19 Noise Monitoring Details

Monitoring Station (1)	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
NM1	SENTX Site	Leq (30 min)	Once per week	3, 9, 16, 26	Sound Level
	Boundary	measurement	for 30 mins	January 2023	Meter:
	(North)	between 07:00	during the		Rion NL-52
		and 19:00	operation	1, 7, 13, 20, 27	(S/N: 00131627)
		hours on	period of the	February 2023	
		normal	Project		Acoustic
		weekdays		9, 15, 21, 28	Calibrator:
		(Monday to		March 2023	CAL200 (S/N:
		Saturday)			15678)

2.2.2 Monitoring Schedule for the Reporting Period

The schedule for noise monitoring during the reporting period is provided in *Annex C*.

2.2.3 Results and Observations

A total of 13 impact noise monitoring events were scheduled during the reporting period. The noise monitoring results are summarised in *Table 2.20* and graphically presented in *Annex E1*.

Table 2.20 Summary of Noise Monitoring Results in the Reporting Period

Month	Monitoring	Measured Noise Level L _{eq (30 min)} , dB(A)		
	Station	Average	Range	Action and Limit Level
January 2023	NM1	52.5	51.5 - 53.5	75
February 2023	NM1	52.6	51.3 - 54.3	75
March 2023	NM1	54.5	48.9 - 59.9	75

Major noise sources identified during the noise monitoring included noise from operations of the existing SENT landfill and the TKO Area 137 Fill Bank, aircrafts and insects.

No exceedance of the Action and Limit Levels for operation noise monitoring was recorded in the reporting period. No further mitigation measure was required in accordance with the Event and Action Plan presented in *Annex E2*.

2.3 WATER QUALITY MONITORING

2.3.1 Surface Water Quality Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact surface water quality monitoring was carried out at the three designated surface water discharge points (i.e. DP3, DP4 and DP6) at monthly intervals during operation/restoration phase to ensure that the SENTX will not cause adverse

water quality impact. Suspension of impact surface water quality monitoring at DP3 was approved under the Baseline Monitoring Report by EPD on 24 July 2019 until the actual commencement of construction works affecting DP3 in 2023.

The parameters as listed in *Table 2.22* were determined by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

The Action and Limit Levels of the surface water quality impact monitoring are provided in *Table 2.21*.

Table 2.21 Action and Limit Levels for Surface Water Quality

Parameters	Limit Level	
DP4 & DP6		
Ammoniacal-nitrogen	> 7.1 mg/L	
COD	> 30 mg/L	
SS	> 20 mg/L	

Notes:

The limit levels specified for other parameters in Table 10a of the *Technical Memorandum Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters* shall also be followed.

The locations of the monitoring stations for the Project are shown in *Figure 2.1*. All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the surface water quality monitoring programme. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. Details of the equipment used in the impact surface water quality monitoring works are provided in *Table 2.22*.

Table 2.22 Impact Surface Water Quality Monitoring Details

Monitoring Station	Location	Frequency	Monitoring Dates	Parameter		Equipment
DP4 DP6	Surface water discharge point DP4 Surface	Monthly	4 January 2023, 8 February 2023, 7 March 2023	 pH Electrical conductivity (EC) DO SS COD 	BicarbonateChlorideSodiumPotassiumCalciumMagnesiumNickel	YSI Professional DSS (S/N: 15G100349)
	water discharge point DP6			 BOD₅ TOC Ammoniacal	 Manganese Chromium Cadmium Copper Lead Iron Zinc Mercury Boron 	

Monitoring Schedule for the Reporting Period

The schedule for surface water quality monitoring during the reporting period is provided in *Annex C*.

Results and Observations

Three regular monitoring events for impact surface water quality monitoring were scheduled at all designated monitoring stations during the reporting period. However, sampling could not be carried out at all monitoring events due to insufficient flow. Details of impact water quality monitoring event are provided in *Annex F1*. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F2*.

2.3.2 Leachate Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual, continuous monitoring of leachate level and daily monitoring of effluent quality were carried out during the operation/restoration phase.

Reduction of effluent monitoring frequency (dry season) (from daily to monthly) was approved by EPD on 22 March 2022. Monthly effluent quality

⁽a) Impact surface water quality monitoring at DP3 was suspended from the monitoring event on 25 July 2019 until the actual commencement of construction works affecting DP3 in 2023.

monitoring (dry season) shall be conducted from 23 March 2022. The reduction of effluent monitoring frequency (wet season) (from daily to monthly) was approved by EPD on 2 August 2022. Monthly effluent quality monitoring (wet season) shall be conducted from 3 August 2022.

Temperature, pH and volume of the effluent discharged from the leachate treatment plant were measured in-situ whereas the parameters as listed in *Table 2.23* were determined by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

The Limit Levels of the leachate monitoring are provided in *Table 2.23*.

Table 2.23 Limit Levels for Leachate Levels and Effluent Quality

Parameters	Limit Level
Leachate Levels	
Leachate levels above the basal liner	1 m above the primary liner of the leachate containment system
Effluent Quality	
Temperature	> 43 °C
pH Value	6 - 10
Volume Discharged	>2,000 m ³
Suspended Solids (SS)	> 800 mg/L
Phosphate	> 25 mg/L
Sulphate	> 800 mg/L
Total Inorganic Nitrogen(a)	> 100 mg/L
Biochemical Oxygen Demand (BOD)	> 800 mg/L
Chemical Oxygen Demand (COD)	> 2,000 mg/L
Oil & Grease	$> 20 \mathrm{mg/L}$
Boron	> 7,000 μg/L
Iron	> 5 mg/L
Cadmium	> 1 μg/L
Chromium	> 300 μg/L
Copper	> 1,000 μg/L
Nickel	> 700 μg/L
Zinc	> 700 μg/L

Note:

All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the leachate quality monitoring programme. Details of the equipment used are provided in *Table 2.24*.

⁽a) Total Inorganic Nitrogen include Ammoniacal-nitrogen, Nitrite-nitrogen and Nitrate-nitrogen.

Table 2.24 Leachate Levels and Effluent Quality Monitoring Details

Location	Frequency	Parameter	Monitoring Dates	Equipment
Leachate levels above the basal liner	Continuous	Leachate Levels	1 January – 31 March 2023	Pairs of pressure transducers
Effluent discharged from LTP	Daily for the first 3 months upon full operation of the LTP at wet season (Apr to Sep) and dry season (Oct to Mar), respectively and reduce to monthly thereafter subject to the monitoring results of the first 3 months for each season and agreement with the EIAO Authority, IEC and IC. (a)	On-site Measurements: Volume pH Temperature Laboratory analysis: Suspended Solids COD BOD5 TOC Ammoniacal- nitrogen Nitrate-nitrogen Nitrite-nitrogen Total Nitrogen Sulphate Phosphate Oil & Grease Alkalinity Chloride Calcium Potassium Magnesium Iron Zinc Copper Chromium Nickel Cadmium Boron	4 January 2023, 2 February 2023, 2 March 2023	TOA HM-30P (S/N: 790332) HORIBA U-52G (S/N: RSV50V1T)

Monitoring Schedule for the Reporting Month

The schedule for leachate monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The leachate levels and effluent quality monitoring results are summarized in *Table 2.25* and *Table 2.26*, respectively. The detailed monitoring results are provided in *Annex F3* and *Annex F4*, respectively.

⁽a) Reduction of monitoring frequency will be subject to the monitoring results to demonstrate environmentally acceptable performance.

Table 2.25 Summary of Leachate Levels in the Reporting Period

Monitoring Location	Average Leachate Head Levels (cm) (Range in Bracket)	Limit Level (cm)
	January 2023	
Pump Station No. 1X (Cell 1X)	·	
Meter No. X-1	71 (64 – 77)	> 178
Meter No. X-2	82 (70 - 88)	
Average	76 (70 – 83)	
Pump Station No. 2X (Cell 2X)		
Meter No. X-3	77 (64 – 88)	> 180
Meter No. X-4	72 (59 – 86)	
Average	75 (62 – 87)	
Pump Station No. 3X (Cell 3X)		
Meter No. X-5	67 (62 – 70)	> 175
Meter No. X-6	67 (62 – 70)	
Average	67 (62 – 70)	
Pump Station No. 4X (Cell 4X)		
Meter No. X-7	57 (48 - 65)	> 186
Meter No. X-8	62 (52 – 70)	
Average	59 (50 – 68)	
-	February 2023	
Pump Station No. 1X (Cell 1X)		
Meter No. X-1	71 (64 – 75)	> 178
Meter No. X-2	83 (75 – 88)	
Average	77 (70 – 82)	
Pump Station No. 2X (Cell 2X)		
Meter No. X-3	77 (64 – 88)	> 180
Meter No. X-4	73 (59 – 84)	
Average	75 (62 – 86)	
Pump Station No. 3X (Cell 3X)		
Meter No. X-5	65 (62 – 70)	> 175
Meter No. X-6	65 (62 – 75)	
Average	65 (62 – 72)	
Pump Station No. 4X (Cell 4X)		
Meter No. X-7	58 (48 – 65)	> 186
Meter No. X-8	62 (52 – 70)	
Average	60 (50 – 68)	
	March 2023	
Pump Station No. 1X (Cell 1X)		
Meter No. X-1	70 (64 – 77)	> 178
Meter No. X-2	81 (64 - 88)	
Average	76 (70 – 83)	
Pump Station No. 2X (Cell 2X)		
Meter No. X-3	79 (66 – 88)	> 180
Meter No. X-4	75 (62 – 84)	
Average	77 (64 – 86)	

Monitoring Location	Average Leachate Head Levels (cm) (Range in Bracket)	Limit Level (cm)
Pump Station No. 3X (Cell 3X)		
Meter No. X-5	55 (48 - 65)	> 175
Meter No. X-6	60 (52 - 70)	
Average	57 (50 – 68)	
Pump Station No. 4X (Cell 4X)		
Meter No. X-7	55 (48 - 65)	> 186
Meter No. X-8	60 (52 - 70)	
Average	57 (50 – 68)	

Table 2.26 Summary of Effluent Quality Monitoring Results in the Reporting Period

January 2023	-	Monitoring Results	Limit Level
Parameters			
Temperature	°C	25.0	> 43 °C
pH Value	pH unit	8.0	6 - 10
Volume Discharged	m^3	1,339	>2,000 m ³
Suspended Solids (SS)	mg/L	14.3	> 800 mg/L
Phosphate	mg/L	2.96	$> 25 \mathrm{mg/L}$
Sulphate	mg/L	201	> 800 mg/L
Total Inorganic Nitrogen (a)	mg/L	43.23	> 100 mg/L
BOD	mg/L	24	> 800 mg/L
COD	mg/L	806	$> 2,000 \mathrm{mg/L}$
Oil & Grease	mg/L	<5	$> 20 \mathrm{mg/L}$
Boron	μg/L	5130	$> 7,000 \mu g/L$
Iron	mg/L	1.76	> 5 mg/L
Cadmium	μg/L	<1.0	> 1 µg/L
Chromium	μg/L	133	> 300 μg/L
Copper	μg/L	<10	> 1,000 µg/L
Nickel	μg/L	122	> 700 μg/L
Zinc	μg/L	43	> 700 μg/L
February 2023		Monitoring Results	Limit Level
Parameters			
Temperature	°C	22.0	> 43 °C
pH Value	pH unit	8.3	6 - 10
Volume Discharged	m^3	1,000	>2,000 m ³
Suspended Solids (SS)	mg/L	27.2	> 800 mg/L
Phosphate	mg/L	8.68	> 25 mg/L
Sulphate	mg/L	147	> 800 mg/L
Total Inorganic Nitrogen (a)	mg/L	54.75	> 100 mg/L
BOD	mg/L	17	> 800 mg/L
	1116/ 1	17	
COD	mg/L	938	> 2,000 mg/L
COD Oil & Grease			· ·
	mg/L	938	> 2,000 mg/L
Oil & Grease	mg/L mg/L	938 <5	> 2,000 mg/L > 20 mg/L
Oil & Grease Boron	mg/L mg/L μg/L	938 <5 5390	> 2,000 mg/L > 20 mg/L > 7,000 μg/L
Oil & Grease Boron Iron	mg/L mg/L μg/L mg/L	938 <5 5390 2.35	> 2,000 mg/L > 20 mg/L > 7,000 μg/L > 5 mg/L

Copper	μg/L	12	> 1,000 μg/L
Nickel	μg/L	146	> 700 μg/L
Zinc	μg/L	126	> 700 μg/L

March 2023		Monitoring Results	Limit Level
Parameters			
Temperature	°C	25.7	> 43 °C
pH Value	pH unit	8.4	6 - 10
Volume Discharged	m^3	1,021	>2,000 m ³
Suspended Solids (SS)	mg/L	68.0	> 800 mg/L
Phosphate	mg/L	7.65	> 25 mg/L
Sulphate	mg/L	164	> 800 mg/L
Total Inorganic Nitrogen (a)	mg/L	34.52	> 100 mg/L
BOD	mg/L	19	> 800 mg/L
COD	mg/L	1010	> 2,000 mg/L
Oil & Grease	mg/L	<5	$> 20 \mathrm{mg/L}$
Boron	μg/L	5640	> 7,000 μg/L
Iron	mg/L	1.90	> 5 mg/L
Cadmium	μg/L	<1.0	> 1 μg/L
Chromium	μg/L	146	> 300 μg/L
Copper	μg/L	<10	> 1,000 μg/L
Nickel	μg/L	119	> 700 μg/L
Zinc	μg/L	54	> 700 μg/L

All the leachate levels and effluent quality monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F2*.

2.3.3 Groundwater Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project with incorporation of the proposed updates under the Amendment Summary approved by EPD on 15 June 2020, groundwater monitoring was carried out at 14 perimeter groundwater monitoring wells (including 3 up-gradient wells and 11 downgradient wells) (i.e. MWX-1 to MWX-14) to monitor the groundwater quality and level of the perimeter groundwater monitoring wells at monthly interval.

The Limit Levels for groundwater quality is provided in *Table 2.27* below.

Table 2.27 Limit Levels for Groundwater Quality

Location	Limit Levels				
	Ammoniacal-nitrogen (mg L-1)	COD (mg L-1)			
MWX-1	5.00	30			
MWX-2	5.00	30			
MWX-3	5.00	30			
MWX-4	7.63	36			
MWX-5	5.00	30			
MWX-6	5.00	46			
MWX-7	6.55	36			
MWX-8	15.85	50			
MWX-9	7.30	71			
MWX-10	5.00	30			
MWX-11	5.00	30			
MWX-12	5.00	30			
MWX-13	5.00	30			
MWX-14	5.00	30			

A bladder pump with Teflon sampling tube and adjustable discharge rates was used for purging and taking of groundwater sample from the monitoring wells. Filtered groundwater samples were collected by connecting a disposable in-line filter system to the tubing of the sampling pump, prior to storage and analysis by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

A portable dip meter with 5mm accuracy was used for measurement of groundwater level at each well. The dip meter has an audio indicator of the water level and was checked before use.

The measurements of pH and electrical conductivity (EC) were undertaken *in situ*. *In situ* monitoring instruments in compliance with the specifications listed under Section 4.3.2 of the updated EM&A Manual were used to undertake the groundwater quality monitoring for the Project.

Details of the equipment used and the monitoring locations are summarised in *Table 2.28* and illustrated in *Figure 2.1*, respectively.

Table 2.28 Groundwater Monitoring Details

Monitoring Location	Frequency	Param	eter	Monitoring Dates	Equipment
All groundwater monitoring wells (MWX-1 to MWX-14)	Monthly	 Water level pH EC COD BOD5 TOC Ammoniacalnitrogen Nitratenitrogen Nitritenitrogen TKN TN Sulphate Sulphide Carbonate Bicarbonate Phosphate 	 Chloride Sodium Potassium Calcium Magnesium Nickel Manganese Chromium Cadmium Copper Lead Iron Zinc Mercury Boron 	3, 4 January 2023, 8 February 2023, 7 March 2023	YSI Professional DSS (S/N: 15G100349)

Monitoring Schedule for the Reporting Month

The schedule for groundwater quality monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The groundwater quality monitoring results and detailed monitoring results are summarised in *Table 2.29* and provided in *Annex F5*, respectively.

Table 2.29 Summary of Groundwater Monitoring Results in the Reporting Period

Location	Ammoniacal-nitrogen (mg L-1)				COD (mg	; L-1)		
	Monitoring Results		Limit	it Monitoring Results			Limit	
	Average	Min	Max	Levels	Average	Min	Max	Levels
MWX-1	0.53	< 0.01	0.80	5.00	8	6	11	30
MWX-2	0.02	< 0.01	0.02	5.00	5	3	6	30
MWX-3	1.17	0.18	1.74	5.00	17	15	19	30
MWX-4	3.64	0.48	6.17	7.63	29	24	34	36
MWX-5	1.74	0.27	2.61	5.00	30	30	30	30
MWX-6	2.80	0.44	4.23	5.00	43	38	48	46
MWX-7	3.42	0.66	6.35	6.55	18	11	30	36
MWX-8	7.80	0.96	13.80	15.85	38	34	42	50
MWX-9	1.41	1.22	1.74	7.30	9	8	10	71
MWX-10	0.03	0.02	0.04	5.00	7	4	8	30
MWX-11	0.16	0.13	0.17	5.00	5	4	8	30
MWX-12	0.02	< 0.01	0.02	5.00	6	<2	12	30
MWX-13	0.02	< 0.01	0.02	5.00	4	2	5	30
MWX-14	0.03	< 0.01	0.03	5.00	3	<2	5	30

Limit Level exceedance was recorded for groundwater monitoring in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex F2* were undertaken. Investigation of the Limit Levels exceedances was conducted and the investigation reports are presented in *Annex F6*.

Based on the investigation conducted for the monitoring events with potential Action and Limit Levels exceedances with the Contractor and the IEC, the groundwater (COD) exceedance at MWX-6 on 7 March 2023 was considered non Project-related.

The Contractor was reminded to implement all relevant mitigation measures for the construction and operation works and maintain good site practice. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

2.4 LANDFILL GAS MONITORING

2.4.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, landfill gas monitoring was carried out at the perimeter of the waste boundary (monitoring wells), area between the SENTX Site boundary and the waste boundary (surface emission), occupied on-site building, service voids, utilities pit and manholes in the vicinity of the SENTX (build-up of landfill gas) during the operation/restoration phase.

The Limit Levels for landfill gas monitoring is provided in *Table 2.30* below.

Table 2.30 Limit Levels for Landfill Gas Constituents

Parameters	Monitoring Location	Limit Level (% (v/v))			
Perimeter Landfill Gas Monitoring Wells (a)					
Methane & Carbon Dioxide	Ü	Methane	Carbon Dioxide		
	LFG1	1.0	2.2		
	LFG2	1.0	4.2		
	LFG3	1.0	6.3		
	LFG4	1.0	7.0		
	LFG5	1.0	3.4		
	LFG6	1.0	9.1		
	LFG7	1.0	1.5		
	LFG8	1.0	1.7		
	LFG9	2.5	1.7		
	LFG10	1.0	1.6		
	LFG11	3.0	2.0		
	LFG12	13.2	1.5		
	LFG13	22.5	2.7		
	LFG14	1.0	1.6		
	LFG15	18.2	2.0		
	LFG16	1.0	1.7		
	LFG17	10.5	2.1		
	LFG18	2.3	1.9		
	LFG19	6.3	3.1		
	LFG20	1.0	4.2		
	LFG21	1.0	4.3		
	LFG22	1.0	3.9		
	LFG23	1.0	10.3		
	LFG24	1.0	4.0		
	GP1	1.0	8.5		
	GP2 (shallow)	1.0	11.4		
	GP2 (deep)	1.0	10.4		
	GP3 (shallow)	1.0	3.9		
	GP3 (deep)	1.0	1.9		
	GP4 (shallow)	1.0	2.3		
	GP4 (deep)	1.0	5.6		
	GP5 (shallow)	1.0	9.5		
	GP5 (deep)	1.0	7.5		
	GP6	1.0	7.8		
	GP7	1.0	4.5		
	GP12	1.0	2.3		
	GP15	1.0	2.2		
	P7	1.0	2.5		
	P8	1.0	1.7		
	P9	1.0	2.7		
Service Voids, Utilities Pits a	and Manholes				
Methane (or flammable gas)	Service voids, utilities pits and manholes	1% by volume			

Parameters	Monitoring Location	Limit Level (% (v/v))								
Permanent Gas Monitoring System										
Methane (or flammable gas)	Permanent Gas Monitoring System	1% by volume (20% LEL)								
Area Between the SENTX Sit	e Boundary and Waste B	oundary (Surface Emission)								
Flammable gas	Area between SENTX site boundary and waste boundary	30 ppm								

(a) Limit Levels established based on the pre-operation phase baseline and additional landfill gas monitoring results in the Pre-operation Baseline Monitoring Report.


Gas analysers in compliance with the specifications listed under Section 5.4.1 of the updated EM&A Manual were used to monitor the gas parameters at the landfill gas monitoring wells, service voids, utilities pits and manholes. The gas analyser was calibrated by a laboratory accredited under HOKLAS at yearly intervals and checked before use to ensure the validity and accuracy of the results. A portable dip meter was used to monitor the water level in the monitoring wells.

Permanent gas monitoring systems with pre-set alarm levels for methane at 20% lower explosive limit (LEL, equivalent to 1% methane gas (v/v)) were installed and operated in all occupied on-site buildings at SENTX. A central control panel is equipped to alert site personnel when the gas concentration at any detector reaches the alarm level.

Flammable gas detector in compliance with the specifications listed under Section 5.4.1 of the updated EM&A Manual was used to measure flammable gas concentration. Flammable gas surface emission survey was conducted at a slow pace with the inlet tube of the meter probe a few centimeters above ground surface to detect flammable gas emitted from the ground surface.

Bulk gas samples were collected into inert sample containers (i.e. Tedlar Bag) and transferred to ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) laboratory within 24 hours of collection for direct analysis on a gas chromatography within 48 hours after collection.

The equipment used in the landfill gas monitoring programme is summarised in *Table 2.31*. The landfill gas monitoring locations for perimeter landfill gas monitoring wells and service voids, utilities and manholes along the Site boundary and within the SENTX site are illustrated in *Figure 2.3 - 2.4* and *Annex G1*, respectively.






Table 2.31 Landfill Gas Monitoring Details

Monitoring Location	Frequency	Parameter	Monitoring Dates	Equipment
Perimeter landfill gas monitoring wells (LFG1 to LFG24, P7 to P9, GP1 to GP7, GP12 and GP15)	Monthly	MethaneCarbon dioxideOxygenAtmospheric pressure	9 January 2023,14 February2023,1 March 2023	GA5000 (S/N: G507306)
Service voids, utilities and manholes along the Site boundary and within the SENTX Site (UU1 to UU28)	Monthly	MethaneCarbon dioxideOxygen	9 January 2023,15 February2023,1 March 2023	GA5000 (S/N: G507306)
Permanent gas monitoring system in all occupied onsite buildings	Continuous	 Methane (or flammable gas) by permanent gas monitoring system 	1 January - 31 March 2023	Permanent gas monitoring system
Areas between the SENTX Site boundary and the waste boundary and location of vegetation stress	Quarterly	Flammable gas emitted from the ground surface	2 February 2023	GMI Leak Surveyor (S/N: 554846)
Bulk gas sampling at least 2 of the perimeters LFG monitoring wells	Quarterly	 Methane Carbon dioxide Oxygen Nitrogen Carbon monoxide Other flammable gas 	14 February 2023	Gas sampling pump and Tedlar bags

Monitoring Schedule for the Reporting Month

The schedule for dust monitoring during the reporting period is provided in $Annex\ C$.

Results and Observations

The landfill gas monitoring results are summarised and provided in *Tables* 2.32 - 2.35 and *Annex G2*, respectively.

Table 2.32 Summary of Landfill Gas Monitoring Results at Perimeter LFG Monitoring Wells in the Reporting Period

Location	Methane	(% (v/v))	Carbon Dioxide (% (v/v)))
	Monito	ring Re	sults	Limit	Monito	Monitoring Results		Limit
	Average	Min	Max	Level (a)	Average	Min	Max	Level (a)
LFG1	0.1	0.0	0.1	1.0	0.3	0.2	0.3	3.2
LFG2	0.1	0.0	0.1	1.0	0.3	0.1	0.4	4.3
LFG3	0.1	0.0 0.	0.2	1.0	0.4	0.1	0.9	6.3
LFG4	0.1	0.0	0.2	1.0	0.1	0.1	0.1	7.0
LFG5	0.1	0.0	0.2	1.0	0.2	0.0	0.3	3.4
LFG6	0.2	0.0	0.3	1.0	0.1	0.1	0.2	9.1
LFG7	0.0	0.0	0.0	1.0	0.0	0.0	0.0	1.5
LFG8	0.0	0.0	0.0	12.6	0.0	0.0	0.1	2.4
LFG9	0.0	0.0	0.0	2.5	0.3	0.0	0.9	1.7
LFG10	0.0	0.0	0.0	3.5	0.1	0.0	0.1	1.6
LFG11	0.0	0.0	0.0	3.0	0.1	0.0	0.2	2.0
LFG12	0.0	0.0	0.0	13.2	0.0	0.0	0.0	1.5
LFG13	18.8	16.5	21.4	22.5	0.1	0.0	0.4	2.7
LFG14	0.0	0.0	0.0	5.2	0.0	0.0	0.1	1.8
LFG15	0.0	0.0	0.0	18.2	0.2	0.0	0.6	2.0
LFG16	0.0	0.0	0.0	1.0	0.1	0.1	0.1	2.0
LFG17	0.0	0.0	0.0	17.8	0.3	0.0	0.6	2.4
LFG18	0.0	0.0	0.0	2.3	0.3	0.1	0.7	2.1
LFG19	0.0	0.0	0.0	6.3	0.1	0.0	0.1	3.1
LFG20	0.0	0.0	0.0	1.0	0.4	0.2	0.8	4.6
LFG21	0.0	0.0	0.1	1.0	1.5	0.1	2.6	4.8
LFG22	0.0	0.0	0.1	1.0	0.3	0.0	0.6	4.0
LFG23	0.0	0.0	0.1	1.0	1.8	1.0	2.6	10.3
LFG24	0.0	0.0	0.1	1.0	0.4	0.3	0.5	4.7
GP1	0.1	0.0	0.3	1.0	5.4	5.2	5.6	10.6
GP2 (shallow)	0.1	0.0	0.2	1.0	2.0	1.4	3.0	11.4
GP2 (deep)	0.1	0.0	0.2	1.0	6.5	6.3	7.0	10.4
GP3 (shallow)	0.1	0.0	0.2	1.0	0.0	0.0	0.1	6.9
GP3 (deep)	0.1	0.0	0.2	1.0	0.2	0.0	0.5	5.6
GP4 (shallow)	0.0	0.0	0.1	1.0	0.1	0.1	0.1	11.6
GP4 (deep)	0.0	0.0	0.1	1.0	0.2	0.1	0.3	7.7
GP5 (shallow)	0.0	0.0	0.1	1.0	4.0	3.2	4.5	10.8
GP5 (deep)	0.0	0.0	0.1	1.0	0.1	0.1	0.1	7.5
GP6	0.0	0.0	0.1	1.0	5.1	4.6	5.5	8.4
GP7	0.0	0.0	0.1	1.0	0.0	0.0	0.1	4.5
GP12	0.1	0.0	0.1	1.0	0.0	0.0	0.0	2.3
GP15	0.0	0.0	0.1	1.0	0.0	0.0	0.1	2.2
P7	0.0	0.0	0.1	1.0	0.0	0.0	0.1	2.5
P8	0.0	0.0	0.1	1.0	0.1	0.0	0.2	1.7
P9	0.0	0.0	0.0	1.0	0.1	0.0	0.1	2.7

(a) Limit Levels established based on the pre-operation phase baseline and additional landfill gas monitoring results in the Pre-operation Baseline Monitoring Report.

Table 2.33 Summary of Landfill Gas Monitoring Results at Service Voids, Utilities Pits and Manholes in the Reporting Period

Location	Methane (%)	(v/v))			
	Monitoring I	Results		Limit Levels	
	Average	Min	Max		
UU01	0.0	0.0	0.1	1.0	
UU02	0.0	0.0	0.1	1.0	
UU03	0.0	0.0	0.0	1.0	
UU04	0.0	0.0	0.0	1.0	
UU05	0.0	0.0	0.0	1.0	
UU06	0.0	0.0	0.0	1.0	
UU07	0.0	0.0	0.0	1.0	
UU08	0.0	0.0	0.0	1.0	
UU09	0.0	0.0	0.0	1.0	
UU10	0.0	0.0	0.0	1.0	
UU11	0.0	0.0	0.0	1.0	
UU12	Voided due	to latest site pro	gramme and on-going	1.0	
		operation v	vork		
UU13	0.0	0.0	0.0	1.0	
UU14	0.0	0.0	0.0	1.0	
UU15	0.0	0.0	0.0	1.0	
UU16	0.0	0.0	0.0	1.0	
UU17	Voided due	to latest site pro	gramme and on-going	1.0	
		operation v			
UU18	0.0	0.0	0.0	1.0	
UU19	0.0	0.0	0.0	1.0	
UU20	0.0	0.0	0.0	1.0	
UU21	0.0	0.0	0.0	1.0	
UU22	0.0	0.0	0.0	1.0	
UU23	0.0	0.0	0.0	1.0	
UU24	0.0	0.0	0.0	1.0	
UU25	0.0	0.0	0.0	1.0	
UU26	0.0	0.0	0.0	1.0	
UU27	0.0	0.0	0.0	1.0	
UU28	0.0	0.0	0.0	1.0	

Table 2.34 Summary of Landfill Gas Bulk Gas Sampling Monitoring Results in the Reporting Period

Parameters	Limit Level (LFG1) (a)	LFG1	Limit Level (LFG8) ^(a)	LFG8
Methane (% (v/v))	1.0	<0.0200	12.6	<0.020
Carbon Dioxide (% (v/v))	3.2	0.318	2.4	0.068
Oxygen ($\%$ (v/v))	-	19	-	21.1
Nitrogen (% (v/v))	-	80.9	-	78.9
Carbon Monoxide ($\%$ (v/v))	-	< 0.020	-	< 0.020
Hydrogen (% (v/v))	-	< 0.020	-	< 0.020
Ethane (ppmv)	-	<1.0	-	<1.0
Propane (ppmv)	-	<1.0	-	<1.0
Butane (ppmv)	-	<1.0	-	<1.0

(a) Limit Levels established based on the pre-operation phase baseline and additional landfill gas monitoring results in the Pre-operation Baseline Monitoring Report.

Table 2.35 Summary of Flammable Gas Surface Emission Monitoring Results in the Reporting Period

GPS Coordinates		Monitoring Results (ppm)	Limit Level (ppm)	
Latitude (N)	Longitude (E)	0 41 /	 ,	
22º16′29″	114º16′35″	16	30	

The alarm of the permanent gas monitoring systems with pre-set levels for methane at 20% lower explosive limit (LEL, equivalent to 1% methane gas (v/v)) was triggered at the ground floor of EPD building (EM585) on 13 March 2023. The Contractor had carried out indoor air quality checking around the area and no flammable gas was detected. The sensor was tested with standard gas and found malfunction. The Contractor has contacted the supplier for maintenance.

All the landfill gas monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex G3*.

2.5 LANDSCAPE AND VISUAL MONITORING

2.5.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, the monthly landscape and visual audit was conducted on 19 January 2023, 16 February 2023 and 30 March 2023 to monitor the implementation of the landscape and visual mitigation measures during operation/ restoration phase.

All relevant environmental mitigation measures listed in the approved EIA Report and the updated EM&A Manual and their implementation status are summarised in *Annex B*.

2.5.2 Results and Observations

The Contractor has implemented environmental mitigation measures as stated in the approved EIA Report and the EM&A Manual.

Regarding the landscape and visual audit, the Contractor was reminded to maintain the advance screen planting works regularly to ensure effective screening of views of project works from the High Junk Peak Trail.

2.6 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor, IEC and ER to monitor the implementation of proper environmental pollution control and mitigation measures under the Project. In the reporting period, 13 site inspections were carried out 5, 12, 19 and 26 January 2023, 2, 9, 16 and 22 February 2023 and 2, 9, 16, 23 and 30 March 2023.

Key observations during the site inspections are summarized in *Table 2.36*.

Table 2.36 Key Observations Identified during the Site Inspections in this Reporting Period

Inspection Date	Environmental Observations and Recommendations	
5 January 2023	The Contractor shall remove the deposited silt and grit actions.	ccumulated
	at X10a channel and the general refuse in and around the	X9 drop
	inlet regularly to ensure they are functioning properly at	all times.
12 January 2023	The Contractor shall continue to remove the general refusion.	se,
-	deposited silt and grit accumulated at X10a channel to en	sure it is
	functioning properly at all times.	
	The Contractor shall arrange cleaning and removal of departments.	posits along
	the main haul road and near site entrance more frequentl	
	minimise mud to be carried on the public road.	,
19 January 2023	The Contractor shall remove the general refuse accumula	ated at X10a
,	channel regularly to ensure it is functioning properly at a	
26 January 2023	The Contractor shall display a NRMM label on the excava-	
y y	vehicle washing facilities.	
	The Contractor shall remove the drilling residue near Toy	wngas plant
	and dispose of the waste regularly.	8-1
2 February 2023	The Contractor shall clean up the oil spillage near sedime.	ent trap and
	handle the clean-up materials as chemical waste.	
	The Contractor shall remove the general refuse accumula	nted at X10a
	channel regularly to ensure it is functioning properly at a	
9 February 2023	The Contractor shall remove the general refuse and depo	
,	and grit accumulated at X10a channel regularly to ensure	
	functioning properly at all times.	21013
16 February 2023	The Contractor shall remove the general refuse accumula	ated at X10a
10 1 cordary 2020	channel (esp. near weighbridge) regularly to ensure it is f	
	properly at all times.	uncuomig
22 February 2023	The Contractor shall enhance watering around the site, en	specially
22 repractly 2020	near SENT and SENTX tie-in area, to minimise dust impa	
	The Contractor shall remove the general refuse accumular	
	channel regularly to ensure it is functioning properly at a	
2 March 2023	The Contractor shall remove the general refuse accumular	
2 Water 2025	sediment pit and the sediment trap regularly to ensure the	
	functioning properly at all times.	icy arc
	 The Contractor shall remove the general refuse and const 	truction
	debris accumulated near LFG20 and dispose of the waste	
9 March 2023	The Contractor shall clean up the oil spillage near towng.	
y Waren 2029	handle the clean-up materials as chemical waste.	as plant and
16 March 2023	The Contractor shall remove the stagnant water accumul	ated at the
10 1/101011 2020	drainage channel near Towngas plant to ensure it is func	
	properly at all times.	uoimig
23 March 2023	* * *	atad at the
23 March 2023	The Contractor shall remove the stagnant water accumul The contractor shall remove the stagnant water accumulation are sharped as a sharped as a stagnant water accumulation are sharped as a stagnant water accumulation accumulation accumulation are sharped as a stagnant water accum	
	drainage channel near Towngas plant to ensure it is func	normig
30 March 2023	properly at all times.	loood on the
OU March 2023	The Contractor shall replace the faded NRMM label disp. The Contractor shall replace the faded NRMM label disp. The Contractor shall replace the faded NRMM label disp. The Contractor shall replace the faded NRMM label disp. The Contractor shall replace the faded NRMM label disp. The Contractor shall replace the faded NRMM label disp. The Contractor shall replace the faded NRMM label disp.	iacea on the
	generator near DP3.	., 1
	The Contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of department of the contractor shall arrange cleaning and removal of the contractor shall arrange cleaning and removal of the contractor shall arrange cleaning arra	-
	the main haul road, especially near site entrance and veh	_
	facilities more frequently to minimise mud to be carried o	on the
	public road.	

The Contractor has rectified all observations identified during environmental site inspections in the reporting period. Key environmental deficiencies identified and the corresponding rectification actions are presented in *Table* 2.37.

Table 2.37 Summary of Environmental Deficiencies Identified and Corresponding Additional Control Measures

Deficiencies	Rectifications Implemented	Proposed Additional Control Measures
Surface Water		
Intercepting channels & drainage system	Reviewed drainage plan.	 Provision of additional drainage channels. Expedite the construction of permanent sediment trap and discharge culverts.
DP channels (design & regular silt removal)	 Carried out regular maintenance and cleaning of channels. DP4 channel: Area near the channel was paved with concrete and a bund was built. DP6 channel: Gravel piles on the channel were covered with concrete which serve as blocks for running water and to divide the channel into several sections. A pump was placed in the water zone in the upstream section to pump water to the Wetsep for treatment prior to the discharge to the last section before the weir plate. DP6: Pipes through the gravel piles between different channel sections were covered with geotextiles to block debris and silt. 	N.A.
Stockpiles & exposed soil	Installed silt fencing near surface water channel along DP6 channel.	Improve soil covering.Compaction and cover for stockpiles and soil slopes.
Wetsep (treatment capacity & number)	 Reviewed Wetsep capacity. Chemicals dosage of the Wetsep was increased to enhance the efficiency. 	Install additional Wetsep.
Backflow / ponding during heavy rainfall	Raised with EPD (LDG) and CEDD.	N.A.

2.7 WASTE MANAGEMENT STATUS

The Contractor has registered as a chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

As informed by the Contractor, waste generated during this reporting period include mainly non-inert Construction Waste and chemical wastes. Reference has been made to the waste flow table prepared by the Contractor. The quantities of different types of wastes and imported fill materials are summarised in *Table 2.38*.

Table 2.38 Quantities of Different Waste Disposed and Imported Fill Materials

Month/ Year	C&D	Impo Fill (in '00		Inert Construction Waste Re- used	Non-inert Construction Waste (c) (in '000m³)	Recyclable Materials (d) (in '000kg)	Yard Was '000kg)	te (in	Chemical Wastes (in '000kg)
	ooom ₂)	Rock	Soil	(in '000m ³)			Y Park	SENT	
1 - 31	0	0	0	0	0	0	0	0	0.800
Jan 23									
1 - 28	0	0	0	0	0	0	0	0	0.800
Feb 23									
1 - 31	0	0	0	0	0	0	0	0	0.800
Mar 23									

- (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill. Density assumption: 1.6 (kg/L) for public fill.
- (b) Imported fill refers to materials generated from other project for on-site reuse.
- (c) Non-inert construction wastes include general refuse disposed at landfill. Density assumption: 0.9 (kg/L) for general refuse.
- (d) Recyclable materials include metals, paper, cardboard, plastics and others.

2.8 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in *Annex B*. The necessary mitigation measures were implemented properly for the Project.

2.9 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

The operation/restoration phase noise monitoring results complied with the Action and Limit Levels in the reporting period.

Eight exceedances of Action and Limit Levels for TSP and one exceedance of Limit Level for thermal oxidizer stack emission (SO₂) were recorded for air quality monitoring in the reporting period. The TSP exceedances at AM2 on 7 January 2023, at AM2 and AM3 on 31 January 2023, at AM2 on 8 March and 14 March 2023 were considered Project-related upon further investigation, while the TSP exceedance at AM1 on 31 January 2023, 2 March and 14 March 2023 were considered non-Project-related upon further investigation. The thermal oxidizer stack emission (SO₂) exceedance on 18 January 2023 was considered Project-related upon further investigation.

One exceedance of the Limit Level for groundwater (COD) was recorded for water quality impact monitoring in the reporting period. The groundwater (COD) exceedance at MWX-6 on 7 March 2023 was considered to non Project-related activities upon further investigation.

Cumulative statistics on exceedances is provided in *Annex H*.

2.10 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons and successful prosecutions are summarised in *Annex H*.

3 CONCLUSION AND RECOMMENDATION

This Quarterly EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 January 2023 to 31 March 2023 in accordance with the updated EM&A Manual and the requirements of the Environmental Permit (*EP-308/2008/B*).

Air quality (24-hour TSP, odour, thermal oxidiser, landfill gas flare and landfill gas generator stack emission, ambient VOCs, ammonia and H_2S), noise, water quality (surface water, leachate and groundwater) and landfill gas monitoring were carried out in the reporting period. Results for noise and landfill gas monitoring complied with the Action and Limit Levels in the reporting period.

Eight exceedances of Action and Limit Levels for Total Suspended Particulates (TSP), one exceedance of Limit Level for thermal oxidizer stack emission (SO₂) and one exceedance of the Limit Level for groundwater (Chemical Oxygen Demand (COD)) were recorded in the reporting period.

Thirteen environmental site inspections were carried out during the reporting period. Environmental deficiencies were identified during the site inspection and the Contractor has proposed additional control measures to rectify the deficiencies.

There were no complaints, notification of summons or prosecution recorded in the reporting period.

It is noted that most environmental pollution control and mitigation measures were properly implemented and the construction and operation activities of the Project did not introduce any adverse impact to the sensitive receivers in the reporting period. Yet, some environmental deficiencies were identified during the reporting period and additional control measures have been proposed by the Contractor to rectify the corresponding deficiencies. The monitoring programme has been reviewed and was considered as adequate to cater for the nature of works in progress. Change to the monitoring programme was thus not recommended at this stage. The monitoring programme will be evaluated as appropriate in the next reporting period. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Annex A

Work Programme

A2.5 Construction (Initial Works) 6A2.5.02 Advance Works & Site Establishment SA2.5.02.01 Site Establishment & Mobilization 5.00.04	1153 12-Apr-18 07-Jun-21 705 1148 12-Apr-18 02-Jun-21 35 333 12-Apr-18 10-Mar-19 820		
02.01 52-1000 Site Mobilization for Parts X1 & X2 02.01 52-1100 Site Mobilization for Parts X3, X4 & X5 02.01 52-1200 Temporary Office for Employer / ER / IC	30 31-Dec-18 29-Jan-19 820 11-1100: FS, 11-1200: FS 30 12-Apr-18 11-May-18 1083 11-1300: FS, 11-1400: FS, 11-1500: FS 60 10-Oct-18 08-Dec-18 0 23-1300: FS	52-1300: FS, M 3. 1: FS, M 3. 2: FS 52-1300: FS, M 3. 1: FF 11-1700: SS, M 3. 1: FS	
A2.5.02.02 Site Survey & Investigation Works for Parts X1 & X2 5.02.02 52-1400 Condition Survey	40 30-Jan-19 10-Mar-19 820 52-1000: FS, 52-1100: FS 50 31-Dec-18 18-Feb-19 840 25 31-Dec-18 24-Jan-19 840 11-1100: FS, 11-1200: FS	32-1500: FS, M10. 1: FS -26, M10. 2: FS -13, M10. 3: FS 52-1600: FS	
5.02.02 52-1500 Topographic Survey 5.02.02 52-1600 Site inspection, Review of Condition Survey Report SA2.5.02.03 Site Survey & Investigation Works for Parts X3, X4 & X5	20 31-Dec-18 19-Jan-19 845 11-1100: FS, 11-1200: FS 25 25-Jan-19 18-Feb-19 840 52-1500: FS, 52-1400: FS 50 12-Apr-18 31-May-18 1103	52-1600: FS 32-1500: FS	
5.02.03 52-1700 Condition Survey 5.02.03 52-1800 Topographic Survey 5.02.03 52-1900 Site inspection, Review of Condition Survey Report	25 12-Apr-18 06-May-18 1103 11-1300: FS, 11-1400: FS, 11-1500: FS 20 12-Apr-18 01-May-18 1108 11-1300: FS, 11-1400: FS, 11-1500: FS 25 07-May-18 31-May-18 1103 52-1700: FS, 52-1800: FS	52-1900: FS 52-1900: FS 32-1500: FS	
SA2.5.02.04 Environmental Monitoring 5.02.04 52-2000 Installation of Monitoring Stations & Wells (GP & GW) 5.02.04 52-2100 Installation of Monitoring Stations & Wells (GP & GW) on Buttress Wall	975 02-Oct-18 02-Jun-21 35 120 02-Oct-18 29-Jan-19 0 23-1600: FS 120 02-Oct-18 29-Jan-19 0 23-1600: FS	52-2200: SS 60 52-2200: SS 60	
5.02.04 52-2200 Conduct Baseline Monitoring for Construction (one month) 5.02.04 52-2300 Conduct Baseline Monitoring for Operation (one year)	30 01-Dec-18 30-Dec-18 0 52-2000: SS 60, 52-2100: SS 60 365 03-Jun-20 02-Jun-21 35 32-1500: FS -400, 53-4500: FS	11-1100: FS 12-1400: FS	
SA2.5.03 Civil Engineering Works SA2.5.03.0 Buttress Wall 5.03.0 Section adj. SENT	748 13-Jan-19 29-Jan-21 834 475 02-Mar-19 18-Jun-20 83 300 13-Apr-19 06-Feb-20 96 11-1300: FS, 23-2500: FS, 53-3000: FS, 31-1200: F 11-1400: FS	S, 53-1100: FS, 53-1300: FS, 53-3100: FS, M 3. 5: FS -150, M 3. 7: FS	
5.03.0 53-1100 Diversion of SENT Landfill Gas Pipe 5.03.0 53-1200 Section at Cell 4	45 07-Feb-20 22-Mar-20 96 23-2500: FS, 53-1000: FS 400 02-Mar-19 04-Apr-20 83 11-1300: FS, 23-2500: FS, 53-3000: FS, 11-1400: F		
5.03.0 53-1300 Install Landfill Gas Pipe on Buttress Wall SA2.5.03.1 Landfill Cell 1 5.03.1 53-1400 Earth bund (Eastern)	75 05-Apr-20 18-Jun-20 83 41-1500: FS, 53-1100: FS, 53-1200: FS, 53-1000: F 503 13-Jan-19 29-May-20 214 90 04-Aug-19 01-Nov-19 9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-2800: F	5 53-2000: FS, 53-2300: FS, 53-3400: FS, 63-1000: FS,	
5.03.1 53-1500 Earth bund (Southern)	90 26-Apr-19 24-Jul-19 314 11-1100: FS, 23-2500: FS, 53-2800: FS	63-1100: FS, 63-1200: FS, 63-1300: FS, M 4. 2: FS 53-2000: FS, 53-2200: FS, 53-2300: FS, 53-3400: FS, 53-3700: FS, 53-3800: FS	
5.03.1 53-1600 Earth bund (Western) 5.03.1 53-1700 Intercell bund (Cell 1/2)	90 13-Jan-19 12-Apr-19 417 11-1100: FS, 23-2500: FS 75 13-Jan-19 28-Mar-19 432 11-1100: FS, 23-2500: FS	53-1900: FS, 53-2000: FS, 53-2200: FS, 53-3800: FS 53-2000: FS	
5.03.1 53-1800 Site Formation 5.03.1 53-1900 Pump Station (PS#1X) 5.03.1 53-2000 Lining Works	90 13-Jan-19 12-Apr-19 217 11-1100: FS, 23-2500: FS, 31-1300: FS 45 13-Apr-19 27-May-19 507 53-1800: FS, 53-1600: FS 135 02-Nov-19* 15-Mar-20 214 41-1500: FS, 53-1400: FS, 53-1500: FS, 53-1600: FS	53-1900: FS, 63-1100: FS, 63-1200: FS, 63-1300: FS, M 4. 1: FS -45 53-2100: FS, 53-2200: FS	
5.03.1 53-2000 Lining Works 5.03.1 53-2100 Protective Stone Laying & Leachate Collection Pipe 5.03.1 53-2200 Install Leachate Force Main	135 02-Nov-19* 15-Mar-20 214 41-1500: FS, 53-1400: FS, 53-1500: FS, 53-1600: F 75 16-Mar-20 29-May-20 214 53-2000: FS, 41-1500: FS, 53-1900: FS 75 25-Jul-19 07-Oct-19 449 53-1500: FS, 53-1600: FS, 41-1500: FS, 53-1900: F	32-1500: FS, 54-2800: FS, M 4. 3: FS	
5.03.1 53-2300 Install Landfill Gas Pipe on earth bund 5.03.1 53-2400 Leachate Pipe Connection (Cell 1 to LTP)	55 02-Nov-19 26-Dec-19 258 41-1500: FS, 53-1400: FS, 53-1500: FS 30 09-Mar-20 07-Apr-20 266 23-2500: FS, 54-1000: SS	54-4000: FS 54-2800: FS	
SA2.5.03.4 Landfill Cell 4 5.03.4 53-2500 Provide Temporary Leachate Pipe on Cell 4 Area SA2.5.03.5 Drainage - Surface Run-Off 5.03.5 53-2600 Construct Cut-Off Channel 12A	30 09-Jul-20 07-Aug-20 144 30 09-Jul-20 07-Aug-20 144 23-2500: FS, 63-2600: SS -90 740 16-Jan-19 24-Jan-21 839 60 16-Jan-19 16-Mar-19 9 11-1100: FS 23-2800: FS	54-2800: FS, M 3. 3: FS	
5.03.5 53-2600 Construct Cut-Off Channel 12A 5.03.5 53-2700 Connect Cut-Off Channel 12A to DP6 5.03.5 53-2800 Diversion from Existing Trapezoidal Channel into Channel 12A	60 16-Jan-19 16-Mar-19 9 11-1100: FS, 23-2800: FS 20 17-Mar-19 05-Apr-19 9 53-2600: FS, 31-1400: FS, 23-1900: FS 20 06-Apr-19 25-Apr-19 9 53-2700: FS	53-2700: FS 53-2800: FS 53-1400: FS, 53-1500: FS, 53-2900: FS, 63-1000: FS, 63-1900: FS, M 3. 3: FS	
5.03.5 53-2900 Removal of Existing Trapezoidal Channel along Eastern Bund 5.03.5 53-3000 Cut-Off Channel C4 Diversion to Cut-Off Channel 17-2 5.03.5 53-3100 Cut-Off Channel X5 on Buttress Wall, Cell 4, Cell 3	30 26-Apr-19 25-May-19 9 53-2800: FS 45 16-Jan-19 01-Mar-19 83 11-1300: FS, 23-2800: FS 90 05-Apr-20 03-Jul-20 289 53-1000: FS, 53-1200: FS	63-1900: FS, M 3. 3: FS 53-4200: FS 53-1000: FS, 53-1200: FS	
5.03.5 53-3200 Temporary Diversion Cut-Off Channel X5 to 12A 5.03.5 53-3300 Culvert X5 (5m long) & Perm Connection of Cut-Off Channel X5	20 04-Jul-20 23-Jul-20 289 53-3100: FS, 23-1900: FS 30 26-Dec-20 24-Jan-21 134 53-4100: FF, 63-1900: FS, 53-3200: FS	53-3300: FS, M 3. 4: FS 32-1500: FS	
 5.03.5	50 02-Nov-19 21-Dec-19 249 53-1400: FS, 53-1500: FS 50 20-Feb-20 09-Apr-20 189 63-1000: FS, 53-3400: FS 50 09-Jun-20 28-Jul-20 129 63-1900: FS, 53-3500: FS	53-3500: FS 53-3600: FS 53-3900: FS	
5.03.5 53-3700 Culvert X6 (25m long) at Cell 1 Southern Bund 5.03.5 53-3800 Perimeter Channel (X9B) at Cell 1 Southern & Western Bund 5.03.5 53-3900 Drop Inlet & Culvert (X9) - 21m long	75 25-Jul-19 07-Oct-19 1314 53-1500: FS 45 25-Jul-19 07-Sep-19 1344 53-1500: FS, 53-1600: FS 180 29-Jul-20 24-Jan-21 129 11-1100: FS, 23-1900: FS, 53-3600: FS	53-4000: FF, 53-4100: FF, 53-6000: FS, M 9. 1: FS -90, M 9.	
5.03.5 53-4000 Sediment Trap (ST) 5.03.5 53-4100 Dual Culvert 74m long (connect to DP4)	180 29-Jul-20 24-Jan-21 129 11-1100: FS, 23-1900: FS, 11-1200: FS, 53-3900: F	2: FS 53-6000: FS, M 9. 3: FS -90, M 9. 4: FS	
5.03.5 53-4100 Dual Culvert 74m long (connect to DP4) SA2.5.03.6 Drainage - Ground Water 5.03.6 53-4200 Construct Groundwater Collection Pipe along Cells X1 & X2 Eastern Bund	180 29-Jul-20 24-Jan-21 129 11-1100: FS, 11-1200: FS, 23-1900: FS, 53-3900: F 200 26-May-19 11-Dec-19 209 70 26-May-19 03-Aug-19 9 11-1100: FS, 23-1600: FS, 53-2900: FS	53-3300: FF, 53-6000: FS, M 9. 1: FS -90, M 9. 2: FS 53-1400: FS, 53-4300: FS, 63-1000: FS, 63-1900: FS	
5.03.6 53-4300 Construct Groundwater Collection Pipe along Cell X3 Eastern Bund 5.03.6 53-4400 Construct Groundwater Collection Pipe along Intercell Bund X2/X3 5.03.6 53-4500 Construct Manhole MH-X1	50 04-Aug-19 22-Sep-19 159 53-4200: FS 50 23-Sep-19 11-Nov-19 209 53-4300: FS 30 12-Nov-19 11-Dec-19 209 53-4400: FS	53-4400: FS, 63-1900: FS 53-4500: FS, 63-1200: FS 52-2300: FS M 9, 5: FS	
5.03.6 53-4500 Construct Manhole MH-X1 SA2.5.03.7 Utilities - Distribution within New Infrastructure Area 5.03.7 53-4600 Power Supply HV Works (Transformer & HV switchgear)	30 12-Nov-19 11-Dec-19 209 53-4400: FS 391 11-Aug-19 04-Sep-20 276 5 30-Jun-20 04-Jul-20 0 54-3000: FS	52-2300: FS, M 9. 5: FS 12-1200: FS	
 5.03.7	2 05-Jul-20 06-Jul-20 0 54-3100: FS, 12-1200: FS 60 07-Jul-20 04-Sep-20 271 54-1000: FS, 54-3100: FS, 54-3300: FS, 54-4100: F 60 07-Jul-20 04-Sep-20 271 54-1000: FS, 54-4100: FS, 54-4600: FS	12-1000: FS 3 12-1100: FS, 53-6100: FS 12-1100: FS, 53-6100: FS	
5.03.7 53-5000 Lighting Provision 5.03.7 53-5100 Fire Services	30 07-Jul-20 05-Aug-20 6 54-1000: FS, 54-4100: FS, 54-4600: FS 115 12-Mar-20 04-Jul-20 2 53-6800: FS	12-1100: FS, 32-2100: FS 12-1000: FS	
5.03.7 53-5200 Water Supply (Fresh & Salt) 5.03.7 53-5300 Telecom & Network 5.03.7 53-5400 Gas Network (LFG to LTP)	115 12-Mar-20 04-Jul-20 338 53-6600: FS, 53-6700: FS 45 11-Aug-19 24-Sep-19 622 53-6400: FS 15 22-Jun-20 06-Jul-20 176 54-1000: FF	12-1100: FS 12-1100: FS 54-2800: FS	
SA2.5.03.8 Utilities - Works Associated with Utilities Undertakers SA2.5.03.8.U1 CLP 5.03.8.U1 53-5500 Excavate Trench for CLP Cable	703 27-Feb-19 29-Jan-21 129 459 27-Feb-19 30-May-20 43 100 13-May-19 20-Aug-19 194 23-2900: FS	53-5800: FS, 54-1000: SS, 54-4100: SS, 54-4600: SS, M10. 1: FS -60, M10. 2: FS -30, M10. 3: FS	
5.03.8.U1 53-5600 Backfill Trench after CLP Cable Laying 5.03.8.U1 53-5700 CLP Cable Laying (from CLP Substation to Site Boundary)	30 01-May-20 30-May-20 43 53-5800: FS 200 27-Feb-19 14-Sep-19 229 32-2400: FS	54-1000: FF, 54-4100: FF, 54-4600: FF 54-3000: FS	
5.03.8.U1 53-5800 CLP Cable Laying (from Site Boundary to HV Switchroom) 5.03.8.U1 53-5900 CLP HV associated equipment installation	60 02-Mar-20 30-Apr-20 0 53-5500: FS, 54-2900: FS, 32-2400: FS, 53-5900: FI 120 18-Dec-19 15-Apr-20 0 54-2900: FS, 32-2400: FS 147 05-Sep-20 29-Jap-21 129	53-5600: FS, 54-3000: FS 53-5800: FF 15	
SA2.5.03.8.U2 DSD 5.03.8.U2 53-6000 Connection to Storm Drain System 5.03.8.U2 53-6100 Connection to Foul Drain System	147 05-Sep-20 29-Jan-21 129 5 25-Jan-21 29-Jan-21 129 53-4100: FS, 53-4000: FS, 53-3900: FS 5 05-Sep-20 09-Sep-20 271 53-4800: FS, 53-4900: FS 100 13 May 19 20 Aug 19 327	32-1500: FS 32-1500: FS	
SA2.5.03.8.U3 Telecom 5.03.8.U3 53-6200 Excavate Trench for PCCW	100 13-May-19 20-Aug-19 327 60 13-May-19 11-Jul-19 307 23-2900: FS	53-6400: FS, 54-1000: SS, 54-4100: SS, 54-4600: SS, M10. 1: FS -40, M10. 2: FS -20, M10. 3: FS	
5.03.8.U3 53-6300 Backfill Trench after PCCW Cable Laying 5.03.8.U3 53-6400 Laying Cables & Connection SA2.5.03.8.U4 WSD	10 11-Aug-19 20-Aug-19 327 53-6400: FS 30 12-Jul-19 10-Aug-19 327 53-6200: FS 304 13-May-19 11-Mar-20 338	54-1000: FF, 54-4100: FF, 54-4600: FF 53-5300: FS, 53-6300: FS	
 5.03.8.U4 53-6500 Install Watermain & Piping for Water Supplies 5.03.8.U4 53-6600 Connection for Fresh Water & Meter Installation 	60 13-May-19 11-Jul-19 216 23-2900: FS 30 11-Feb-20 11-Mar-20 338 53-6500: FS, 32-2300: FS	53-6600: FS, 53-6700: FS, 53-6800: FS, 53-6900: FS 53-5200: FS 53-5200: FS	
5.03.8.U4 53-6700 Connection for Salt Water 5.03.8.U4 53-6800 Connection for Fire Services 5.03.8.U4 53-6900 Connection for Cooling Tower & Meter Installation	30 11-Feb-20 11-Mar-20 338 53-6500: FS, 32-2300: FS 30 11-Feb-20 11-Mar-20 2 53-6500: FS, 32-2300: FS 30 11-Feb-20 11-Mar-20 117 53-6500: FS, 32-2300: FS	53-5200: FS 53-5100: FS 54-2700: FS, 54-3900: FS	
SA2.5.03.8.U5 HyD Lighting 5.03.8.U5 53-7000 Installation of Public Street Lighting / Handover SA2.5.04 Building Construction, incl. E&M and System Installation, and T&C SA2.5.04 Part X1 Area A	120 07-Jul-20 03-Nov-20 216 120 07-Jul-20 03-Nov-20 216 54-4100: FS, 54-4600: FS, 54-1000: FS 890 31-Dec-18 07-Jun-21 0	32-1500: FS	
SA2.5.04.A Part X1 Area A 5.04.A 54-1000 General Area & Access Road	554 31-Dec-18 06-Jul-20 36 120 09-Mar-20 06-Jul-20 6 23-1300: FS, 53-5500: SS, 53-5600: FF, 53-6200: S 53-6300: FF, 12-1000: FF, 11-1100: FS, 54-1100: FI 54-1800: FF	, 53-5000: FS, 53-5400: FF, 53-7000: FS, 68-1700: FS	
5.04.A 54-1100 Carpark & Supporting Area 5.04.A 54-1200 Diesel Fuel Tanks	60 31-Dec-18 28-Feb-19 64 23-1300: FS, 11-1100: FS 60 08-May-20 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS		
5.04.A 54-1300 EPD Building 5.04.A 54-1400 Fire Service Tank	270 30-Apr-19 24-Jan-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1700: Si 270 29-Jun-19 24-Mar-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1300: Si	54-1400: SS 60	
5.04.A 54-1500 GVL Building 5.04.A 54-1600 Laboratory Building	300 31-Dec-18 26-Oct-19 44 23-1300: FS, 23-5200: FS, 11-1100: FS 270 28-Aug-19 23-May-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1400: S	32-2100: FS, M 5. 1: SF 30, M 5. 2: SF 150, M 5. 3: FS, 54-1700: SS 60 32-2100: FS, M 5. 6: FS -135, M 5. 7: FS, 12-1000: FS,	
5.04.A 54-1700 Maintenance Building & Area 5.04.A 54-1800 Storage Facility & Area	270 01-Mar-19 25-Nov-19 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1500: S 60 01-Mar-19 29-Apr-19 64 23-1300: FS, 11-1100: FS, 54-1100: FS	54-1300: SS 60 32-1500: FS, M 5.11: FS -30, M 5.12: FS, 54-1000: FF,	
5.04.A 54-2000 Waste Oil Tanks 5.04.A 54-2000 Water Service House	90 08-Apr-20 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS 60 30-Apr-19 28-Jun-19 64 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1800: F	54-2000: FS 32-2200: FS	
SA2.5.04.B Part X1 Area B SA2.5.04.B.1 BioPlant Building	890 31-Dec-18 07-Jun-21 0 330 17-Jan-19 12-Dec-19 243		
5.04.B.1 54-2100 LTP BioPlant Building SA2.5.04.B.2 Leachate Treatment Plant 5.04.B.2 54-2200 Main Plant Area included Civil works	330 17-Jan-19 12-Dec-19 243 23-1300: FS, 23-5200: FS, 23-3200: FS, 11-1100: FS 31-1000: FS 31-Dec-18 10-Aug-20 21 274 31-Dec-18 30-Sep-19 0 23-1300: FS, 23-3200: FS, 11-1100: FS	54-2300: FS, 54-2400: FS, 54-2500: FS, 64-1100: FS, M 6. 1:	
5.04.B.2 54-2300 MEP Installation	220 01-Oct-19 07-May-20 0 41-2100: FS, 41-1800: FS, 22-2100: FS, 54-2200: FS	SF 30, M 6. 4: FS -137, M 6. 5: FS	
5.04.B.2 54-2400 SBR Tanks 5.04.B.2 54-2500 Ammonia Stripper SA2.5.04.B.3 LTP - Test & Commission	100 01-Oct-19 08-Jan-20 236 41-2400: FS, 54-2200: FS 315 01-Oct-19 10-Aug-20 21 41-3000: FS, 54-2200: FS 301 11-Aug-20 07-Jun-21 0	54-2600: FS, M 6. 6: FS 54-2600: FS, M 6. 8: FS -150, M 6. 9: FS	
5.04.B.3 54-2700 Wet testing 5.04.B.3 54-2700 Wet testing	45 11-Aug-20 24-Sep-20 21 54-2300: FS, 54-2400: FS, 54-2500: FS 75 25-Sep-20 08-Dec-20 21 54-2600: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS 23-6800: FS	23-6600: FS -150, 23-6900: SS, 54-2700: FS, M11. 1: FS 5, 54-2800: FS, M11. 2: FS	
5.04.B.3 54-2800 Operational testing SA2 5.04.C. Part X1 Area C.	160 30-Dec-20 07-Jun-21 0 54-2700: FS, 53-2400: FS, 53-2500: FS, 53-2100: FS 53-2200: FS, 63-1700: FS, 63-2600: FS, 53-5400: FS 54-4000: FS		
SA2.5.04.C.1 LFG - Power Supply Building 5.04.C.1 54-2900 LFG Building (with Transformer Room)	730 31-Dec-18 29-Dec-20 0 530 17-Jan-19 29-Jun-20 5 335 17-Jan-19 17-Dec-19 0 23-1300: FS, 23-3500: FS, 11-1100: FS, 31-1000: FS	FS S	
5.04.C.1 54-3000 Transformer & HV Swtichgear Installation 5.04.C.1 54-3100 MEP Installation, with T&C	60 01-May-20 29-Jun-20 0 54-2900: FS, 41-1200: FS, 53-5800: FS, 53-5700: FS 75 18-Dec-19 01-Mar-20 125 54-2900: FS	5 53-4600: FS, M 7. 4: FS -30, M 7. 5: FS, M 7. 5: FF 32-1400: FS, 32-2100: FS, 53-4700: FS, 53-4800: FS, M 7. 4: FS -30, M 7. 5: FS	
SA2.5.04.C.2 LFG Treatment Plant 5.04.C.2 54-3200 Main Plant Area included Civil Works	554 31-Dec-18 06-Jul-20 0 384 31-Dec-18 18-Jan-20 0 23-3500: FS, 11-1100: FS	54-3300: FS, 54-3400: FS, 54-3500: FS, 54-3600: FS, 54-3700: FS, 54-3800: FS, M 7. 1: SF 30, M 7. 2: FS -200, M 7. 3: FS	
5.04.C.2 54-3300 MEP Installation 5.04.C.2 54-3400 GHS600 Blower 601 A&B Relocation	170 19-Jan-20 06-Jul-20 0 54-3200: FS, 12-1000: FF 15 19-Jan-20 02-Feb-20 155 23-5800: FS, 54-3200: FS	32-2000: FS, 53-4800: FS, 54-3900: FS, M 7. 4: FS -80, M 7. 5: FS 54-3900: FS, M 7. 4: FS -8, M 7. 5: FS	
5.04.C.2 54-3500 Pre-treatment 5.04.C.2 54-3600 Flares (incl. PLC control, interlink to Towngas PF & LTP) 5.04.C.2 54-3700 LFG Engine (incl. on-grid protection, PLC control, turning)	60 19-Jan-20 18-Mar-20 110 41-3900: FS, 54-3200: FS 125 19-Jan-20 22-May-20 45 41-3300: FS, 54-3200: FS 110 21-Feb-20 09-Jun-20 27 41-3600: FS, 54-3200: FS	54-3900: FS, M 7. 4: FS -30, M 7. 5: FS 54-3900: FS, M 7. 4: FS -60, M 7. 5: FS 54-3900: FS, M 7. 4: FS -60	
5.04.C.2 54-3800 Cooling System SA2.5.04.C.3 LFG - Test & Commission 5.04.C.3 54-3900 MEP Testing	45 19-Jan-20 03-Mar-20 125 22-1500: FS, 54-3200: FS 176 07-Jul-20 29-Dec-20 0 65 07-Jul-20 09-Sep-20 0 54-3400: FS, 54-3500: FS, 54-3600: FS, 54-3700: FS 54-3800: FS, 54-3600: FS, 54-3700: FS, 54-3800: FS, 54-3800: FS, 54-3700: FS, 54-3800: FS,	54-3900: FS, M 7. 4: FS -25, M 7. 5: FS 6, 23-7000: SS -150, 23-7300: SS, 54-4000: FS, M11. 1: FS -30,	
5.04.C.3 54-4000 Operational Testing	54-3800: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS 54-3300: FS 111	S, M11. 2: FS	
SA2.5.04.D Part X1 Area D 5.04.D 54-4100 General Area & Access Road	374 29-Jun-19 06-Jul-20 6 120 09-Mar-20 06-Jul-20 6 23-1300: FS, 53-5500: SS, 53-5600: FF, 53-6200: SS	3, 32-2100: FS, 53-4800: FS, 53-4900: FS, 53-5000: FS, 53-7000: FS, M 8. 5: FS	
5.04.D 54-4200 VWF Building 5.04.D 54-4300 Weighbridge	120 28-Oct-19 24-Feb-20 63 23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS 54-4300: SS 60 75 29-Aug-19 11-Nov-19 63 41-4200: FS, 23-1300: FS, 23-5200: FS, 11-1100: FS	S, 32-2100: FS, M 8. 4: FS, M 8. 6: FS -60, M 8. 7: FS, 12-1000: FS, 54-4500: SS 60	
5.04.D 54-4300 Weighbridge 5.04.D 54-4400 Weighmaster House	54-4400: SS 60 120 29-Jun-19 26-Oct-19 64 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-2000: FS	32-2100: FS, M 8. 1: FS, 12-1000: FS, 54-4300: SS 60	
5.04.D 54-4500 Wheel Wash Bath SA2.5.04.E Part X1 Area E & Part X2 5.04.E 54-4600 General Area & Access Road	75 27-Dec-19 10-Mar-20 63 23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS 54-4200: SS 60 163 26-Jan-20 06-Jul-20 6 53-5500: SS, 53-5600: FF, 53-6200: SS, 53-6300: FI		
5.04.E 54-4600 General Area & Access Road 5.04.E 54-4700 Guard House & Entrance Gate	120 09-Mar-20 06-Jul-20 6 53-5500: SS, 53-5600: FF, 53-6200: SS, 53-6300: FF 12-1000: FF, 11-1100: FS, 11-1200: FS 100 26-Jan-20 04-May-20 63 23-1300: FS, 23-5200: FS, 11-1100: FS, 11-1200: FS 54-4500: SS 30		
SA2.5.08 Landscape Works - Advance Screen Planting in CWB Country Park SA2.5.08.N Area N 5.08.N 58-1000 Advance Screen Planting	54-4500: SS 30 270	14-1800: SS -60, 58-1100: SS, 68-1600: SS 30, M 3. 2: FS	
5.08.N 58-1100 Establishment of Screen Planting SA2.5.08.S Area S	270 01-Apr-19* 26-Dec-19 529 58-1000: SS, 14-1800: FS 270 01-Apr-19 26-Dec-19 529	32-1500: FS	
5.08.S 58-1200 Advance Screen Planting 5.08.S 58-1300 Establishment of Screen Planting 6A2.6 Construction (Remaining Works)	90 01-Apr-19* 29-Jun-19 529 23-7900: FS, 31-1100: FS, 11-1500: FS 270 01-Apr-19* 26-Dec-19 529 58-1200: SS 1474 01-Apr-19 13-Apr-23 30	58-1300: SS, M 3. 2: FS 32-1500: FS	
SA2.6.02 Advance Works SA2.6.02.9 Demolition of SENT Infrastructure Area 6.02.9 62-1000 Existing SENT General Infrastructure Facility & Building	80 09-Jul-21 26-Sep-21 339 80 09-Jul-21 26-Sep-21 339 60 09-Jul-21 06-Sep-21 239 32-2100: FS, 12-1300: FS	23-2000: SS -90, 63-2800: FS, 63-2900: FS, 63-3000: FS, 63-4300: FS, M12. 4: FS -30, M12. 5: FS	
6.02.9 62-1100 Existing SENT LTP	60 29-Jul-21 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS 60 29-Jul-21 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS	63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FS	
6.02.9 62-1200 Existing SENT LFG	60 29-Jul-21 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS	63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FS	

		\rightarrow	ctivity						
#	WBS Path		D	Activity Name	Dur	St	rt Finish	Total Predecessor Details Float	Successor Details
509	H	<mark>6.03 Civ</mark> .6.03.2 L	_	neering Works			9 13-Apr-23 9 23-Jan-21		
511				Earth bund (Eastern)				9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-1400: F	
								53-2800: FS	63-2000: FS, 63-2100: FS, 63-2200: FS, M12. 1: FS -50, M12. 2: FS, 63-1100: FS
512	6.03	3.2	3-1100	Earth bund (Western)	110	20-Feb-	0 08-Jun-20	84 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: F	S, 63-1400: FS, 63-1500: FS, 63-1700: FS, 63-3500: FS,
0.2				,				63-1000: FS	63-3600: FS, 63-1200: FS
513	6.03	.2	3-1200	Intercell bund (Cell 2/3)	90	09-Jun-	0 06-Sep-20	734 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: F 53-4400: FS, 63-1100: FS	63-1500: FS
514	6.03	,.2	3-1300	Site Formation	75	02-Nov-	9 15-Jan-20	14 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: F	S 63-1400: FS, 63-4200: FS
515	6.03	3.2	3-1400	Pump Station (PS#2X)	45	09-Jun-	0 23-Jul-20	84 63-1300: FS, 63-1100: FS	63-1600: FS, 63-1700: FS
516				Lining Works				710 41-1500: FS, 63-1000: FS, 63-1100: FS, 63-1200: F	·
517	6.0	, ,	2 1600	Protective Stone Laying & Leachate Collection Pipe	25	20 Doo	0 22 Ion 21	810 63-1500: FS, 41-1500: FS, 63-1400: FS	32-1600: FS, M12. 3: FS
518				Install Leachate Force Main				84 63-1100: FS, 41-1500: FS, 63-1400: FS	54-2800: FS, M12. 3: FS
519				Install Landfill Gas Pipe on earth bund				168 41-1500: FS, 63-1000: FS	54-4000: FS, M12. 3: FS
520		.6.03.3 L		'	714	20-Feb-	0 02-Feb-22	435	·
521	6.03	.3	3-1900	Earth bund (Eastern)	110	20-Feb-	0 08-Jun-20	9 11-1100: FS, 53-4200: FS, 63-1000: FS, 53-4300: F 53-2800: FS, 63-4200: FS	S, 53-3300: FS, 53-3600: FS, 63-2400: FS, 63-2700: FS, M12. 1: FS -50, M12. 2: FS, 63-2000: FS -45, 63-2200: FS
								33-2000.13, 03-4200.13	1 3 -30, WHZ. 2.1 3, 03-2000. 1 3 -43, 03-2200. 1 3
522	6.03	.3	3-2000	Earth bund (Western)	110	25-Apr-	0 12-Aug-20	19 11-1100: FS, 63-1000: FS, 63-1900: FS -45	63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS, 63-2100: FS -45
523	6.03	3.3	3-2100	Intercell bund (Cell 3/4)	105	29-Jun-	0 11-Oct-20	789 11-1100: FS, 63-1000: FS, 63-4200: FS, 63-2000: F	
				, ,					
524				Site Formation				9 11-1100: FS, 63-1000: FS, 63-1900: FS	63-2300: FS
525				Pump Station (PS#3X) Lining Works				9 63-2200: FS, 63-2000: FS 435 41-1500: FS, 63-1900: FS, 63-2000: FS, 63-2100: F	63-2500: FS, 63-2600: FS S, 63-2500: FS, M12. 3: FS
320	6.0.	.5	3-2400	Lilling Works	100	01-061-2	1 00-Jan-22	435 41-1300. FS, 63-1300. FS, 63-2100. FS 63-1500: FS	3, 03-2300. F3, W12. 3. F3
527				Protective Stone Laying & Leachate Collection Pipe	25	09-Jan-	2 02-Feb-22	435 63-2400: FS, 41-1500: FS, 63-2300: FS	32-1700: FS, M12. 3: FS
528				Install Leachate Force Main				9 63-2000: FS, 41-1500: FS, 63-2300: FS	53-2500: SS -90, 54-2800: FS, M12. 3: FS
529				Install Landfill Gas Pipe on earth bund				58 41-1500: FS, 63-1900: FS	54-4000: FS, M12. 3: FS
530 531		. 6.03.4 La		Remaining Portion of Buttress Wall			1 13-Apr-23 1 04-Jan-22	30 494 62-1000: FS	
532				Earth bund (Western) incl. MSE Wall				239 62-1000: FS	63-3000: FS, 63-3100: FS, 63-3200: FS, 63-3400: FS,
					•				63-3800: FS, 63-3900: FS, 63-4100: SS -90, M 9. 6: FS -60, M 9. 7: FS -30, M 9. 8: FS
									·
533	6.03	.4	3-3000	Site Formation	120	05-Jan-	2 04-May-22	239 62-1000: FS, 62-1100: FS, 62-1200: FS, 63-2900: F	S, 63-3100: FS
534	6.00	3.4	3-3100	Pump Station (PS#4X)	45	05-May-	2 18-Jun-22	239 63-3000: FS, 63-2900: FS	63-3300: FS, 63-3400: FS
535				Lining Works		,		0 41-1500: FS, 63-2900: FS	63-3300: FS, M12. 6: FS
536				Protective Stone Laying & Leachate Collection Pipe				0 41-1500: FS, 63-3200: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS
537				Install Leachate Force Main & Remove Temporary Leachate Pipe				269 41-1500: FS, 63-2900: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS
538			_	- Surface Run-Off			0 03-Feb-22		
539				Perimeter Channel (X9A) at Cell 2 Western Bund				1054 63-1100: FS	12-1900: FS
540				Perimeter Channel (X10A) at Cell 2 Western Bund				1029 63-1100: FS	63-4000: FS
541				Perimeter Channel (X10A) at Cell 3 Western Bund Perimeter Channel (X10A) at Cell 4 Western Bund		_		964 63-2000: FS 464 63-2900: FS	63-4000: FS 63-4000: FS
542				Perimeter Channel (X10A) at Cell 4 Western Bund Perimeter Channel (X10C) at Cell 4 Western Bund				464 63-2900: FS 469 63-2900: FS	63-4000: FS
544				Connection to Existing DP3				464 63-3900: FS, 63-3600: FS, 63-3700: FS, 63-3800: F	
				-					
545				Remove Cut-Off Channel C-7 at bottom of Buttress Wall				419 63-2900: SS -90	63-3000: FS
546				Temporary Channel (X7T) at SENT Infrastructure Area				14 63-1300: FS	63-1900: FS, 63-2100: FS
547 548			_	- Ground Water Construct Temporary Channel (TC-1), from MH-1 to Existing UC-825			1 30-Nov-21 26-Oct-21	529 529 23-1900: FS, 11-1300: FS, 62-1000: FS	63-4400: FS
549				Divert GW at MH-1 to TC-1		<u> </u>		529 63-4300: FS	63-4500: FS, M 9. 9: FS
550				Reconnection of GWCP across Cell 4				529 62-1100: FS, 62-1200: FS, 63-4400: FS	12-1900: FS
551				Works Associated with Utilities Undertakers	255	15-Nov-	0 27-Jul-21	655	
552		2.6.03.8.L		LFG Generator On-grid Testing			0 27-Jul-21	655 32-2500: FS, 12-1200: FS, 54-4000: FS	63-4700: FS
554				LFG Generator On-grid Testing LFG Generator On-grid Inspection & Verify				655 63-4600: FS 63-4600: FS	12-1900: FS
555		2.6.03.8.U					0 08-Jan-21		12 1000.10
556	6.0			Laying Gas Mains (from LFG to Town Gas PF)				855 54-4000: FF	63-4900: FS
557				Gas Meter Relocation & Connection at LFG				855 63-4800: FS, 54-4000: FS	12-1900: FS
558			_	E&M Works			9 22-Jul-21		
560		.6.04.C P		rea C Treatment Plant			9 22-Jul-21 9 22-Jul-21		
564	5A	. <u>6.04</u> .C.	LFG	GHS600 Blower 601 C Relocation				660 32-1500: FS	12-1900: FS
301					00			1231 54-2200: FS	12-1900: FS
562	6.0	04.C.02 04.C.02	4-1000 4-1100	Absorption Chiller (Optional)				801	
562 563	6.0 6.0 SA2.	04.C.02 04.C.0	4-1000 4-1100 <mark>dscape</mark>	e Works	613		9 03-Dec-20		
562 563 564 565	6.0 6.0 SA2. SA2	04.C.02 04.C.02 04.C.02 04.C.02 04.C.02 04.C.02 04.C.02 04.C.08.1 S	4-1000 4-1100 dscape	e Works a - Tree Removal & Transplanting	613 240	01-Apr-	9 26-Nov-19	1264	68-1100; FS, 68-1200; FS, 68-1400; FS
562 563 564 565 566	6.0 6.0 SA2. SA2 6.00	04.C.02 04.C.02 6.08 Lau .6.08.1 S	4-1000 4-1100 dscape NT Area 8-1000	e Works	613 240 30	01-Apr- 01-Apr-1	9 26-Nov-19 9* 30-Apr-19		68-1100: FS, 68-1200: FS, 68-1400: FS 68-1200: SS
562 563 564 565 566 567	6.0 SA2. SA2. 6.00 6.00	04.C.02 04.C.02 6.08 Lau 6.08.1 S 3.1	4-1000 4-1100 dscape NT Area 8-1000 8-1100	e Works a - Tree Removal & Transplanting Access trees condition and select for transplanting	613 240 30 90	01-Apr-1 01-Apr-1 01-May-	9 26-Nov-19 30-Apr-19 9 29-Jul-19	1264 1264 14-1300: FS	· · · · · · · · · · · · · · · · · · ·
562 563 564 565 566 567	6.0 6.0 SA2. SA2 6.00 6.00	04.C.02 04.C.02 6.08 Lar .6.08.1 S 3.1 3.1	4-1000 4-1100 dscape ENT Area 8-1000 8-1100 8-1200	e Works a - Tree Removal & Transplanting Access trees condition and select for transplanting Prepare new site to receive trees	613 240 30 90 120	01-Apr- 01-Apr-1 01-May- 01-May-	9 26-Nov-19 3* 30-Apr-19 9 29-Jul-19 9 28-Aug-19	1264 1264 14-1300: FS 1264 68-1000: FS	68-1200: SS
562 563 564 565 566 567 568	6.0 6.0 SA2. SA2. 6.00 6.00 6.00	04.C.02 04.C.02 6.08 Land 6.08.1 S 3.1 3.1 3.1	4-1000 4-1100 dscape :NT Area 8-1000 8-1100 8-1200 8-1300	e Works a - Tree Removal & Transplanting Access trees condition and select for transplanting Prepare new site to receive trees Transplant selected trees	613 240 30 90 120 90	01-Apr- 01-Apr-1 01-May- 01-May- 29-Aug-	9 26-Nov-19 9* 30-Apr-19 9 29-Jul-19 9 28-Aug-19 9 26-Nov-19	1264 1264 14-1300: FS 1264 68-1000: FS 1264 68-1000: FS, 68-1100: SS	68-1200: SS 68-1300: FS
562 563 564 565 566 567 568 569	6.0 SA2. SA2. 6.00 6.00 6.00 6.00 SA2	04.C.02 04.C.02 04.C.02 04.C.02 04.C.02 04.C.02 04.C.02 04.C.02 04.C.03 04.C.0	4-1000 4-1100 dscape ENT Area 8-1000 8-1100 8-1200 8-1300 8-1400 ENTX Area	e Works a - Tree Removal & Transplanting Access trees condition and select for transplanting Prepare new site to receive trees Transplant selected trees Prune trees prior to removal from Cell 4 Tree Felling - Part X3 rea - Trial Nursery & Tree Planting	90 90 90 90 583	01-Apr- 01-Apr-1 01-May- 01-May- 29-Aug- 01-May- 01-May-	9 26-Nov-19 30-Apr-19 9 29-Jul-19 9 28-Aug-19 9 26-Nov-19 9 29-Jul-19 9 03-Dec-20	1264 1264 14-1300: FS 1264 68-1000: FS 1264 68-1000: FS, 68-1100: SS 1264 68-1200: FS 1384 23-8200: FS, 31-1600: FS, 68-1000: FS 891	68-1200: SS 68-1300: FS 12-1900: FS 12-1900: FS
562 563 564 565 566 567 568 569 570	6.0 6.0 SA2. 6.00 6.00 6.00 6.00 SA2 6.00	04.C.02 04.C.02 04.C.02 04.C.02 06.08 Land 6.6.08.1 S 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	4-1000 4-1100 dscape NT Area 8-1000 8-1100 8-1300 8-1400 ENTX Area 8-1600	e Works a - Tree Removal & Transplanting Access trees condition and select for transplanting Prepare new site to receive trees Transplant selected trees Prune trees prior to removal from Cell 4 Tree Felling - Part X3	90 90 90 90 90 90 90 90	01-Apr- 01-Apr-1 01-May- 01-May- 29-Aug- 01-May- 01-May- 01-May-	9 26-Nov-19 30-Apr-19 9 29-Jul-19 9 28-Aug-19 9 26-Nov-19 9 29-Jul-19 9 03-Dec-20 9 24-Feb-20	1264 1264 14-1300: FS 1264 68-1000: FS 1264 68-1000: FS, 68-1100: SS 1264 68-1200: FS 1384 23-8200: FS, 31-1600: FS, 68-1000: FS	68-1200: SS 68-1300: FS 12-1900: FS

Annex B

Environmental Mitigation Implementation Schedule

Annex B Environmental Mitigation Implementation Schedule

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? (1) D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Air Quali	ty - Cons	truction Phase						
4.8.1	AQ1	Blasting	To minimise	Blasting area	SENTX	✓	Air Pollution Control	Not applicable.
		The area within 30m of the blasting area	potential dust nuisance	and 30m of blasting area	Contractor		(Construction Dust) Regulations	Blasting is not required in the latest landfill design
		 Blasting will not be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted, unless this is with the express prior permission of the Commissioner of Mines. 						Ü
		• loose material and stones in the Site will be removed prior to the blast operation						
		During blasting, blast nets, screens and other protective covers will be used to prevent the projection of flying fragments and material resulting from blasting						
4.8.1	AQ2	 Rock Drilling Watering will be carried out at the rock drilling activities to avoid fugitive dust emissions. 	To minimise potential dust nuisance	Rock drilling area	SENTX Contractor	✓	Air Pollution Control (Construction Dust) Regulations	Not applicable. Rock drilling is not required in the latest landfill design

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			implement sure? (1)	What requirements or standards for the	Status and Remarks
	KCI		Measure & Main Concerns to address	the Measures	the measure?	D	С	O/R A	measure to achieve?	
4.8.1	AQ3	Site Access Road The main haul road will be kept clear of	To minimise potential dust nuisance	Main haul road	SENTX Contractor		✓		Air Pollution Control (Construction Dust) Regulations	Deficiency of mitigation measures but rectified by the
		dusty materials or sprayed with water.The main haul road will be paved with aggregate or gravel.							HKAQO and EIAO- TM Annex 4	Contractor
		• Vehicle speed will be limited to 10kph.								
4.8.1	AQ4	Stockpiling of Dusty Materials	potential dust		SENTX		✓		Air Pollution Control	Implemented
		Any stockpile of dusty materials will be covered entirely by impervious sheeting			Contractor				(Construction Dust) Regulations	
		or placed in an area sheltered on the top and three sides or sprayed with water so as to ensure that the entire surface is wet.							HKAQO and EIAO- TM Annex 4	
4.8.1	AQ5	Loading, unloading or transfer of dusty materials	potential dust	All construction works area	SENTX Contractor		✓		Air Pollution Control (Construction Dust)	Implemented
		 All dusty materials will be sprayed with water immediately prior to any loading, unloading or transfer operation so as to maintain the dusty material wet. 							Regulations HKAQO and EIAO- TM Annex 4	
4.8.1	AQ6	Site Boundary and Entrance	To minimise	Site boundary	SENTX		✓		Air Pollution Control	Not applicable
		Where a site boundary adjoins a road, street, service lane or other area accessible	potential dust nuisance	and entrance	Contractor				(Construction Dust) Regulations	
		to the public, hoarding of height not less than 2.4m from ground level will be provided along the entire length of that portion of the site boundary except for the site entrance or exit.							HKAQO and EIAO- TM Annex 4	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?		implement sure? (1) O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.1	AQ7	Working area of any excavation or earth moving operation will be sprayed with water immediately before, during and immediately after the operation so as to ensure that the entire surface is wet.	To minimise potential dust nuisance	All construction works area	SENTX Contractor	✓		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Implemented
4.8.1	AQ8	 Building Demolition The area where the demolition works are planned to take place will be sprayed with water immediately prior to, during and immediately after the demolition activities. Any dusty materials remaining after a stockpile is removed will be wetted with water and cleared from the surface of roads or street. 	To minimise potential dust nuisance	All construction works area	SENTX Contractor	•		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Implemented
4.8.1	AQ9	Construction of the Superstructure of Building • Effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground level up to the highest level of the scaffolding.	To minimise potential dust nuisance	All construction works area	SENTX Contractor	✓		Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4	Implemented
4.8.1	AQ10	Should a stone crushing plant be needed on site, the control measures recommended in the Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1 should be implemented.	To minimise potential dust nuisance	Stone crushing plant/ construction phase	SENTX Contractor	✓		Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1	Not applicable. Stone crushing plant is not required in the latest landfill design

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?		to implement asure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.1	AQ11	Good site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions.	To minimise potential dust nuisance	All construction works area	SENTX Contractor	~		HKAQO and EIAO- TM Annex 4	Implemented
4.10.1	AQ12	Dust monitoring once every 6 days	Ensure the dust generated from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 3.2a</i>	SENTX Contractor	~		HKAQO and EIAO- TM Annex 4	Implemented
Air Quali	ty - Oper	ation, Restoration and Aftercare Phases							
4.8.2	AQ13	Odour • Enclosing the weighbridge area	To minimise odour nuisance	Weighbridge area	SENTX Contractor	✓	✓	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, enclosing the weighbridge area is not necessary
4.8.2	AQ14	Providing a vehicle washing facility before the exit of SENTX and providing sufficient signage to remind RCV drivers to pass through the facility before leaving SENTX		Vehicle washing facility	SENTX Contractor	✓	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ15	Reminding the RCV drivers to empty the liquor collection sump and close the valve	To minimise odour nuisance	Tipping face	SENTX Contractor		✓	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to	Location of the Measures	Who to implement the measure?	When to the meas	-		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		before leaving the tipping face	address							only, which is relatively dry, the amount of liquor generated is expected to minimal
4.8.2	AQ16	Washing down the area where spillage of RCV liquor is discovered promptly	To minimise odour nuisance	SENTX Site	SENTX Contractor		√		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only, which is relatively dry, the amount of liquor generated is expected to minimal.
4.8.2	AQ17	Reminding operators to properly maintain their RCVs and ensure that liquor does not leak from the vehicles		SENTX Site	SENTX Contractor		√		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only, which is relatively dry, the amount of liquor generated is expected to minimal.
4.8.2	AQ18	Installation of landfill gas control system to enhance collection of landfill gas from the waste mass and hence minimise odour associated with fugitive landfill gas emissions	To minimise odour nuisance	SENTX Site	SENTX Contractor	✓	✓	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ19	Progressive restoration of the areas which	To minimise	SENTX Site	SENTX	✓	✓	✓	EIAO-TM Annex 4	Implemented

EIA Ref.	EM&A Ref		vironmental Protection Measures/ tigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			impler ure? ⁽¹⁾	nent	What requirements or standards for the	Implementation Status and Remarks
				Measure & Main Concerns to address		the measure?	D	С	O/R	A	measure to achieve?	•
		5	reach the finished profile (a final capping system including an impermeable liner will be put in place) and installation of a permanent landfill gas extraction system	odour nuisance		Contractor						
4.8.2	AQ20		Installing deodorizers along the site boundary adjacent to the ASRs	To minimise odour nuisance	SENTX Site boundary	SENTX Contractor			√	√	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, installation deodorizers is not necessary.
4.8.2	AQ21	t t	Erecting a vertical barrier, wall or structure softened by planting rows of trees/shrubs or landscape feature along the site boundary, particularly in the areas near the ASRs	To minimise odour nuisance	SENTX Site boundary	SENTX Contractor	✓		✓	✓	EIAO-TM Annex 4	Implemented
4.8.2 and SENTX latest design	AQ22		Maintaining the size of the active tipping face not greater than 1,200 m ²	To minimise odour nuisance	Active tipping face	SENTX Contractor			✓		EIAO-TM Annex 4	Implemented
4.8.2	AQ23	5	Promptly covering the MSW with soil or selected inert materials to control odour emissions	To minimise odour nuisance	Active tipping face	SENTX Contractor			✓		EIAO-TM Annex 4	Not Applicable. SENTX will not recei MSW.
4.8.2	AQ24		Maintaining the size of the special waste trench not greater than $6m (l) \times 2.5m (w)$	To minimise odour nuisance	Special waste trench	SENTX Contractor			✓		EIAO-TM Annex 4	Not Applicable. SENTX will not have

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? (1) D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
								any special waste trench.
4.8.2 and SENTX latest design	AQ25	Covering daily covered area with a tarpaulin sheet or 300mm of soil after the landfill operating hours	To minimise odour nuisance	Daily covered area	SENTX Contractor	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ26	 Covering special waste trench with 600 mm of soil and an impervious liner after 5 pm 	To minimise odour nuisance	Special waste trench	SENTX Contractor	✓	EIAO-TM Annex 4	Not Applicable. SENTX will not have any special waste trench.
4.8.2	AQ27	Covering the non-active tipping face with 600mm of soil and an impermeable liner (on top of the intermediate cover), which will not only control odour emissions from landfilled waste but also enhance landfill gas extraction by the landfill gas extraction system	To minimise odour nuisance	Intermediate cover	SENTX Contractor	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ28	Applying deodorizers or odour suppression agents to control odour emissions from the active tipping face and special waste trench, if any, through spraying or fogging equipment	To minimise odour nuisance	Active tipping face and special waste trench	SENTX Contractor	✓	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, installation of deodorizers is not necessary. Moreover, SENTX will not have any special waste

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to the meas D C			What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.2	AQ29	Providing a mobile cover with retractable or suitable opening to cover up the opening of the special waste trench except during waste deposition and a suitable odour removal unit. The mobile cover should be equipped with powered extraction and suitable odour removal unit for purifying the trapped gas inside the trench before release into the atmosphere	To minimise odour nuisance	Special waste trench	SENTX Contractor		✓		EIAO-TM Annex 4	trench. Not Applicable. SENTX will not have any special waste trench.
4.8.2 and SENTX latest design	AQ30	Providing a thermal oxidizer for the leachate treatment plant	To minimise odour nuisance as a result of breakdown of thermal oxidizer	Leachate treatment plant	SENTX Contractor	✓	✓	✓	EIAO-TM Annex 4	Implemented
4.8.2 and SENTX latest design	AQ31	• Enclosing all the leachate storage and treatment tanks (except for the Sequential Batch Reactor (SBR) or Membrane Bioreactor (MBR) tanks) and diverting the exhaust air from these tanks to a thermal oxidizer or flare to avoid potential odour emissions from the LTP	To minimise odour nuisance	Leachate treatment plant	SENTX Contractor	✓	✓	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ32	 Rescheduling of waste filling activities on- site by avoiding waste filling activities carrying out at the northern area of the site in the summer months between July to November 	To minimise odour nuisance	SENTX Site	SENTX Contractor		✓		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to the meas D C	-		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
										odorous, rescheduling of waste filling activities is not necessary.
4.8.2 and SENTX latest	AQ33	Dust, Gaseous Emission and LFG including Volatile Organic Compounds (VOCs)	To minimise dust nuisance	SENTX Site	SENTX Contractor		✓		HKAQO and EIAO- TM Annex 4	Implemented
design		• Keeping the main haul road to the waste filling area wet by regular watering;								
4.8.2	AQ34	 Compacting the exposed daily and intermediate covered areas well to avoid fugitive dust emission; 	To minimise dust nuisance	SENTX Site	SENTX Contractor		✓		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ35	• Limiting the vehicle speed within SENTX site boundary;	To minimise dust nuisance	SENTX Site	SENTX Contractor		✓		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ36	 Providing vehicle washing bay to avoid vehicles carrying dust to public roads; 	To minimise dust nuisance	SENTX Site	SENTX Contractor		✓		HKAQO and EIAO- TM Annex 4	Implemented
4.8.2	AQ37	• Switching off the engine when the dieseldriven equipment is idling;	To minimise gaseous emissions	SENTX Site	SENTX Contractor		✓	✓	-	Implemented
4.8.2	AQ38	 Maintaining the construction equipment properly to avoid any black smoke emissions; 	To minimise gaseous emissions	SENTX Site	SENTX Contractor		✓	✓	-	Implemented
4.8.2	AQ39	Providing sufficient underground landfill gas collection system to capture the landfill gas	To minimise gaseous	SENTX Site	SENTX Contractor		✓	✓	EIAO-TM Annex 4	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			imples sure? (1)		What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	A	measure to achieve?	
		generated as much as possible; and	emissions, including LFG and VOCs								
4.8.2	AQ40	Periodic inspections of the final cover should be undertaken to ensure that the capping layer is in good conditions at all times.	To minimise gaseous emissions, including LFG and VOCs	SENTX Site	SENTX Contractor			✓	✓	EIAO-TM Annex 4	Implemented
4.10.2	AQ41	Monitoring of ambient TSP once every 6 days	Ensure the dust emission from the project meets the dust requirement	At monitoring locations shown in <i>Figure 11.3a</i>	SENTX Contractor		✓	✓		HKAQO and EIAO- TM Annex 4	Implemented
4.10.2	AQ42	Monitoring of ambient VOCs, ammonia and $\mathrm{H}_2\mathrm{S}$, quarterly	Ensure the gaseous emission from the project meets the air quality requirement	At monitoring locations shown in Figure 11.3a	SENTX Contractor			✓	✓	Odour thresholds or 1% of Occupational Exposure Limit (OEL) as stipulated in the "UK Health and Safety Executive (HSE) EH 40/05 Occupational Exposure Limits", whichever is lower.	Implemented
4.10.2 and SENTX	AQ43	Monitoring of parameters for thermal oxidizer, flares and generator in accordance with requirements stated in Tables 3.4a, 3.5a	Ensure the gaseous emission from the project	At the flares and thermal oxidizer stacks	SENTX Contractor			✓	√ (1)	Emission Limits specified in Contract	Implemented

⁽¹⁾ For LFG flare and LFG generator only.

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	the Measures	Who to implement the measure?	the r		impler ure? ⁽¹⁾ O/R		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
latest design		and 3.6a of the EM&A Manual respectively.	meets the air quality requirement	when they are in operation							
4.10.2	AQ44	To confirm design assumption of ammonia, it is recommended that the ammonia concentration in the flue gas of the thermal oxidiser be monitored during the commissioning stage of the thermal oxidiser. If required, an emission standard will be set for ammonia for the thermal oxidiser based on the monitoring results. If no ammonia is detected in the flue gas during the decommissioning stage, the monitoring of ammonia in the flue gas of the thermal oxidiser could be discontinued.	Ensure the gaseous emission from the project meets the air quality requirement	At the thermal oxidizer stack during commissioning . If ammonia is detected during commissioning stage, the monitoring will continue.				✓		Emission Limits determined during commissioning stage	Implemented
4.10.2 and SENTX latest design	AQ45	Odour patrol in accordance with requirements stated in Table 3.7a of the EM&A Manual.	Ensure the odour emission from the project meets the odour requirement	Along SENTX Site boundary	SENTX Contractor			✓		EIAO-TM Annex 4	Implemented
4.10.2	AQ46	Monitoring of meteorological station, continuously	Collect site specific meteorological data	At meteorological station shown in <i>Figure 11.3a</i>	SENTX Contractor		✓	✓	✓	-	Implemented
Noise - C	onstructi	on Phase									
5.7.1	N1	Adopt good site practice listed below:	To minimise	All	SENTX		✓			Noise Control	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to	Location of the Measures	Who to implement the measure?		o implement asure? (1) O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
			address						
		Only well-maintained plant will be operated on-site and plant should be serviced regularly during the construction program;	potential construction noise nuisance.	construction works area	Contractor			Ordinance (NCO) and EIAO-TM Annex 5	
		 Silencers or mufflers on construction equipment should be utilized and will be properly maintained during the construction program; 							
		 Mobile plant, if any, will be sited as far from NSRs as possible; 							
		Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or should be throttled down to a minimum;							
		Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and							
		 Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities. 							
5.8	N2	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in Figure 6.4a	SENTX Contractor	√		Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented

EIA Ref.			Objectives of the Recommended	the Measures in	Who to	to implement	What requirements or standards for the	Implementation Status and Remarks
	Ref	witigation weasures	Measure & Main Concerns to address	the Measures	implement the measure?	easure? (1) C O/R A	measure to achieve?	Status and Remarks
Noise - O	peration/	Restoration Phase						
5.7.2	N3	Adopt good site practice listed below: • Choose quieter PME;	To minimise potential operational noise nuisance.	Within the SENTX Site	SENTX Contractor	✓	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
		• Include noise levels specification when ordering new plant items;					-	Implemented
		• Locate fixed plant items or noise emission points away from the NSRs as far as practicable;					-	Implemented
		Locate noisy machines in completely enclosed plant rooms or buildings; and					-	Implemented
		Develop and implement a regularly scheduled plant maintenance programme so that plant items are properly operated and serviced. The programme should be implemented by properly trained personnel.						Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the 1	implement ure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
5.8	N4	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in <i>Figure 6.4a</i>	SENTX Contractor		✓	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented

Water Q	uality - C	onstruction Phase							
6.8.1	WQ1	Construction Runoff							
		Exposed soil areas will be minimised to reduce the contamination of runoff and erosion.	To minimise potential water quality impacts arising from the construction works	All construction works area	SENTX Contractor		✓	ProPECC PN 1/94 EIAO-TM Annex 6	Implemented
6.8.1	WQ2	 Perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation. 		All construction works area	SENTX Contractor	√	√	ProPECC PN 1/94 Water Pollution Control Ordinance (WPCO) EIAO-TM Annex 6	Implemented
6.8.1	WQ3	 Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit should be removed regularly to ensure they are functioning properly at all times. 	To minimise potential water quality impacts arising from the construction	All construction works area	SENTX Contractor		✓	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Deficiency of mitigation measures but rectified by the Contractor

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address works	Location of the Measures	Who to implement the measure?		to implement easure? (1) CO/RA	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.8.1	WQ4	Temporary covers such as tarpaulin will also be provided to minimise the generation of high SS runoff.	To minimise potential water quality impacts arising from the construction works	All construction works area	SENTX Contractor	√	,	ProPECC PN 1/94 WPCO	Implemented
6.8.1	WQ5	The surface runoff contained any oil and grease will pass through the oil interceptors.	To minimise potential water quality impacts arising from the construction works	All construction works area	SENTX Contractor	~	,	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Implemented
6.8.1	WQ6	All sewer and drains will be sealed to prevent building debris, soil etc from entering public sewers/drains before commencing any demolition works	To minimise potential water quality impacts arising from the demolition works	Infrastructure area at existing SENT Landfill	SENTX Contractor	~	,	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Not applicable
6.8.1	WQ7	During the excavation works for the twin drainage tunnels, the recycle water for cooling the cutter head of the TBM will be conveyed to the sedimentation tanks for treatment and most of the treated water will be reused, where applicable and as much as possible, in the boring operations.	To minimise potential water quality impacts arising from the tunnel works	Tunnel boring sites	SENTX Contractor	√	,	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Not applicable. Excavation of drainage tunnels is not required in the latest landfill design.
6.8.1	WQ8	The fuel and waste lubricant oil from the on-site maintenance of machinery and equipment will be collected by a licensed chemical waste collector.	To minimise potential water quality impacts arising from	SENTX Site	SENTX Contractor	~	•	ProPECC PN 1/94 WPCO Waste Disposal	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address improper	Location of the Measures	Who to implement the measure?	When to implement the measure? (1) D C O/R A	What requirements or standards for the measure to achieve? Ordinance (WDO)	Implementation Status and Remarks
			handling of fuel and oil				Crumune (1120)	
6.8.1	WQ9	• Implementation of excavation schedules,	To minimise	All	SENTX	✓	ProPECC PN 1/94	Implemented
		lining and covering of excavated stockpiles	contaminated stormwater run-	construction works	Contractor		WPCO	
			off from the SENTX Site				EIAO-TM Annex 6	
6.13	WQ10	0 1 3		SENTX Site	SENTX	✓	WPCO	Implemented
		conducted on a regular basis as stated in the EM&A Manual.	potential water quality impacts on surface water arising from the construction works		Contractor		Water-TM	
6.8.2	WQ11	Sewage Effluents						
		• Sufficient chemical toilets will be provided for the construction workforce.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor	✓	WPCO	Implemented
6.8.2	WQ12	Untreated sewage will not be allowed to	To minimise	SENTX Site	SENTX	✓	WPCO	Implemented
		discharge into the surrounding water body.	potential water quality impacts arising from the sewage effluents		Contractor		WDO	
6.8.2	WQ13		To minimise	SENTX Site	SENTX	✓	WPCO	Implemented
		employed to clean the chemical toilets on a	potential water		Contractor		WDO	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to the meas D C	implemen ure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		regular basis.	quality impacts arising from the sewage effluents						
Water Qu	ality - O	peration/Restoration and Aftercare Phases							
6.9.1	WQ14	Surface Water Management						WPCO	Implemented
		 Inspections of the drainage system, sand traps, settlement ponds and surface water channels will be performed regularly to identify areas necessary for maintenance, cleaning or repair. 	To minimise potential water quality impacts on surface water arising from the landfill operations.	SENTX Site	SENTX Contractor		√	Technical Memorandum Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Inshore Waters (Water-TM)	
							,	EIAO-TM Annex 6	
6.9.1	WQ15	 Regular maintenance and replacement, if required, of the HDPE liner will be 	To minimise potential water	SENTX Site	SENTX Contractor		✓	WPCO Water-TM	Implemented
		conducted to prevent degradation from	quality impacts on surface water					EIAO-TM Annex 6	
		affecting the performance of the capping system.	arising from the landfill operations.					EINO-INITAMES 0	
6.9.1	WQ16	Monitoring of surface water quality will be		SENTX Site	SENTX		✓ ✓	WPCO	Implemented
		conducted on a regular basis as stated in the EM&A Manual.	potential water quality impacts on surface water arising from the landfill operations.		Contractor			Water-TM	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to the meas D C			What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.9.2 and SENTX latest design	WQ17	Groundwater Management The groundwater management facilities including the groundwater monitoring wells will be inspected regularly during routine groundwater monitoring programme.	To minimise potential water quality impacts on groundwater arising from the	SENTX Site	SENTX Contractor		✓	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.2	WQ18	Monitoring of groundwater water quality will be conducted on a regular basis as stated in the EM&A Manual.	landfill operations. To minimise potential water quality impacts on groundwater arising from the landfill	SENTX Site	SENTX Contractor		✓	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented
SENTX latest design	WQ19	 Sewage All sewage from the operation staff will be diverted to the LTP for treatment or public sewer, if available. 	operations. To ensure proper handling of sewage	SENTX Site	SENTX Contractor		✓	✓	-	Implemented
6.9.3	WQ20	Leachate Management The leachate pump houses and related ancillary equipment will be inspected regularly and repairs, if necessary.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate pump houses and related ancillary equipment	SENTX Contractor		✓	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When the me	asure?		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.9.3	WQ21	For equipment such as pumps that require routine scheduled maintenance, the maintenance will be performed following manufacturer's recommended frequency.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate pumps	SENTX Contractor		✓	✓	WPCO Water-TM	Implemented
6.9.3	WQ22	Preventive maintenance will be implemented so that the possibility for forced shutdown during wet season will be kept to minimal.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate treatment plant	SENTX Contractor		√	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.3	WQ23	Emergency procedures or a contingency plan will be established when the LTP is malfunctioned.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate treatment plant	SENTX Contractor		√	√	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.3 and SENTX latest design	WQ24	There will be sufficient redundancy in the system to handle the leachate flow even if one treatment train is down for maintenance. The leachate may be required to temporarily store within the	To minimise potential water quality impacts on surrounding water bodies	Leachate treatment plant	SENTX Contractor		✓	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	the	meas	imple ure? (1))	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R	A	measure to achieve?	
		landfill if the leachate storage lagoon are full and leachate cannot be transported to the LTP for treatment.	arising from the landfill operations.								
6.13	WQ25	Monitor the quality of effluent discharged from the LTP	To ensure discharge quality comply with	Leachate treatment plant	SENTX Contractor			✓	✓	WPCO Water-TM	Implemented
			WPCO requirement	discharge point							
6.10.1	WQ26	Potential Leakage of Leachate									Implemented
		Regular groundwater quality monitoring	To minimise	SENTX Site	SENTX			✓	✓	WPCO	
		will be carried out to monitor the performance of the leachate containment system.	potential water quality impacts on surrounding water bodies arising from the landfill operations.		Contractor					Water-TM	
6.10.1	WQ27	Maintenance and replacement of the	To minimise	SENTX Site	SENTX			✓	✓	WPCO	Implemented
		capping system should be carried out, if necessary, to prevent control infiltration	potential water quality impacts		Contractor					Water-TM	
		and leachate seepage from any damaged cap.	on surrounding water bodies arising from the leachate leakage.							EIAO-TM Annex 6	
6.10.1	WQ28	Maintaining control of the leachate level	To minimise	SENTX Site	SENTX			✓	✓	WPCO	Implemented
		through extraction	potential water quality impacts		Contractor					Water-TM	
			on surrounding water bodies							EIAO-TM Annex 6	

EIA Ref.	EM&A Ref	Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			o implement sure? ⁽¹⁾	What requirements or standards for the	Implementation Status and Remarks
			Measure & Main Concerns to address		the measure?	D	С	O/R A	measure to achieve?	
			arising from surface breakout of leachate.							
Waste Ma	inagemen	t – Construction Phase								
7.6.1	WM1	All the necessary waste disposal permits are obtained prior to the commencement of construction work.	To ensure compliance with relevant statutory requirements	Before construction works commence	SENTX Contractor	✓	✓		WDO	Implemented
7.6.1	WM2	Management of Waste Disposal								
		The construction contractor will open a	To ensure that	SENTX Site	SENTX		✓		WDO	Implemented
		billing account with the EPD. Every construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill reception facilities,			Contractor				Waste Disposal (Charges for Disposal of Construction Waste) Regulation;	
		sorting facilities, landfills will required a valid "chit" which contains the information of the account holder to facilitate waste transaction recording and billing to the waste							Works Bureau Technical Circular No.31/2004; and	
		producer. A trip-ticket system will also be established to monitor the disposal of construction waste at the SENT Landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor.							Annex 5 and Annex 6 of Appendix G of ETWBTC No. 19/2005)	
		A recording system for the amount of waste generated, recycled and disposed of (including the disposal sites) will be								

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? (1) D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		established.						
7.6.1	WM3	Measures for the Reduction of Construction Waste Generation						
		Inert and non-inert construction waste will be segregated and stored in different containers or skips to facilitate reuse or recycling of the inert waste and proper disposal of the non-inert construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.	To reduce construction waste generation	SENTX Site	SENTX Contractor	✓	WDO EIAO-TM Annex 7	Implemented
7.6.1	WM4	Chemical Waste						
		The construction contractor will register as a chemical waste producer with the EPD. Chemical waste will be handled in accordance with the <i>Code of Practice on the Packaging, Handling and Storage of Chemical Wastes</i> .	To ensure proper handling of chemical waste	SENTX Site	SENTX Contractor	√	WDO Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	Implemented
7.6.1	WM5	Sewage						
		An adequate number of portable toilets will be provided at the site to ensure that sewage from site staff is properly collected. The portable toilets will be desludged and maintained regularly by a specialist contractor.	To ensure proper handling of sewage	SENTX Site	SENTX Contractor	✓	WDO EIAO-TM Annex 7	Implemented
7.6.1 and	WM6	General Refuse						
SENTX		General refuse will be stored in enclosed bins	To ensure proper	SENTX Site	SENTX	✓	WDO	Deficiency of

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement		implement ure? (1)	What requirements or standards for the	Implementation Status and Remarks
	KCI	Witigation Weasures	Measure & Main Concerns to address	the Measures	the measure?	C	O/R A	measure to achieve?	Status and remarks
latest design		separately from construction and chemical wastes. The general refuse will be delivered to a transfer station or other landfill, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts.	handling of general refuse		Contractor			EIAO-TM Annex 7	mitigation measures but rectified by the Contractor
		Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling.							
7.6.1	WM7	Staff Training							
		At the commencement of the construction works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including waste reduction, reuse and recycling.	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor	✓			Implemented
7.8	WM8	Environmental Monitoring & Audit Requirements							
		Weekly audits of the waste management practices will be carried out during the construction phase. The audits examine all aspects of waste management including waste generation, storage, recycling, transport and disposal.	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor	✓		WDO	Implemented
Waste Ma	ınagemen	t – Operation/Restoration Phase							

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	the m	implement ure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
7.6.2 and	WM9	Sludge	audiess						Implemented
SENTX latest		In case off-site disposal is required, the	To ensure proper	SENTX Site	SENTX		✓	WDO	
design		Contractor will ensure that sludge generated from the LTP will be delivered in closed container to other waste disposal facility e.g. other landfills or a sludge treatment facility, for proper disposal on a daily basis.	handling of sludge		Contractor			EIAO-TM Annex 7	
7.6.2	WM10	Chemical Waste							Implemented
		The construction contractor will register as a	To ensure proper	SENTX Site	SENTX		✓	WDO	
		chemical waste producer with the EPD. Chemical waste will be handled in	handling of chemical waste		Contractor			EIAO-TM Annex 7	
		accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.	chemical waste					Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	
7.6.2	WM11	Sewage							Moved to mitigation
		All sewage from the operation staff will be	To ensure proper	SENTX Site	SENTX		✓	WDO	measure under water quality WQ19. It is a
		diverted to the LTP for treatment or public sewer, if available.	handling of sewage		Contractor			EIAO-TM Annex 7	measure for water quality rather than waste management.
7.6.2 and	WM12	General Refuse							
SENTX latest		General refuse will be stored in enclosed bins		SENTX Site	SENTX		✓	WDO	Implemented
design		and disposed of at other landfills or transfer station on a daily basis to reduce odour, pest and litter impacts.	handling of general refuse		Contractor			EIAO-TM Annex 7	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	When to implement the measure? (1)	or standards for the	Status and Remarks
			Measure & Main Concerns to address		the measure?	D C O/R A	measure to achieve?	
		Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling.						
Landfill C	Gas Haza	rds - Design and Construction Phase						
8.6.2 and SENTX latest design	LFG1	Precautionary measures to be adopted by the contractors at the Project site and the adjacent development site within the landfill consultation zone are outlined in Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazard Assessment Guidance Notes (the Guidance Note). Those precautionary measures applicable to the SENTX will be confirmed in the detailed Qualitative Landfill Gas Hazard Assessment to be submitted by the contractor.	-	All construction works area	SENTX Contractor	✓	Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Implemented
8.6.2	LFG2	Monitoring will be undertaken when construction works are carried out in confined space within the consultation zone with reference to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's <i>Guidance Note</i> will be followed.	To protect workers from landfill gas risk	Confined space within the construction works area	SENTX Contractor	✓		Implemented
		In the event of the trigger levels being exceeded, it is recommended that a person, such as the Safety Officer, is nominated, with deputies, to be responsible for dealing with any emergency which may occur due to						

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main	Location of the Measures	Who to implement the measure?			imples sure? (1)		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
			Concerns to address					-,			
		landfill gas. In an emergency situation, the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The appropriate organisations shall be contact.									
8.6.3	LFG4	Implementation of engineering measures according to Contract Specification requirements. These measures will include the placement of liner and installation of landfill gas management system to contain, manage and control landfill gas.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor	✓	√	✓	✓	EIAO-TM Annex 7	Implemented
8.6.3	LFG5	Engineering measures to significant engineering measures will be required in the design of the SENTX to protect the staff	To protect workers from landfill gas risk	Infrastructure Area	SENTX Contractor	✓	✓			EPD's Landfill Gas Hazards Assessment Guidance Note	Implemented
		working in the infrastructure area. These measures include a combination of passive and active systems (examples are recommended in EPD's <i>Guidance Notes</i>).								EIAO-TM Annex 7	
		Landfill gas monitoring boreholes will be installed at the edge of the waste slope between the waste and the new infrastructure area to monitor the migration of landfill gas, if any.									
Landfill C Phases	Gas Hazaı	rds – Operation, Restoration and Aftercare									
8.6.4	LFG7	To train and ensure staff to take appropriate precautions at all times when entering	To protect workers from	SENTX Site	SENTX Contractor			✓	✓	Landfill Gas Hazards Assessment Guidance	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement	When the me		olement	What requirements or standards for the	Implementation Status and Remarks
	Kei	winigation weasures	Measure & Main Concerns to address	the Measures	the measure?	D C		/R A	measure to achieve?	Status and Remarks
		enclosed spaces or plant rooms. Undertake regular monitoring of landfill gas at the perimeter boreholes to detect if there are any signs of off-site landfill gas migration. Prepare and implement emergency plan in case off-site landfill gas migration is detected.	landfill gas risk						Note	
		A permanent gas monitoring system with alarm will be installed and operated in all occupied on-site buildings.								
8.7 and SENTX latest	LFG8	Environmental Monitoring & Audit Requirements	To protect workers from landfill gas risk	Within the SENTX and along the	SENTX Contractor		✓	✓		Implemented
design		Undertake regular monitoring of landfill gas within the SENTX and along the SENTX boundary as required by the Contract Specification.		SENTX boundary					Landfill Gas Hazards Assessment Guidance Note	
Ecology –	Construc	tion Phase								
9.10.2	EC1	Measures to control construction runoff:	To minimise	All	SENTX	✓	•		EIAO-TM Annex 16	Implemented
		• Exposed soil areas will be minimised to	potential water quality impacts	construction works area	Contractor				ProPECC PN 1/94	
		reduce the contamination of runoff and erosion;	affecting ecological resources	. orio area					Water Pollution Control Ordinance (WPCO)	
									EIAO-TM Annex 6	
		 To prevent stormwater runoff from washing across exposed soil surfaces, perimeter channels will be constructed 							-	Implemented

EIA Ref.	EM&A Ref	Mitigation Measures Rec	Objectives of the Recommended	Location of the Measures	Who to implement		o implement sure? (1)	What requirements or standards for the	Implementation Status and Remarks
		· ·	Measure & Main Concerns to address		the measure?	D C	O/R A	measure to achieve?	
		in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation;							
		 Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit will be removed regularly to ensure they are functioning properly at all times; 						-	Deficiency of mitigation measures but rectified by the Contractor
		 Temporary covers such as tarpaulin will also be provided to minimise the generation of high suspended solids runoff; 						-	Implemented
		 The surface runoff contained any oil and grease will pass through the oil interceptors; and, 						-	Implemented
		Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.						-	Implemented
9.10.2	EC2	Good Construction Practice:							
and SENTX latest design		 Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment 	To minimise potential ecological impacts arising	SENTX Site	SENTX Contractor	✓		EIAO-TM Annex 16	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to the meas D C			What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.	from the Project							
Ecology -	Operatio	on, Restoration and Aftercare Phases								
9.10.2 9.10.2	EC3	Measures for Controlling Leakage of Landfill Leachate Leachate will be contained within the SENTX Site by the proposed impermeable leachate containment system and collected by the installation of drainage system to prevent potential migration of leachate to habitats in the vicinity. Measures for Controlling Migration of Landfill Gas	To minimise potential water quality impact affecting the ecological resources	SENTX Site	SENTX Contractor		√	√	EIAO-TM Annex 16 WPCO Water-TM EIAO-TM Annex 6	Implemented
		Disturbance to habitat in the vicinity and associated wildlife due to migration of landfill gas will be prevented by proper management of the landfill gas generated from the SENTX. Ignition fires will be prohibited to occur within the boundary of the SENTX Site. Surface emission and offsite migration of landfill gas will be regularly monitored.	To minimise potential landfill gas migration affecting ecological resources	SENTX Site	SENTX Contractor		✓	✓	EIAO-TM Annex 16	
9.10.3 and SENTX latest	EC5	The following compensation planting is recommended as the mitigation measures for the habitat affected due to the SENTX:	Compensation of habitat loss due to the Project	SENTX Site	SENTX Contractor		✓	✓	EIAO-TM Annex 16	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to the mea D C	-)	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
design		Provision of 6 ha of mixed woodland planting to compensate the loss of shrubland; and								
		 Provision of a mosaic of grassland and shrubland in the remaining areas of the SENTX Site. Compensatory planting and restoration of the SENTX can be implemented progressively according to the filling plan of SENTX. 								
9.10.3	EC6	The mixture of grassland, shrubland and woodland habitats are recommended to diversify the habitats for supporting various wildlife in particular butterflies, birds and herpetofauna and blend into the existing undisturbed ecological environment.	To diversify habitats	SENTX Site	SENTX Contractor		✓	√	EIAO-TM Annex 16	Implemented
9.10.3	EC7	Indigenous plant species of shallow root system, softwood in nature and adaptive to sea shore habitat are recommended to be used in the restoration plan, which can establish well in coastal area with exposure to strong wind and salt spray, with sand soil base. Taking consideration of the relative poor substrate and the difficulties of establishment of some native trees in Hong Kong, it is recommended to include approximately 20% of non-native tree species in the compensatory woodland. The non-native tree species can serve as a nurse species to facilitate the establishment of the native tree species, especially the shading,	To enhance ecological value of the habitats	SENTX Site	SENTX Contractor		✓	✓	EIAO-TM Annex 16	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended	Location of the Measures	Who to implement			impler ure? (1)		What requirements or standards for the	Implementation Status and Remarks
	KCI	Witigation Weasures	Measure & Main Concerns to address	the Measures	the measure?	D	С	O/R		measure to achieve?	
		and it can be replaced by established native tree species progressively. Plant species can also make reference to food plants of butterfly species (in particularly butterfly species of conservation interests recorded within the CWBCP).									
9.10.3	EC8	It is also recommended that a trial nursery for native plant species be set up to fine tone the planting matrix and management intensity of the recommended indigenous tree species for the restoration of the SENTX. It should be noted that native shrubs and tree species had been used for restoration of the existing SENT Landfill, native plant species that could not successfully be established on the existing SENT Landfill should be reviewed before the preparation of the compensatory planting list. Special care and intensive management of native plant should be implemented in order to ensure proper establishment of the native plants.	To select the most suitable indigenous tree species for the SENTX	SENTX Site	SENTX Contractor	✓		✓	•	EIAO-TM Annex 16	Implemented
9.12.1	EC9	Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and audit procedures during the construction period.	To ensure that adverse ecological impacts are prevented	SENTX	SENTX Contractor		✓	✓	✓	EIAO-TM Annex 16	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? (1) D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Landscap	e and Vis	ual - Construction Phase						
10.6.5	LV1	CM1 - The construction area and area allowed for the contractor's office, leachate treatment plant and laboratory areas will be minimised to a practical minimum, to avoid impacts on adjacent landscape.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor	✓	EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5	LV2	CM2 - Topsoil, where identified, will be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification will include storage and reuse of topsoil as appropriate.	To minimise the landscape and visual impacts	All construction works area	SENTX Contractor	✓	EIAO-TM Annex 18	Not applicable
10.6.5	LV3	CM3 - All existing trees at the edges of the landfill will be carefully protected during construction. Detailed Tree Protection Specification will be provided in the Contract Specification. Under this Specification, the Contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.	To minimise the landscape and visual impacts	Potential impacted area	SENTX Contractor	•	EIAO-TM Annex 18 and ETWBC 3/2006	Not applicable
10.6.5	LV4	CM4 - Trees unavoidably affected by the works will be transplanted, where necessary and practical. A detailed Tree Transplanting Specification will be provided in the Contract Specification, if applicable.	To minimise the landscape and visual impacts	Potential impacted area	SENTX Contractor	√ ✓	EIAO-TM Annex 18 and ETWBC 3/2006	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?			o impleme asure? ⁽¹⁾ O/R	or standards for the	Implementation Status and Remarks
		Sufficient time for necessary tree root and crown preparation periods will be allowed in the project programme.								
10.6.5 and SENTX latest design	LV5	CM5 - Within 3 months of taking possession of the SENTX Site, the Contractor will plant advance screen planting of native species at Light Standard size at 1.5m centres along the High Junk Peak Trail so as to screen views of the Works from the trail. Tree planting locations will be agreed with AFCD. Works will be completed within 9 months of taking possession of the SENTX Site.	To minimise the landscape and visual impacts	At High Junk Peak Hiking Trail	SENTX Contractor		✓		EIAO-TM Annex 18	Implemented
10.6.5	LV6	CM6 - The Contractor's office, leachate treatment plant and laboratory will be given an aesthetic treatment in earth tones to reduce their visual impact and albedo and blend them into the surrounding landscape.	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	✓	✓		EIAO-TM Annex 18	Implemented
10.6.5	LV7	CM7 - The Contractor's office, leachate treatment plant and laboratory will be surrounded by a minimum of 5m wide and 0.75m high earth bund on the west and south sides planted with a dense screen of tree and shrub vegetation. Additional tree planting will be provided in unused spaces with thin infrastructure site, along access roads and in and around car parks. This will be supplemented with shrub planting, where appropriate.	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	✓	•		EIAO-TM Annex 18 and ETWBC 7/2002	Not applicable
10.6.5	LV8	CM8 - Planting trials will be carried out in an	To minimise the	SENTX Site	SENTX		✓		EIAO-TM Annex 18	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?			implement ure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		on-site nursery prior to implementation of the first phase of restoration to establish the best planting matrix and management intensity of the recommended plant materials for the restoration.	landscape and visual impacts		Contractor					
11.4.1 and SENTX latest design	LV9	During the preparation of the detailed landscape design plan, the design submission will be audited against the recommendation proposed in the <i>ER Report</i> by the Registered Landscape Architect from the ET.	To ensure the implementation of mitigation measures proposed in this EIA Report	SENTX Site	SENTX Contractor/E T	✓	✓		EIAO-TM Annex 18	Implemented
Landscape	e and Vis	ual - Operation/Restoration Phase								
10.6.5 and SENTX latest design	LV10	OM1 - Landfill materials will be covered with general fill material or tarpaulin sheet on a daily basis to reduce visual impact.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor			√	EIAO-TM Annex 18	Implemented
10.6.5 and SENTX latest design	LV11	OM2 - Filling and restoration will be phased during the course of operations in a minimum of 4 phases, the restoration of each phase to commence immediately on the completion of filling in that phase.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor			✓	EIAO-TM Annex 18	Implemented
10.6.5	LV12	OM3 - Catch fences will be erected at the perimeter of the waste boundary, to ensure that all waste stays within the site and is not blown into surrounding areas.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor			✓	EIAO-TM Annex 18	Implemented
10.6.5	LV13	OM4 - All night-time lighting will be reduced to a practical minimum both in terms of	To minimise the landscape and	Tipping area	SENTX Contractor			✓	EIAO-TM Annex 18	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	o implement asure? ⁽¹⁾ O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		number of units and lux level and will be hooded and directional.	visual impacts					
and SENTX latest design	LV14	The condition of the restoration plantation will be audited at monthly intervals by a Registered Landscape Architect from the ET.	To check the restoration plantation	SENTX Site	SENTX Contractor/E T	√	EIAO-TM Annex 18	Implemented

Annex C

Monitoring Schedule for This Reporting Period

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Operation/ Restoration Phase

January 2023

Dust Monitoring Dust Monitoring Dust Monito	January 2023 Sun	Mon	Tue	Wed	Thu	Fri	Sat
Noise Menitering Noise Menitering Leachate Menitering Leachate Menitering Leachate Menitering Leachate Menitering Noise Menitering Noise Menitering Perimeter LFU Menitering Perimeter LFU Menitering Stack Menitering Stack Menitering Stack Menitering Dust	1	2	3	4	5		7
Leachate Manitoring Service Void LFG Monitoring Perimeter LFG Monitoring Perimeter LFG Monitoring Noise Monitoring Perimeter LFG Monitoring Stack Monitoring Stack Monitoring Dues Monitoring Dues Monitoring Dues Monitoring Obsert Monitoring	Dust Monitoring		Groundwater Monitoring	Groundwater Monitoring			Dust Monitoring
Leachate Manitoring Service Void LFG Monitoring Perimeter LFG Monitoring Perimeter LFG Monitoring Noise Monitoring Perimeter LFG Monitoring Stack Monitoring Stack Monitoring Dues Monitoring Dues Monitoring Dues Monitoring Obsert Monitoring			Noise Monitoring	Surface Water Monitoring			
Service Void LFG Monitoring Noise Monitoring Perimeter LFG Monitoring Noise Monitoring Stack Monitoring Stack Monitoring 22 23 24 25 26 27 29 30 31 31 31 31 31 31 31 31 31 31 31 31 31							
Service Void LFG Monitoring Noise Monitoring Perimeter LFG Monitoring 15 Noise Monitoring Stack Monitoring 20 20 2 15 Noise Monitoring Stack Monitoring Stack Monitoring 21 22 23 23 24 24 Date Monitoring Dust Monitoring Noise Monitoring Odour Monitoring 22 25 26 27 27 2				Leachate Monitoring			
Service Void LFG Monitoring Noise Monitoring Perimeter LFG Monitoring 15 Noise Monitoring Stack Monitoring 20 20 2 15 Noise Monitoring Stack Monitoring Stack Monitoring 21 22 23 23 24 24 Date Monitoring Dust Monitoring Noise Monitoring Odour Monitoring 22 25 26 27 27 2							
Noise Monitoring Perimeter LFG Monitoring Perimeter LFG Monitoring Noise Monitoring Stack Monitoring Stack Monitoring Duest Monitoring Duest Monitoring Duest Monitoring Odour Monitoring Duest Monitoring Odour Monitori	8	9	10	11	12	13	14
Perimeter LFG Monitoring		Service Void LFG Monitoring				Dust Monitoring	
Perimeter LFG Monitoring		Noise Monitoring					
15 Noise Monitoring Stack Monitoring Stack Monitoring Dust Monitoring Dust Monitoring Dust Monitoring Noise Monitoring Odoor		Tone Homesing					
Noise Monitoring Stack Monitoring Dust Monitoring 22 23 24 25 26 27 2 2 Dust Monitoring Odour Monitoring Dust Monitoring Odour Monitoring 25 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0		Perimeter LFG Monitoring					
Noise Monitoring Stack Monitoring Dust Monitoring 22 23 24 25 26 27 2 2 Dust Monitoring Odour Monitoring Dust Monitoring Odour Monitoring 25 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0							
Noise Monitoring Stack Monitoring Dust Monitoring 22 23 24 25 26 27 2 2 Dust Monitoring Odour Monitoring Dust Monitoring Odour Monitoring 25 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	15	16	17	18	19	20	21
22 23 24 25 26 27 2 2 Noise Monitoring Noise Monitoring Odour Monitoring O							
Dust Monitoring Noise Monitoring Odour Monitoring 29 30 31		Touse Montoring	States Montoring	State Homes	Dust Montoring		
Dust Monitoring Noise Monitoring Odour Monitoring 29 30 31							
Dust Monitoring Noise Monitoring Odour Monitoring 29 30 31							
Dust Monitoring Noise Monitoring Odour Monitoring 29 30 31							
Dust Monitoring Noise Monitoring Odour Monitoring 29 30 31							
Odour Monitoring 29 30 31 31	22	23	24	25	26	27	28
29 30 31				Dust Monitoring	Noise Monitoring		
29 30 31					Odena Manitania a		
					Odour Monitoring		
Dust Monitoring	29	30	31				
			Dust Monitoring				

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Operation/ Restoration Phase

February 2023

February 2023 Sun	Mon	Tue	Wed	Thu	Fri	Sat
		***	1	2	3	4
			Noise Monitoring	Leachate Monitoring	Odour Monitoring	·
			-			
				VOCs Monitoring		
				Flammable Gas Monitoring		
5	6	7	8	9	10	11
	Dust Monitoring	Noise Monitoring	Groundwater Monitoring	Groundwater Monitoring	10	11
	Dust Wontoring	Noise Womoring	Groundwater Wonttoring	Groundwater Monitoring		
			Surface Water Monitoring			
12	13	14	15	16	17	18
Dust Monitoring	Noise Monitoring	Perimeter LFG Monitoring	Service Void LFG Monitoring			Dust Monitoring
		Perimeter LFG Bulk Gas Sampling				
19	20	21	22	23	24	25
	Noise Monitoring	Stack Monitoring	Stack Monitoring		Dust Monitoring	
26	27	28				
	Noise Monitoring					

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Operation/ Restoration Phase

March 2023

Perimeter LFG Monitoring Service Void LFG Monitoring Leachate Monitoring 5 6 7 8 9 10 Groundwater Monitoring Dust Monitoring Noise Monitoring	4
Service Void LFG Monitoring Leachate Monitoring 5 6 7 8 9 10	
5 6 7 8 9 10	
Groundwater Monitoring Groundwater Monitoring Dust Monitoring Noise Monitoring	11
Surface Water Monitoring	
12 13 14 15 16 17	18
Dust Monitoring Noise Monitoring	
19 20 21 22 23 24	25
Dust Monitoring Noise Monitoring Stack Monitoring Stack Monitoring	
Odour Monitoring	
26 27 28 29 30 31	
Dust Monitoring Noise Monitoring	

Annex D

Air Quality

Annex D1

24-hour TSP Monitoring Results

Table D1.1 24-hour TSP Monitoring Results at AM1

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP
					(μg/m3)
1 Jan 23	8:00	2 Jan 23	7:33	Sunny	50
7 Jan 23	8:00	8 Jan 23	7:37	Cloudy	178
13 Jan 23	8:00	14 Jan 23	7:48	Cloudy	43
19 Jan 23	8:00	20 Jan 23	7:36	Cloudy	140
25 Jan 23	8:00	26 Jan 23	8:06	Cloudy	118
31 Jan 23	8:00	1 Feb 23	7:48	Sunny	509
6 Feb 23	8:00	7 Feb 23	7:36	Sunny	109
12 Feb 23	8:00	13 Feb 23	7:45	Fine	75
18 Feb 23	8:00	19 Feb 23	8:11	Fine	89
24 Feb 23	8:00	25 Feb 23	8:11	Sunny	192
2 Mar 23	8:00	3 Mar 23	7:58	Sunny	401
8 Mar 23	8:00	9 Mar 23	8:02	Sunny	165
14 Mar 23	8:00	15 Mar 23	7:46	Cloudy	306
20 Mar 23	8:00	21 Mar 23	7:46	Cloudy	171
26 Mar 23	8:00	27 Mar 23	8:17	Rainy	58
				Average	174
				Min	43
				Max	509

Figure D1.1 Graphical Presentation for 24-hr TSP Monitoring at AM1




Table D1.2 24-hour TSP Monitoring Results at AM2

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
1 Jan 23	8:00	2 Jan 23	7:42	Sunny	56
7 Jan 23	8:00	8 Jan 23	7:38	Cloudy	337
13 Jan 23	8:00	14 Jan 23	7:58	Cloudy	47
19 Jan 23	8:00	20 Jan 23	7:33	Cloudy	84
25 Jan 23	8:00	26 Jan 23	7:39	Cloudy	64
31 Jan 23	8:00	1 Feb 23	7:33	Sunny	266
6 Feb 23	8:00	7 Feb 23	7:33	Sunny	61
12 Feb 23	8:00	13 Feb 23	8:07	Fine	43
18 Feb 23	8:00	19 Feb 23	7:43	Fine	93
24 Feb 23	8:00	25 Feb 23	7:56	Sunny	211
2 Mar 23	8:00	3 Mar 23	7:53	Sunny	236
8 Mar 23	8:00	9 Mar 23	8:13	Sunny	313
14 Mar 23	8:00	15 Mar 23	7:39	Cloudy	452
20 Mar 23	8:00	21 Mar 23	7:48	Cloudy	151
26 Mar 23	8:00	27 Mar 23	8:25	Rainy	108
				Average	168
				Min	43
				Max	452

Figure D1.2 Graphical Presentation for 24-hr TSP Monitoring at AM2




Table D1.3 24-hour TSP Monitoring Results at AM3

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
1 Jan 23	8:00	2 Jan 23	7:44	Sunny	80
7 Jan 23	8:00	8 Jan 23	7:52	Cloudy	134
13 Jan 23	8:00	14 Jan 23	7:55	Cloudy	78
19 Jan 23	8:00	20 Jan 23	7:33	Cloudy	224
25 Jan 23	8:00	26 Jan 23	7:42	Cloudy	137
31 Jan 23	8:00	1 Feb 23	7:45	Sunny	267
6 Feb 23	8:00	7 Feb 23	8:05	Sunny	115
12 Feb 23	8:00	13 Feb 23	7:32	Fine	62
18 Feb 23	8:00	19 Feb 23	7:56	Fine	191
24 Feb 23	8:00	25 Feb 23	8:01	Sunny	187
2 Mar 23	8:00	3 Mar 23	8:05	Sunny	225
8 Mar 23	8:00	9 Mar 23	8:04	Sunny	129
14 Mar 23	8:00	15 Mar 23	7:50	Cloudy	106
20 Mar 23	8:00	21 Mar 23	8:02	Cloudy	124
26 Mar 23	8:00	27 Mar 23	8:07	Rainy	41
				Average	140
				Min	41
				Max	267

Figure D1.3 Graphical Presentation for 24-hr TSP Monitoring at AM3





Table D1.4 24-hour TSP Monitoring Results at AM4

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (μg/m3)
1 Jan 23	8:00	2 Jan 23	7:38	Sunny	120
7 Jan 23	8:00	8 Jan 23	7:52	Cloudy	158
13 Jan 23	8:00	14 Jan 23	7:37	Cloudy	71
19 Jan 23	8:00	20 Jan 23	7:41	Cloudy	135
25 Jan 23	8:00	26 Jan 23	7:51	Cloudy	100
31 Jan 23	8:00	1 Feb 23	7:36	Sunny	148
6 Feb 23	8:00	7 Feb 23	7:33	Sunny	92
12 Feb 23	8:00	13 Feb 23	7:40	Fine	47
18 Feb 23	8:00	19 Feb 23	7:59	Fine	129
24 Feb 23	8:00	25 Feb 23	7:45	Sunny	169
2 Mar 23	8:00	3 Mar 23	7:38	Sunny	145
8 Mar 23	8:00	9 Mar 23	8:16	Sunny	117
14 Mar 23	8:00	15 Mar 23	7:32	Cloudy	118
20 Mar 23	8:00	21 Mar 23	7:41	Cloudy	93
26 Mar 23	8:00	27 Mar 23	8:19	Rainy	35
				Average	112
				Min	35
				Max	169

Figure D1.4 Graphical Presentation for 24-hr TSP Monitoring at AM4



Annex D2

Event and Action Plan for Air Quality Monitoring

Annex D2 Event and Action Plan for Air Quality Monitoring During Operation/Restoration Phase

		Action	
Event	ET	IEC	Contractor
Exceedance of Action/Limit Level for dust monitoring	 Identify the source(s) and investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to daily and continue until the monitoring results reduce to below action level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate
Exceedance of Action Level for odour	 Identify source(s) and investigate the cause(s) of exceedance or complaint Prepare the odour complaint form or the Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Increase monitoring frequency to daily until odour not being detected for three consecutive da 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable practice Amend working methods as required Implement amended working methods, if necessary


		Action	
Event	ET	IEC	Contractor
Exceedance of Limit Level for odour	 Identify source(s) and investigate the cause(s) of exceedance or complaint Prepare the odour complaint form or the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results 	 Verify the Notification of Exceedance Check with Contractor on the operating activities and implementation of odour mitigation measures Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable practice Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposal or amend working methods as required Resubmit proposals if problem still not under control
Exceedance of Limit Level for ambient VOCs, ammonia and H ₂ S at the monitoring locations	 Identify the source(s) and investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to monthly and continue until the monitoring results reduce to below limit level 	 Check with Contractor on the operating activities and implementation of landfill gas control measures 	 Rectify any unacceptable practice Amend working methods as required Implement amended working methods, if necessary


		Action	
Event	ET	IEC	Contractor
Exceedance of Limit Level of stack emission of the thermal oxidizer, flares and generator	 Identify source(s) and investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to monthly when there are two consecutive exceedances and continue until the monitoring results reduce to below limit level 	 Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable performance Amend design as required Implement amended design, if necessary


Meteorological Data


Annex D3 Meteorological Data


January 2023






















February 2023






































Odour Monitoring Results

Table D4.1 Odour Monitoring Results

Date	Weather	Location	Time	Temperature	Wind Speed	Wind	From	Odour	Odour	Possible Source	Remarks
				(oC)	(m/s)	Direction	Project Site	Intensity	Characteristic		
26 Jan 23	Fine	OP1	14:37	20.8	5.5	N	Yes	0	N/A	N/A	N/A
26 Jan 23	Fine	OP2	14:41	17.8	5.2	N	Yes	0	N/A	N/A	N/A
26 Jan 23	Fine	OP3	14:43	20.5	1.9	W	No	0	N/A	N/A	N/A
26 Jan 23	Fine	OP4	14:45	20.3	1.6	E	Yes	1	Leachate	Pump truck	N/A
26 Jan 23	Fine	OP5	14:49	20.3	0.0	N/A	N/A	0	N/A	N/A	N/A
26 Jan 23	Fine	OP6	14:51	18.0	4.9	NE	Yes	0	N/A	N/A	N/A
26 Jan 23	Fine	OP7	14:53	17.9	1.3	N	No	0	N/A	N/A	N/A
26 Jan 23	Fine	OP8	14:56	21.9	0.0	N/A	N/A	0	N/A	N/A	N/A
26 Jan 23	Fine	OP9	15:00	19.8	1.1	SE	Yes	0	N/A	N/A	N/A
26 Jan 23	Fine	OP10	15:02	22.3	0.0	N/A	N/A	0	N/A	N/A	N/A
26 Jan 23	Fine	OP11	15:16	21.2	4.8	E	No	0	N/A	N/A	N/A
26 Jan 23	Fine	OP12	15:13	21.4	3.7	E	No	0	N/A	N/A	N/A
26 Jan 23	Fine	OP13	15:11	21.5	0.0	N/A	N/A	0	N/A	N/A	N/A
26 Jan 23	Fine	OP14	15:07	22.4	2.0	NW	Yes	0	N/A	N/A	N/A
26 Jan 23	Fine	OP15	15:34	17.5	1.8	W	Yes	0	N/A	N/A	N/A
26 Jan 23	Fine	OP16	15:32	17.6	4.0	NE	Yes	0	N/A	N/A	N/A
26 Jan 23	Fine	OP17	15:29	17.8	3.7	N	Yes	0	N/A	N/A	N/A
3 Feb 23	Fine	OP1	14:36	18.1	4.5	N	Yes	0	N/A	N/A	N/A
3 Feb 23	Fine	OP2	14:39	19.5	1.4	N	Yes	0	N/A	N/A	N/A
3 Feb 23	Fine	OP3	14:41	19.9	1.3	W	Yes	0	N/A	N/A	N/A
3 Feb 23	Fine	OP4	14:44	20.9	N/A	N/A	N/A	0	N/A	N/A	N/A
3 Feb 23	Fine	OP5	14:46	21.0	N/A	N/A	N/A	0	N/A	N/A	N/A
3 Feb 23	Fine	OP6	14:48	20.8	3.9	N	No	0	N/A	N/A	N/A
3 Feb 23	Fine	OP7	14:51	18.2	N/A	N/A	N/A	1	Exhaust Gas	Excavator	From WSD Project
3 Feb 23	Fine	OP8	14:56	20.9	0.8	SE	Yes	0	N/A	N/A	N/A
3 Feb 23	Fine	OP9	15:00	19.8	1.5	E	Yes	1	Town Gas	Town Gas Plant	N/A
3 Feb 23	Fine	OP10	15:02	19.6	2.5	E	Yes	0	N/A	N/A	N/A
3 Feb 23	Fine	OP11	15:15	17.8	6.7	NE	No	0	N/A	N/A	N/A
3 Feb 23	Fine	OP12	15:13	18.7	2.3	NE	No	0	N/A	N/A	N/A
3 Feb 23	Fine	OP13	15:10	19.5	2.6	NE	No	0	N/A	N/A	N/A
3 Feb 23	Fine	OP14	15:08	19.5	N/A	N/A	N/A	0	N/A	N/A	N/A
3 Feb 23	Fine	OP15	15:31	18.0	5.7	N	Yes	0	N/A	N/A	N/A
3 Feb 23	Fine	OP16	15:30	18.0	5.7	NE	No	0	N/A	N/A	N/A
3 Feb 23	Fine	OP17	15:27	18.0	5.5	NE	No	0	N/A	N/A	N/A
22 Mar 23	Fine	OP1	14:05	24.9	1.1	S	No	0	N/A	N/A	N/A

ENVIRONMENTAL RESOURCES MANAGEMENT GREEN VALLEY LANDFILL LTD.

Date	Weather	Location	Time	Temperature	Wind Speed	Wind	From	Odour	Odour	Possible Source	Remarks
				(oC)	(m/s)	Direction	Project Site	Intensity	Characteristic		
22 Mar 23	Fine	OP2	14:08	24.7	0.8	S	No	0	N/A	N/A	N/A
22 Mar 23	Fine	OP3	14:11	25.1	0.8	SW	No	0	N/A	N/A	N/A
22 Mar 23	Fine	OP4	14:13	25.3	N/A	N/A	No	1	Grass	Grass	N/A
22 Mar 23	Fine	OP5	14:15	26.0	0.5	SE	No	1	Exhaust Gas	Generator	N/A
22 Mar 23	Fine	OP6	14:17	25.4	0.7	N	No	0	N/A	N/A	N/A
22 Mar 23	Fine	OP7	14:19	25.3	1.0	SW	No	0	N/A	N/A	N/A
22 Mar 23	Fine	OP8	14:22	25.6	1.2	SW	No	0	N/A	N/A	N/A
22 Mar 23	Fine	OP9	14:25	24.8	0.7	SW	No	0	N/A	N/A	N/A
22 Mar 23	Fine	OP10	14:27	25.4	1.0	SW	No	1	Exhaust Gas	Traffic	N/A
22 Mar 23	Fine	OP11	14:40	25.3	1.3	SW	Yes	1	Exhaust Gas	Landfill	N/A
22 Mar 23	Fine	OP12	14:39	25.0	0.8	S	Yes	0	N/A	N/A	N/A
22 Mar 23	Fine	OP13	14:36	24.8	0.5	SW	Yes	1	Grass	Grass	N/A
22 Mar 23	Fine	OP14	14:34	25.0	N/A	N/A	No	1	Grass	Grass	N/A
22 Mar 23	Fine	OP15	14:50	24.6	1.3	SE	No	0	N/A	N/A	N/A
22 Mar 23	Fine	OP16	14:53	25.1	0.8	SE	No	0	N/A	N/A	N/A
22 Mar 23	Fine	OP17	14:55	25.5	1.7	SW	Yes	0	N/A	N/A	N/A

Thermal Oxidizer, Landfill Gas Flare and Landfill Gas Generator Stack Emission Monitoring Results

Table D5.1 Thermal Oxidiser Stack Emission Monitoring Results

Parameters	Monitoring Results (January 2023)
NO ₂	1.21 gs ⁻¹
CO	<0.01 gs ⁻¹
SO_2	0.21 gs ⁻¹
Benzene	<2.0 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<1.6 x 10-4 gs-1
Exhaust gas velocity	11.4 ms ⁻¹
Parameters	Monitoring Results (February 2023)
NO_2	0.95 gs ⁻¹
CO	<0.01 gs ⁻¹
SO_2	<0.01 gs ⁻¹
Benzene	<2.0 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<1.3 x 10-4 gs-1
Non-Methane Organic Carbons	<3.0 x 10 ⁻³ gs ⁻¹
Ammonia	0.0384 gs ⁻¹
Exhaust gas velocity	10.1 ms ⁻¹
Parameters	Monitoring Results (March 2023)
NO_2	1.34 gs ⁻¹
CO	<0.01 gs ⁻¹
SO ₂	<0.01 gs ⁻¹
Benzene	<2.0 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<1.4 x 10 ⁻⁴ gs ⁻¹
Exhaust gas velocity	11.3 ms ⁻¹

Table D5.2 Thermal Oxidiser Stack Continuous Monitoring Results

Date	Gas Combustion	Exhaust temperature	Exhaust gas velocity
	Temperature (°C)	(K)	(ms-1) (a)
01 Jan 23	926	1238	
02 Jan 23	939	1234	
03 Jan 23	934	1239	
04 Jan 23	920	1231	
05 Jan 23	912	1230	
06 Jan 23	927	1238	
07 Jan 23	923	1233	
08 Jan 23	923	1231	
09 Jan 23	925	1227	
10 Jan 23	926	1233	
11 Jan 23	936	1239	
12 Jan 23	938	1243	11.4
13 Jan 23	917	1234	
14 Jan 23	941	1246	
15 Jan 23	965	1245	
16 Jan 23	947	1221	
17 Jan 23	927	1232	
18 Jan 23	911	1228	
19 Jan 23	942	1255	
20 Jan 23	925	1237	
21 Jan 23	918	1229	
22 Jan 23	Under Maintenance		
23 Jan 23	Under Maintenance		

Date	Gas Combustion	Exhaust temperature	Exhaust gas velocity
	Temperature (°C)	(K)	(ms-1) (a)
24 Jan 23	Under Maintenance		
25 Jan 23	929	1236	
26 Jan 23	910	1227	
27 Jan 23	939	1242	
28 Jan 23	942	1251	
29 Jan 23	941	1252	
30 Jan 23	927	1226	
31 Jan 23	911	1229	
01 Feb 23	918	1232	
02 Feb 23	937	1244	
03 Feb 23	927	1230	
04 Feb 23	930	1241	
05 Feb 23	913	1226	
06 Feb 23	Under Maintenance	1220	
07 Feb 23	Under Maintenance		
08 Feb 23	Under Maintenance		
09 Feb 23	924	1230	
10 Feb 23	942	1245	
11 Feb 23	906	1256	
12 Feb 23	903	1198	
13 Feb 23	916	1219	
	922	1229	
14 Feb 23			10.1
15 Feb 23	924	1232	
16 Feb 23	925	1235	
17 Feb 23	922	1228	
18 Feb 23	924	1229	
19 Feb 23	930	1237	
20 Feb 23	902	1198	
21 Feb 23	895	1210	
22 Feb 23	930	1233	
23 Feb 23	924	1230	
24 Feb 23	925	1232	
25 Feb 23	937	1234	
26 Feb 23	935	1232	
27 Feb 23	934	1233	
28 Feb 23	925	1234	
01 Mar 23	930	1233	
02 Mar 23	937	1239	
03 Mar 23	932	1230	
04 Mar 23	932	1239	
05 Mar 23	927	1230	
06 Mar 23	918	1214	
07 Mar 23	929	1237	
08 Mar 23	928	1231	
09 Mar 23	928	1233	
10 Mar 23	926	1233	
11 Mar 23	923	1233	
12 Mar 23	908	1222	
13 Mar 23	Under Maintenance	-	
14 Mar 23	Under Maintenance	-	11.3
15 Mar 23	Under Maintenance	-	
16 Mar 23	930	1232	
17 Mar 23	940	1235	
18 Mar 23	919	1188	
19 Mar 23	956	1240	
20 Mar 23	924	1213	
21 Mar 23	930	1212	
22 Mar 23	925	1209	
	- 		

Date		Gas Combustion	Exhaust temperature	Exhaust gas velocity
		Temperature (°C)	(K)	$(ms^{-1})^{(a)}$
23 Mar 23		926	1215	
24 Mar 23		917	1212	
25 Mar 23		919	1213	
26 Mar 23		927	1212	
27 Mar 23		930	1207	
28 Mar 23		939	1212	
29 Mar 23		921	1211	
30 Mar 23		929	1218	
31 Mar 23		927	1216	
	Average	927	1229	10.9
	Min	895	1188	10.1
	Max	965	1256	11.4

Notes:

(a) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Table D5.3 Landfill Gas Flare Stack Emission Monitoring Results

Parameters	Monitoring Results (January 2023)
	Flare 1 - F601
NO ₂	0.024 gs ⁻¹
CO	0.111 gs ⁻¹
SO ₂	<0.012 gs ⁻¹
Benzene	<1.8 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<1.44 x 10 ⁻⁴ gs ⁻¹
Exhaust gas velocity	12.5 ms ⁻¹
Parameters	Monitoring Results (February 2023) Flare 1 – F601
NO ₂	$0.02~{ m gs^{-1}}$
CO	$0.16~{ m gs^{-1}}$
SO ₂	$0.02~{ m gs^{-1}}$
Benzene	<1.2 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<9.6 x 10 ⁻⁵ gs ⁻¹
Non-Methane Organic Carbons	0.006 gs ⁻¹
Exhaust gas velocity	8.9 ms ⁻¹
Parameters	Monitoring Results (March 2023) Flare 1 – F601
NO ₂	$0.02~{ m gs}^{-1}$
CO	<0.01 gs ⁻¹
SO ₂	<0.01 gs ⁻¹
Benzene	$<9.5 \times 10^{-5} \text{ gs}^{-1}$
Vinyl chloride	<7.6 x 10 ⁻⁵ gs ⁻¹
Exhaust gas velocity	6.2 ms ⁻¹

Table D5.4 Landfill Gas Flare Stack Continuous Monitoring Results

Date	Gas Combustion Temperature (°C)	Exhaust temperature (K)	Exhaust gas velocity (ms-1)	Operation Status
Flare 1 - F6	01		(a)	
1 Jan 23	-	-		Under Maintenanc
2 Jan 23	820	1035		In Operation
3 Jan 23	830	1060		In Operation
4 Jan 23	865	1069		In Operation
5 Jan 23	887	1037		In Operation
6 Jan 23	880	1058		In Operation
7 Jan 23	890	1073		In Operation
3 Jan 23	870	1023		In Operation
9 Jan 23	870	1068		In Operation
10 Jan 23	830	1043		In Operation
11 Jan 23	880	1063		In Operation
12 Jan 23	830	1053		In Operation
13 Jan 23	890	1073		In Operation
14 Jan 23	880	1053		In Operation
15 Jan 23	880	1073		In Operation
16 Jan 23	900	1073	12.5	In Operation
17 Jan 23	890	1073	12.5	In Operation
18 Jan 23	830	1053		In Operation
19 Jan 23	860	963		In Operation
20 Jan 23	890	1053		In Operation
20 Jan 23 21 Jan 23	820	973		In Operation
21 Jan 23 22 Jan 23	910	1093		-
				In Operation
23 Jan 23	880 870	1073 1073		In Operation
24 Jan 23	880			In Operation
25 Jan 23		1073		In Operation
26 Jan 23	870	1063		In Operation
27 Jan 23	930	1153		In Operation
28 Jan 23	860	1083		In Operation
29 Jan 23	860	1063		In Operation
30 Jan 23	870	1063		In Operation
31 Jan 23	840	1043		In Operation
1 Feb 23	860	1073		In Operation
2 Feb 23	880	1043		In Operation
3 Feb 23	870	1073		In Operation
4 Feb 23	830	1023		In Operation
5 Feb 23	880	1033		In Operation
6 Feb 23	840	1053		In Operation
7 Feb 23	880	1053		In Operation
3 Feb 23	890	1033		In Operation
9 Feb 23	880	1043		In Operation
10 Feb 23	-	-		Under Maintenand
11 Feb 23	-	-	8.9	Under Maintenand
12 Feb 23	-	-	0.7	Under Maintenand
13 Feb 23	-	-		Under Maintenand
14 Feb 23	-	-		Under Maintenand
15 Feb 23	-	-		Under Maintenand
16 Feb 23	-	-		Under Maintenand
17 Feb 23	-	-		Under Maintenand
18 Feb 23	-	-		Under Maintenand
19 Feb 23	-	-		Under Maintenand
20 Feb 23	860	1023		In Operation
21 Feb 23	880	1043		In Operation
22 Feb 23	880	1053		In Operation

Date	Gas Combustion	Exhaust temperature	Exhaust gas	Operation Status
	Temperature (°C)	(K)	velocity (ms-1)	•
			(a)	
23 Feb 23	900	1053		In Operation
24 Feb 23	870	1003		In Operation
25 Feb 23	900	1093		In Operation
26 Feb 23	880	1083		In Operation
27 Feb 23	840	1023		In Operation
28 Feb 23	830	1073		In Operation
01 Mar 23	923	1090		In Operation
02 Mar 23	954	1093		In Operation
03 Mar 23	880	1083		In Operation
04 Mar 23	958	1083		In Operation
05 Mar 23	980	1073		In Operation
06 Mar 23	915	1083		In Operation
07 Mar 23	934	1083		In Operation
08 Mar 23	940	1063		In Operation
09 Mar 23	-	-		Under Maintenance
10 Mar 23	910	1063		In Operation
11 Mar 23	920	1083		In Operation
12 Mar 23	940	1083		In Operation
13 Mar 23	960	1093		In Operation
14 Mar 23	980	1153		In Operation
15 Mar 23	920	1093	6.2	In Operation
16 Mar 23	990	1193		In Operation
17 Mar 23	990	1163		In Operation
18 Mar 23	970	1093		In Operation
19 Mar 23	940	1083		In Operation
20 Mar 23	950	1123		In Operation
21 Mar 23	900	1083		In Operation
22 Mar 23	880	1053		In Operation
23 Mar 23	870	1063		In Operation
24 Mar 23	890	1073		In Operation
25 Mar 23	940	1113		In Operation
26 Mar 23	950	1133		In Operation
27 Mar 23	960	1173		In Operation
28 Mar 23 29 Mar 23	930 950	1123 1153		In Operation In Operation
30 Mar 23	970	1143		In Operation
31 Mar 23	900	1103		In Operation
Average		1073	9.2	пторегаціон
Min		963	6.2	
Max		1193	12.5	
Flare 2 - F60				
1 Jan 23	-	-		Under Maintenance
2 Jan 23	-	-		Under Maintenance
3 Jan 23	-	-		Under Maintenance
4 Jan 23	-	-		Under Maintenance
5 Jan 23	-	-		Under Maintenance
6 Jan 23	830	1053		In Operation
7 Jan 23	860	1103		In Operation
8 Jan 23	840	1073		In Operation
9 Jan 23	870	1073	12.5	In Operation
10 Jan 23	840	1073		In Operation
11 Jan 23	820	1043		In Operation
12 Jan 23	900	1113		In Operation
13 Jan 23	860	1113		In Operation
14 Jan 23	820	1073		In Operation
15 Jan 23	820	1053		In Operation
16 Jan 23	840	1063		In Operation

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Date	Gas Combustion	Exhaust temperature	Exhaust gas	Operation Status
	Temperature (°C)	(K)	velocity (ms-1)	
17 Ion 22	920	1113	(a)	In Operation
17 Jan 23 18 Jan 23	880	1073		In Operation In Operation
19 Jan 23	860	1073		
=				In Operation
20 Jan 23	840	1063		In Operation
21 Jan 23	840	1053 1053		In Operation
22 Jan 23	860	1033		In Operation Under Maintenance
23 Jan 23	-	-		Under Maintenance
24 Jan 23	-	-		Under Maintenance
25 Jan 23	-	-		Under Maintenance
26 Jan 23	880	1103		
27 Jan 23				In Operation
28 Jan 23	830	1028		In Operation
29 Jan 23	870	1063		In Operation
30 Jan 23	- 940	1042		Under Maintenance
31 Jan 23	840	1043		In Operation
1 Feb 23	860	1088		In Operation
2 Feb 23	-	-		Under Maintenance
3 Feb 23	-	-		Under Maintenance
4 Feb 23	860	1083		In Operation
5 Feb 23	840	1093		In Operation
6 Feb 23	880	1103		In Operation
7 Feb 23	900	1153		In Operation
8 Feb 23	-	-		Under Maintenance
9 Feb 23	850	1083		In Operation
10 Feb 23	840	1063		In Operation
11 Feb 23	-	-		Under Maintenance
12 Feb 23	870	1053		In Operation
13 Feb 23	870	1073		In Operation
14 Feb 23	860	1093	8.9	In Operation
15 Feb 23	880	1083	0.5	In Operation
16 Feb 23	880	1093		In Operation
17 Feb 23	840	1073		In Operation
18 Feb 23	830	1053		In Operation
19 Feb 23	830	1053		In Operation
20 Feb 23	-	-		Under Maintenance
21 Feb 23	840	1053		In Operation
22 Feb 23	820	1073		In Operation
23 Feb 23	880	1083		In Operation
24 Feb 23	880	1083		In Operation
25 Feb 23	-	-		Under Maintenance
26 Feb 23	-	-		Under Maintenance
27 Feb 23	-	-		Under Maintenance
28 Feb 23	890	1093		In Operation
01 Mar 23	990	1193		In Operation
02 Mar 23	905	1113		In Operation
03 Mar 23	930	1123		In Operation
04 Mar 23	910	1113		In Operation
05 Mar 23	900	1103		In Operation
06 Mar 23	910	1113		In Operation
07 Mar 23	920	1133		In Operation
08 Mar 23	990	1193		In Operation
09 Mar 23	-	-		Under Maintenance
10 Mar 23	900	1103		In Operation
	910	1113		In Operation
11 Mar 23	910			
11 Mar 23 12 Mar 23				•
	910 910 910	1123 1103		In Operation In Operation

Date	Gas Combustion	Exhaust temperature	Exhaust gas	Operation Status
	Temperature (°C)	(K)	velocity (ms-1)	
			(a)	
15 Mar 23	940	1143		In Operation
16 Mar 23	990	1193		In Operation
17 Mar 23	990	1203		In Operation
18 Mar 23	880	1113		In Operation
19 Mar 23	990	1183		In Operation
20 Mar 23	940	1163		In Operation
21 Mar 23	910	1143		In Operation
22 Mar 23	830	993		In Operation
23 Mar 23	910	1123		In Operation
24 Mar 23	930	1123		In Operation
25 Mar 23	940	1113		In Operation
26 Mar 23	950	1133		In Operation
27 Mar 23	990	1193		In Operation
28 Mar 23	950	1133		In Operation
29 Mar 23	930	1133		In Operation
30 Mar 23	870	1063		In Operation
31 Mar 23	860	1043		In Operation
Average	886	1098	9.2	
Min	820	993	6.2	
Max	990	1203	12.5	

Notes

⁽a) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Table D5.5 Landfill Gas Generator Stack Emission Monitoring Results

Parameters	Monitoring Results (January 2023)
NO ₂	0.044 gs ⁻¹
CO	0.731 gs ⁻¹
SO_2	<0.001 gs ⁻¹
Benzene	$<7.0 \times 10^{-5} \text{ gs}^{-1}$
Vinyl chloride	<9.6 x 10 ⁻⁶ gs ⁻¹
Exhaust gas velocity	10.0 ms ⁻¹
Parameters	Monitoring Results (February 2023)
NO_2	0.053 gs ⁻¹
CO	0.973 gs ⁻¹
SO_2	<0.002 gs ⁻¹
Benzene	<1.0 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<1.3 x 10 ⁻⁵ gs ⁻¹
Non-Methane Organic Carbons	$<3.3 \times 10^{-3} \text{ gs}^{-1}$
Exhaust gas velocity	12.1 ms ⁻¹
Parameters	Monitoring Results (March 2023)
NO_2	0.079 gs ⁻¹
CO	0.942 gs ⁻¹
SO_2	<0.001 gs ⁻¹
Benzene	$9.7 \times 10^{-5} \text{ gs}^{-1}$
Vinyl chloride	$<1.2 \times 10^{-5} \text{ gs}^{-1}$
Non-Methane Organic Carbons	13.9 ms ⁻¹

Table D5.6 Landfill Gas Generator Stack Continuous Monitoring Results

Date	Exhaust	Exhaust gas velocity	Operation Status (Landfill Gas
	temperature (K)	(ms-1) (a)	Generator in Operation)
ENGA			
1 Jan 23	-		Standby
2 Jan 23	-		Standby
3 Jan 23	-		Standby
4 Jan 23	-		Standby
5 Jan 23	860		In Operation
6 Jan 23	860		In Operation
7 Jan 23	-		Standby
8 Jan 23	-		Standby
9 Jan 23	-		Standby
10 Jan 23	-		Standby
11 Jan 23	-		Standby
12 Jan 23	-	10.0	Standby
13 Jan 23	-	10.0	Standby
14 Jan 23	-		Standby
15 Jan 23	-		Standby
16 Jan 23	-		Standby
17 Jan 23	856		In Operation
18 Jan 23	849		In Operation
19 Jan 23	856		In Operation
20 Jan 23	860		In Operation
21 Jan 23	869		In Operation
22 Jan 23	-		Standby
23 Jan 23	-		Standby
24 Jan 23	-		Standby

Date	Exhaust temperature (K)	Exhaust gas velocity (ms-1) (a)	Operation Status (Landfill Gas Generator in Operation)
25 Jan 23	-		Standby
26 Jan 23	860		In Operation
27 Jan 23	860		In Operation
28 Jan 23	860		In Operation
29 Jan 23	861		In Operation
30 Jan 23	865		In Operation
31 Jan 23	865		In Operation
1 Feb 23	868		In Operation
2 Feb 23	868		In Operation
3 Feb 23	868		In Operation
4 Feb 23	869		In Operation
5 Feb 23	870		In Operation
6 Feb 23	865		In Operation
7 Feb 23	867		In Operation
8 Feb 23	866		In Operation
9 Feb 23	872		In Operation
10 Feb 23	867		In Operation
11 Feb 23	867		In Operation
12 Feb 23	870		In Operation
13 Feb 23	871		In Operation
14 Feb 23	860		In Operation
15 Feb 23	868	12.1	In Operation
16 Feb 23	868		-
17 Feb 23	869		In Operation
			In Operation
18 Feb 23	869		In Operation
19 Feb 23	870		In Operation
20 Feb 23	-		Under Maintenance
21 Feb 23	-		Under Maintenance
22 Feb 23	-		Under Maintenance
23 Feb 23	-		Under Maintenance
24 Feb 23	870		In Operation
25 Feb 23	870		In Operation
26 Feb 23	872		In Operation
27 Feb 23	868		In Operation
28 Feb 23	870		In Operation
01 Mar 23	871		In Operation
02 Mar 23	876		In Operation
03 Mar 23	873		In Operation
04 Mar 23	874		In Operation
05 Mar 23	875		In Operation
06 Mar 23	868		In Operation
07 Mar 23	877		In Operation
08 Mar 23	878		In Operation
09 Mar 23	879		In Operation
10 Mar 23	879		In Operation
11 Mar 23	881		In Operation
12 Mar 23	879	13.9	In Operation
13 Mar 23	875		In Operation
14 Mar 23	876		In Operation
15 Mar 23	877		In Operation
16 Mar 23	879		In Operation
17 Mar 23	-		Under Maintenance
18 Mar 23	-		Under Maintenance
19 Mar 23	- -		Under Maintenance
20 Mar 23	874		In Operation
20 Mar 23	869		In Operation
21 Mar 23 22 Mar 23	869		_
22 Mar 23 23 Mar 23	874		In Operation
20 IVIAI 20	0/4		In Operation

Date	Exhaust temperature (K)	Exhaust gas velocity (ms-1) (a)	Operation Status (Landfill Gas Generator in Operation)
24 Mar 23	875	, ,	In Operation
25 Mar 23	-		Under Maintenance
26 Mar 23	-		Under Maintenance
27 Mar 23	-		Under Maintenance
28 Mar 23	-		Under Maintenance
29 Mar 23	-		Under Maintenance
30 Mar 23	-		Under Maintenance
31 Mar 23	-		Under Maintenance
Average		12.0	
	849	10.0	
	881	13.9	
ENGB			
1 Jan 23	836		In Operation
2 Jan 23	834		In Operation
3 Jan 23	853		In Operation
4 Jan 23	843		In Operation
5 Jan 23	870		In Operation
6 Jan 23	852		In Operation
7 Jan 23	853		In Operation
8 Jan 23	855		In Operation
9 Jan 23	862		In Operation
10 Jan 23	862		In Operation
11 Jan 23	863		In Operation
12 Jan 23	865	10.0	In Operation
13 Jan 23	868		In Operation
14 Jan 23	868		In Operation
15 Jan 23	861		In Operation
16 Jan 23	861		In Operation
17 Jan 23	871		In Operation
18 Jan 23	-		Under Maintenance
19 Jan 23	-		Under Maintenance
20 Jan 23	-		Under Maintenance
21 Jan 23	859		In Operation
22 Jan 23	861		In Operation
23 Jan 23	862		In Operation
24 Jan 23	857		In Operation
25 Jan 23	859		In Operation
26 Jan 23	873		In Operation
27 Jan 23	-		Standby
28 Jan 23	-		Standby
29 Jan 23	-		Standby
30 Jan 23	-		Standby
31 Jan 23	-		Standby
1 Feb 23	-		Under Maintenance
2 Feb 23	-		Under Maintenance
3 Feb 23	-		Under Maintenance
4 Feb 23	-		Under Maintenance
5 Feb 23	-		Under Maintenance
6 Feb 23	-		Under Maintenance
7 Feb 23	-		Under Maintenance
8 Feb 23	-		Under Maintenance
9 Feb 23	-		Under Maintenance
10 Feb 23	-		Under Maintenance
11 Feb 23	-		Under Maintenance
12 Feb 23	-	12.1	Under Maintenance
13 Feb 23	-		Under Maintenance
14 Feb 23	_		Under Maintenance
15 Feb 23			Under Maintenance

Date	Exhaust	Exhaust gas velocity	Operation Status (Landfill Gas
Date	temperature (K)	(ms-1) (a)	Generator in Operation)
16 Feb 23	-	,	Under Maintenance
17 Feb 23	-		Under Maintenance
18 Feb 23	-		Under Maintenance
19 Feb 23	-		Under Maintenance
20 Feb 23	860		In Operation
21 Feb 23	860		In Operation
22 Feb 23	861		In Operation
23 Feb 23	862		In Operation
24 Feb 23	-		Under Maintenance
25 Feb 23	-		Under Maintenance
26 Feb 23	-		Under Maintenance
27 Feb 23	-		Under Maintenance
28 Feb 23	-		Under Maintenance
01 Mar 23	-		Under Maintenance
02 Mar 23	_		Under Maintenance
03 Mar 23	-		Under Maintenance
04 Mar 23	_		Under Maintenance
05 Mar 23	-		Under Maintenance
06 Mar 23	_		Under Maintenance
07 Mar 23	-		Under Maintenance
08 Mar 23	-		Under Maintenance
09 Mar 23	-		Under Maintenance
10 Mar 23	-		Under Maintenance
11 Mar 23	-		Under Maintenance
12 Mar 23	-	13.9	Under Maintenance
13 Mar 23	-		Under Maintenance
14 Mar 23	-		Under Maintenance
15 Mar 23	-		Under Maintenance
16 Mar 23	-		Under Maintenance
17 Mar 23	867		In Operation
18 Mar 23	862		In Operation
19 Mar 23	863		In Operation
20 Mar 23	875		In Operation
21 Mar 23	-		Under Maintenance
22 Mar 23	-		Under Maintenance
23 Mar 23	-		Under Maintenance
24 Mar 23	870		In Operation
25 Mar 23	866		In Operation
26 Mar 23	864		In Operation
27 Mar 23	863		In Operation
28 Mar 23	859		In Operation
29 Mar 23	860		In Operation
30 Mar 23	859		In Operation
31 Mar 23	859		In Operation
Average		12.0	- r - · · · · · · ·
Min		10.0	
Max		13.9	
IVIAX	0,0	10.7	

Notes:

(a) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Ambient VOCs, Ammonia and H₂S Monitoring Results

Table D6.1 Ambient VOCs, Ammonia and H₂S Monitoring Results

Parameters	Limit Level	Monitoring Results (μg m ⁻³)			
		AM1	AM2	AM3	AM4
Ammonia	180	157	111	74	72
H2S	42	<15	<15	<15	<15
Methane	NA (a)	0.00033 %(v/v)	0.00023 %(v/v)	0.00018 %(v/v)	0.00017 %(v/v)
1.1.1-Trichloroethane	5,550	<0.8	<0.8	<0.8	<0.8
1.2-Dibromoethane (EDB)	39	<1.0	<1.0	<1.0	<1.0
1.2-Dichloroethane	210	<0.3	<0.3	<0.3	<0.3
Benzene	33	0.6	0.7	0.6	0.6
Butan-2-ol	667	<0.6	<0.6	<0.6	<0.6
Butanethiol	4	<1.2	<1.2	<1.2	<1.2
Carbon Disulphide	150	<0.5	<0.5	<0.5	<0.5
Carbon Tetrachloride	64	<0.6	<0.6	<0.6	<0.6
Chloroform	99	<0.8	< 0.8	<0.8	<0.8
Decanes	3,608	<0.7	<0.7	<0.7	<0.7
Dichlorobenzene	120	<1.0	<1.0	<1.0	<1.0
Dichlorodifluoro-methane	NA (a)	1	1.2	1	0.9
Dimethylsulphide	8	<0.2	<0.2	<0.2	<0.2
Dipropyl ether	NA (a)	<0.8	< 0.8	<0.8	<0.8
Limonene	212	< 0.4	< 0.4	<0.4	<0.4
Ethanethiol	13	<0.6	<0.6	<0.6	<0.6
Ethanol	19,200	<3.8	3.9	<3.8	<3.8
Ethyl butanoate	71	<1.0	<1.0	<1.0	<1.0
Ethyl propionate	29	<0.8	<0.8	<0.8	<0.8
Ethyl benzene	738	<0.5	<0.5	<0.5	0.6
Heptane	2,746	< 0.8	< 0.8	<0.8	<0.8
Methanethiol	10	< 0.4	< 0.4	<0.4	<0.4
Methanol	2,660	22.4	39.1	35.2	28.4
Methyl butanoate	30	<0.8	<0.8	<0.8	<0.8
Methyl propionate	353	<0.7	<0.7	<0.7	<0.7
Methylene Chloride	3,530	0.9	1.2	1.8	0.7
Butyl acetate	76	<1.0	<1.0	<1.0	<1.0
Butyl benzene	47	<1.0	<1.0	<1.0	<1.0
Nonane	11,540	<0.9	<0.9	<0.9	<0.9
Propyl benzene	19	<0.8	<0.8	<0.8	<0.8

ENVIRONMENTAL RESOURCES MANAGEMENT GREEN VALLEY LANDFILL LTD.

Parameters	Limit Level		Monitoring Results (μg	m ⁻³)	
		AM1	AM2	AM3	AM4
Octane	7,942	< 0.9	<0.9	<0.9	<0.9
Propyl propionate	276	<1.0	<1.0	<1.0	<1.0
Terpenes	NA (a)	< 0.8	<0.8	<0.8	<0.8
Tetrachloroethylene	1,380	<0.7	<0.7	<0.7	< 0.7
Toluene	1,244	1.2	0.9	1	1
Trichloroethylene	5,500	<1.1	<1.1	<1.1	<1.1
Undecane	5,562	<1.2	<1.2	<1.2	<1.2
Vinyl Chloride	26	<0.3	<0.3	<0.3	< 0.3
Xylenes	534	0.8	0.7	0.9	1.8

Notes:

(a) No relevant WHO/USEPA/CARB's ambient criteria, odour thresholds and WEL available.

Investigation Reports of Environmental Quality Limit Exceedance

Investigation Report of Environmental Quality Limit Exceedance

Project	South East New Territories (SENT) Landfill Extension
Date	7 January 2023
Time	8:00 (7 January 2023) - 8:00 (8 January 2023)
Monitoring Location	AM2
Parameter	24-hour Total Suspended Particulates (TSP)
Action / Limit Levels	Action level: >260 μg/ m ³
	Limit level: >260 µg/m ³
Measured Level	337 μg/m ³
Possible reason	From the meteorological data obtained from the SENTX on-site meteorological monitoring station, a predominantly east-southeasterly to easterly wind with highest wind speed 8.0 m/s was recorded on 7 and 8 January 2023 during the sampling event. On 6 and 9 January 2023 (monitoring event was conducted on Saturday and Sunday), the ET site representative observed construction works of Cell 4X and SENT Landfill tie-in area and unpaved areas in the vicinity dust monitoring station AM2. This could be the potential cause for the exceedance. Based on this observation, the TSP exceedance at AM2 was deemed to Project-related activities. In accordance with Table 3.8b of the updated EM&A Manual, repeat measurement was conducted at AM2 on 13 January 2023 to confirm findings. 24-hour TSP level of 47 µg/m³ (below Action and Limit Levels) was measured during the sampling event, which demonstrate no consecutive dust impact at AM2.
Action Taken / Action to be Taken	In accordance with Table 3.8b of the updated EM&A Manual, the monitoring frequency at AM2 shall be increased to daily, until no exceedance of the Action/Limit Level. It should be noted that the turnaround time for the laboratory analysis of the dust filter paper is 5 working days and the preliminary results for the monitoring event conducted on 7 to 8 January 2023 were available on 16 January 2023. Repeat measurement was conducted on 13 January 2023 and the TSP monitoring result at AM2 is well below the Action/Limit Level. Hence, the daily TSP monitoring at AM2 shall not be triggered. Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Levels.
Remarks	-
Prepared by: Abbey Lau	·

Prepared by: Abbey Lau
Designation: Environmental Team 20 February 2023 Date:

Investigation Report of Environmental Quality Limit Exceedance

Project	South East New Territories (SENT) Landfill Extension
Date	18 January 2023
Time	10:55 – 11:25
Monitoring Location	Thermal Oxidiser
Parameter	Sulphur Dioxide (SO ₂)
Trigger Levels	>0.07 g/s
Measured Level	0.21 g/s
Possible reason	As confirmed by the Contractor, the thermal oxidiser was under normal operating conditions during the sampling event. The thermal oxidiser stack emission monitoring results (NO ₂ , CO, Benzene, Vinyl chloride, gas combustion temperature, exhaust temperature and exhaust gas velocity) on 18 January 2023 were well within the respective limit levels. It is possible that the slight exceedance of SO ₂ limit level measured on 18 January 2023 could be due to some short-term system instability (e.g. insufficient air, short gas residence time or ineffective mixing of gas and air during the combustion) during the sampling event. Hence, the SO ₂ exceedance at the thermal oxidiser on 18 January 2023 is considered to be Project related. In accordance with Table 3.8b of the updated EM&A Manual, repeat measurement was conducted on 21 February 2023 (it should be noted that the turnaround time of the laboratory analysis of the flue gas sample is 3 weeks and the results were available on 6 March 2023) to confirm findings. The SO ₂ concentration (<0.01 g/s) measured on 21 February 2023 is well below Limit Level. There is no consecutive exceedance of SO ₂ concentrations in the flue gas emission of thermal oxidiser.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to closely monitoring the operating conditions of the thermal oxidiser to avoid any exceedance of the Limit Levels.
Remarks Prepared by: Abbey Lau	-

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 7 March 2023

Investigation Report of Environmental Quality Limit Exceedance

Project	South East New Territories (SENT) Landfill Extension
Date	31 January 20233
Time	8:00 (31 January 2023) – 8:00 (1 February 2023)
Monitoring Location	AM1, AM2, AM3
Parameter	24-hour Total Suspended Particulates (TSP)
Action / Limit Levels	Action level: >260 μg/ m ³
	Limit level: >260 µg/m³
Measured Level	AM1: $509 \mu g /m^3$
	AM2: $266 \mu g / m^3$
	AM3: $267 \mu g / m^3$
Possible reason	From the meteorological data obtained from the SENTX on-site meteorological monitoring station, a predominantly east-northeasterly to easterly wind with highest wind speed 3.6 m/s was recorded on 31 January and 1 February 2023 during the sampling event.
	AM1 On 31 January 2023, dust and traffic emission from the SENT landfill in vicinity and located at the east of dust monitoring location AM1 were observed. The sample taken at AM1 on the day might not represent the operation dust emission from SENTX.
	In addition, no SENTX works which may lead to potential dust emission was conducted in the vicinity of dust monitoring location AM1 on the sampling day based on on-site observations and construction and operation activities as described by the Contractor. Environmental deficiency was not observed during the weekly site inspection on 26 January 2023 and 2 February 2023 (before and after the sampling event). The Contractor has implemented the dust control and mitigation measures recommended in the updated EM&A Manual.
	In accordance with Table 3.8b of the updated EM&A Manual, repeat measurement was conducted on 6 February 2023 to confirm findings. 24-hour TSP level of 109 $\mu g/m^3$ (below Action and Limit Levels) was measured during the sampling event, which demonstrate no consecutive dust impact at AM1.
	Due to presence of the influencing factor from the SENT landfill and no potential source from the Project-related activities in the vicinity of AM1 which may lead to the high TSP level was identified, there is no adequate evidence showing that the TSP exceedance at AM1 was deemed to Project-related activities.

AM2

On 31 January 2023, the ET site representative observed construction works of Cell 4X and SENT Landfill tie-in area and unpaved areas in the vicinity dust monitoring station AM2. This could be the potential cause for the exceedance. Based on this observation, the TSP exceedance at AM2 was deemed to Project-related activities.

In accordance with Table 3.8b of the updated EM&A Manual, repeat measurement was conducted on 6 February 2023 to confirm findings. 24-hour TSP level of 61 $\mu g/m^3$ (below Action and Limit Levels) was measured during the sampling event, which demonstrate no consecutive dust impact at AM2.

AM3

On 31 January 2023, no works from SENTX which may generate dust emission were conducted in the vicinity of AM3 on the sampling day based on the ET site representative on-site observations and the Contractor's record of the construction and operation activities carried out on that day. The dust and traffic emission from SENTX haul road at the east of dust monitoring location AM3 could be the potential dust source contributing to the exceedance. The TSP exceedance at AM3 was therefore deemed to Project-related activities. It should be noted that dust emitted from the public fill stockpiling areas and active earthworks from another project site in close vicinity of dust monitoring station AM3 could also contribute to the project.

In accordance with Table 3.8b of the updated EM&A Manual, repeat measurement was conducted on 6 February 2023 to confirm findings. 24-hour TSP level of 115 μ g/m³ (below Action and Limit Levels) was measured during the sampling event, which demonstrate no consecutive dust impact at AM3.

Action Taken / Action to be Taken

In accordance with Table 3.8b of the updated EM&A Manual, the monitoring frequency at AM1, AM2 and AM3 shall be increased to daily, until no exceedance of the Action/Limit Level. It should be noted that the turnaround time for the laboratory analysis of the dust filter paper is 5 working days and the preliminary results for the monitoring event conducted on 31 January to 1 February 2023 were available on 8 February 2023. Repeat measurement was conducted on 6 February 2023 and the TSP monitoring results at AM1, AM2 and AM3 are well below the Action/Limit Level. Hence, the daily TSP monitoring at AM1, AM2 and AM3 shall not be triggered.

Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is

	reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action/Limit Level.
	In addition, the Contractor was reminded to discuss the dust control measures with CEDD to minimize the dust impact from the other project site to proximity to the SENTX boundary.
Remarks	-

Prepared by:
Designation:
Date: Abbey Lau
Environmental Team
20 February 2023

Investigation Report of Environmental Quality Limit Exceedance

Project	South East New Territories (SENT) Landfill Extension
Date	2 March 2023
Time	8:00 (2 March 2023) – 8:00 (3 March 2023)
Monitoring Location	AM1
Parameter	24-hour Total Suspended Particulates (TSP)
Action / Limit Levels	Action level: >260 μg/ m ³
	Limit level: >260 μg/m ³
Measured Level	$401 \mu g/m^3$
Possible reason	From the meteorological data obtained from the SENTX on-site meteorological monitoring station, a predominantly east-southeasterly to easterly wind with highest wind speed 9.5 m/s was recorded on 2 and 3 March 2023 during the sampling event. On 2 March 2023, dust and traffic emission from the SENT landfill in vicinity and located at the east of dust monitoring location AM1
	were observed. The sample taken at AM1 on the day might not represent the operation dust emission from SENTX. In addition, no SENTX works which may lead to potential dust
	emission was conducted in the vicinity of dust monitoring location AM1 on the sampling day based on on-site observations and construction and operation activities as described by the Contractor. Environmental deficiency was not observed during the weekly site inspection on 2 March 2023. The Contractor has implemented the dust control and mitigation measures recommended in the updated EM&A Manual.
	In accordance with Table 3.8b of the updated EM&A Manual, repeat measurement was conducted on 9 March 2023 to confirm findings. 24-hour TSP level of 165 μ g/m³ (below Action and Limit Levels) was measured during the sampling event, which demonstrate no consecutive dust impact at AM1.
	Due to presence of the influencing factor from the SENT landfill and no potential source from the Project-related activities in the vicinity of AM1 which may lead to the high TSP level was identified, there is no adequate evidence showing that the TSP exceedance at AM1 was deemed to Project-related activities.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Levels.
	In addition, the Contractor was reminded to implement additional

	dust control measures to minimize the dust impact from SENT landfill to the SENTX boundary.
Remarks	-

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 22 March 2023

Investigation Report of Environmental Quality Limit Exceedance

Project	South East New Territories (SENT) Landfill Extension
Date	8 March 2023
Time	8:00 (8 March 2023) – 8:00 (9 March 2023)
Monitoring Location	AM2
Parameter	24-hour Total Suspended Particulates (TSP)
Action / Limit Levels	Action level: >260 μg/ m ³
	Limit level: >260 μg/m ³
Measured Level	313 μg/m ³
Possible reason	From the meteorological data obtained from the SENTX on-site meteorological monitoring station, a predominantly southwesterly to south-southwesterly wind with highest wind speed 3.8 m/s was recorded on 8 and 9 March 2023 during the sampling event. On 8 and 9 March 2023 (during the sampling event), the ET site representative observed construction works at Cell 4X and SENT Landfill tie-in area and unpaved areas in the vicinity dust monitoring station AM2. This could be the potential cause for the exceedance. Based on this observation, the TSP exceedance at AM2 was deemed to Project-related activities. In accordance with Table 3.8b of the updated EM&A Manual,
	repeat measurement was conducted at AM2 on 14 March 2023 to confirm findings. Exceedance of 24-hour TSP Action/Limit Levels was recorded at AM2 (452 μ g/m³) during the sampling event, which showed consecutive dust impact at AM2.
Action Taken / Action to be Taken	In accordance with Table 3.8b of the updated EM&A Manual, the monitoring frequency at AM2 shall be increased to daily, until no exceedance of the Action/Limit Level. It should be noted that the turnaround time for the laboratory analysis of the dust filter paper is 5 working days and the preliminary results for the monitoring event conducted on 8 to 9 March 2023 were available on 17 March 2023. Repeat measurement and the regular TSP monitoring were conducted on 14 March and 20 March 2023, respectively. The TSP monitoring result at AM2 on 14 March 2023 exceeded the Action/Limit Level. However, 24-hour TSP level of 151 µg/m³ (below Action/Limit Levels) was measured during the regular TSP monitoring event on 20 March 2023. Hence, the daily TSP monitoring at AM2 shall not be triggered.
	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation

	measures according to the updated EM&A Manual to avoid any exceedance of the Action/Limit Levels.
	ET will continue to closely monitor the dust monitoring results and collect additional data for investigation and further review, if necessary.
Remarks	-

Prepared by: Abbey Lau
Designation: Environmental Team
Date: 23 March 2023

Investigation Report of Environmental Quality Limit Exceedance

Project	South East New Territories (SENT) Landfill Extension
Date	14 March 2023
Time	8:00 (14 March 2023) – 8:00 (15 March 2023)
Monitoring Location	AM1 and AM2
Parameter	24-hour Total Suspended Particulates (TSP)
Action / Limit Levels	Action level: >260 μg/ m ³
,	Limit level: >260 µg/m ³
Measured Level	AM1: 306 μg /m ³
	AM2: $452 \mu g /m^3$
Possible reason	From the meteorological data obtained from the SENTX on-site meteorological monitoring station, a predominantly east-northeasterly to south-easterly wind with highest wind speed 2.0 m/s was recorded on 14 and 15 March 2023 during the sampling event.
	AM1 On 14 March 2023, dust and traffic emission from the SENT landfill in vicinity and located at the east of dust monitoring location AM1 were observed. The sample taken at AM1 on the day might not represent the operation dust emission from SENTX.
	In addition, no SENTX works which may lead to potential dust emission was conducted in the vicinity of dust monitoring location AM1 on the sampling day based on on-site observations and construction and operation activities as described by the Contractor. Environmental deficiency was not observed during the weekly site inspection on 9 and 16 March 2023. The Contractor has implemented the dust control and mitigation measures recommended in the updated EM&A Manual.
	In accordance with Table 3.8b of the updated EM&A Manual, repeat measurement was conducted on 20 March 2023 to confirm findings. 24-hour TSP level of 171 μ g/m³ (below Action and Limit Levels) was measured during the sampling event, which demonstrate no consecutive dust impact at AM1.
	Due to presence of the influencing factor from the SENT landfill and no potential source from the Project-related activities in the vicinity of AM1 which may lead to the high TSP level was identified, there is no adequate evidence showing that the TSP exceedance at AM1 was deemed to Project-related activities.
	AM2 On 14 March 2023, the ET site representative observed construction works at Cell 4X and SENT Landfill tie-in area and unpaved areas

in the vicinity dust monitoring station AM2. This could be the potential cause for the exceedance. Based on this observation, the TSP exceedance at AM2 was deemed to Project-related activities.

In accordance with Table 3.8b of the updated EM&A Manual, repeat measurement was conducted on 20 March 2023 to confirm findings. 24-hour TSP level of 151 µg/m³ (below Action and Limit Levels) was measured during the sampling event, which demonstrate no consecutive dust impact at AM2.

Action Taken / Action to be Taken

In accordance with Table 3.8b of the updated EM&A Manual, the monitoring frequency at AM2 shall be increased to daily, until no exceedance of the Action/Limit Level. It should be noted that the turnaround time for the laboratory analysis of the dust filter paper is 5 working days and the preliminary results for the monitoring event conducted on 14 to 15 March 2023 were available on 22 March 2023. Repeat measurement was conducted on 20 March 2023 and the TSP monitoring results at AM2 is well below the Action/Limit Level. Hence, the daily TSP monitoring at AM2 shall not be triggered.

Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action/Limit Level. The Contractor is also reminded to implement additional dust control measures to minimize the dust impact from SENT Landfill to the SENTX boundary.

ET will continue to closely monitor the dust monitoring results and collect additional data for investigation and further review, if necessary.

Remarks

Prepared by: Abbey Lau

Designation: Environmental Team

31 March 2023 Date:

Annex E

Noise


Annex E1

Noise Monitoring Results

Table E1.1 Measured Noise Levels (dB(A)) at NM1 during Normal Working Hours (0700-1900 hours; Normal Weekdays)

Date	Start Time	Finish Time	Weather	L _{10 (30min)}	L _{90 (30min)}	Leq (30min)
3 Jan 23	10:32	11:02	Cloudy	54.1	49.5	52.2
9 Jan 23	9:02	9:32	Cloudy	54.0	48.1	51.5
16 Jan 23	9:40	10:10	Cloudy	55.0	51.5	53.5
26 Jan 23	10:20	10:50	Cloudy	55.2	46.4	52.9
1 Feb 23	9:22	9:52	Cloudy	53.9	48.4	51.8
7 Feb 23	9:43	10:13	Cloudy	55.4	50.3	53.6
13 Feb 23	10:50	11:20	Cloudy	53.7	48.0	51.3
20 Feb 23	9:36	10:06	Sunny	53.7	49.8	52.0
27 Feb 23	10:16	10:46	Sunny	56.3	50.5	54.3
9 Mar 23	14:33	15:03	Sunny	56.5	51.7	54.5
15 Mar 23	9:28	9:58	Sunny	50.6	46.5	48.9
21 Mar 23	9:31	10:01	Cloudy	56.0	52.5	54.5
27 Mar 23	9:52	10:22	Cloudy	52.9	48.3	59.9
					Average	53.1
					Min	48.9
					Max	59.9

Figure E1.1 Graphical Presentation for Noise Monitoring at NM1



Annex E2

Event and Action Plan for Noise Monitoring

Annex E2 Event and Action Plan for Operational Noise Monitoring

Event	Action								
	ET	IEC	Contractor						
Action Level	 Identify the source(s) and investigate the cause(s) of exceedance and complaint Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Submit proposals for remedial measures to IEC Implement the agreed proposals 						
Limit Level	 Identify the source(s) and investigate the cause(s) of exceedance and complaint Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Analyse the operation of SENTX and investigate the causes of exceedance Provide interim report to Contractor, IEC, Project Proponent and EPD the causes of the exceedances Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Report the remedial measures implemented and the additional monitoring results to Contactor, IEC, Project Proponent and EPD Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate measures to avoid further exceedance Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated 						

Water Quality

Surface Water Quality Monitoring Results

Table F1.1 Surface Water Quality Monitoring Results at DP4

Date	Time	Weather Condition	Water Appearance	Water Condition	Water Temperature (oC)	Ammoniacal- nitrogen (mg/L)	COD	Suspended Solids (SS) (mg/L)	Remarks
4 Jan 23	14:37	Sunny		Unable to	collect water sam	ple due to insuffic	cient flow		-
8 Feb 23	14:18	Cloudy		Unable to collect water sample due to insufficient flow					-
7 Mar 23	15:15	Sunny		Unable to collect water sample due to insufficient flow					-
		-			Average	2 -	-	-	
					Mir	l -	-	-	
					Max	. -	-	-	

Table F1.2 Surface Water Quality Monitoring Results at DP6

Date	Time	Weather	Water	Water	Water	Ammoniacal-	COD	Suspended	Remarks
		Condition	Appearance	Condition	Temperature	nitrogen (mg/L)		Solids (SS)	
					(oC)			(mg/L)	
4 Jan 23	14:31	Sunny		Unable to o	ollect water san	ple due to insuffic	cient flow		-
8 Feb 23	14:12	Cloudy		Unable to collect water sample due to insufficient flow					-
7 Mar 23	16:00	Sunny		Unable to	collect water san	nple due to insuffic	cient flow	7	-
					Average	2 -	-	-	
					Miı	1 <i>-</i>	-	-	
					Ma	(-	-	-	

ENVIRONMENTAL RESOURCES MANAGEMENT GREEN VALLEY LANDFILL LTD.

Event and Action Plan for Water Quality Monitoring

Annex F2 Event and Action Plan for Water Quality Monitoring During Operation/Restoration Phase

Event	Action									
	ET	IEC	Contractor							
Exceedance of Limit Level for surface water monitoring	 Identify source(s) of impact and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to weekly if exceedance is due to the Project until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 							
Exceedance of Limit Level for groundwater monitoring	 Identify source(s) of impact and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to weekly if exceedance is due to the Project until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Divert groundwater collected at the collection sumps to the leachate treatment plant Submit proposals for remedial measures to IEC Rectify any unacceptable practice or design Amend working methods as required Implement amended working methods, if necessary 							

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Event	Action										
	ET	IEC	Contractor								
Exceedance of Limit Level for leachate level	 Investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented 	 Verify the Notification of Exceedance Check with Contractor on the operating activities and performance of the leachate collection system Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Check the performance of the leachate collection system Rectify any unacceptable practice; Amend leachate collection design if required Implement amended leachate collection system, if necessary 								
Exceedance of Limit Level of effluent discharge from LTP	 Investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to weekly until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check with Contractor on the operation performance of the LTP Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable practice; Carry out remedial measures or amend design as required Implement amended design, if necessary 								

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Leachate Levels Monitoring Results

Table F3.1 Leachate Levels Monitoring Results (Pump Station No.1X (Cell 1X))

Date	Meter No.X1 (cm)	Meter No.X2 (cm)	Average (cm)
Pump Station N		, ,	<u> </u>
1 Jan 23	70	82	76
2 Jan 23	70	82	76
3 Jan 23	70	82	76
4 Jan 23	66	79	73
5 Jan 23	77	88	83
6 Jan 23	73	84	79
7 Jan 23	70	82	76
8 Jan 23	75	88	82
9 Jan 23	75	88	82
10 Jan 23	70	82	76
11 Jan 23	70	82	76
12 Jan 23	64	75	70
13 Jan 23	66	79	73
14 Jan 23	68	82	75
15 Jan 23	73	84	79
16 Jan 23	73	84	79
17 Jan 23	75 75	70	73
18 Jan 23	66	77	72
19 Jan 23	66	77	72
20 Jan 23	75	70	73
21 Jan 23	75 75	88	82
22 Jan 23	73	86	80
23 Jan 23	73	86	80
24 Jan 23	73	86	80
25 Jan 23	73	86	80
-	73	86	80
26 Jan 23			
27 Jan 23	68	82	75 72
28 Jan 23	66	77	72
29 Jan 23	70	82	76
30 Jan 23	70	82	76
31 Jan 23	66	77	72
1 Feb 23	73	86	80
2 Feb 23	68	82	75
3 Feb 23	75 	88	82
4 Feb 23	70	84	77
5 Feb 23	73	86	80
6 Feb 23	73	86	80
7 Feb 23	68	79	74
8 Feb 23	75	88	82
9 Feb 23	70	82	76
10 Feb 23	64	75	70
11 Feb 23	73	84	79
12 Feb 23	68	79	74
13 Feb 23	68	79	74
14 Feb 23	70	82	76
15 Feb 23	68	82	75
16 Feb 23	66	77	72
17 Feb 23	75	88	82
18 Feb 23	70	84	77
19 Feb 23	75	86	81
20 Feb 23	75	86	81
21 Feb 23	70	82	76
22 Feb 23	64	75	70
23 Feb 23	73	84	79
43 TED 43			

Date	Meter No.X1 (cr	n) Meter No.X2 (cm)	Average (cm)
25 Feb 23	75	86	81
26 Feb 23	75	88	82
27 Feb 23	75	88	82
28 Feb 23	70	82	76
1 Mar 23	77	88	83
2 Mar 23	70	82	76
3 Mar 23	77	88	83
4 Mar 23	70	82	76
5 Mar 23	70	84	77
6 Mar 23	70	84	77
7 Mar 23	77	64	71
8 Mar 23	73	84	79
9 Mar 23	64	77	71
10 Mar 23	73	84	79
11 Mar 23	64	77	71
12 Mar 23	64	77	71
13 Mar 23	64	77	71
14 Mar 23	73	84	79
15 Mar 23	64	77	71
16 Mar 23	73	84	79
17 Mar 23	64	77	71
18 Mar 23	70	84	77
19 Mar 23	70	84	77
20 Mar 23	70	84	77
21 Mar 23	64	75	70
22 Mar 23	73	84	79
23 Mar 23	66	77	72
24 Mar 23	73	86	80
25 Mar 23	68	79	74
26 Mar 23	70	82	76
27 Mar 23	70	82	76
28 Mar 23	73	84	79
29 Mar 23	77	88	83
30 Mar 23	70	84	77
31 Mar 23	70	82	76
	Average 71	82	76
	Min 64	64	70
	Max 77	88	83

Table F3.2 Leachate Levels Monitoring Results (Pump Station No.2X (Cell 2X))

Date	Meter No.X3 (cm)	Meter No.X4 (cm)	Average (cm)
Pump Station N		` ,	
1 Jan 23	82	77	80
2 Jan 23	82	77	80
3 Jan 23	82	77	80
4 Jan 23	86	82	84
5 Jan 23	88	86	87
6 Jan 23	70	66	68
7 Jan 23	77	73	75
8 Jan 23	86	82	84
9 Jan 23	86	82	84
10 Jan 23	64	59	62
11 Jan 23	70	66	68
12 Jan 23	77	73	75
13 Jan 23	82	77	80
14 Jan 23	86	82	84
15 Jan 23	73	68	71
16 Jan 23	73	68	71
17 Jan 23	77	73	75
18 Jan 23	82	79	81
19 Jan 23	86	82	84
20 Jan 23	66	62	64
21 Jan 23	73	68	71
22 Jan 23	73	68	71
23 Jan 23	73	68	71
24 Jan 23	73	68	71
25 Jan 23	73	68	71
26 Jan 23	73	68	71
27 Jan 23	77	73	75
28 Jan 23	82	79	81
29 Jan 23	66	62	64
30 Jan 23	66	62	64
31 Jan 23	73	68	71
1 Feb 23	77	73	75
2 Feb 23	82	79	81
3 Feb 23	86	82	84
4 Feb 23	64	59	62
5 Feb 23	77	73	75
6 Feb 23	77	73	75
7 Feb 23	82	77	80
8 Feb 23	86	82	84
9 Feb 23	64	59	62
10 Feb 23	70	66	68
11 Feb 23	77	73	75
12 Feb 23	86	82	84
13 Feb 23	86	82	84
14 Feb 23	64	59	62
15 Feb 23	70	66	68
16 Feb 23	77	73	75
17 Feb 23	82	77	80
18 Feb 23	86	82	84
19 Feb 23	68	64	66
20 Feb 23	68	64	66
21 Feb 23	75	70	73
22 Feb 23	79	75	77
23 Feb 23	84	79	82
24 Feb 23	88	84	86
25 Feb 23	68	64	66

Date		Meter No.X3 (cm)	Meter No.X4 (cm)	Average (cm)		
26 Feb 23		79	75	77		
27 Feb 23		79	75	77		
28 Feb 23		84	79	82		
1 Mar 23	88		84	86		
2 Mar 23	66		64	65		
3 Mar 23		73	68	71		
4 Mar 23		77	73	75		
5 Mar 23		88	82	85		
6 Mar 23		88	82	85		
7 Mar 23		66	62	64		
8 Mar 23		73	68	71		
9 Mar 23		79	75	77		
10 Mar 23		84	79	82		
11 Mar 23		88	84	86		
12 Mar 23		73	70	72		
13 Mar 23		73	70	72		
14 Mar 23		79	75	77		
15 Mar 23		84	79	82		
16 Mar 23		88	84	86		
17 Mar 23		68	66	67		
18 Mar 23		75	70	73		
19 Mar 23		84	80	82		
20 Mar 23		86	82	84		
21 Mar 23		66	62	64		
22 Mar 23		73	68	71		
23 Mar 23		77	73	75		
24 Mar 23		82	79	81		
25 Mar 23		88	84	86		
26 Mar 23		84	79	82		
27 Mar 23		84	79	82		
28 Mar 23		70	66	68		
29 Mar 23		79	77	78		
30 Mar 23		86	82	84		
31 Mar 23		66	64	65		
	Average	78	73	75		
	Min	64	59	62		
	Max	88	86	87		

Table F3.3 Leachate Levels Monitoring Results (Pump Station No.3X (Cell 3X))

Date	Meter No.X5 (cm)	Meter No.X6 (cm)	Average (cm)
Pump Station N	o. 3X (Cell 3X)		
1 Jan 23	70	70	70
2 Jan 23	70	70	70
3 Jan 23	70	70	70
4 Jan 23	70	70	70
5 Jan 23	62	62	62
6 Jan 23	64	64	64
7 Jan 23	66	66	66
8 Jan 23	68	68	68
9 Jan 23	68	68	68
10 Jan 23	70	70	70
11 Jan 23	62	62	62
12 Jan 23	64	64	64
13 Jan 23	66	66	66
14 Jan 23	66	66	66
15 Jan 23	70	70	70
16 Jan 23	70	70	70
17 Jan 23	62	62	62
18 Jan 23	64	64	64
19 Jan 23	66	64	65
20 Jan 23	66	66	66
21 Jan 23	66	66	66
22 Jan 23	70	70	70
23 Jan 23	70	70	70
	70	70	70
24 Jan 23		70 70	70 70
25 Jan 23	70		
26 Jan 23	70	70	70
27 Jan 23	62	62	62
28 Jan 23	64	64	64
29 Jan 23	64	64	64
30 Jan 23	64	64	64
31 Jan 23	66	66	66
1 Feb 23	66	66	66
2 Feb 23	66	66	66
3 Feb 23	66	66	66
4 Feb 23	66	66	66
5 Feb 23	66	66	66
6 Feb 23	66	66	66
7 Feb 23	66	66	66
8 Feb 23	68	68	68
9 Feb 23	68	68	68
10 Feb 23	68	68	68
11 Feb 23	68	75	72
12 Feb 23	70	70	70
13 Feb 23	70	70	70
14 Feb 23	70	70	70
15 Feb 23	62	62	62
16 Feb 23	62	62	62
17 Feb 23	64	64	64
18 Feb 23	62	64	63
19 Feb 23	62	62	62
20 Feb 23	62	62	62
21 Feb 23	64	64	64
22 Feb 23	64	64	64
23 Feb 23	64	64	64
24 Feb 23	64	64	64
25 Feb 23	64	64	64

Date	Meter No.X5 (cm)	Meter No.X6 (cm)	Average (cm)		
26 Feb 23	62	62	62		
27 Feb 23	62	62	62		
28 Feb 23	62	62	62		
1 Mar 23	70	70	70		
2 Mar 23	70	70	70		
3 Mar 23	68	68	68		
4 Mar 23	66	68	67		
5 Mar 23	66	66	66		
6 Mar 23	66	66	66		
7 Mar 23	64	64	64		
8 Mar 23	64	64	64		
9 Mar 23	64	64	64		
10 Mar 23	62	64	63		
11 Mar 23	62	62	62		
12 Mar 23	70	70	70		
13 Mar 23	70	70	70		
14 Mar 23	68	68	68		
15 Mar 23	68	68	68 66		
16 Mar 23	66	66			
17 Mar 23	66	66	66		
18 Mar 23	64	64	64		
19 Mar 23	64	64	64		
20 Mar 23	64	64	64		
21 Mar 23	62	62	62		
22 Mar 23	70	70	70		
23 Mar 23	70	70	70		
24 Mar 23	68	68	68		
25 Mar 23	68	68	68		
26 Mar 23	64	68	66		
27 Mar 23	64	64	64		
28 Mar 23	70	70	70		
29 Mar 23	64	64	64		
30 Mar 23	66	66	66		
31 Mar 23	66	66	66		
Averag	ge 66	66	66		
Mi	in 62	62	62		
Ma	1x 70	75	72		

Table F3.3 Leachate Levels Monitoring Results (Pump Station No.4X (Cell 4X))

Date	Meter No.X6 (cm)	Meter No.X7 (cm)	Average (cm)
Pump Station N	, ,		
1 Jan 23	54	59	57
2 Jan 23	54	59	57
3 Jan 23	54	59	57
4 Jan 23	56	61	59
5 Jan 23	59	63	61
6 Jan 23	61	65	63
7 Jan 23	61	65	63
8 Jan 23	65	70	68
9 Jan 23	65	70	68
10 Jan 23	65	70	68
11 Jan 23	59	63	61
12 Jan 23	63	67	65
13 Jan 23	56	61	59
14 Jan 23	61	65	63
15 Jan 23	48	52	50
16 Jan 23	48	52	50
17 Jan 23	56	61	59
18 Jan 23	61	65	63
19 Jan 23	65	70	68
20 Jan 23	48	52	50
21 Jan 23	50	54	52
22 Jan 23	56	61	59
23 Jan 23	56	61	59
24 Jan 23	56	61	59
25 Jan 23	56	61	59
26 Jan 23	56	61	59
27 Jan 23	56	61	59
28 Jan 23	56	61	59
29 Jan 23	54	59	57
30 Jan 23	54	59	57
31 Jan 23	54	59	57
1 Feb 23	52	56	54
2 Feb 23	52	56	54
3 Feb 23	48	54	51
4 Feb 23	48	52	50
5 Feb 23	65	67	66
6 Feb 23	65	67	66
7 Feb 23	63	67	65
8 Feb 23	61	65	63
9 Feb 23	59	63	61
10 Feb 23	56	61	59
11 Feb 23	54	59	57
12 Feb 23	65	70	68
13 Feb 23	65	70	68
14 Feb 23	65	70	68
15 Feb 23	65	70	68
16 Feb 23	63	67	65
17 Feb 23	61	65	63
18 Feb 23	59	65	62
19 Feb 23	54	59	57
20 Feb 23	54	59	57
21 Feb 23	52	56	54
22 Feb 23	48	52	50
23 Feb 23	65	70	68
24 Feb 23	63	67	65
25 Feb 23	59	65	62

Date	Meter No.X6 (cm)	Meter No.X7 (cm)	Average (cm)
26 Feb 23	54	59	57
27 Feb 23	54	59	57
28 Feb 23	50	54	52
1 Mar 23	50	56	53
2 Mar 23	63	67	65
3 Mar 23	59	63	61
4 Mar 23	54	59	57
5 Mar 23	48	52	50
6 Mar 23	48	52	50
7 Mar 23	63	67	65
8 Mar 23	61	65	63
9 Mar 23	56	61	59
10 Mar 23	52	56	54
11 Mar 23	48	52	50
12 Mar 23	59	63	61
13 Mar 23	59	63	61
14 Mar 23	54	59	57
15 Mar 23	52	56	54
16 Mar 23	48	52	50
17 Mar 23	63	67	65
18 Mar 23	59	63	61
19 Mar 23	52	56	54
20 Mar 23	50	54	52
21 Mar 23	63	67	65
22 Mar 23	59	63	61
23 Mar 23	54	59	57
24 Mar 23	50	54	52
25 Mar 23	65	70	68
26 Mar 23	52	56	54
27 Mar 23	52	56	54
28 Mar 23	52	56	54
29 Mar 23	59	63	61
30 Mar 23	65	67	66
31 Mar 23	48	52	50
A	verage 57	61	59
	Min 48	52	50
	Max 65	70	68

Figure F3.1 Graphical Presentation for Leachate Levels Monitoring (Pump Station No.1X (Cell 1X))




Figure F3.2 Graphical Presentation for Leachate Levels Monitoring (Pump Station No.2X (Cell 2X))




Figure F3.3 Graphical Presentation for Leachate Levels Monitoring (Pump Station No.3X (Cell 3X))





Figure F3.4 Graphical Presentation for Leachate Levels Monitoring (Pump Station No.4X (Cell 4X))



Effluent Quality Monitoring Results

Table F4.1 Effluent Monitoring Results

		4 Jan 23	2 Feb 23	2 Mar 23
On-site Measurements		_ ,		
Temperature	°C	25.0	22.0	25.7
pH Value	pH Unit	8.0	8.3	8.4
Volume Discharged	m^3	1,339	1,000	1,021
Laboratory Analysis				
Suspended Solids (SS)	mg/L	14.3	27.2	68
Alkalinity	mg/L	2170	2080	2390
Ammoniacal-nitrogen	mg/L	0.08	0.08	0.02
Chloride	mg/L	1950	2200	1780
Nitrite-nitrogen	mg/L	0.25	0.37	0.1
Phosphate	mg/L	2.96	8.68	7.65
Sulphate	mg/L	201	147	164
Total Nitrogen	mg/L	111	144	87.6
Nitrate-nitrogen	mg/L	42.9	54.3	34.4
Total Inorganic Nitrogen	mg/L	43.23	54.75	34.52
Biochemical Oxygen Demand				
(BOD)	mg/L	24	17	19
Chemical Oxygen Demand (COD)	mg/L	806	938	1010
Oil & Grease	mg/L	<5	<5	<5
Total Organic Carbon (TOC)	mg/L	257	667	447
Boron	μg/L	5130	5390	5640
Calcium	mg/L	17.7	20.9	19.5
Iron	mg/L	1.76	2.35	1.9
Magnesium	mg/L	24.9	25.2	27.7
Potassium	mg/L	787	910	1030
Cadmium	μg/L	<1.0	<1.0	<1.0
Chromium	μg/L	133	218	146
Copper	μg/L	<10	12	<10
Nickel	μg/L	122	146	119
Zinc	μg/L	43	126	54

Groundwater Monitoring Results

Table F5.1 Groundwater Monitoring Results (January 2023)

Parameters	Units	MWX-1	MWX-2	MWX-3	MWX-4	MWX-5	MWX-6	MWX-7	MWX-8	MWX-9	MWX-10	MWX-11	MWX-12	MWX-13	MWX-14
Water Level	mPD	2.85	2.94	2.91	2.91	2.92	2.89	2.55	2.91	2.54	2.43	2.95	6.79	35.59	41.91
Bicarbonate Alkalinity as CaCO3	mg/L	100	256	139	<1	<1	<1	33	<1	123	221	251	54	18	13
Carbonate Alkalinity as CaCO3	mg/L	<1	<1	<1	63	77	113	29	90	<1	<1	<1	<1	<1	<1
Total Alkalinity as CaCO3	mg/L	100	256	139	101	132	189	62	131	123	221	251	54	18	13
pH Value	pH Unit	8	7.9	7.9	10.9	11.1	11.3	9.3	10.9	8.2	7.9	7.6	7	5.9	5.9
Electrical Conductivity	μS/cm	1270	922	1130	945	1260	1320	2440	1770	1000	948	856	306	92	98
Ammonia as N	mg/L	0.8	0.02	1.58	4.27	2.34	3.74	6.35	8.64	1.22	0.02	0.13	0.02	< 0.01	< 0.01
Chloride	mg/L	305	38	204	175	206	190	665	364	184	114	74	21	15	18
Nitrite as N	mg/L	< 0.01	0.02	< 0.01	< 0.01	0.02	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.01	< 0.01
Reactive Phosphorus as P	mg/L	0.01	0.01	0.01	< 0.01	< 0.01	< 0.01	0.02	< 0.01	0.02	0.01	0.01	0.04	0.01	< 0.01
Sulphate as SO4 - Turbidimetric	mg/L	70	197	90	74	124	100	36	196	88	93	83	61	3	4
Sulphide as S2	mg/L	0.2	< 0.1	< 0.1	7.2	7.7	17.4	2.5	5.5	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Total Kjeldahl Nitrogen as N	mg/L	0.8	0.1	1.8	5	2.4	4.2	7.1	9.6	1.4	0.1	0.2	0.1	< 0.1	< 0.1
Nitrate as N	mg/L	< 0.01	0.59	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.01	0.03	0.01	< 0.01	0.01	0.1	0.08
Total Nitrogen as N	mg/L	0.8	0.7	1.8	5	2.5	4.2	7.1	9.7	1.4	0.1	0.2	0.1	0.1	< 0.1
Boron	μg/L	110	180	200	200	200	180	690	190	270	180	90	20	20	10
Calcium	mg/L	63.6	59.6	72.6	35.3	35	33.6	22.5	40.4	53.8	84.2	96.7	24.8	0.85	1.01
Mercury	μg/L	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20
Magnesium	mg/L	8.39	57.5	4.79	0.13	< 0.05	< 0.05	3.2	< 0.05	6.27	7.01	6.84	4.26	0.98	0.88
Sodium	mg/L	151	47.4	120	113	151	161	370	247	113	88.9	51.5	22.6	12.3	13.2
Iron	mg/L	0.06	< 0.04	0.09	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04
Potassium	mg/L	20.8	11.8	27.2	29.8	54.9	56.2	49.5	64.8	21.6	13.1	9.26	2.95	3.63	3.41
Cadmium	μg/L	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Chromium	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Copper	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Lead	μg/L	<1	<1	<1	<1	<1	1	<1	<1	<1	<1	<1	<1	<1	<1
Manganese	μg/L	664	156	848	<1	<1	<1	<1	<1	58	657	754	590	18	8
Nickel	μg/L	<1	<1	<1	1	1	2	<1	4	<1	<1	<1	<1	<1	<1
Zinc	μg/L	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	24	11	<10
Biochemical Oxygen Demand	mg/L	<2	<2	2	<2	<2	7	<2	<2	2	3	<2	<2	<2	<2
Chemical Oxygen Demand	mg/L	7	3	15	24	30	44	11	38	8	8	4	<2	2	2
Total Organic Carbon	mg/L	4	1	8	10	12	12	6	16	4	4	2	<1	<1	<1

Table F5.2 Groundwater Monitoring Results (February 2023)

Parameters	Units	MWX-1	MWX-2	MWX-3	MWX-4	MWX-5	MWX-6	MWX-7	MWX-8	MWX-9	MWX-10	MWX-11	MWX-12	MWX-13	MWX-14
Water Level	mPD	2.41	2.71	2.94	2.37	2.72	1.71	2.64	2.96	2.84	2.03	3.17	6.29	Dry	41.41
Bicarbonate Alkalinity as CaCO3	mg/L	132	260	126	<1	<1	<1	42	<1	123	242	223	56	NA	12
Carbonate Alkalinity as CaCO3	mg/L	<1	<1	<1	72	88	134	24	79	<1	<1	<1	<1	NA	<1
Total Alkalinity as CaCO3	mg/L	132	260	126	108	141	204	66	117	123	242	223	56	NA	12
pH Value	pH Unit	7.9	8	8	10.9	11.2	11.4	9.2	10.9	8.3	8	8	7	NA	5.6
Electrical Conductivity	μS/cm	998	874	1110	960	1280	1300	2430	2050	862	776	667	302	NA	99
Ammonia	mg/L	< 0.01	< 0.01	0.18	0.48	0.27	0.44	0.66	0.96	1.74	0.04	0.17	< 0.01	NA	< 0.01
Chloride	mg/L	179	41	203	188	215	193	652	458	151	72	51	21	NA	18
Nitrite	mg/L	< 0.01	0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.15	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	NA	< 0.01
Phosphorus	mg/L	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.01	< 0.01	0.03	0.02	0.01	0.03	NA	< 0.01
Sulphate	mg/L	60	141	79	63	123	79	41	167	58	36	47	55	NA	4
Sulphide	mg/L	< 0.1	< 0.1	< 0.1	8.9	13.8	22.4	1.9	4.8	0.1	< 0.1	< 0.1	< 0.1	NA	< 0.1
Total Kjeldahl Nitrogen	mg/L	0.1	< 0.1	1.9	6	3.2	5.3	6.5	10.9	1.8	< 0.1	0.3	< 0.1	NA	< 0.1
Nitrate	mg/L	< 0.01	0.45	< 0.01	< 0.01	< 0.01	0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	NA	0.07
Total Nitrogen	mg/L	0.1	0.5	1.9	6	3.2	5.3	6.6	10.9	1.8	< 0.1	0.3	< 0.1	NA	0.1
Boron	μg/L	130	180	200	190	200	190	710	240	320	90	80	20	NA	10
Calcium	mg/L	58.8	57.5	63.9	38.1	38.5	31.3	25.1	51.5	40.9	79.8	74.8	25.2	NA	0.92
Mercury	μg/L	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	NA	< 0.20
Magnesium	mg/L	7.33	51.3	4.17	< 0.05	< 0.05	< 0.05	4.64	< 0.05	6.4	7.53	6	4.14	NA	0.89
Sodium	mg/L	114	46.9	125	115	158	161	437	320	102	57.9	48.6	25.9	NA	14.2
Iron	mg/L	0.05	< 0.04	0.1	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	0.38	NA	< 0.04
Potassium	mg/L	19.8	10.6	27	31.3	56.8	54.9	50.4	72	18.6	8.34	8.51	3.01	NA	3.82
Cadmium	μg/L	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	NA	< 0.2
Chromium	μg/L	<1	<1	<1	<1	1	<1	<1	<1	<1	<1	<1	<1	NA	<1
Copper	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NA	<1
Lead	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	NA	<1
Manganese	μg/L	573	172	751	<1	2	<1	1	<1	82	1120	750	726	NA	7
Nickel	μg/L	<1	<1	<1	1	1	2	<1	4	<1	<1	<1	<1	NA	<1
Zinc	μg/L	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	<10	13	NA	10
Biochemical Oxygen Demand	mg/L	<2	<2	<2	6	4	10	<2	3	<2	<2	<2	<2	NA	<2
Chemical Oxygen Demand	mg/L	6	6	16	28	30	38	12	34	10	4	4	5	NA	<2
Total Organic Carbon	mg/L	4	4	10	8	10	11	6	15	7	2	<1	3	NA	<1

ENVIRONMENTAL RESOURCES MANAGEMENT GREEN VALLEY LANDFILL LTD.

Table F5.3 Groundwater Monitoring Results (March 2023)

Parameters	Units	MWX-1	MWX-2	MWX-3	MWX-4	MWX-5	MWX-6	MWX-7	MWX-8	MWX-9	MWX-10	MWX-11	MWX-12	MWX-13	MWX-14
Water Level	mPD	2.71	2.81	2.91	2.67	2.85	2.66	2.36	2.61	2.28	2.16	2.75	6.33	35.38	39.36
Bicarbonate Alkalinity as CaCO3	mg/L	155	256	113	<1	<1	<1	34	<1	131	214	235	55	17	16
Carbonate Alkalinity as CaCO3	mg/L	<1	<1	<1	62	52	120	26	79	<1	<1	<1	<1	<1	<1
Total Alkalinity as CaCO3	mg/L	155	256	113	96	76	202	61	129	131	214	235	55	17	16
pH Value	pH Unit	7.8	8	8	10.7	10.7	11.3	9.3	10.9	8.3	7.9	8	7	5.6	5.8
Electrical Conductivity	μS/cm	982	874	1090	1130	1430	1340	2240	2920	786	727	694	298	93	107
Ammonia	mg/L	0.26	< 0.01	1.74	6.17	2.61	4.23	3.25	13.8	1.27	0.02	0.17	0.01	0.02	0.03
Chloride	mg/L	166	40	217	238	320	206	535	821	133	81	53	21	14	18
Nitrite	mg/L	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	2.8	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01
Phosphorus	mg/L	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	< 0.01	0.04	0.02	0.02	0.04	0.01	< 0.01
Sulphate	mg/L	61	132	78	63	120	96	62	90	46	43	48	48	3	5
Sulphide	mg/L	< 0.1	< 0.1	0.2	10	8	27.8	1.2	25.2	1.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Total Kjeldahl Nitrogen	mg/L	0.4	< 0.1	2.2	6.7	3.5	4.8	3.3	13.8	1.5	0.1	0.4	0.1	< 0.1	0.1
Nitrate	mg/L	0.07	0.41	0.01	< 0.01	< 0.01	0.02	0.65	< 0.01	< 0.01	0.01	< 0.01	0.01	0.1	0.07
Total Nitrogen	mg/L	0.4	0.5	2.2	6.7	3.5	4.9	6.7	13.8	1.5	0.1	0.4	0.1	0.2	0.2
Boron	μg/L	140	180	220	190	190	180	400	430	320	80	80	20	10	10
Calcium	mg/L	57.6	59.4	60.9	40.5	35.2	36.1	17.3	80.4	42.3	80.3	81.1	24.7	0.82	1.01
Mercury	μg/L	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20
Magnesium	mg/L	8.5	49.4	3.44	< 0.05	< 0.05	< 0.05	1.6	< 0.05	6.22	7.26	6.29	3.78	0.94	0.8
Sodium	mg/L	108	45.1	123	138	185	157	286	415	90.9	43.7	49.7	23.9	13.3	13.5
Iron	mg/L	< 0.04	< 0.04	0.09	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	0.04	0.29	< 0.04	< 0.04
Potassium	mg/L	18.8	10.5	26	31.4	53.1	54	54.6	69	15.2	7.05	8.72	2.9	3.89	3.56
Cadmium	μg/L	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2
Chromium	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Copper	μg/L	<1	<1	<1	<1	<1	<1	1	<1	<1	1	<1	<1	1	<1
Lead	μg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Manganese	μg/L	1220	197	633	<1	<1	<1	<1	<1	126	1130	759	590	12	8
Nickel	μg/L	<1	<1	<1	1	<1	2	1	2	<1	<1	<1	<1	<1	<1
Zinc	μg/L	<10	<10	<10	<10	<10	<10	<10	<10	<10	15	<10	<10	11	13
Biochemical Oxygen Demand	mg/L	<2	<2	<2	<2	2	3	<2	<2	<2	<2	<2	<2	<2	<2
Chemical Oxygen Demand	mg/L	11	6	19	34	30	48	30	42	10	8	8	12	5	5
Total Organic Carbon	mg/L	6	6	6	9	6	10	6	13	5	5	5	4	3	2

ENVIRONMENTAL RESOURCES MANAGEMENT GREEN VALLEY LANDFILL LTD.

Figure F5.1 Graphical Presentation for Groundwater Monitoring (MWX-1)




Figure F5.2 Graphical Presentation for Groundwater Monitoring (MWX-2)




Figure F5.3 Graphical Presentation for Groundwater Monitoring (MWX-3)




Figure F5.4 Graphical Presentation for Groundwater Monitoring (MWX-4)




Figure F5.5 Graphical Presentation for Groundwater Monitoring (MWX-5)




Figure F5.6 Graphical Presentation for Groundwater Monitoring (MWX-6)




Figure F5.7 Graphical Presentation for Groundwater Monitoring (MWX-7)




Figure F5.8 Graphical Presentation for Groundwater Monitoring (MWX-8)




Figure F5.9 Graphical Presentation for Groundwater Monitoring (MWX-9)




Figure F5.10 Graphical Presentation for Groundwater Monitoring (MWX-10)




Figure F5.11 Graphical Presentation for Groundwater Monitoring (MWX-11)




Figure F5.12 Graphical Presentation for Groundwater Monitoring (MWX-12)




Figure F5.13 Graphical Presentation for Groundwater Monitoring (MWX-13)





Figure F5.14 Graphical Presentation for Groundwater Monitoring (MWX-14)



Annex F6

Investigation Reports of Environmental Quality Limit Exceedance

Investigation Report of Environmental Quality Limit Exceedance


Project	South East New Territories (SENT) Landfill Extension
Date	7 March 2023
Time	14:51
Monitoring Location	MWX-6
Parameter	Chemical Oxygen Demand (COD)
Limit Levels	>46 mg /L
Measured Level	48 mg /L
Possible reason	Groundwater contaminated with leachate is commonly characterized by high COD and ammoniacal-nitrogen levels as a result of degradation of organic matters in the waste. The ammoniacal-nitrogen monitoring result at groundwater monitoring well MWX-6 (4.23 mg/L) and the COD monitoring results of the groundwater monitoring wells adjacent to MWX-6 (MWX-5: 30 mg/L and MWX-7: 30 mg/L) are well within the respective limit levels. Hence, there is a low possibility of the elevation of COD level at MWX-6 is due to leachate contamination from SENTX operation or at least it is not conclusive to base on these results to demonstrate exceedance was due to leachate contamination.
	In accordance with Table 4.5b of the updated EM&A Manual, repeat measurement was conducted on 13 April 2023 to confirm findings. Exceedance of COD Limit Level was recorded at MWX-6 (54 mg/L) during the sampling event. MWX-6 showed consecutive exceedance of the groundwater quality limit. According to the findings of the desktop review commissioned by GVL and EPD (the Employer) in May 2021 to investigate the potential sources of the elevated methane levels at the perimeter landfill gas monitoring wells at SENTX, pockets of organic matters are identified in the fill materials of the SENTX site upon review of the historical site investigation borehole logs at the Project Site area. It is possible that the elevated COD concentration measured
	at MWX-6 (with detection of elevated levels of methane (up to 12.2% v/v) and in close proximity to LFG13, which shows elevated methane levels continuously) on 7 March 2023 could be due to localised organic matters within or around the monitoring wells and background fluctuation.
	Due to the presence of influencing factor from non-project source and the COD levels at all other groundwater monitoring wells are within the respective limit level, there is no adequate evidence showing that the COD level exceedance measured at MWX-6 on 7 March 2023 was deemed to Project-related activities.
	It should also be noted that although the COD level exceeded the

	limit level of the EM&A programme, it is still well within the WPCO effluent discharge limit of COD (80 mg/L) and the standard for effluents discharged into the inshore waters of the Junk Bay Water Control Zone as stipulated under Technical Memorandum Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters (80 mg/L). The slight exceedance of COD at MWX-6 on 7 March 2023 will not cause adverse water quality impact to the Junk Bay Water Control Zone.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to implement relevant and appropriate mitigation measures according to the updated EM&A Manual to avoid any exceedance of the Action and Limit Levels. ET will continue to closely monitor the groundwater quality monitoring results and collect additional data for investigation and further review, if necessary.
Remarks	-

Remarks
Prepared by:
Designation:
Date: Abbey Lau
Environmental Team
28 April 2023

Landfill Gas

Landfill Gas Monitoring
Locations for Service Voids,
Utilities and Manholes
along the Site Boundary and
Within the SENTX Site





Landfill Gas Monitoring Results

Table G2.1 Landfill Gas Monitoring Results at Perimeter LFG Monitoring Wells (January 2023)

Location	Water Level	Methane (% (v/v))	Carbon Dioxide	Oxygen (%
	(mPD)		(% (v/v))	(v/v))
LFG1	2.50	0.0	0.3	18.1
LFG2	2.25	0.0	0.3	19.9
LFG3	2.44	0.0	0.9	19.4
LFG4	2.50	0.0	0.1	20.5
LFG5	2.48	0.0	0.0	20.7
LFG6	2.32	0.0	0.1	20.6
LFG7	2.31	0.0	0.0	18.9
LFG8	2.40	0.0	0.0	21.0
LFG9	2.29	0.0	0.1	12.8
LFG10	2.21	0.0	0.1	15.9
LFG11	2.14	0.0	0.2	13.9
LFG12	2.16	0.0	0.0	20.9
LFG13	2.05	16.5	0.0	6.6
LFG14	1.94	0.0	0.0	17.8
LFG15	2.14	0.0	0.0	20.9
LFG16	2.20	0.0	0.1	20.9
LFG17	2.36	0.0	0.6	15.5
LFG18	2.03	0.0	0.2	20.4
LFG19	2.33	0.0	0.1	8.8
LFG20	2.16	0.0	0.2	20.6
LFG21	2.33	0.1	2.6	11.0
LFG22	2.28	0.1	0.6	18.6
LFG23	12.23	0.1	1.8	17.1
LFG24	5.99	0.1	0.5	20.4
GP1	Probe bent	0.3	5.6	13.5
GP2 (shallow)	Probe bent	0.2	1.7	16.6
GP2 (deep)	Probe bent	0.2	6.3	13.9
GP3 (shallow)	Probe bent	0.2	0.1	21.0
GP3 (deep)	Probe bent	0.2	0.2	20.8
GP4 (shallow)	Probe bent	0.1	0.1	20.9
GP4 (deep)	Probe bent	0.1	0.1	20.9
GP5 (shallow)	Probe bent	0.1	4.5	8.5
GP5 (deep)	38.47	0.1	0.1	21.0
GP6	36.90	0.1	5.2	15.3
GP7	36.19	0.1	0.1	21.0
GP12	1.23	0.0	0.0	21.0
GP15	2.69	0.0	0.1	20.9
P7	2.54	0.0	0.0	21.0
P8	2.57	0.0	0.0	21.0
P9	2.42	0.0	0.1	20.9

Table G2.2 Landfill Gas Monitoring Results at Perimeter LFG Monitoring Wells (February 2023)

Location	Water Level	Methane (% (v/v))		Oxygen (% (v/v))
	(mPD)		(% (v/v))	
LFG1	2.45	0.1	0.3	17.9
LFG2	2.31	0.1	0.4	18.6
LFG3	2.48	0.2	0.1	20.2
LFG4	2.37	0.2	0.1	19.2
LFG5	2.63	0.2	0.2	10.2
LFG6	2.31	0.3	0.1	19.6
LFG7	2.56	0.0	0.0	20.3
LFG8	2.42	0.0	0.1	20.2
LFG9	2.30	0.0	0.9	6.0
LFG10	1.90	0.0	0.1	20.4
LFG11	1.45	0.0	0.2	8.7
LFG12	2.05	0.0	0.0	20.3
LFG13	2.01	18.5	0.4	1.4
LFG14	1.71	0.0	0.1	20.6
LFG15	2.01	0.0	0.1	20.2
LFG16	2.09	0.0	0.1	17.6
LFG17	2.28	0.0	0.3	20.2
LFG18	2.30	0.0	0.7	18.7
LFG19	2.32	0.0	0.1	20.9
LFG20	2.28	0.0	0.3	20.2
LFG21	2.34	0.0	0.1	20.6
LFG22	2.38	0.0	0.2	20.1
LFG23	12.51	0.0	2.6	16.9
LFG24	5.97	0.0	0.3	20.2
GP1	Probe bent	0.0	5.2	14.3
GP2 (shallow)	Probe bent	0.0	3.0	12.5
GP2 (deep)	Probe bent	0.0	7.0	11.7
GP3 (shallow)	Probe bent	0.0	0.0	20.7
GP3 (deep)	Probe bent	0.0	0.0	20.8
GP4 (shallow)	Probe bent	0.0	0.1	20.6
GP4 (deep)	Probe bent	0.0	0.3	20.0
GP5 (shallow)	Probe bent	0.0	4.2	6.7
GP5 (deep)	38.33	0.0	0.1	20.6
GP6	36.39	0.0	5.5	14.6
GP7	35.91	0.0	0.0	20.9
GP12	1.91	0.1	0.0	20.2
GP15	2.41	0.0	0.0	20.3
P7	2.30	0.0	0.1	20.2
P8	2.50	0.0	0.2	20.0
P9	2.18	0.0	0.1	20.3

Table G2.3 Landfill Gas Monitoring Results at Perimeter LFG Monitoring Wells (March 2023)

Location	Water Level	Methane (% (v/v))	Carbon Dioxide	Oxygen (% (v/v))
	(mPD)		(% (v/v))	
LFG1	3.88	0.1	0.2	18.1
LFG2	4.13	0.1	0.1	18.8
LFG3	3.76	0.1	0.1	20.2
LFG4	4.01	0.1	0.1	20.0
LFG5	3.63	0.1	0.3	8.0
LFG6	4.11	0.2	0.2	19.4
LFG7	3.83	0.0	0.0	19.8
LFG8	3.85	0.0	0.0	19.9
LFG9	3.82	0.0	0.0	20.0
LFG10	3.97	0.0	0.0	19.8
LFG11	3.98	0.0	0.0	5.2
LFG12	3.88	0.0	0.0	19.7
LFG13	3.97	21.4	0.0	1.0
LFG14	5.24	0.0	0.0	19.9
LFG15	5.40	0.0	0.6	12.6
LFG16	5.08	0.0	0.1	19.5
LFG17	4.95	0.0	0.0	20.2
LFG18	5.36	0.0	0.1	19.5
LFG19	5.26	0.0	0.0	20.2
LFG20	5.54	0.0	0.8	18.3
LFG21	7.13	0.0	1.8	14.2
LFG22	7.84	0.0	0.0	20.2
LFG23	14.65	0.0	1.0	18.5
LFG24	26.35	0.0	0.3	19.8
GP1	Probe bent	0.0	5.5	14.6
GP2 (shallow)	Probe bent	0.0	1.4	16.4
GP2 (deep)	Probe bent	0.0	6.3	16.3
GP3 (shallow)	Probe bent	0.0	0.0	20.1
GP3 (deep)	Probe bent	0.0	0.5	19.2
GP4 (shallow)	Probe bent	0.0	0.1	20.1
GP4 (deep)	Probe bent	0.0	0.3	19.7
GP5 (shallow)	Probe bent	0.0	3.2	9.9
GP5 (deep)	14.14	0.0	0.1	20.0
GP6	11.69	0.0	4.6	15.4
GP7	3.02	0.0	0.0	20.3
GP12	2.64	0.1	0.0	20.1
GP15	3.94	0.1	0.0	19.8
P7	3.60	0.1	0.0	19.9
P8	3.11	0.1	0.0	19.9
P9	2.23	0.0	0.0	19.9

Table G2.4 Landfill Gas Monitoring Results at Service Voids, Utilities Pits and Manholes (January 2023)

Location	Methane (% (v/v))	Carbon Dioxide (% (v/v))	Oxygen (% (v/v))
UU01	0.00	0.0	20.8
UU02	0.00	0.1	20.7
UU03	0.00	0.0	20.7
UU04	0.00	0.0	20.7
UU05	0.00	0.0	20.6
UU06	0.00	0.0	20.6
UU07	0.00	0.1	20.6
UU08	0.00	0.0	20.5
UU09	0.00	0.1	20.3
UU10	0.00	0.0	20.1
UU11	0.00	0.1	19.8
UU12	Voided due to late	est site programme and on-g	oing operation work
UU13	0.00	0.1	19.9
UU14	0.00	0.1	20.1
UU15	0.00	0.1	20.4
UU16	0.00	0.0	20.7
UU17	Voided due to late	est site programme and on-g	oing operation work
UU18	0.00	0.1	20.5
UU19	0.00	0.1	20.6
UU20	0.00	0.0	20.7
UU21	0.00	0.0	20.7
UU22	0.00	0.0	20.6
UU23	0.00	0.0	20.6
UU24	0.00	0.0	20.6
UU25	0.00	0.0	20.6
UU26	0.00	0.0	20.6
UU27	0.00	0.1	19.4
UU28	0.00	0.1	19.6

Table G2.5 Landfill Gas Monitoring Results at Service Voids, Utilities Pits and Manholes (February 2023)

Location	Methane (% (v/v))	Carbon Dioxide (% (v/v))	Oxygen (% (v/v))
UU01	0.0	0.1	20.3
UU02	0.0	0.1	20.3
UU03	0.0	0.1	20.3
UU04	0.0	0.1	20.3
UU05	0.0	0.1	20.4
UU06	0.0	0.1	20.4
UU07	0.0	0.1	20.5
UU08	0.0	0.0	20.3
UU09	0.0	0.1	20.4
UU10	0.0	0.1	20.4
UU11	0.0	0.1	20.4
UU12	Voided due to lat	est site programme and on-g	oing operation work
UU13	0.0	0.1	20.5
UU14	0.0	0.1	20.5
UU15	0.0	0.1	20.3
UU16	0.0	0.1	20.1
UU17	Voided due to lat	est site programme and on-g	oing operation work
UU18	0.0	0.1	20.2
UU19	0.0	0.1	20.4
UU20	0.0	0.1	20.1
UU21	0.0	0.1	20.1
UU22	0.0	0.1	20.2
UU23	0.0	0.1	20.2
UU24	0.0	0.1	20.3
UU25	0.0	0.1	20.3
UU26	0.0	0.0	20.4
UU27	0.0	0.1	20.4
UU28	0.0	0.1	20.5

Table G2.6 Landfill Gas Monitoring Results at Service Voids, Utilities Pits and Manholes (March 2023)

Location	Methane (% (v/v))	Carbon Dioxide (% (v/v))	Oxygen (% (v/v))
UU01	0.1	0.1	20.3
UU02	0.1	0.0	20.5
UU03	0.0	0.0	20.0
UU04	0.0	0.0	20.1
UU05	0.0	0.0	20.2
UU06	0.0	0.0	20.3
UU07	0.0	0.0	20.0
UU08	0.0	0.0	20.3
UU09	0.0	0.0	20.1
UU10	0.0	0.0	20.1
UU11	0.0	0.0	20.2
UU12	Voided due to lat	est site programme and on-g	oing operation work
UU13	0.0	0.0	20.2
UU14	0.0	0.0	20.3
UU15	0.0	0.0	20.2
UU16	0.0	0.0	20.1
UU17	Voided due to lat	est site programme and on-g	oing operation work
UU18	0.0	0.0	20.1
UU19	0.0	0.0	20.1
UU20	0.0	0.0	20.0
UU21	0.0	0.0	20.0
UU22	0.0	0.0	20.0
UU23	0.0	0.0	20.0
UU24	0.0	0.0	19.9
UU25	0.0	0.1	20.0
UU26	0.0	0.0	20.3
UU27	0.0	0.0	20.3
UU28	0.0	0.0	20.4

Table G2.7 Landfill Gas Bulk Gas Sampling Monitoring Results

Parameters	LFG1	LFG8
Methane (% (v/v))	<0.0200	<0.020
Carbon Dioxide (% (v/v))	0.318	0.068
Oxygen ($\%$ (v/v))	19	21.1
Nitrogen (% (v/v))	80.9	78.9
Carbon Monoxide ($\%$ (v/v))	< 0.020	< 0.020
Hydrogen (% (v/v))	< 0.020	<0.020
Ethane (ppmv)	<1.0	<1.0
Propane (ppmv)	<1.0	<1.0
Butane (ppmv)	<1.0	<1.0

Table G2.8 Flammable Gas Surface Emission Monitoring Results

Time	GPS		Weather	Temperatur	Wind	Wind	Monitoring
	Coordinates	Longitude	Condition	e (°C)	Direction	Speed	Results
		·					
	Latitude (N)	(E)			(Deg)	(m/s)	(ppm)

Event and Action Plan for Landfill Gas Monitoring

Annex G3 Event and Action Plan for Landfill Gas Monitoring

Event	Action			
	ET	IEC	Contractor	
Limit Level being exceeded for field monitoring at the perimeter monitoring wells	 Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to daily if exceedance is due to the Project for monitoring wells in the areas where there is development within 250m of the SENTX Site Boundary and to weekly for other monitoring wells, until no exceedance of limit level 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Repeat field measurement to confirm findings Check the performance of landfill gas management system Rectify unacceptable practice Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 	
Limit Level being exceeded for the bulk gas sampling at the perimeter monitoring wells	 Check and compare the results of field monitoring and laboratory analyse of bulk samples If the results of field monitoring also show exceedance, the action(s) for limit level being exceeded for field monitoring would have been triggered If the results of field monitoring does not show exceedance, the sampling procedures should be checked and if deems necessary, to repeat the monitoring and recalibrate the portable monitoring instruments Notify the above findings to Contractor and IEC 		• Nil	

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Event	Action				
	ET	IEC	Contractor		
Limit Level being exceeded at the permanent gas monitoring system	 Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check the methane gas level at the perimeter monitoring wells, manholes or utilities duct Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Evacuate all staff in the concerned building Open the doors and window of all rooms on the ground floor Do not allow staff to go back to the room if methane level is higher than 1% gas Check the performance of the landfill gas management system Rectify unacceptable practice Consider changes of working methods Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 		
Limit Level being exceeded during surface emission monitoring	 Repeat the measurement to confirm findings Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to monthly if exceedance is due to the Project until no exceedance of limit level 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Check landfill gas management system Rectify unacceptable practice Consider changes of working methods Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 		

Event	Action			
	ET	IEC	Contractor	
Limit Level being exceeded at the service voids, utilities pits, manholes and location of vegetation stress	 Repeat the measurement to confirm findings Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to weekly if exceedance is due to the Project until no exceedance of limit level 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures the effectiveness of the implemented remedial measures 	 Check landfill gas management system Rectify unacceptable practice Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 	

Annex H

Cumulative Statistics on Exceedances, Environmental Complaints, Notification of Summons and Status of Prosecutions

 Table H1
 Cumulative Statistics on Exceedances

		Total No. recorded in this reporting period	Total No. recorded since project commencement
Air Quality (Dust)	Action	0	0
	Limit	8	11
Air Quality (Odour)	Action	0	0
	Limit	0	0
Air Quality (Emissions of Thermal Oxidiser)	Limit	1	1
Air Quality (Emissions of Landfill Gas Flare)	Limit	0	4
Air Quality (Emissions of Landfill Gas Generator)	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Water Quality (Surface Water)	Limit	0	60
Water Quality (Leachate)	Limit	0	1
Water Quality (Leachate Level)	Limit	0	16
Water Quality (Groundwater)	Limit	1	10
Landfill Gas (Perimeter Landfill Gas	Limit	0	2
Monitoring Wells)			
Landfill Gas (Service Void, Utilities and Manholes)	Limit	0	0
Landfill Gas (Permanent Gas Monitoring System)	Limit	0	0

Table H2 Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics		
_	Complaints	Notifications of Summons	Prosecutions
This Reporting Period (Jan-Mar 2023)	0	0	0
Total no. received since project commencement	1	0	0