



翠谷工程有限公司 Green Valley Landfill, Limited

South East New Territories (SENT) Landfill Extension

Monthly Environmental Monitoring & Audit Report No.1 for January 2019

February 2019

ERM

2507, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong T: 2271 3000 F: 2723 5660 www.erm.com





South East New Territories (SENT) Landfill Extension

Environmental Certification Sheet EP-308/2008/B and FEP-01/308/2008/B

Reference Document/Plan

| Document/Plan to be Certified/Verified: | Monthly Environmental Monitoring & Audit Report No.1 for January 2019 for South East New Territories (SENT) Landfill Extension |
|---|--|
| Date of Report: | 19 February 2019 |

Reference EP Condition

EP Condition:

Condition No. 3.4

Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 10 working days after the end of the reporting month. The EM&A Reports shall include a summary of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit Levels). The submissions shall be verified by the IEC. Additional copies of the submission shall be provided to the Director upon request by the Director.

ET Certification

I hereby certify that the above referenced document/plan complies with the above referenced condition of EP-308/2008/B and FEP-01/308/2008/B.

Frank Wan, Environmental Team Leader: (ERM Hong-Kong, Limited)

Warchitty.

Date: 19 February 2019

IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced condition of EP-308/2008/B and FEP-01/308/2008/B.

Fredrick Leong, Independent Environmental Checker:

Date: (8/2/2019

(Meinhardt Infrastructure and Environment Limited)

South East New Territories (SENT) Landfill Extension

Monthly Environmental Monitoring & Audit Report for January 2019

Environmental Resources Management

2507, 25/F, One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 2723 5660 E-mail: post.hk@erm.com http://www.erm.com

| Client: | | Projec | ct No: | | |
|---|--|--------------|-----------|----------|--|
| Green V | alley Landfill Ltd. | 0465 | 169 | | |
| Summary | | Date: | | | |
| | | 19 F | ebruary 2 | 2019 | |
| | | Appro | ved by: | | |
| This document presents the Monthly EM&A Report No.1 for January 2019 for South East New Territories (SENT) Landfill Extension | | Warchitt J. | | | |
| | | Frank Wan | | | |
| | | Partn | | | |
| | | | | | |
| | | | | | |
| 0 | Monthly EM&A Report No.1 (for January 2019) | AL | TS | FW | 19 Feb 19 |
| Revision | Description | Ву | Checked | Approved | Date |
| This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms | | Distribution | | | |
| | act with the client, incorporating our General Terms and Conditions of Business account of the resources devoted to it by agreement with the client. | | Internal | | OHSAS 18001:2007 ificate No. OHS 515956 |
| We disclaim scope of the | any responsibility to the client and others in respect of any matters outside the above. | \boxtimes | Public | | BSI |
| This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk. | | | Confide | | ISO 9001 : 2008 rtificate No. FS 32515 |



| EXECUTIVE | SUMMARY | 1 |
|-----------|--|----|
| 1 | INTRODUCTION | 1 |
| 1.1 | BACKGROUND | 1 |
| 1.2 | PROJECT DESCRIPTION | 1 |
| 1.3 | SCOPE OF THE EM&A REPORT | 2 |
| 1.4 | PROJECT ORGANISATION | 2 |
| 1.5 | SUMMARY OF CONSTRUCTION WORKS | 3 |
| 1.6 | SUMMARY OF EM&A PROGRAMME REQUIREMENTS | 4 |
| 1.7 | STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE | |
| | Environmental Permit | 5 |
| 1.8 | STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS | 5 |
| 2 | EM&A RESULTS | 7 |
| 2.1 | AIR QUALITY MONITORING | 7 |
| 2.2 | NOISE MONITORING | 9 |
| 2.3 | SURFACE WATER QUALITY MONITORING | 10 |
| 2.4 | LANDSCAPE AND VISUAL MONITORING | 11 |
| 2.5 | EM&A SITE INSPECTION | 12 |
| 2.6 | WASTE MANAGEMENT STATUS | 12 |
| 2.7 | IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES | 13 |
| 2.8 | SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANC | CE |
| | LIMIT | 13 |
| 2.9 | SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL | |
| | PROSECUTIONS | 13 |
| 3 | FUTURE KEY ISSUES | 14 |
| 3.1 | CONSTRUCTION PROGRAMME FOR THE COMING MONTH | 14 |
| 3.2 | Key Issues for the Coming Month | 14 |
| 3.3 | MONITORING SCHEDULE FOR THE COMING MONTH | 14 |
| 4 | CONCLUSION AND RECOMMENDATION | 15 |

ANNEXES

| ANNEX A | WORK PROGRAMME |
|----------|---|
| ANNEX B | ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE |
| ANNEX C | MONITORING SCHEDULE FOR THIS REPORTING PERIOD |
| ANNEX D | AIR QUALITY |
| ANNEX D1 | CALIBRATION CERTIFICATES FOR DUST MONITORING EQUIPMENT |
| ANNEX D2 | 24-HOUR TSP MONITORING RESULTS |
| ANNEX D3 | EVENT AND ACTION PLAN FOR DUST MONITORING |
| ANNEX D4 | METEOROLOGICAL DATA |
| ANNEX E | Noise |
| ANNEX E1 | CALIBRATION CERTIFICATES FOR NOISE MONITORING EQUIPMENT |
| | NOISE MONITORING RESULTS |
| ANNEX E3 | EVENT AND ACTION PLAN FOR NOISE MONITORING |
| ANNEX F | SURFACE WATER QUALITY |
| | CALIBRATION CERTIFICATES FOR SURFACE WATER QUALITY |
| MONITORI | NG EQUIPMENT |
| ANNEX F2 | SURFACE WATER QUALITY MONITORING RESULTS |
| ANNEX F3 | EVENT AND ACTION PLAN FOR SURFACE WATER QUALITY |
| MONITORI | NG |
| ANNEX G | CUMULATIVE STATISTICS ON EXCEEDANCES, ENVIRONMENTAL |
| | COMPLAINTS, NOTIFICATION OF SUMMONS AND STATUS OF |
| | PROSECUTIONS |
| ANNEX H | MONITORING SCHEDULE FOR THE NEXT REPORTING PERIOD |

EXECUTIVE SUMMARY

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the construction, operation/restoration and aftercare of SENTX Project ("the Project") in accordance with the requirements specified in the Environmental Permit (EP), updated Environmental Monitoring and Audit (EM&A) Manual, the approved Environmental Impact Assessment (EIA) Report of the Project taking account of the latest design and other relevant statutory requirements. The construction (not including works related to site clearance and preparation) of the Project commenced on 2 January 2019.

This Monthly EM&A report presents the EM&A works carried out during the period from 2 to 31 January 2019 for the Project in accordance with the updated EM&A Manual.

Exceedance of Action and Limit Levels for Air Quality

No exceedance of Action and Limit Levels was recorded for construction air quality monitoring in the reporting period.

Exceedance of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels was recorded for construction noise monitoring in the reporting period.

Exceedance of Action and Limit Levels for Surface Water Quality

Sampling could not be carried out for all the scheduled impact surface water quality monitoring events during the reporting period due to insufficient flow.

Environmental Complaints, Summons and Prosecutions

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Reporting Change

There was no reporting change in the reporting period.

Future Key Issues

Potential environmental impacts arising from the above upcoming construction activities in the next reporting period of February 2019 are mainly associated with dust emission from the construction works and from the exposed area.

1.1 BACKGROUND

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. The *Environmental Impact Assessment (EIA) Report* and the associated *Environmental Monitoring and Audit (EM&A) Manual* for the construction, operation, restoration and aftercare of the SENTX (hereafter referred to as "the Project") have been approved under the *Environmental Impact Assessment Ordinance (EIAO)* in May 2008 (Register No.: AEIAR-117/2008) (hereafter referred to as the approved EIA Report) and an Environmental Permit (EP-308/2008) (EP) was granted by the Director of Environmental Protection (DEP) on 5 August 2008.

Since then, applications for Variation of an Environmental Permit (No. VEP-531/2017) were submitted to EPD and the Variation of Environmental Permits (EP-308/2008/A and EP-308/2008/B) were granted on 6 January 2012 and 20 January 2017, respectively, as the Hong Kong SAR Government has decided to reduce the scale of the design scheme of SENTX assessed in the approved EIA Report and SENTX will only receive construction waste. In May 2018, a Further Environmental Permit (FEP) (FEP-01/308/2008/B) was granted to the SENTX's contractor, Green Valley Landfill, Limited (GVL).

ERM-Hong Kong, Limited (ERM) and Meinhardt Infrastructure and Environment Limited (Meinhardt) are commissioned to undertake the roles of Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake the EM&A activities for the Project in accordance with the requirements specified in the EP, updated EM&A Manual ⁽¹⁾, approved EIA Report ⁽²⁾ taking account of the latest design and other relevant statutory requirements.

1.2 **PROJECT DESCRIPTION**

The SENTX is a piggyback landfill, occupying the southern part of the existing SENT Landfill (including its infrastructure area) and 13 ha of Tseung Kwan O (TKO) Area 137. A layout plan of the SENTX is shown in *Figure 1.1*. Under the latest design, the SENTX has a net void capacity of about 6.5 Mm³ and provides an additional lifespan of about 6 years, commencing operation upon exhaustion of the SENT Landfill. The SENTX will receive construction waste only.

The key implementation milestones of the Project are indicatively summarised in *Table 1.1*. The construction works of the Project commenced on 2 January 2019.

- (1) ERM (2018). South East New Territories (SENT) Landfill Extension: Environmental Monitoring & Audit Manual
- (2) ERM (2007). South East New Territories (SENT) Landfill Extension Feasibility Study: Environmental Impact Assessment Report




Table 1.1Estimated Key Dates of Implementation Programme

| Key Stage of the Project | Indicative Date |
|--|---|
| Start construction | 2 January 2019 |
| Commissioning of new infrastructure facilities | 2020 |
| Demolition of existing infrastructure facilities | 2021 |
| Start waste intake at SENTX | 2021 or upon exhaustion of SENT Landfill |
| Estimated exhaustion date of SENTX | 2027 |
| End of aftercare for SENTX | 2057 |

The major construction works of the SENTX includes:

- Site formation at the TKO Area 137 and the existing infrastructure area at SENT Landfill;
- Construction of surface and groundwater drainage systems;
- Construction of the leachate containment and collection systems;
- Construction of new leachate and landfill gas treatment facilities, site offices, maintenance yards at the new infrastructure area;
- Construction of new pipelines to transfer the leachate and landfill gas collected from the existing SENT Landfill to the treatment facilities at the new infrastructure area;
- Construction of the site access and new waste reception facilities; and
- Demolition of the facilities at the existing SENT Landfill infrastructure area.


1.3 SCOPE OF THE EM&A REPORT

This is the Monthly EM&A Report for the Project which summarises the key findings of the EM&A programme during the reporting period from 2 to 31 January 2019 for the construction works.

1.4 **PROJECT ORGANISATION**

The organization structure of the Project is presented in *Figure 1.2*.

Figure 1.2 Organisation Chart



Contact details of the key personnel are summarized in *Table 1.2* below.

Table 1.2Contact Information of Key Personnel

| Party | Position | Name | Telephone |
|---------------------------|-----------------|----------------|-----------|
| Contractor | Project Manager | Gary Barnicott | 2706 8827 |
| (Green Valley Landfill | | | |
| Limited) | | | |
| Environmental Team (ET) | ET Leader | Frank Wan | 2271 3152 |
| (ERM-Hong Kong, Limited) | | | |
| | | | |
| Independent Environmental | IEC | Fredrick Leong | 2859 1739 |
| Checker (IEC) | | | |
| (Meinhardt Infrastructure | | | |
| and Environment Limited) | | | |
| | | | |

1.5 SUMMARY OF CONSTRUCTION WORKS

The programme of the construction is shown in *Annex A*. As informed by the Contractor, details of the major works carried out in this reporting period are listed below:

- Site entrance establishment;
- Installation of chain link fence;
- Site formation of landfill Cell 1 & 2;
- Site clearance of landfill Cell 1 & 2 and sediment pit;
- Site formation of infrastructure area; and
- Construction of perimeter bund.

The environmental mitigation implementation schedule is presented in *Annex B*.

1.6 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects are presented in *Table 1.3*. The EM&A requirements remained unchanged during the reporting period.

Table 1.3Summary of Status for the Environmental Aspects under the Updated EM&A
Manual

| Parameters | Status |
|-----------------------------|---|
| Air Quality | |
| Baseline Monitoring | The results of baseline air quality monitoring were reported in |
| | Baseline Monitoring Report and submitted to EPD under EP |
| | Condition 3.3 |
| Impact Monitoring | On-going |
| Noise | |
| Baseline Monitoring | The results of baseline noise monitoring were reported in |
| | Baseline Monitoring Report and submitted to EPD under EP |
| | Condition 3.3 |
| Impact Monitoring | On-going |
| Surface Water Quality | |
| Baseline Monitoring | The results of baseline surface water quality monitoring were |
| | reported in Baseline Monitoring Report and submitted to EPD |
| | under EP Condition 3.3 |
| Impact Monitoring | On-going |
| Waste Management | |
| Waste Monitoring | On-going |
| Landscape and Visual | |
| Baseline Monitoring | The results of baseline landscape and visual monitoring were |
| | reported in Baseline Monitoring Report and submitted to EPD |
| | under EP Condition 3.3 |
| Construction Phase Audit | On-going |
| Site Environmental Audit | |
| Regular Site Inspection | On-going |
| Complaint Hotline and Email | On-going |
| Channel | |
| Environmental Log Book | On-going |

Taking into account the construction works, impact monitoring of air quality, noise, surface water quality and waste management were carried out in the reporting period. The monitoring schedule of air quality, noise and surface water quality monitoring are provided in *Annex C*.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the required environmental mitigation measures recommended in the approved EIA Report and relevant EP submissions. To promote the environmental awareness and enhance the environmental performance of the contractors, environmental trainings and regular environmental management meetings were conducted during the reporting period, which are summarized as below:

• One environmental management meeting was held with the Contractor, ER, ET, IEC and EPD on 17 January 2019; and

Environmental toolbox trainings on Dark Smoke and Air Pollution
 Control (NRMM) (Emission) Regulation were provided on 11 and 25
 January 2019 respectively by the Contractor to the workers.

1.7 STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE ENVIRONMENTAL PERMIT

The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the EP and implementation status of mitigation measures are presented in *Table 1.4*.

Table 1.4Status of Submissions and Implementation Status of Mitigation Measures
under EP

| EP | Submission / Implementation Status | Status |
|-----------|---|--|
| Condition | - | |
| 2.3 | Management Organisation of Main Construction Companies | Accepted by EPD. |
| 2.4 | Setting up of Community Liaison Group | Community Liaison Group was set up. |
| 2.5 | Submission of Detailed Landfill Gas Hazard Assessment Report | Revised Detailed Landfill Gas Hazard Assessment Report was submitted to EPD on 19 December 2018. |
| 2.6 | Submission of Restoration and Ecological Enhancement Plan | To be prepared within 6 months after the commencement of construction of the Project. |
| 2.7 | Setting up of Trial Nursery | To be set up during construction phase. |
| 2.8 | Advance Screen Planting | To be completed within 9 months of taking procession of the Project Site. |
| 2.9 | Provision of Multi-layer Composite Liner System | Under implementation. |

1.8 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS

The environmental licenses and permits, including environmental permit, water discharge license, registration as chemical waste producer and construction noise permit, which are valid in the reporting period are presented in *Table 1.5*. No non-compliance with environmental statutory requirements was recorded.

Table 1.5Status of Statutory Environmental Requirements

| Description | Ref No. | Status |
|-----------------------------------|----------------------|----------------------------|
| Environmental Permit | EP-308/2008 | Granted on 5 August 2008 |
| Variation of Environmental Permit | EP-308/2008/A | Granted on 6 January 2012 |
| | EP-308/2008/B | Granted on 20 January 2017 |
| Further Environmental Permit | FEP-01/308/2008/B | Granted on 16 May 2018 |
| Water Discharge License under | - | Application submitted on |
| Water Pollution Control Ordinance | | 19 June 2018 |
| (Permit Holder: Chun Wo) | | |
| Billing Account for Disposal of | Chit Account Number: | Approved on 28 December |
| Construction Waste | 5001692 | 2005 |

| Description | Ref No. | Status |
|-----------------------------------|-------------------|--------------------------|
| Registration as Chemical Waste | 5213-839-C3507-10 | Issued on 23 August 2018 |
| Producer (Permit Holder: Chun Wo) | | |
| Construction Noise Permit (Permit | GW-RE0002-19 | Validity from 8 January |
| Holder: Chun Wo) | | 2019 to 1 July 2019 |

.

EM&A RESULTS

2

The EM&A programme for the Project required environmental monitoring for air quality, noise and surface water quality as well as environmental site inspections for air quality, noise, surface water quality, waste management, and landscape and visual impacts. The EM&A requirements and related findings for each component are summarized in the following sections.

2.1 AIR QUALITY MONITORING

2.1.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact air quality monitoring (dust, in term of Total Suspended Particulates (TSP)) was be carried out at the two designated monitoring locations (i.e. DM1 and DM2) at a 6-day interval. As there are two existing TSP monitoring stations (i.e. TKO-A1 and TKO-A2a) currently operating by the Civil Engineering and Development Department (CEDD) to monitor the 24-hour TSP levels at the proposed dust monitoring stations for the SENTX, it is considered that the CEDD monitoring data can represent the dust condition of the SENTX during the construction phase.

The Action and Limit Levels of the air quality monitoring is provided in *Table* 2.1 below.

Table 2.1Action and Limit Levels for 24-hour TSP

| Monitoring Station | Action Level | Limit Level |
|--|------------------------|------------------------|
| DM-1 – Site Egress of TKO Area 137 Fill Bank | 204 µg m- ³ | 260 µg m- ³ |
| DM-2A -Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank | 193 μg m- ³ | 260 μg m- ³ |


High volume air samplers (HVSs) in compliance with the specifications listed under Section 3.2.2 of the updated EM&A Manual were used to measure 24hour TSP levels at the CEDD dust monitoring stations. The HVSs were calibrated upon installation and thereafter at bi-monthly intervals to check the validity and accuracy of the results.

The equipment used in the impact air quality monitoring programme and monitoring locations are summarized in *Table 2.2* and illustrated in *Figure 2.1* respectively. Copies of the calibration certificates for the equipment are presented in *Annex D1*.

Table 2.2Dust Monitoring Details

| Monitoring Station | Location | Parameter | Frequency and Duration | Monitoring Dates | Equipment |
|-----------------------|--|-----------|------------------------------------|--------------------------------------|--|
| DM1 | Site Egress of TKO Area 137 Fill Bank | | Once every 6 days during the | 4, 10, 16, 22, 28 January 2019 | HVS Greasby 105 (S/N: 9795 (ET/EA/003/18)) |

ENVIRONMENTAL RESOURCES MANAGEMENT



| Monitoring Station | Location | Parameter | Frequency and Duration | Monitoring Dates | Equipment |
|-----------------------|---|-----------|---|---------------------|---|
| DM2 | Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank | | construction phase of the Project | | HVS Andersen G1051 (S/N: 1176 (ET/EA/003/05)) |

2.1.2 Monitoring Schedule for the Reporting Month

The schedule for air quality monitoring during the reporting period is provided in *Annex C*.

2.1.3 *Results and Observations*

The monitoring results for 24-hour TSP are summarized in *Table 2.3*. The detailed monitoring results and the graphical presentation of the 24-hour TSP results at each monitoring location are provided in *Annex D2*.

Table 2.3Summary of 24-hour TSP Monitoring Results in the Reporting Period

| Monitoring Station | Average 24-hr TSP Concentration (µg m-³) (Range in bracket) | Action Level (µg/m³) | Limit Level (µg/m³) |
|--|---|-------------------------|------------------------|
| DM-1 – Site Egress of TKO Area 137 Fill Bank | 110 (79 - 146) | 204 µg m- ³ | 260 μg m- ³ |
| DM-2A -Combined Reception and Exit Office (CREO) of TKO Area 137 Fill Bank | 113 (84 - 161) | 193 μg m- ³ | 260 µg m- ³ |

The major dust sources in the reporting period included fugitive dust emission from exposed area in SENTX, as well as nearby operations of the existing SENT landfill and the TKO Area 137 Fill Bank.

All the 24-hour TSP results were below the Action and Limit Levels at the monitoring locations in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D*3.

2.1.4 Meteorological Data

Meteorological data obtained from the on-site meteorological monitoring station at the existing SENT landfill (see *Figure 2.1*) were used for the dust monitoring and are shown in *Annex D4*. The meteorological station will be relocated to a new position for SENTX as per the updated EM&A Manual after the new infrastructure area at the SENTX is constructed. It is considered that meteorological data obtained at the existing the on-site meteorological monitoring station are representative of the Project area and could be used for the construction phase dust monitoring programme for the Project.

2.2 NOISE MONITORING

2.2.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact noise monitoring was conducted weekly at the monitoring location (i.e. NM1) to obtain one set of 30 minutes measurement between 07:00 and 19:00 hours on normal weekdays.

The Action and Limit Level for construction noise of the Project is provided in *Table 2.4* below.

| Tim | e Period | Action Level ^(a) | Limit Level (b) | | | | | | | |
|------|--|--|------------------|--|--|--|--|--|--|--|
| | 0 – 19:00 hrs on normal kdays | When one documented complaint is received from any one of the noise sensitive receivers (NSRs) | 75 dB(A) at NSRs | | | | | | | |
| | | or | | | | | | | | |
| | | 75 dB(A) recorded at the monitoring station | | | | | | | | |
| Note | es: | | | | | | | | | |
| (a) | 75dB(A) along and at al Level. | 75dB(A) along and at about 100m from the SENTX site boundary was set as the Action | | | | | | | | |
| (b) | Limits specified in the GW-TM and IND-TM for construction and operational noise, | | | | | | | | | |

Table 2.4Action and Limit Levels for Construction Noise

Noise monitoring was performed by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) using sound level meter at the designated monitoring station NM1 (see *Figure 2.1*) in accordance with the requirements stipulated in the updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.5*. Copies of the calibration certificates for the equipment are presented in *Annex E1*.

Table 2.5Noise Monitoring Details

respectively.

| Monitoring Station ⁽¹⁾ | Location | Parameter | Frequency and Duration | Monitoring Dates | Equipment |
|--------------------------------------|-----------------------------------|--|---|--------------------------------------|---|
| NM1 | SENTX Site Boundary (North) | L _{eq (30 min)} measurement between 07:00 and 19:00 hours on normal | Once per week for 30 mins during the construction | 3, 10, 17, 24, 31 January 2019 | Sound Level Meter: B&K 2238 (S/N: 2285722) |
| | | weekdays (Monday to Saturday) | period of the Project | | Acoustic Calibrator: Quest QC-20 (S/N: QO9090006) |

2.2.2 Monitoring Schedule for the Reporting Month

The schedule for noise monitoring during the reporting period is provided in *Annex C*.

2.2.3 Results and Observations

Results for noise monitoring are summarized in *Table 2.6*. The monitoring results and the graphical presentation of the data are provided in *Annex E2*.

Table 2.6Summary of Construction Noise Monitoring Results in the Reporting Period

| Monitoring Station | Measu | ured Noise Level L | eq (30 min), dB(A) |
|--------------------|---------|--------------------|------------------------|
| _ | Average | Range | Action and Limit Level |
| NM1 | 52 | 48.9 - 53.6 | 75 |

Major noise sources during the noise monitoring included noise from operations of the existing SENT landfill and the TKO Area 137 Fill Bank, aircrafts and insects.

No Action and Limit Levels exceedance was recorded for construction noise monitoring in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex E*3.

2.3 SURFACE WATER QUALITY MONITORING

2.3.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact surface water quality monitoring were carried out at the three designated surface water discharge points (i.e. DP3, DP4 and DP6) weekly to ensure that the SENTX will not cause adverse water quality impact. The Action and Limit Levels of the surface water quality impact monitoring are provided in *Table 2.7*.

Table 2.7Action and Limit Levels for Surface Water Quality

| Parameters | Action Level | | Limit Level | |
|------------|--------------|-------------|--------------|-------------|
| | DP3 | DP4 & DP6 | DP3 | DP4 & DP6 |
| DO | < 5.13 mg/L | < 5.80 mg/L | < 4.35 mg/L | < 5.42 mg/L |
| SS | > 209.3 mg/L | >11.7 mg/L | > 217.0 mg/L | >12.7 mg/L |
| pН | > 8.88 | > 8.39 | > 9.28 | > 8.40 |

The locations of the monitoring stations under the Project are shown in *Figure* 2.1. All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the surface water quality monitoring programme. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. Details of the equipment used in the impact surface water quality monitoring works are provided in *Table 2.8.* Copies of the calibration certificates for the equipment are presented in *Annex F1*.

Table 2.8Impact Surface Water Quality Monitoring Details

| discharge point DP3 | | Frequency | Monitoring Dates | Parameter | Equipment |
|---------------------|--------------------------------------|-----------|------------------------------|------------|-------------------------|
| DP3 | Surface water discharge point DP3 | Weekly | 3, 10, 17, 24, 31 January | ・pH ・DO | YSI Professional |
| DP4 | Surface water discharge point DP4 | | | • SS | DSS (S/N: 15H102620/ |
| DP6 | Surface water discharge point DP6 | | | | 15H103928) |

2.3.2 Monitoring Schedule for the Reporting Month

The schedule for water quality monitoring during the reporting period is provided in *Annex C*.

2.3.3 Results and Observations

A total of 5 monitoring events for impact surface water quality monitoring were scheduled at all designated monitoring stations during the reporting period. However, sampling could not be carried out for all the scheduled events during the reporting period due to insufficient flow. Details of impact water quality monitoring events are provided in *Annex F2*. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F3*.

2.4 LANDSCAPE AND VISUAL MONITORING

2.4.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, the monthly landscape and visual audit was conducted on 17 January 2019 to monitor the implementation of the landscape and visual mitigation measures during construction phase.

All relevant environmental mitigation measures listed in the approved EIA Report and the EM&A Manual and their implementation status are summarised in *Annex B*.

2.4.2 Results and Observations

The Contractor has implemented environmental mitigation measures as stated in the approved EIA Report and the EM&A Manual.

Regarding the landscape and visual audit, the Contractor was reminded to identify the topsoil to be generated from the construction works and plan for the storage and re-use of the topsoil where practical. The Contractor shall consider the mitigation measures during the design phase, including the preparation of the Construction Drawings and Detailed Landscape Design Drawings. In addition, the Contractor was reminded to complete the advance screen planting works within 9 months of taking possession of the SENT Site (i.e. by September 2019).

2.5 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor, IEC and ER to monitor the implementation of proper environmental pollution control and mitigation measures for air quality, noise, surface water quality and waste management under the Project. In the reporting period, 5 site inspections were carried out on 3, 10, 17, 24 and 31 January 2019. Monthly site inspection for landscape and visual impact was carried out on 17 January 2019 and reminders were provided to the Contractor.

Key observations during the site inspections are summarized in Table 2.9.

Table 2.9Key Observations Identified during the Site Inspection in this Reporting
Month

| Inspection Date | Environmental Observations and Recommendations |
|-----------------|---|
| 3 January 2019 | • The Contractor shall display a NRMM label to the excavator at Cell 1 Area. |
| | • Sandbags shall be placed on the netting next to the buttress wall. |
| | • A proper drip tray shall be provided near the Chun Wo's vehicle entrance. |
| | A temporary wheel washing facility at the Chun Wo's vehicle entrance/ exit shall be provided. |
| 10 January 2019 | • The Contractor shall clean up the oil stain near the Chun Wo's vehicle entrance and dispose of it as chemical waste. |
| 17 January 2019 | The Cell 1 and Cell 2 areas were generally observed dry despite regular watering by water trucks was provided. Fugitive dust emission was observed when vehicles passed by. The Contractor shall enhance watering to the Site, especially the working areas such as the excavation works. The Contractor shall display a NRMM label to the roller at Cell 1 area. |
| 24 January 2019 | The Site was generally observed dry despite regular watering by water trucks on the main haul road was provided. Fugitive dust emission was observed under strong winds. The Contractor shall enhance watering to the Site (e.g. increase the frequency of watering or install sprinklers), especially the working areas. A proper drip tray shall be provided at X1 area. |
| 31 January 2019 | • The Contractor shall cover or water any stockpile of dusty materials to ensure the entire surface is wet. |

The Contractor has rectified all of the observations identified during environmental site inspections in the reporting period.

2.6 WASTE MANAGEMENT STATUS

The Contractor has registered as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting.

As informed by the Contractor, waste generated during this reporting period include mainly inert C&D materials. Reference has been made to the waste flow table prepared by the Contractor. The quantities of different types of wastes and imported fill materials are summarised in *Table 2.10*.

Table 2.10Quantities of Different Waste Generated and Imported Fill Materials

| Montl Year | h/ Inert C&D Materials ^(a) (in '000m ³) | Imported Fill ^(b) (in '000m³) | Inert Construction Waste Re- used (in '000m ³) | Non-inert Construction Waste ^(c) (in '000m ³) | Recyclable Materials ^(d) (in '000kg) | Chemical Wastes (in '000kg) | | | | | |
|---|--|--|--|---|---|-----------------------------------|--|--|--|--|--|
| 2 to 31 | 0.061 | 0 | 0 | 0 | 0 | 0 | | | | | |
| Jan 19 | | | | | | | | | | | |
| Notes: | : | | | | | | | | | | |
| (a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill. Density assumption: 1.6 (kg/L) for public fill. | | | | | | | | | | | |
| (b) | Imported fill materials include sand and public fill. | | | | | | | | | | |
| (c) | Non-inert constru | ction wastes | include general | refuse dispose | d at landfill. | | | | | | |
| | Recyclable materi | als include n | netals, paper, ca | rdboard, plastic | s and others. | | | | | | |

2.7 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in *Annex B*. The necessary mitigation measures were implemented properly for the Project.

2.8 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

Results for air quality monitoring (24-hour TSP) complied with the Action and Limit Levels in the reporting period. No Action and Limit Levels exceedances were recorded for construction noise monitoring. Impact surface water quality monitoring could not be carried out for all the scheduled events during the reporting period due to insufficient flow.

Cumulative statistics on exceedances is provided in Annex F.

2.9 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons, successful prosecutions are summarised in *Annex G*.

3 FUTURE KEY ISSUES

3.1 CONSTRUCTION PROGRAMME FOR THE COMING MONTH

As informed by the Contractor, the major works for the Project in February 2019 will be:

- Site entrance establishment;
- Installation of chain link fence;
- Site formation of landfill Cell 1 & 2;
- Site clearance of landfill Cell 1 & 2 and sediment pit;
- Site formation of infrastructure area;
- Construction of perimeter bund; and
- Construction of sediment trap.

3.2 KEY ISSUES FOR THE COMING MONTH

Potential environmental impacts arising from the above upcoming construction activities in the next reporting period of February 2019 are mainly associated with dust emission from the construction works and in the exposed area. The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

3.3 MONITORING SCHEDULE FOR THE COMING MONTH

The tentative schedules for environmental monitoring in February 2019 are provided in *Annex H*.

CONCLUSION AND RECOMMENDATION

4

This EM&A Report presents the findings of the EM&A activities undertaken during the period from 2 to 31 January 2019 in accordance with the updated EM&A Manual and the requirements of the Environmental Permit (*EP*-308/2008/B).

Air quality (24-hour TSP), noise and water quality (DO, pH and SS) monitoring were carried out in the reporting period. Results for air quality monitoring (24-hour TSP) complied with the Action and Limit Levels in the reporting period. No Action and Limit Levels exceedances were recorded for construction noise monitoring. Impact surface water quality monitoring could not be carried out for all the scheduled events during the reporting period due to insufficient flow.


Environmental site inspections were carried out during the reporting period. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site inspections.

There were no complaints, notification of summons or prosecution recorded in the reporting period.

The ET will keep track on the construction works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures. Annex A

Work Programme

| # W | S Path Activity Activity Name ID | Dur Start | Finish Total Predecessor Details Float | Successor Details | 20^22 | 2018 Q3 Q4 | 2019 Q1 Q2 Q3 | Q4 Q1 Q2 | 2020 Q3 Q4 | Q1 Q2 | 2021 Q3 Q4 | 2022 Q1Q2Q | Q3 Q4 Q1 | 2023 Q2 Q3 |
|---|---|---|---|---|-------|------------------------------------|------------------|----------|---------------|--------------|--------------------|---|----------|---------------|
| 337 338 339 | | | | | | | | | | | | | | |
| 340 341 342 | | | | | | | | | | | | | | |
| 343 344 345 346 | | | | | | | | | | | | | | |
| 346 347 348 349 | | | | | | | | | | | | | | |
| 350 351 352 | SA2.5 Construction (Initial Works) | 1153 12-Apr-18 | 07-lun-21 705 | | | | | | | | | | | |
| 353 354 355 | SA2.5.02 Advance Works & Site Establishment | 1148 12-Apr-18 333 12-Apr-18 | 02-Jun-21 35 | 52-1300: FS, M 3. 1: FS, M 3. 2: FS | | | | | | | | | | |
| 356 357 358 | 5.02.0152-1100Site Mobilization for Parts X3, X4 & X55.02.0152-1200Temporary Office for Employer / ER / IC5.02.0152-1300Hoarding and Fencing Works | 60 10-Oct-18 | 11-May-18 1083 11-1300: FS, 11-1400: FS, 11-1500: FS 08-Dec-18 0 23-1300: FS 10-Mar-19 820 52-1000: FS, 52-1100: FS | 52-1300: FS, M 3. 1: FF 11-1700: SS, M 3. 1: FS 32-1500: FS, M10. 1: FS -26, M10. 2: FS -13, M10. 3: FS | | | | | | | | | | |
| 359 360 361 | SA2.5.02.02 Site Survey & Investigation Works for Parts X1 & X2 5.02.02 52-1400 Condition Survey 5.02.02 52-1500 Topographic Survey | | 18-Feb-19 840 24-Jan-19 840 11-1100: FS, 11-1200: FS 19-Jan-19 845 11-1100: FS, 11-1200: FS | 52-1600: FS 52-1600: FS | | | | | | | | | | |
| 362 363 364 | 5.02.02 52-1600 Site inspection, Review of Condition Survey Report SA2.5.02.03 Site Survey & Investigation Works for Parts X3, X4 & X5 5.02.03 52-1700 Condition Survey | 50 12-Apr-18 | 18-Feb-19 840 52-1500: FS, 52-1400: FS 31-May-18 1103 11-1300: FS, 11-1400: FS, 11-1500: FS 06-May-18 1103 11-1300: FS, 11-1400: FS, 11-1500: FS | 32-1500: FS 52-1900: FS | | | | | | | | | | |
| 365 366 367 | 5.02.03 52-1800 Topographic Survey 5.02.03 52-1900 Site inspection, Review of Condition Survey Report SA2.5.02.04 Environmental Monitoring | 25 07-May-18 975 02-Oct-18 | | 52-1900: FS 32-1500: FS | | | | | | | | | | |
| 368 369 370 | 5.02.0452-2100Installation of Monitoring Stations & Wells (GP & GW) on Buttress Wall5.02.0452-2200Conduct Baseline Monitoring for Construction (one month) | 120 02-Oct-18 30 01-Dec-18 | 29-Jan-19 0 23-1600: FS 29-Jan-19 0 23-1600: FS 30-Dec-18 0 52-2000: SS 60, 52-2100: SS 60 | 52-2200: SS 60 52-2200: SS 60 11-1100: FS | | | | | | | | | | |
| 371 372 373 374 | 5.02.04 52-2300 Conduct Baseline Monitoring for Operation (one year) SA2.5.03 Civil Engineering Works Conduct Baseline Monitoring for Operation (one year) SA2.5.03.0 Buttress Wall Section adj. SENT | 748 13-Jan-19 475 02-Mar-19 | | 12-1400: FS 53-1100: FS, 53-1300: FS, 53-3100: FS, M 3. 5: FS -150, M 3. | | | | | | | | | | |
| 375 376 | 5.03.0 53-1000 Section adj. SENT 5.03.0 53-1200 Diversion of SENT Landfill Gas Pipe 5.03.0 53-1200 Section at Cell 4 | 45 07-Feb-20 | 300 11-1300. FS, 23-2500. FS, 53-3000. FS, 51-1200. FS, 11-1400: FS 22-Mar-20 96 23-2500: FS, 53-1000: FS 04-Apr-20 83 11-1300: FS, 23-2500: FS, 53-3000: FS, 11-1400: FS | 53-1100, FS, 53-1300, FS, M 3, 33-5100, FS, M 3, 31-FS 53-1300; FS, 54-4000; FS, M 3, 3; FS 53-1300; FS, 53-3100; FS, M 3, 7; FS, M 3, 6; FS -200 | - | | | | | | | | | |
| 377 378 | 5.03.0 53-1300 Install Landfill Gas Pipe on Buttress Wall SA2.5.03.1 Landfill Cell 1 | 503 13-Jan-19 | • | 54-4000: FS | | | | | | | | | | |
| 379 380 | 5.03.1 53-1400 Earth bund (Eastern) 5.03.1 53-1500 Earth bund (Southern) | | 01-Nov-19 9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-2800: FS 24-Jul-19 314 11-1100: FS, 23-2500: FS, 53-2800: FS | 53-2000: FS, 53-2300: FS, 53-3400: FS, 63-1000: FS, 63-1100: FS, 63-1200: FS, 63-1300: FS, M 4. 2: FS 53-2000: FS, 53-2200: FS, 53-2300: FS, 53-3400: FS, 53-3700: FS, 53-3800: FS | | | | | | | | | | |
| 381 382 | 5.03.1 53-1600 Earth bund (Western) 5.03.1 53-1700 Intercell bund (Cell 1/2) | | 12-Apr-19 417 11-1100: FS, 23-2500: FS 28-Mar-19 432 11-1100: FS, 23-2500: FS | 53-1900: FS, 53-2000: FS, 53-2200: FS, 53-3800: FS 53-2000: FS | | | | | | | | | | |
| 383 384 | 5.03.1 53-1800 Site Formation 5.03.1 53-1900 Pump Station (PS#1X) 5.03.1 53-2000 Lipipa Works | 45 13-Apr-19 | 12-Apr-19 217 11-1100: FS, 23-2500: FS, 31-1300: FS 27-May-19 507 53-1800: FS, 53-1600: FS 15 Mar 20 214 41 1500: FS 53 1600: FS | 53-1900: FS, 63-1100: FS, 63-1200: FS, 63-1300: FS, M 4. 1: FS -45 53-2100: FS, 53-2200: FS 53-2100: FS | | | | | | | | | | |
| 386 | 5.03.153-2000Lining Works5.03.153-2100Protective Stone Laying & Leachate Collection Pipe5.03.153-2200Install Leachate Force Main | 75 16-Mar-20 | 15-Mar-20 214 41-1500: FS, 53-1400: FS, 53-1500: FS, 53-1600: FS, 53-1700: FS 29-May-20 214 53-2000: FS, 41-1500: FS, 53-1900: FS 07-Oct-19 449 53-1500: FS, 53-1600: FS, 41-1500: FS, 53-1900: FS | 32-1500: FS, 54-2800: FS, M 4. 3: FS | | | | | | | | | | |
| 388 389 | Image: Section of the section of t | | 26-Dec-19 258 41-1500: FS, 53-1400: FS, 53-1500: FS 07-Apr-20 266 23-2500: FS, 54-1000: SS 07-Aug-20 144 | 54-4000: FS 54-2800: FS | | | | | | | | | | |
| 391 392 393 | 5.03.4 53-2500 Provide Temporary Leachate Pipe on Cell 4 Area SA2.5.03.5 Drainage - Surface Run-Off 5.03.5 53-2600 Construct Cut-Off Channel 12A | 30 09-Jul-20 740 16-Jan-19 60 16-Jan-19 | 07-Aug-20 144 23-2500: FS, 63-2600: SS -90 24-Jan-21 839 16-Mar-19 9 11-1100: FS, 23-2800: FS | 54-2800: FS, M 3. 3: FS 53-2700: FS | | | | | | | | | | |
| 394 395 | 5.03.5 53-2700 Connect Cut-Off Channel 12A to DP6 5.03.5 53-2800 Diversion from Existing Trapezoidal Channel into Channel 12A 5.03.5 53-2900 Removal of Existing Trapezoidal Channel along Eastern Bund | 20 17-Mar-19 20 06-Apr-19 | 05-Apr-19 9 53-2600: FS, 31-1400: FS, 23-1900: FS 25-Apr-19 9 53-2700: FS 25-May-19 9 53-2800: FS | 53-2800: FS 53-1400: FS, 53-1500: FS, 53-2900: FS, 63-1000: FS, 63-1900: FS, M 3. 3: FS 53-4200: FS | | | | | | | | | | |
| 397 398 | 5.03.553-2900Removal of Existing Trapezoidal Channel along Eastern Bund5.03.553-3000Cut-Off Channel C4 Diversion to Cut-Off Channel 17-25.03.553-3100Cut-Off Channel X5 on Buttress Wall, Cell 4, Cell 35.03.553-3200Temporary Diversion Cut-Off Channel X5 to 12A | 45 16-Jan-19 90 05-Apr-20 | 25-May-19 9 53-2800: FS 01-Mar-19 83 11-1300: FS, 23-2800: FS 03-Jul-20 289 53-1000: FS, 53-1200: FS 23-Jul-20 289 53-3100: FS, 23-1900: FS | 53-4200: FS 53-1000: FS, 53-1200: FS 53-3200: FS 53-3300: FS, M 3. 4: FS | | | | | | | | | | |
| 400 401 | 5.03.5 53-3400 Construct Perimeter Channel X6 on Eastern Bund & Southern Bund of Cell 1 | 30 26-Dec-20 50 02-Nov-19 | 24-Jan-21 134 53-4100: FF, 63-1900: FS, 53-3200: FS 21-Dec-19 249 53-1400: FS, 53-1500: FS | 32-1500: FS 53-3500: FS | | | | | | | | | | |
| 402 403 404 | 5.03.553-3500Construct Perimeter Channel X6 on Eastern Bund of Cell 25.03.553-3600Construct Perimeter Channel X6 Eastern Bund of Cell 35.03.553-3700Culvert X6 (25m long) at Cell 1 Southern Bund5.03.553-3800Perimeter Channel (X9B) at Cell 1 Southern & Western Bund | 50 09-Jun-20 75 25-Jul-19 | 09-Apr-20 189 63-1000: FS, 53-3400: FS 28-Jul-20 129 63-1900: FS, 53-3500: FS 07-Oct-19 1314 53-1500: FS 07-Sep-19 1344 53-1500: FS, 53-1600: FS | 53-3600: FS 53-3900: FS | | | | | | | | | | |
| 405 406 407 | 5.03.5 53-3800 Perimeter Channel (X9B) at Cell 1 Southern & Western Bund 5.03.5 53-3900 Drop Inlet & Culvert (X9) - 21m long 5.03.5 53-4000 Sediment Trap (ST) | 180 29-Jul-20 | 07-Sep-19 1344 53-1500: FS, 53-1600: FS 24-Jan-21 129 11-1100: FS, 23-1900: FS, 53-3600: FS 24-Jan-21 129 11-1100: FS, 23-1900: FS, 11-1200: FS, 53-3900: FF | 53-4000: FF, 53-4100: FF, 53-6000: FS, M 9. 1: FS -90, M 9. 2: FS 53-6000: FS, M 9. 3: FS -90, M 9. 4: FS | | | | | | | | | | |
| 408 | 5.03.5 53-4100 Dual Culvert 74m long (connect to DP4) SA2.5.03.6 Drainage - Ground Water | 180 29-Jul-20 200 26-May-19 | 24-Jan-21 129 11-1100: FS, 11-1200: FS, 23-1900: FS, 53-3900: FF 11-Dec-19 209 | 53-3300: FF, 53-6000: FS, M 9. 1: FS -90, M 9. 2: FS | | | | | | | | | | |
| 410 411 412 | 5.03.653-4200Construct Groundwater Collection Pipe along Cells X1 & X2 Eastern Bund5.03.653-4300Construct Groundwater Collection Pipe along Cell X3 Eastern Bund5.03.653-4400Construct Groundwater Collection Pipe along Intercell Bund X2/X3 | 50 04-Aug-19 | 03-Aug-19 9 11-1100: FS, 23-1600: FS, 53-2900: FS 22-Sep-19 159 53-4200: FS 11-Nov-19 209 53-4300: FS | 53-1400: FS, 53-4300: FS, 63-1000: FS, 63-1900: FS 53-4400: FS, 63-1900: FS 53-4500: FS, 63-1200: FS | | | | | | | | | | |
| 412 413 414 415 | 5.03.6 53-4500 Construct Manhole MH-X1 SA2.5.03.7 Utilities - Distribution within New Infrastructure Area | 30 12-Nov-19 391 11-Aug-19 | 11-Dec-19 209 53-4400: FS | 53-4500: FS, 63-1200: FS 52-2300: FS, M 9. 5: FS 12-1200: FS | | | | | | | | | | |
| 416 417 | 5.03.7 53-4700 Power Distribution, LV Power Supply Works 5.03.7 53-4800 Sewerage (Collection to LTP) | 2 05-Jul-20 | 06-Jul-20 0 54-3100: FS, 12-1200: FS 04-Sep-20 271 54-1000: FS, 54-3100: FS, 54-3300: FS, 54-4100: FS | 12-1000: FS 12-1100: FS, 53-6100: FS | | | | | | | | | | |
| 418 419 420 | 5.03.7 53-4900 Sewerage (Discharge to Site Boundary) 5.03.7 53-5000 Lighting Provision 5.03.7 53-5100 Fire Services | 30 07-Jul-20 | 04-Sep-20 271 54-1000: FS, 54-4100: FS, 54-4600: FS 05-Aug-20 6 54-1000: FS, 54-4100: FS, 54-4600: FS 04-Jul-20 2 53-6800: FS | 12-1100: FS, 53-6100: FS 12-1100: FS, 32-2100: FS 12-1000: FS | | | | | | | | | | |
| 421 422 423 | 5.03.7 53-5200 Water Supply (Fresh & Salt) 5.03.7 53-5300 Telecom & Network 5.03.7 53-5400 Gas Network (LFG to LTP) | 45 11-Aug-19 | 04-Jul-20 338 53-6600: FS, 53-6700: FS 24-Sep-19 622 53-6400: FS 06-Jul-20 176 54-1000: FF | 12-1100: FS 12-1100: FS 54-2800: FS | | | | | | | | | | |
| 424 425 426 | SA2.5.03.8 Utilities - Works Associated with Utilities Undertakers SA2.5.03.8.U1 CLP 5.03.8.U1 53-5500 Excavate Trench for CLP Cable | 703 27-Feb-19 459 27-Feb-19 100 13-May-19 | | 53-5800: FS, 54-1000: SS, 54-4100: SS, 54-4600: SS, M10. 1: FS -60, M10. 2: FS -30, M10. 3: FS | | | | | | | | | | |
| 427 428 | 5.03.8.U1 53-5700 CLP Cable Laying (from CLP Substation to Site Boundary) | 200 27-Feb-19 | 30-May-20 43 53-5800: FS 14-Sep-19 229 32-2400: FS 30-Apr-20 0 53-5500: FS. 54-2900: FS. 32-2400: FS. 53-5900: FF 15 | 54-1000: FF, 54-4100: FF, 54-4600: FF 54-3000: FS 53-5600: FS. 54-3000: FS | | | | | | | | | | |
| 429 430 431 | 5.03.8.U1 53-5800 CLP Cable Laying (from Site Boundary to HV Switchroom) 5.03.8.U1 53-5900 CLP HV associated equipment installation SA2.5.03.8.U2 DSD | 120 18-Dec-19 147 05-Sep-20 | | 53-5800: FF 15 | | | | | | | | | | |
| 432 433 434 435 | 5.03.8.U2 53-6000 Connection to Storm Drain System 5.03.8.U2 53-6100 Connection to Foul Drain System SA2.5.03.8.U3 Telecom | 5 25-Jan-21 5 05-Sep-20 100 13-May-19 | 29-Jan-21 129 53-4100: FS, 53-4000: FS, 53-3900: FS 09-Sep-20 271 53-4800: FS, 53-4900: FS 20-Aug-19 327 | 32-1500: FS 32-1500: FS 53-6400: FS 54-1000: SS 54-4100: SS 54-4600: SS M10 | | | | | | | | | | |
| 435 | 5.03.8.U3 53-6200 Excavate Trench for PCCW 5.03.8.U3 53-6300 Backfill Trench after PCCW Cable Laying | 10 11-Aug-19 | 11-Jul-19 307 23-2900: FS 20-Aug-19 327 53-6400: FS | 53-6400: FS, 54-1000: SS, 54-4100: SS, 54-4600: SS, M10. 1: FS -40, M10. 2: FS -20, M10. 3: FS 54-1000: FF, 54-4100: FF, 54-4600: FF | | | | | | | | | | |
| 437 438 439 | 5.03.8.U3 53-6400 Laying Cables & Connection SA2.5.03.8.U4 WSD 5.03.8.U4 53-6500 Install Watermain & Piping for Water Supplies | 304 13-May-19 | 10-Aug-19 327 53-6200: FS 11-Mar-20 338 11-Jul-19 216 23-2900: FS | 53-5300: FS, 53-6300: FS 53-6600: FS, 53-6700: FS, 53-6800: FS, 53-6900: FS | | | | | | | | | | |
| 440 441 442 | 5.03.8.U453-6600Connection for Fresh Water & Meter Installation5.03.8.U453-6700Connection for Salt Water5.03.8.U453-6800Connection for Fire Services | 30 11-Feb-20 | 11-Mar-20 338 53-6500: FS, 32-2300: FS 11-Mar-20 338 53-6500: FS, 32-2300: FS 11-Mar-20 2 53-6500: FS, 32-2300: FS | 53-5200: FS 53-5200: FS 53-5100: FS | | | | | | | | | | |
| 443 444 445 | 5.03.8.U5 53-7000 Installation of Public Street Lighting / Handover | 120 07-Jul-20 120 07-Jul-20 | 03-Nov-20 216 54-4100: FS, 54-4600: FS, 54-1000: FS | 54-2700: FS, 54-3900: FS 32-1500: FS | | | | | | | | | | |
| 446 447 448 | SA2.5.04 Building Construction, incl. E&M and System Installation, and T&C SA2.5.04. Part X1 Area A 5.04.A 54-1000 General Area & Access Road | 890 31-Dec-18 554 31-Dec-18 120 09-Mar-20 | | 32-2100: FS, 53-2400: SS, 53-4800: FS, 53-4900: FS, 53-5000: FS, 53-5400: FF, 53-7000: FS, 68-1700: FS | | | | | | | | | | |
| 449 450 | 5.04.A 54-1100 Carpark & Supporting Area 5.04.A 54-1200 Diesel Fuel Tanks | | 28-Feb-19 64 23-1300: FS, 11-1100: FS 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS | 32-1500: FS, M 5.11: FS -30, M 5.12: FS, 54-1000: FF, 54-1800: FS 32-2200: FS | | | | | | | | | | |
| 451 452 | 5.04.A 54-1300 EPD Building 5.04.A 54-1400 Fire Service Tank | · · · · · · · · · · · · · · · · · · · | 24-Jan-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1700: SS 60 24-Mar-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1300: SS 60 | 54-1400: SS 60 | | | | | | | | | | |
| 453 454 | 5.04.A54-1500GVL Building5.04.A54-1600Laboratory Building | | 26-Oct-19 44 23-1300: FS, 23-5200: FS, 11-1100: FS 23-May-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1400: SS 60 | | | | | | | | | | | |
| 455 456 | S.04.A 54-1700 Maintenance Building & Area 5.04.A 54-1800 Storage Facility & Area | | 25-Nov-19 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1500: SS 60 29-Apr-19 64 23-1300: FS, 11-1100: FS, 54-1100: FS | 54-1300: SS 60 32-1500: FS, M 5.11: FS -30, M 5.12: FS, 54-1000: FF, | | | | | | | | | | |
| 457 458 | 5.04.A 54-2000 Water Service House | · · · | 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS 28-Jun-19 64 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1800: FS | 54-2000: FS 32-2200: FS 32-2100: FS, M 5.10: FS, 12-1000: FS, 54-4400: FS | | | | | | | | | | |
| 459 460 461 | SA2.5.04.B Part X1 Area B SA2.5.04.B.1 BioPlant Building 5.04.B.1 54-2100 LTP BioPlant Building | 890 31-Dec-18 330 17-Jan-19 330 17-Jan-19 | | 32-2100: FS, 32-2200: FS, M 6. 2: FS -165, M 6. 3: FS | | | | | | | | | | |
| 462 463 | SA2.5.04.B.2 Leachate Treatment Plant 5.04.B.2 54-2200 Main Plant Area included Civil works | 589 31-Dec-18 274 31-Dec-18 | | 54-2300: FS, 54-2400: FS, 54-2500: FS, 64-1100: FS, M 6. 1: SF 30, M 6. 4: FS -137, M 6. 5: FS | | | | | | | | | | |
| 464 465 | 5.04.B.2 54-2300 MEP Installation 5.04.B.2 54-2400 SBR Tanks | 100 01-Oct-19 | 07-May-20 0 41-2100: FS, 41-1800: FS, 22-2100: FS, 54-2200: FS, 11-1100: FS 08-Jan-20 236 41-2400: FS, 54-2200: FS 10. Aux 20 24 44-2020: FS, 54-2200: FS | 12-1000: FS 60, 32-1900: FS, 54-2600: FS, M 6. 8: FS -110, M 6. 9: FS, 32-2200: FS 54-2600: FS, M 6. 6: FS | | | | | | | | | | |
| 466 467 468 | 5.04.B.3 54-2600 Dry testing | 301 11-Aug-20 45 11-Aug-20 | 24-Sep-20 21 54-2300: FS, 54-2400: FS, 54-2500: FS | 54-2600: FS, M 6. 8: FS -150, M 6. 9: FS 23-6600: FS -150, 23-6900: SS, 54-2700: FS, M11. 1: FS | | | | | | | | | | |
| 469 470 | 5.04.B.3 54-2700 Wet testing 5.04.B.3 54-2800 Operational testing | · . | 08-Dec-20 21 54-2600: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS, 23-6800: FS 07-Jun-21 0 54-2700: FS, 53-2400: FS, 53-2500: FS, 53-2100: FS, 53-2200: FS, 63-1700: FS, 63-2600: FS, 53-5400: FS, 54-4000: FS | 54-2800: FS, M11. 2: FS 32-1500: FS, M11. 3: FS, M11. 4: FS | | | | | | | | | | |
| 471 472 473 | SA2.5.04.C Part X1 Area C SA2.5.04.C.1 LFG - Power Supply Building 5.04.C.1 54-2900 LFG Building (with Transformer Room) | 730 31-Dec-18 530 17-Jan-19 335 17-Jan-19 | 29-Dec-20 0 0 | 53-5800: FS, 53-5900: FS, 54-3000: FS, 54-3100: FS, M 7. 6: FS | | | | | | | | | | |
| 474 475 | 5.04.C.1 54-3000 Transformer & HV Swtichgear Installation 5.04.C.1 54-3100 MEP Installation, with T&C | | 29-Jun-20 0 54-2900: FS, 41-1200: FS, 53-5800: FS, 53-5700: FS 01-Mar-20 125 54-2900: FS | FS 53-4600: FS, M 7. 4: FS -30, M 7. 5: FS, M 7. 5: FF 32-1400: FS, 32-2100: FS, 53-4700: FS, 53-4800: FS, M 7. 4: FS -30, M 7, 5: FS | | | | | | | | | | |
| 476 477 | SA2.5.04.C.2 LFG Treatment Plant 5.04.C.2 54-3200 Main Plant Area included Civil Works | 554 31-Dec-18 384 31-Dec-18 | 06-Jul-20 0 18-Jan-20 0 23-3500: FS, 11-1100: FS | FS -30, M 7. 5: FS 54-3300: FS, 54-3400: FS, 54-3500: FS, 54-3600: FS, 54-3700: FS, 54-3800: FS, M 7. 1: SF 30, M 7. 2: FS -200, M 7. 3: FS | | | | | | | | | | |
| 478 479 | 5.04.C.2 54-3300 MEP Installation 5.04.C.2 54-3400 GHS600 Blower 601 A&B Relocation | 15 19-Jan-20 | 06-Jul-20 0 54-3200: FS, 12-1000: FF 02-Feb-20 155 23-5800: FS, 54-3200: FS | 32-2000: FS, 53-4800: FS, 54-3900: FS, M 7. 4: FS -80, M 7. 5: FS 54-3900: FS, M 7. 4: FS -8, M 7. 5: FS | | | | | | | | | | |
| 480 481 482 | 5.04.C.2 54-3500 Pre-treatment 5.04.C.2 54-3600 Flares (incl. PLC control, interlink to Towngas PF & LTP) 5.04.C.2 54-3700 LFG Engine (incl. on-grid protection, PLC control, turning) | 125 19-Jan-20 2 110 21-Feb-20 | 18-Mar-20 110 41-3900: FS, 54-3200: FS 22-May-20 45 41-3300: FS, 54-3200: FS 09-Jun-20 27 41-3600: FS, 54-3200: FS 00-Jun-20 27 60-4500; FS, 54-3200; FS | 54-3900: FS, M 7. 4: FS -30, M 7. 5: FS 54-3900: FS, M 7. 4: FS -60, M 7. 5: FS 54-3900: FS, M 7. 4: FS -60 | | | | | | | | | | |
| 483 484 485 | 5.04.C.2 54-3800 Cooling System SA2.5.04.C.3 LFG - Test & Commission 5.04.C.3 54-3900 MEP Testing | 176 07-Jul-20 | 09-Sep-20 0 54-3400: FS, 54-3500: FS, 54-3600: FS, 54-3700: FS, 54-3800: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS, | 54-3900: FS, M 7. 4: FS -25, M 7. 5: FS 23-7000: SS -150, 23-7300: SS, 54-4000: FS, M11. 1: FS -30, M11. 2: FS | | | | | | | | | | |
| 486 | 5.04.C.3 54-4000 Operational Testing | | 54-3300: FS 29-Dec-20 0 53-1300: FS, 63-2700: FS, 63-1800: FS, 53-2300: FS, 53-1100: FS, 54-3900: FS, 23-7200: FS | | | | | | | | | | | |
| 487 488 | | | 06-Jul-20 6 23-1300: FS, 53-5500: SS, 53-5600: FF, 53-6200: SS, 53-6300: FF, 12-1000: FF, 11-1100: FS | 32-2100: FS, 53-4800: FS, 53-4900: FS, 53-5000: FS, 53-7000: FS, M 8. 5: FS | | | | | → | | | | | |
| 489 490 | 5.04.D 54-4200 VWF Building 5.04.D 54-4300 Weighbridge | 75 29-Aug-19 | 24-Feb-20 63 23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS, 54-4300: SS 60 11-Nov-19 63 41-4200: FS, 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-4400: SS 60 20.0 14 20.0 150, 20.0 14, 1400, FS, 54-4400: SS 60 | 32-2100: FS, M 8. 4: FS, M 8. 6: FS -60, M 8. 7: FS, 12-1000: FS, 54-4500: SS 60 32-2100: FS, M 8. 6: FS -40, M 8. 7: FS, 54-4200: SS 60 | | | | | | | | | | |
| 491 492 | 5.04.D54-4400Weighmaster House5.04.D54-4500Wheel Wash Bath | 75 27-Dec-19 | 26-Oct-19 64 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-2000: FS 10-Mar-20 63 23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS, 54-4200: SS 60 | 32-2100: FS, M 8. 1: FS, 12-1000: FS, 54-4300: SS 60 32-2100: FS, M 8. 3: FS, 12-1000: FS, 54-4700: SS 30 | | | | | | | | | | |
| 493 494 | SA2.5.04.E Part X1 Area E & Part X2 5.04.E 54-4600 General Area & Access Road | | 06-Jul-20 6 53-5500: SS, 53-5600: FF, 53-6200: SS, 53-6300: FF, 12-1000: FF, 11-1100: FS, 11-1200: FS | 32-2100: FS, 53-4900: FS, 53-5000: FS, 53-7000: FS | | | | | | | | | | |
| 495 496 497 | SA2.5.08.N Area N | 270 01-Apr-19 270 01-Apr-19 | 26-Dec-19 529 | 32-2100: FS, M 8. 2: FS, 12-1000: FS | | | | | | | | | | |
| 498 499 | 5.08.N58-1000Advance Screen Planting5.08.N58-1100Establishment of Screen Planting | 90 01-Apr-19* 270 01-Apr-19* | 29-Jun-19 529 23-7900: FS, 31-1100: FS, 11-1500: FS 26-Dec-19 529 58-1000: SS, 14-1800: FS | 14-1800: SS -60, 58-1100: SS, 68-1600: SS 30, M 3. 2: FS 32-1500: FS | | | | | | | | | | |
| 500 501 502 503 | 5.08.S58-1200Advance Screen Planting5.08.S58-1300Establishment of Screen Planting | · · · · | 29-Jun-19 529 23-7900: FS, 31-1100: FS, 11-1500: FS 26-Dec-19 529 58-1200: SS | 58-1300: SS, M 3. 2: FS 32-1500: FS | | | | | | | | | | |
| 503 504 505 506 | SA2.6 Construction (Remaining Works) SA2.6.02 Advance Works SA2.6.02.9 Demolition of SENT Infrastructure Area 6.02.9 62-1000 Existing SENT General Infrastructure Facility & Building | 80 09-Jul-21 80 09-Jul-21 | 26-Sep-21 339 | 23-2000: SS -90, 63-2800: FS, 63-2900: FS, 63-3000: FS, 63-4300: FS, M12, 4: FS -30, M12, 5: FS | | | | | | | | | | |
| 507 | 6.02.9 62-1100 Existing SENT LTP | 60 29-Jul-21 | 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS | 63-4300: FS, M12. 4: FS -30, M12. 5: FS 63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FS | | | | | | | | | | |
| 508 | 6.02.9 62-1200 Existing SENT LFG Remaining Work | ου 29-Jul-21 | 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS | 63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FS South-East New 1 | | and Fill Extension (S | | | | | Date | Revision | | d Approved |
| | Critical Remaining Work Milestone | 3 of 4 | | South-East New | | and Fill Extension (S Programme | ne-ulinia) | | 翠谷 | GREEN VALLEY | -May-18 SENTX-GVL- | W-PB-ZZ-0001 Rev. I01 W-PB-ZZ-0001 Rev. I02 (Detailed) | | |
| L | | | | | | | | | [| | | | | |



| # W | VBS Path Activity Activity Name Du | ur | Start Finish | fotal Predecessor Details | Successor Details | | 2018 | | ľ | | 2019 | | 1 | 2020 | | 1 | | 2021 | - I | | 2023 | 2 | | 202 | 23 |
|-----|--|---------|---|--|---|----|------|----|------|----|------|----|----|------|----|---------|---------------------------------------|----------|-----|----|------|----|---------------------------------------|-----|-------|
| | | | | loat | | Q2 | Q3 | Q4 | 4 Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 Q' | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 Q3 |
| 509 | | | lov-19 13-Apr-23 | | | | | | | | | | | | | | | | | | | | | | |
| 510 | | | lov-19 23-Jan-21 lov-19 19-Feb-20 | 9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-1400: FS, | 53-3500: FS, 63-1500: FS, 63-1800: FS, 63-1900: FS, | | | | | | | | | | | | | | | | | | | | |
| | | | | 53-2800: FS | 63-2000: FS, 63-2100: FS, 63-2200: FS, M12. 1: FS -50, M12. 2: FS, 63-1100: FS | | | | | | | | | | | | | | | | | | | | |
| | | | | | | | | | | | | | | | | | | | | | | | | | |
| 512 | 6.03.2 63-1100 Earth bund (Western) 110 | 10 20-1 | eb-20 08-Jun-20 | 84 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS, 63-1000: FS | 63-1400: FS, 63-1500: FS, 63-1700: FS, 63-3500: FS, 63-3600: FS, 63-1200: FS | | | | | | | | | | | | | | | | | | | | |
| 513 | 6.03.2 63-1200 Intercell bund (Cell 2/3) 90 | 0 09- | lun-20 06-Sep-20 | 734 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS, | 63-1500: FS | | | | | | | | | | | | | | | | | | | | |
| 514 | 6.03.2 63-1300 Site Formation 75 | 5 02-1 | lov-19 15-lan-20 | 53-4400: FS, 63-1100: FS 14 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS | 63-1400: FS, 63-4200: FS | | | | | | | | | | | | | | | | | | | | |
| | | 5 02-1 | 10-10 13-5 an-20 | 14 11-1100.13, 23-2300.13, 33-1000.13, 33-1400.13 | | | | | | | | | | | | | | | | | | | | | |
| 515 | | | | 84 63-1300: FS, 63-1100: FS | 63-1600: FS, 63-1700: FS | | | | | | | | | | | | · · · · · · · · · · · · · · · · · · · | | | | | | | | |
| 516 | 6.03.2 63-1500 Lining Works 90 | 0 01-0 | oct-20* 29-Dec-20 | 710 41-1500: FS, 63-1000: FS, 63-1100: FS, 63-1200: FS | 63-1600: FS, M12. 3: FS, 63-2400: FS | | | | | | | | | | | | | | | | | | | | |
| 517 | 6.03.2 63-1600 Protective Stone Laying & Leachate Collection Pipe 25 | 5 30-0 | ec-20 23-Jan-21 | 810 63-1500: FS, 41-1500: FS, 63-1400: FS | 32-1600: FS, M12. 3: FS | | | | | | | | | | | | | | | | | | | | |
| 518 | 6.03.2 63-1700 Install Leachate Force Main 75 | 5 24 | Jul-20 06-Oct-20 | 84 63-1100: FS, 41-1500: FS, 63-1400: FS | 54-2800: FS, M12. 3: FS | | | | | | | | | | | | | | | | | | | | |
| 519 | 6.03.263-1800Install Landfill Gas Pipe on earth bund35 | 5 20-1 | eb-20 25-Mar-20 | 168 41-1500: FS, 63-1000: FS | 54-4000: FS, M12. 3: FS | | | | | | | | | | | | | | | | | | | | |
| 520 | | | eb-20 02-Feb-22 | | | | | | | | | | | | | | | | | | | | | | |
| 521 | 6.03.3 63-1900 Earth bund (Eastern) 110 | 10 20-1 | •eb-20 08-Jun-20 | 9 11-1100: FS, 53-4200: FS, 63-1000: FS, 53-4300: FS, 53-2800: FS, 63-4200: FS | 53-3300: FS, 53-3600: FS, 63-2400: FS, 63-2700: FS, M12. 1: FS -50, M12. 2: FS, 63-2000: FS -45, 63-2200: FS | | | | | | | | | | | | | | | | | | | | |
| 522 | 6.03.3 63-2000 Earth bund (Western) 110 | 10 05 | Apr-20 12 Aux 20 | 19 11-1100: FS, 63-1000: FS, 63-1900: FS -45 | 63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS, | | | | | | | | | | | | | | | | | | | | |
| 522 | | 25- | ארי-בט ואר-Aug-20 | 19 11-1100. F3, 03-1000. F3, 03-1800: F3 -45 | 63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS, 63-2100: FS -45 | | | | | | | | | | | | | | | | | | | | |
| 523 | 6.03.3 63-2100 Intercell bund (Cell 3/4) 105 |)5 29- | lun-20 11-Oct-20 | 789 11-1100: FS, 63-1000: FS, 63-4200: FS, 63-2000: FS -45 | 63-2400: FS | | | | | | | | | | | | | | | | | | | | |
| 524 | 6.03.3 63-2200 Site Formation 75 | 5 09- | lun-20 22-Aua-20 | 9 11-1100: FS, 63-1000: FS, 63-1900: FS | 63-2300: FS | | | | | | | | | | | | | | | | | | | | |
| 525 | | | | 9 63-2200: FS, 63-2000: FS | 63-2500: FS, 63-2600: FS | | | | | | | | | | | | | | | | | | | | |
| 526 | | | • | 435 41-1500: FS, 63-1900: FS, 63-2000: FS, 63-2100: FS, | 63-2500: FS, M12. 3: FS | | - | | | | | | | | | | | | | | | | | | |
| 527 | 6.03.3 63.2500 Brotostive Stopp Loving & Loophote Collection Disc | 5 00 | | 63-1500: FS | 32 1700 EC M42 2 EC | | | | | | | | | | | | | | | | | | | | |
| 520 | 6.03.3 63-2500 Protective Stone Laying & Leachate Collection Pipe 25 6.03.3 63-2600 Install Leachate Force Main 75 | | | 435 63-2400: FS, 41-1500: FS, 63-2300: FS 63-2000: FS, 41-1500: FS, 63-2300: FS | 32-1700: FS, M12. 3: FS 53-2500: SS -90, 54-2800: FS, M12. 3: FS | | | | | | | | | | | | | | | | | | | | |
| 520 | | | | 9 63-2000: FS, 41-1500: FS, 63-2300: FS 58 41-1500: FS, 63-1900: FS | 53-2500: SS -90, 54-2800: FS, M12. 3: FS 54-4000: FS, M12. 3: FS | | | | | | | | | | | | | | | | | | | | |
| 530 | | | Sep-21 13-Apr-23 | | 044000.10, WHZ. 0.10 | | | | | | | | | | | | | | | | | | | | |
| 531 | | | Sep-21 04-Jan-22 | | | | | | | | | | | | | | | | | | | | | | |
| 532 | 6.03.4 63-2900 Earth bund (Western) incl. MSE Wall 120 | 20 07-8 | ep-21 04-Jan-22 | 239 62-1000: FS | 63-3000: FS, 63-3100: FS, 63-3200: FS, 63-3400: FS, | | | | | | | | | | | | | | | | | | | | |
| | | | | | 63-3800: FS, 63-3900: FS, 63-4100: SS -90, M 9. 6: FS -60, M 9. 7: FS -30, M 9. 8: FS | | | | | | | | | | | | | | | | | | | | |
| 522 | 6.03.4 63-3000 Site Formation 120 | 0 05 | lan 00 04 May 00 | 239 62-1000: FS, 62-1100: FS, 62-1200: FS, 63-2900: FS, | 63-3100: FS | | | | | | | | | | | | | | | | | | | | |
| 555 | 6.03.4 63-3000 Site Formation 120 | 20 05- | Jan-22 04-May-22 | 239 62-1000: FS, 62-1100: FS, 62-1200: FS, 63-2900: FS, 63-4100: FS | 03-3100: FS | | | | | | | | | | | | | | | | | | | | |
| 534 | | | | 239 63-3000: FS, 63-2900: FS | 63-3300: FS, 63-3400: FS | | | | | | | | | | | | | | | | | | | | |
| 535 | | | | 0 41-1500: FS, 63-2900: FS | 63-3300: FS, M12. 6: FS | | | | | | | | | | | | | | | | | | | | |
| 536 | | | · · · | 0 41-1500: FS, 63-3200: FS, 63-3100: FS | 12-1900: FS, 32-1800: FS, M12. 6: FS | | | | | | | | | | | | | | | | | | | | |
| 537 | | | | 269 41-1500: FS, 63-2900: FS, 63-3100: FS | 12-1900: FS, 32-1800: FS, M12. 6: FS | | | | | | | | | | | | | | | | | | | | |
| 538 | | | lan-20 03-Feb-22 lun-20 23-Jun-20 | | 12-1900: FS | | | | | | | | | | | | | | | | | | | | |
| 540 | | | lun-20 08-Jul-20 | | 63-4000: FS | | | | | | | | | | | | | | | | | | | | |
| 541 | | | ug-20 11-Sep-20 | | 63-4000: FS | | | | | | | | | | | | | | | | | | | | |
| 542 | 6.03.5 63-3800 Perimeter Channel (X10A) at Cell 4 Western Bund 20 | 0 05- | lan-22 24-Jan-22 | 464 63-2900: FS | 63-4000: FS | | | | | | | | | | | | | | | | | | | | |
| 543 | 6.03.5 63-3900 Perimeter Channel (X10C) at Cell 4 Western Bund 15 | 5 05- | lan-22 19-Jan-22 | 469 63-2900: FS | 63-4000: FS | | | | | | | | | | | | | | | | | | | | |
| 544 | 6.03.5 63-4000 Connection to Existing DP3 10 | 0 25- | lan-22 03-Feb-22 | 464 63-3900: FS, 63-3600: FS, 63-3700: FS, 63-3800: FS | 12-1900: FS | | | | | | | | | | | | | | | | | | | | |
| 545 | 6.03.5 63-4100 Remove Cut-Off Channel C-7 at bottom of Buttress Wall 30 | 0 09- | lun-21 08-Jul-21 | 419 63-2900: SS -90 | 63-3000: FS | | | | | | | | | | | | | | | | | | | | |
| 546 | | | lan-20 14-Feb-20 | | 63-1900: FS, 63-2100: FS | | | | | | | | | | | | | <u> </u> | | | | | | | |
| 547 | | | Sep-21 30-Nov-21 | | | | | | | | | | | | | | | | | | | | | | |
| 548 | 6.03.663-4300Construct Temporary Channel (TC-1), from MH-1 to Existing UC-82550 | | | 529 23-1900: FS, 11-1300: FS, 62-1000: FS | 63-4400: FS | | | | | | | | | | | | | | | | | | | | |
| 549 | | | Oct-21 31-Oct-21 | | 63-4500: FS, M 9. 9: FS | | | | | | | | | | | | | | | | | | | | |
| 550 | | | | 529 62-1100: FS, 62-1200: FS, 63-4400: FS | 12-1900: FS | | _ | | | | | | | | | | | | | | | | | | |
| 551 | | | lov-20 27-Jul-21 Dec-20 27-Jul-21 | | | | | | | | | | | | | | | | | | | | | | |
| 553 | | | | 655 32-2500: FS, 12-1200: FS, 54-4000: FS | 63-4700: FS | | | | | | | | | | | | | | | | | | | | |
| 554 | 6.03.8.U1 63-4700 LFG Generator On-grid Inspection & Verify 30 | 0 28- | lun-21 27-Jul-21 | 655 63-4600: FS | 12-1900: FS | | | | | | | | | | | | | | | | | | | | |
| 555 | | | lov-20 08-Jan-21 | | | | | | | | | | | | | <u></u> | | | | | | | | | |
| 556 | | | lov-20 29-Dec-20 | | 63-4900: FS | | | | | | | | | | | | | | | | | | | | |
| 557 | | | | 855 63-4800: FS, 54-4000: FS | 12-1900: FS | | | | | | | | | | | | | | | | | | | | |
| 559 | | | Dct-19 22-Jul-21 Dct-19 22-Jul-21 | | | | | | | | | | | | | | | | | | | | | | |
| 560 | SA2.6.04.C.02 LFG Treatment Plant 66' | 61 01- | Oct-19 22-Jul-21 | 660 | | | | | | | | | | | | | ļ | | | | | | · · · · · · · · · · · · · · · · · · · | | |
| 561 | | | Jul-21 22-Jul-21 | | 12-1900: FS | | | | | | | | | | | | | | | | | | | | |
| 562 | | | Oct-19 29-Dec-19 Apr-19 03-Dec-20 | | 12-1900: FS | | | | | | | | | | | | | | | | | | | | |
| 564 | | | Apr-19 03-Dec-20 Apr-19 26-Nov-19 | | | | | | | | | | | | | | | | | | | | | | |
| 565 | | | pr-19* 30-Apr-19 | | 68-1100: FS, 68-1200: FS, 68-1400: FS | | | | | | | | | | | | | | | | | | | | |
| 566 | 6.08.1 68-1100 Prepare new site to receive trees 90 | 0 01-N | lay-19 29-Jul-19 | 264 68-1000: FS | 68-1200: SS | | - | | | | | | | | | | | | | | | | | | |
| 567 | 6.08.1 68-1200 Transplant selected trees 120 | 20 01-1 | lay-19 28-Aug-19 | 264 68-1000: FS, 68-1100: SS | 68-1300: FS | | | | | | | | | | | | | | | | | | | | |
| 568 | | | ug-19 26-Nov-19 | | 12-1900: FS | | | | | | | | | | | | | | | | | | | | |
| 569 | | | · | 23-8200: FS, 31-1600: FS, 68-1000: FS | 12-1900: FS | | | | | | | | | | | | | | | | | | | | |
| 570 | | | lay-19 03-Dec-20 | 891 174 14-1800: FS, 58-1000: SS 30 | 12-1900: FS, M 3. 2: FS | | | | | | | | | | | | · | ++- | | | | | | | |
| 572 | | | | 14-1000: FS, 50-1000: SS 30 891 54-1000: FS, 23-7600: FS | 12-1900; FS 12-1900; FS | | | | | | | | | | | | | | | | | | | | |
| | | 07 | 00 200-20 | | | | | | | | | | | | | | | | | | | | | | |

| South-East New Terntiones Land Fill Extension (SAZ-SENTA) South-East New Terntiones Land Fill Extension (SAZ-SENTA) Page : 4 of 4 Baseline Programme | | | | Date | Revision | Checked | Approved |
|--|-------------------------------|---------------|--------------|-----------|--|---------|----------|
| Daseine Flogrannie Sentx-GVL-W-PB-ZZ-0001 Rev. 102 (Detailed) | 3 | Page : 4 of 4 | GREEN VALLEY | 11-May-18 | SENTX-GVL-W-PB-ZZ-0001 Rev. I01 | | |
| | Milestone | | | 20-Jul-18 | SENTX-GVL-W-PB-ZZ-0001 Rev. I02 (Detailed) | | |

Annex B

Environmental Mitigation Implementation Schedule

Annex B Environmental Mitigation Implementation Schedule

| EIA Ref. | Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | the m | a to implemen easure? ⁽¹⁾ C O/R A | t What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|-----------|------------|---|---|--|-------------------------------------|-------|--|--|--|
| Air Quali | ty – Const | truction Phase | | | | | | | |
| 4.8.1 | AQ1 | <u>Blasting</u>The area within 30m of the blasting area will be wetted prior to blasting. | To minimise potential dust nuisance | Blasting area and 30m of blasting area | SENTX Contractor | • | | Air Pollution Control (Construction Dust) Regulations | Not applicable. Blasting is not required in the latest landfill design |
| | | • Blasting will not be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted, unless this is with the express prior permission of the Commissioner of Mines. | | | | | | | |
| | | • loose material and stones in the Site will be removed prior to the blast operation | | | | | | | |
| | | • During blasting, blast nets, screens and other protective covers will be used to prevent the projection of flying fragments and material resulting from blasting | | | | | | | |
| 4.8.1 | AQ2 | <u>Rock Drilling</u> Watering will be carried out at the rock drilling activities to avoid fugitive dust emissions. | To minimise potential dust nuisance | Rock drilling area | SENTX Contractor | Ň | / | Air Pollution Control (Construction Dust) Regulations | Not applicable. Rock drilling is not required in the latest landfill design |

(1) D=Design; C=Construction; O/R=Operation/Restoration; A=Aftercare

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main | Location of the Measures | Who to implement the measure? | | | implemen oure? ⁽¹⁾ O/R A | t What requirements or standards for the measure to achieve? | Implementation Status and Remarks | |
|----------|-------------|---|--|----------------------------|-------------------------------------|---|--------------|---|--|---|--|
| | | | Concerns to address | | the measure: | D | C | U/K A | measure to achieve: | | |
| 4.8.1 | AQ3 | Site Access Road | To minimise potential | | SENTX | | ✓ | | Air Pollution Control | Implemented | |
| | | • The main haul road will be kept clear of dusty materials or sprayed with water. | dust nuisance | road | Contractor | | | | (Construction Dust) Regulations | | |
| | | The main haul road will be paved | | | | | | | HKAQO and EIAO- TM Annex 4 | | |
| | | with aggregate or gravel. | | | | | | | | | |
| | | • Vehicle speed will be limited to 10kph. | m | | | | | | | | |
| 4.8.1 | AQ4 | Stockpiling of Dusty Materials | To minimise potential | | SENTX | | ~ | | Air Pollution Control | Deficiency of | |
| | | • Any stockpile of dusty materials will be covered entirely by impervious | | construction works area | Contractor | | | | (Construction Dust) Regulations | mitigation measures but rectified by the Contractor | |
| | | sheeting or placed in an area sheltered on the top and three sides or sprayed with water so as to ensure that the entire surface is wet. | | | | | | | HKAQO and EIAO- TM Annex 4 | | |
| 4.8.1 | AQ5 | Loading, unloading or transfer of dusty materials | To minimise potentia dust nuisance | construction | SENTX Contractor | | ✓ | | Air Pollution Control (Construction Dust) | Not applicable | |
| | | • All dusty materials will be sprayed | | works area | | | | | Regulations | | |
| | | with water immediately prior to any loading, unloading or transfer operation so as to maintain the dusty material wet. | | | | | | | HKAQO and EIAO- TM Annex 4 | | |
| 4.8.1 | AQ6 | Site Boundary and Entrance | To minimise potential | 5 | | | \checkmark | | Air Pollution Control | Not applicable | |
| | | • Where a site boundary adjoins a road, street, service lane or other area | dust nuisance | and entrance | Contractor | | | | (Construction Dust) Regulations | | |
| | | accessible to the public, hoarding of height not less than 2.4m from | | | | | | | HKAQO and EIAO- | | |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | the 1 | | implement sure? ⁽¹⁾ O/R A | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|----------|-------------|--|---|-----------------------------------|-------------------------------------|-------|---|--|--|--|
| | | ground level will be provided along the entire length of that portion of the site boundary except for the site entrance or exit. | | | | | | | TM Annex 4 | |
| 4.8.1 | AQ7 | Excavation Works Working area of any excavation or earth moving operation will be sprayed with water immediately before, during and immediately after the operation so as to ensure that the entire surface is wet. | To minimise potential dust nuisance | All construction works area | SENTX Contractor | | • | | Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4 | Deficiency of mitigation measures but rectified by the Contractor |
| 4.8.1 | AQ8 | Building Demolition The area where the demolition works are planned to take place will be sprayed with water immediately prior to, during and immediately after the demolition activities. Any dusty materials remaining after a stockpile is removed will be wetted with water and cleared from the surface of roads or street. | To minimise potential dust nuisance | All construction works area | SENTX Contractor | | ~ | | Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4 | Not applicable |
| 4.8.1 | AQ9 | <u>Construction of the Superstructure of Building</u> Effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground level up to the highest level of the scaffolding. | To minimise potential dust nuisance | All construction works area | SENTX Contractor | | • | | Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO- TM Annex 4 | Not applicable |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | the | meas | imple ure? (1) |) | What requirements or standards for the | |
|----------|-------------|--|---|---|---------------------|-----|------|-------------------|---|---|---|
| | | | Measure & Main Concerns to address | | the measure? | D | С | O/R | А | measure to achieve? | |
| 4.8.1 | AQ10 | Should a stone crushing plant be needed on site, the control measures recommended in the <i>Best Practicable</i> <i>Means Requirement for Mineral Works</i> (<i>Stone Crushing Plants</i>) <i>BPM 11/1</i> should be implemented. | To minimise potential dust nuisance | Stone crushing plant/ construction phase | SENTX Contractor | | ✓ | | | Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1 | Not applicable. Stone crushing plant is not required in the latest landfill design |
| 4.8.1 | AQ11 | Good site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions. | To minimise potential dust nuisance | All construction works area | SENTX Contractor | | • | | | HKAQO and EIAO- TM Annex 4 | Implemented |
| 4.10.1 | AQ12 | Dust monitoring once every 6 days | Ensure the dust generated from the project meets the air quality requirement | At monitoring locations shown in <i>Figure 3.2a</i> | SENTX Contractor | | ✓ | | | HKAQO and EIAO- TM Annex 4 | Implemented |
| 4.10.2 | AQ41 | Monitoring of ambient TSP once every 6 days | Ensure the dust emission from the project meets the dust requirement | At monitoring locations shown in <i>Figure 11.3a</i> | SENTX Contractor | | • | ✓ | | HKAQO and EIAO- TM Annex 4 | Implemented |
| 4.10.2 | AQ46 | Monitoring of meteorological station, continuously | Collect site specific meteorological data | At meteorologica l station shown in <i>Figure 11.3a</i> | SENTX Contractor | | ✓ | ~ | ~ | - | Implemented |

Noise – Construction Phase

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main | Location of the Measures | Who to implement the measure? | meas | implem sure? ⁽¹⁾ O/R | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|----------|-------------|---|--|----------------------------|-------------------------------------|-------|---------------------------------------|--|--------------------------------------|
| 5.7.1 | N1 | Adopt good site practice listed below: | Concerns to address To minimise potential | | SENTX | ✓ | | Noise Control | Implemented |
| | | • Only well-maintained plant will be operated on-site and plant should be serviced regularly during the construction program; | construction noise nuisance. | construction works area | Contractor | | | Ordinance (NCO) and EIAO-TM Annex 5 | |
| | | • Silencers or mufflers on construction equipment should be utilized and will be properly maintained during the construction program; | | | | | | | |
| | | • Mobile plant, if any, will be sited as far from NSRs as possible; | | | | | | | |
| | | • Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or should be throttled down to a minimum; | | | | | | | |
| | | • Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and | | | | | | | |
| | | • Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site construction activities. | | | | | | | |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | | | implement | What requirements or standards for the | Implementation Status and Remarks |
|----------|-------------|---|---|--|---------------------|--------------|--------------|-----------|---|---|
| | | C C | Measure & Main Concerns to address | | the measure? | D | С | O/R A | measure to achieve? | |
| 5.8 | N2 | Weekly noise monitoring | Ensure noise generated from the project meets the criteria | At monitoring locations shown in <i>Figure 6.4a</i> | SENTX Contractor | | ✓ | | Noise Control Ordinance (NCO) and EIAO-TM Annex 5 | Implemented |
| Water Qu | ality – Co | nstruction Phase | | | | | | | | |
| 6.8.1 | WQ1 | Construction Runoff | | | | | | | | |
| | | • Exposed soil areas will be minimised | To minimise potential | | SENTX | | \checkmark | | ProPECC PN 1/94 | Reminder was given to |
| | | to reduce the contamination of runoff and erosion. | water quality impacts arising from the construction works | construction works area | Contractor | | | | EIAO-TM Annex 6 | Contractor |
| 6.8.1 | WQ2 | • Perimeter channels will be | To minimise potential | | SENTX | \checkmark | \checkmark | | ProPECC PN 1/94 | Implemented |
| | | | water quality impacts arising from the construction works | construction works area | Contractor | | | | Water Pollution Control Ordinance (WPCO) | |
| | | for example along the edge of excavation. | | | | | | | EIAO-TM Annex 6 | |
| 6.8.1 | WQ3 | • Silt removal facilities, channels and | To minimise potential | All | SENTX | | ✓ | | ProPECC PN 1/94 | Implemented |
| | | manholes will be maintained and the deposited silt and grit should be | water quality impacts arising from the | construction works area | Contractor | | | | WPCO | |
| | | removed regularly to ensure they are functioning properly at all times. | construction works | works area | | | | | EIAO-TM Annex 6 | |
| 6.8.1 | WQ4 | • Temporary covers such as tarpaulin | To minimise potential | All | SENTX | | \checkmark | | ProPECC PN 1/94 | Deficiency of |
| | | will also be provided to minimise the generation of high SS runoff. | water quality impacts arising from the construction works | construction works area | Contractor | | | | WPCO | mitigation measures but rectified by the Contractor |
| 6.8.1 | WQ5 | • The surface runoff contained any oil | To minimise potential | All | SENTX | | ~ | | ProPECC PN 1/94 | Not applicable |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | the m | leasu | mplement tre? ⁽¹⁾ O/R A | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|----------|-------------|---|---|-----------------------------|-------------------------------------|-------|-------|--|--|---|
| | | and grease will pass through the oil interceptors. | water quality impacts arising from the | construction works area | Contractor | | | | WPCO | |
| | | merceptors. | construction works | works area | | | | | EIAO-TM Annex 6 | |
| 6.8.1 | WQ6 | • All sewer and drains will be sealed to | 1 7 1 | | | • | ✓ | | ProPECC PN 1/94 | Not applicable |
| | | prevent building debris, soil etc from entering public sewers/drains before | | area at existing SENT | Contractor | | | | WPCO | |
| | | commencing any demolition works | demolition works | Landfill | | | | | EIAO-TM Annex 6 | |
| 6.8.1 | WQ7 | • During the excavation works for the | To minimise potential | Ŭ | | , | ✓ | | ProPECC PN 1/94 | Not applicable. Excavation of drainage tunnels is not required in the latest landfill design. |
| | | twin drainage tunnels, the recycle water for cooling the cutter head of | water quality impacts arising from the | sites Contractor | Contractor | | | | WPCO | |
| | | the TBM will be conveyed to the sedimentation tanks for treatment and most of the treated water will be reused, where applicable and as much as possible, in the boring operations. | tunnel works | | | | | | EIAO-TM Annex 6 | |
| 6.8.1 | WQ8 | • The fuel and waste lubricant oil from | To minimise potential | | SENTX | • | ✓ | | ProPECC PN 1/94 Not applicable | Not applicable |
| | | the on-site maintenance of machinery and equipment will be collected by a | water quality impacts arising from improper | | Contractor | | | | WPCO | |
| | | licensed chemical waste collector. | handling of fuel and oil | | | | | | Waste Disposal Ordinance (WDO) | |
| 6.8.1 | WQ9 | Implementation of excavation | To minimise | All | SENTX | , | ✓ | | ProPECC PN 1/94 | Not applicable |
| | | schedules, lining and covering of excavated stockpiles | contaminated stormwater run-off | construction works | Contractor | | | | WPCO | |
| | | excuvated stockpiles | from the SENTX Site | WOIKS | | | | | EIAO-TM Annex 6 | |
| 6.13 | WQ10 | • Monitoring of surface water quality | To minimise potential | SENTX Site | SENTX | , | ✓ | | WPCO | Implemented |
| | | will be conducted on a regular basis as stated in the EM&A Manual. | water quality impacts on surface water arising from the construction works | | Contractor | | | | Water-TM | |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | | | o impleme sure? ⁽¹⁾ O/R | or standards for the | Implementation Status and Remarks |
|----------|-------------|---|--|---|-------------------------------------|---|---|--|--|--------------------------------------|
| 6.8.2 | WQ11 | Sewage Effluents | | | | | | | | |
| | | • Sufficient chemical toilets will be provided for the construction workforce. | To minimise potential water quality impacts arising from the sewage effluents | SENTX Site | SENTX Contractor | | ~ | | WPCO | Implemented |
| 6.8.2 | WQ12 | • Untreated sewage will not be allowed | To minimise potential | SENTX Site | SENTX | | ✓ | | WPCO | Implemented |
| | | to discharge into the surrounding water body. | water quality impacts arising from the sewage effluents | | Contractor | | | | WDO | |
| 6.8.2 | WQ13 | • A licensed waste collector will be | To minimise potential | SENTX Site | SENTX | | ✓ | | WPCO | Implemented |
| | | employed to clean the chemical toilets on a regular basis. | water quality impacts arising from the sewage effluents | | Contractor | | | | WDO | |
| Waste Ma | nagement | - Construction Phase | | | | | | | | |
| 7.6.1 | WM1 | All the necessary waste disposal permits are obtained prior to the commencement of construction work. | - | Before construction works commence | SENTX Contractor | ✓ | ~ | | WDO | Implemented |
| 7.6.1 | WM2 | Management of Waste Disposal | | | | | | | | |
| | | The construction contractor will open a | To ensure that | SENTX Site | SENTX | | ✓ | | WDO | Implemented |
| | | billing account with the EPD. Every construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill | adverse environmental impacts are prevented | | Contractor | | | | Waste Disposal (Charges for Disposal of Construction Waste) Regulation; | |
| | | reception facilities, sorting facilities, landfills will required a valid "chit" which contains the information of the account holder to facilitate waste | | | | | | | Works Bureau Technical Circular No.31/2004; and | |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | the n | neasur | | or standards for the | Implementation Status and Remarks |
|----------|-------------|---|---|--------------------------|---------------------|-------|--------|-------|---|--------------------------------------|
| | | | Measure & Main Concerns to address | | the measure? | D | C (| D/R A | measure to achieve? | |
| | | transaction recording and billing to the waste producer. A trip-ticket system will also be established to monitor the disposal of construction waste at the SENT Landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor. | | | | | | | Annex 5 and Annex 6 of Appendix G of ETWBTC No. 19/2005) | |
| | | A recording system for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established. | | | | | | | | |
| 7.6.1 | WM3 | <u>Measures for the Reduction of</u> <u>Construction Waste Generation</u> | | | | | | | | |
| | | Inert and non-inert construction waste will be segregated and stored in different containers or skips to facilitate reuse or recycling of the inert waste and proper disposal of the non-inert construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable. | To reduce construction waste generation | SENTX Site | SENTX Contractor | | • | | WDO EIAO-TM Annex 7 | Implemented |
| 7.6.1 | WM4 | Chemical Waste | | | | | | | | |
| | | The construction contractor will register as a chemical waste producer with the | To ensure proper handling of chemical | SENTX Site | SENTX Contractor | | ✓ | | WDO | Implemented |
| | | EPD. Chemical waste producer with the in accordance with the <i>Code of Practice on</i> <i>the Packaging, Handling and Storage of</i> | waste | | Contractor | | | | Code of Practice on the Packaging, Handling and Storage of Chemical Wastes | |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | the m | e measure? ⁽¹⁾ | | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|---------------------------|-------------|--|---|-----------------------------|-------------------------------------|-------|---------------------------|--|--|--------------------------------------|
| | | Chemical Wastes. | | | | | | | | |
| 7.6.1 | WM5 | <u>Sewage</u> | | | | | | | | |
| | | An adequate number of portable toilets will be provided at the site to ensure that sewage from site staff is properly collected. The portable toilets will be desludged and maintained regularly by a specialist contractor. | To ensure proper handling of sewage | SENTX Site | SENTX Contractor | v | • | | WDO EIAO-TM Annex 7 | Implemented |
| 7.6.1 and | WM6 | General Refuse | | | | | | | | |
| SENTX latest design | | General refuse will be stored in enclosed bins separately from construction and chemical wastes. The general refuse will be delivered to a transfer station or other landfill, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts. | To ensure proper handling of general refuse | SENTX Site | SENTX Contractor | | | | WDO EIAO-TM Annex 7 | Reminder was given to Contractor |
| | | Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling. | | | | | | | | |
| 7.6.1 | WM7 | Staff Training At the commencement of the construction works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including | To ensure that adverse environmental impacts are prevented | SENTX Site | SENTX Contractor | v | 4 | | | Implemented |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | When to implement the measure? ⁽¹⁾ D C O/R A | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|---|-------------|---|---|---|-------------------------------------|---|---|--------------------------------------|
| 7.8 | WM8 | waste reduction, reuse and recycling. <u>Environmental Monitoring & Audit</u> <u>Requirements</u> Weekly audits of the waste management practices will be carried out during the construction phase. The audits examine all aspects of waste management including waste generation, storage, recycling, transport and disposal. | To ensure that adverse environmental impacts are prevented | SENTX Site | SENTX Contractor | ✓ | WDO | Implemented |
| <i>Landfill</i> G 8.6.2 and SENTX latest design | as Hazar | ds – Design and Construction Phase Precautionary measures to be adopted by the contractors at the Project site and the adjacent development site within the landfill consultation zone are outlined in Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazard Assessment Guidance Notes (the Guidance Note). Those precautionary measures applicable to the SENTX will be confirmed in the detailed Qualitative Landfill Gas Hazard Assessment to be submitted by the contractor. | - | All construction works area | SENTX Contractor | ✓ | Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7 | Implemented |
| 8.6.2 | LFG2 | Monitoring will be undertaken when construction works are carried out in confined space within the consultation zone with reference to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's <i>Guidance Note</i> will be followed. | To protect workers from landfill gas risk | Confined space within the construction works area | SENTX Contractor | V | | Not applicable |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | the | meas | implei sure? (1) | | What requirements or standards for the | Implementation Status and Remarks |
|----------|-------------|--|--|--------------------------|---------------------|-----|------|---------------------|---|--|--------------------------------------|
| | | | Measure & Main Concerns to address | | the measure? | D | С | O/R | А | measure to achieve? | |
| | | In the event of the trigger levels being exceeded, it is recommended that a person, such as the Safety Officer, is nominated, with deputies, to be responsible for dealing with any emergency which may occur due to landfill gas. In an emergency situation, the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The appropriate organisations shall be contact. | | | | | | | | | |
| 8.6.3 | LFG4 | Implementation of engineering measures according to Contract Specification requirements. These measures will include the placement of liner and installation of landfill gas management system to contain, manage and control landfill gas. | To protect workers from landfill gas risk | SENTX Site | SENTX Contractor | ✓ | ✓ | ✓ | ✓ | EIAO-TM Annex 7 | Not applicable |
| 8.6.3 | LFG5 | Engineering measures to significant engineering measures will be required in the design of the SENTX to protect the staff working in the infrastructure area. These measures include a combination of passive and active systems (examples are recommended in EPD's <i>Guidance Notes</i>). Landfill gas monitoring boreholes will be installed at the edge of the waste slope | | Infrastructure Area | SENTX Contractor | ~ | ~ | | | EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7 | Not applicable |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of Who to the Measures implement | | | implen sure? ⁽¹⁾ | What requirements or standards for the | Implementation Status and Remarks |
|-----------|-------------|--|---|---|---------------------|-------|--------------------------------|--|--|
| | itti | Miligarion measures | Measure & Main Concerns to address | the weater | the measure? | C | O/R | measure to achieve? | Status and Remarks |
| | | between the waste and the new infrastructure area to monitor the migration of landfill gas, if any. | | | | | | | |
| Ecology – | Construc | tion Phase | | | | | | | |
| 9.10.2 | EC1 | Measures to control construction runoff: Exposed soil areas will be minimised to reduce the contamination of runoff and erosion; | To minimise potential water quality impacts affecting ecological resources | All construction works area | SENTX Contractor | ✓ | | EIAO-TM Annex 16 ProPECC PN 1/94 Water Pollution Control Ordinance (WPCO) EIAO-TM Annex 6 | Reminder was given to Contractor |
| | | • To prevent stormwater runoff from washing across exposed soil surfaces, perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation; | | | | | | - | Implemented |
| | | • Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit will be removed regularly to ensure they are functioning properly at all times; | | | | | | - | Implemented |
| | | • Temporary covers such as tarpaulin will also be provided to minimise the generation of high suspended solids runoff; | | | | | | - | Deficiency of mitigation measures but rectified by the Contractor |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | When to the mea D C | - |) | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|---|-------------|---|--|-----------------------------|-------------------------------------|---------------------------|---|---|--|--------------------------------------|
| | | • The surface runoff contained any oil and grease will pass through the oil interceptors; and, | | | | | | | - | Not applicable |
| | | • Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site. | | | | | | | - | Not applicable |
| 9.10.2 and SENTX latest design | EC2 | Good Construction Practice: Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas. | To minimise potential ecological impacts arising from the Project | SENTX Site | SENTX Contractor | × | | | EIAO-TM Annex 16 | Implemented |
| | | • The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas. | | | | | | | | |
| 9.12.1 | EC9 | Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and audit procedures during the | To ensure that adverse ecological impacts are prevented | SENTX | SENTX Contractor | V | ✓ | ~ | EIAO-TM Annex 16 | Implemented |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Location of the Measures | Who to implement the measure? | | | implement sure? ⁽¹⁾ O/R A | What requirements or standards for the measure to achieve? | Implementation Status and Remarks |
|----------|-------------|---|---|-----------------------------------|-------------------------------------|---|---|--|--|--------------------------------------|
| | | construction period. | | | | | | | | |
| Landscap | e and Visu | al – Construction Phase | | | | | | | | |
| 10.6.5 | LV1 | CM1 - The construction area and area allowed for the contractor's office, leachate treatment plant and laboratory areas will be minimised to a practical minimum, to avoid impacts on adjacent landscape. | To minimise the landscape and visual impacts | SENTX Site | SENTX Contractor | | ✓ | | EIAO-TM Annex 18 and ETWBC 3/2006 | Not applicable |
| 10.6.5 | LV2 | CM2 - Topsoil, where identified, will be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification will include storage and reuse of topsoil as appropriate. | To minimise the landscape and visual impacts | All construction works area | SENTX Contractor | | ✓ | | EIAO-TM Annex 18 | Implemented |
| 10.6.5 | LV3 | CM3 - All existing trees at the edges of the landfill will be carefully protected during construction. Detailed Tree Protection Specification will be provided in the Contract Specification. Under this Specification, the Contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas. | To minimise the landscape and visual impacts | Potential impacted area | SENTX Contractor | | • | | EIAO-TM Annex 18 and ETWBC 3/2006 | Implemented |
| 10.6.5 | LV4 | CM4 - Trees unavoidably affected by the works will be transplanted, where necessary and practical. A detailed Tree | landscape and visual | Potential impacted area | SENTX Contractor | ~ | ~ | | EIAO-TM Annex 18 and ETWBC 3/2006 | Not applicable |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended Measure & Main Concerns to address | Who to implement the measure? | | | o implement sure? ⁽¹⁾ O/R A | What requirements or standards for the measure to achieve? | Implementation Status and Remarks | |
|---|-------------|--|---|--------------------------------------|---------------------|---|--|--|--------------------------------------|----------------|
| | | Transplanting Specification will be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods will be allowed in the project programme. | | | | | | | | |
| 10.6.5 and SENTX latest design | LV5 | CM5 - Within 3 months of taking possession of the SENTX Site, the Contractor will plant advance screen planting of native species at Light Standard size at 1.5m centres along the High Junk Peak Trail so as to screen views of the Works from the trail. Tree planting locations will be agreed with AFCD. Works will be completed within 9 months of taking possession of the SENTX Site. | To minimise the landscape and visual impacts | At High Junk Peak Hiking Trail | SENTX Contractor | | • | | EIAO-TM Annex 18 | Implemented |
| 10.6.5 | LV6 | CM6 - The Contractor's office, leachate treatment plant and laboratory will be given an aesthetic treatment in earth tones to reduce their visual impact and albedo and blend them into the surrounding landscape. | To minimise the landscape and visual impacts | Infrastructure area | SENTX Contractor | ~ | ~ | | EIAO-TM Annex 18 | Not applicable |
| 10.6.5 | LV7 | CM7 - The Contractor's office, leachate treatment plant and laboratory will be surrounded by a minimum of 5m wide and 0.75m high earth bund on the west and south sides planted with a dense screen of tree and shrub vegetation. Additional tree planting will be provided in unused spaces with thin infrastructure | To minimise the landscape and visual impacts | Infrastructure area | SENTX Contractor | ~ | V | | EIAO-TM Annex 18 and ETWBC 7/2002 | Not applicable |

| EIA Ref. | EM&A Ref | Environmental Protection Measures/ Mitigation Measures | Objectives of the Recommended | Location of the Measures | Who to implement | | | implement sure? ⁽¹⁾ | What requirements or standards for the | Implementation Status and Remarks | |
|---|-------------|--|---|--------------------------|----------------------------|---|---|-----------------------------------|---|--------------------------------------|--|
| | | | Measure & Main Concerns to address | | the measure? | D | С | O/R A | measure to achieve? | | |
| | | site, along access roads and in and around car parks. This will be supplemented with shrub planting, where appropriate. | | | | | | | | | |
| 10.6.5 | LV8 | CM8 - Planting trials will be carried out in an on-site nursery prior to implementation of the first phase of restoration to establish the best planting matrix and management intensity of the recommended plant materials for the restoration. | To minimise the landscape and visual impacts | SENTX Site | SENTX Contractor | | ~ | | EIAO-TM Annex 18 | Not applicable | |
| 11.4.1 and LV9 SENTX latest design | | During the preparation of the detailed landscape design plan, the design submission will be audited against the recommendation proposed in the <i>ER</i> <i>Report</i> by the Registered Landscape Architect from the ET. | To ensure the implementation of mitigation measures proposed in this EIA Report | SENTX Site | SENTX Contractor/E T | ~ | • | | EIAO-TM Annex 18 | Implemented | |

Annex C

Monitoring Schedule for This Reporting Period

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Construction Phase

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|-----|-----------------------|-----------------------|-----------------------|---|----------------------|-----|
| | | 1 | 2 | 3 Surface Water Monitoring Noise Monitoring | 4 Dust Monitoring | 5 |
| 6 | 7 | 8 | 9 | 10 Surface Water Monitoring Noise Monitoring Dust Monitoring | 11 | 12 |
| 13 | 14 | 15 | 16 Dust Monitoring | 17 Surface Water Monitoring Noise Monitoring | 18 | 19 |
| 20 | 21 | 22 Dust Monitoring | 23 | 24 Surface Water Monitoring Noise Monitoring | 25 | 26 |
| 27 | 28 Dust Monitoring | 29 | 30 | 31 Surface Water Monitoring Noise Monitoring | | |

January 2019

Note:

Impact dust monitoring will be conducted at two monitoring stations (DM1 and DM2) under the on-going EM&A programme TKO Area 137 Fill Bank and the results will be shared with SENTX.

Air Quality

Calibration Certificates for Dust Monitoring Equipment



東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.


8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

Calibration Report

| High Volume Air Sampler | | | | | | | | | | | |
|-------------------------|---|--|--|---------|------|------|--------------|--|--|--|--|
| Manufacturer | : | Graseby 105 | Date of Calibration : <u>19 De</u> | | | | ecember 2018 | | | | |
| Serial No. | : | 9795 (ET/EA/003/18) | (003 / 18) Calibration Due Date : 18 February 2019 | | | | | | | | |
| Method | : | Five-point calibration by using standard calibration kit Tisch TE-5025A refer to the Operations Manual | | | | | | | | | |
| Results | : | Flow recorder reading (cfm) | 46 | 40 | 36 | 31 | 28 | | | | |
| | | Qstd (Actual flow rate, m ³ /min) | 1.75 | 1.56 | 1.30 | 1.08 | 0.86 | | | | |
| | | Pressure : 762.06 mm Hg | g | Temp. : | 293 | К | | | | | |

Sampler 9795 Calibration Curve Site: Tseung Kwan O 137 (TKO-A1)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies* / does not comply* with the specified requirements and is deemed acceptable*/ unacceptable* for use.

| Calibrated by : | |
|-----------------|------------------------|
| | MAK, Kei Wai |
| | (Assistant Supervisor) |

Checked by :

LĂU, Chi Leung (Environmental Team Leader)

- END OF REPORT -



東業德勤測試顧問有限公司 ETS-TESTCONSULT LTD.


8/F Block B, Veristrong Industrial Centre, 34-36 Au Pui Wan Street, Fo Tan, Hong Kong

T: +852 2695 8318 F: +852 2695 3944 E: etl@ets-testconsult.com W: www.ets-testconsult.com

Calibration Report

| of <u>High Volume Air Sampler</u> | | | | | | | | | | |
|--------------------------------------|--|---|-----------|---------|---------------|------|--|--|--|--|
| Manufacturer | : Andersen G1051 | Andersen G1051 Date of Calibration : 19 December 2018 | | | | | | | | |
| Serial No. | : <u>1176 (ET/EA/003/05)</u> | Calibration Due Date : <u>18 February 2019</u> | | | | | | | | |
| Method | : Based on Operations Manual for the manufactured by Tisch TE-5025 A | 5-point calibration u | sing stan | dard ca | libration kit | | | | | |
| Results | : Flow recorder reading (cfm) | 56 | 51 | 44 | 35 | 28 | | | | |
| | Qstd (Actual flow rate, m ³ /min) | 1.81 | 1.59 | 1.40 | 1.08 | 0.87 | | | | |
| | Pressure : 762.06 mr | n Hg Te | mp. : | 293 | К | | | | | |

Sampler 1176 Calibration Curve Site: Tseung Kwan O 137 (TKO-A2a)



Acceptance Criteria : Correlation coefficient (r) of the calibration curve greater than 0.990 after a 5-point calibration

The high volume sampler complies* / does not comply* with the specified requirements and is deemed acceptable* / unacceptable * for use.

Calibrated by : MAK, Kei Wai (Assistant Supervisor)

Checked by LAU, Chi Leung (Environmental Team Leader)

24-hour TSP Monitoring Results

| Start Date | Start Time | Finish Date | Finish Time | Weather | 24-hour TSP (µg/m3) | | |
|--|------------|-------------|-------------|---------|---------------------|--|--|
| 4 Jan 2019 | 15:00 | 5 Jan 2019 | 15:00 | Fine | 109 | | |
| 10 Jan 2019 | 8:00 | 11 Jan 2019 | 8:00 | Fine | 92 | | |
| 16 Jan 2019 | 15:00 | 17 Jan 2019 | 15:00 | Fine | 79 | | |
| 22 Jan 2019 | 8:00 | 23 Jan 2019 | 8:00 | Sunny | 146 | | |
| 28 Jan 2019 | 9:55 | 29 Jan 2019 | 9:55 | Fine | 123 | | |
| | | | | Average | 110 | | |
| | | | | Min | 79 | | |
| | | | | Max | 146 | | |
| Note: | | | | | | | |
| DM1 corresponds to the existing TSP monitoring station TKO-A1 currently operating by | | | | | | | |

Table D2.124-hour TSP Monitoring Results at DM1

CEDD.

Figure D2.1 Graphical Presentation for 24-hr TSP Monitoring at DM1





Table D2.224-hour TSP Monitoring Results at DM2

| | | Finish Time | Weather | 24-hour TSP (µg/m3) |
|-------|------------------------|--|---|---|
| 15:00 | 5 Jan 2019 | 15:00 | Fine | 86 |
| 8:00 | 11 Jan 2019 | 8:00 | Fine | 84 |
| 15:00 | 17 Jan 2019 | 15:00 | Fine | 93 |
| 8:00 | 23 Jan 2019 | 8:00 | Sunny | 161 |
| 10:00 | 29 Jan 2019 | 10:00 | Fine | 140 |
| | | | Average | 113 |
| | | | Min | 84 |
| | | | Max | 161 |
| | | | | |
| | 15:00 8:00 10:00 | 15:00 17 Jan 2019 8:00 23 Jan 2019 10:00 29 Jan 2019 | 15:00 17 Jan 2019 15:00 8:00 23 Jan 2019 8:00 10:00 29 Jan 2019 10:00 | 15:00 17 Jan 2019 15:00 Fine 8:00 23 Jan 2019 8:00 Sunny 10:00 29 Jan 2019 10:00 Fine Average Min |

DM2 corresponds to the existing TSP monitoring station TKO-A2a currently operating by CEDD.

Figure D2.2 Graphical Presentation for 24-hr TSP Monitoring at DM2



Event and Action Plan for Dust Monitoring


| | | Action | |
|---|--|--|--|
| Event | ET | IEC | Contractor |
| Action Level | | | |
| Exceedance for one sample | Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below action level | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods | Rectify any unacceptable practice Amend working methods if appropriate |
| Exceedance for two or more consecutive samples | Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented If exceedance continues, arrange meeting with Contractor & IEC Continue monitoring at daily intervals if exceedance is due to the Project If no exceedance for 3 consecutive days, cease additional monitoring | Check monitoring data submitted by ET | Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate |


Annex D3 Event and Action Plan for Dust Monitoring During Construction Phase


| | | Action | |
|---|---|--|---|
| Event | ET | IEC | Contractor |
| Limit Level | | | |
| Exceedance for one sample | Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to daily if exceedance is due to the Project and continue until the monitoring results reduce to below limit level | Check monitoring data submitted by ETCheck Contractor's working methods | Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate |
| Exceedance for two or more consecutive samples | Identify source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD the causes & actions taken for the exceedances Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Continue monitoring at daily intervals if exceedance is due to the Project If no exceedance for 3 consecutive days, cease additional monitoring If exceedance due to the Project continues, consider what portion of the work is responsible and stop that portion of work until the exceedance is abated | | Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Resubmit proposals if problem still not under control |


Meteorological Data














Manual Rain Gauge Readings

January 2019

| Date | Rainfall |
|----------------|----------|
| | (mm) |
| 1 Jan 19 | 0.0 |
| 2 Jan 19 | 0.0 |
| 3 Jan 19 | 0.3 |
| 4 Jan 19 | 0.1 |
| 5 Jan 19 | 0.0 |
| 6 Jan 19 | 0.0 |
| 7 Jan 19 | 0.0 |
| 8 Jan 19 | 1.2 |
| 9 Jan 19 | 0.4 |
| 10 Jan 19 | 0.0 |
| 11 Jan 19 | 0.0 |
| 12 Jan 19 | 1.6 |
| 13 Jan 19 | 0.6 |
| 14 Jan 19 | 1.6 |
| 15 Jan 19 | 0.1 |
| 16 Jan 19 | 0.0 |
| 17 Jan 19 | 0.0 |
| 18 Jan 19 | 0.0 |
| 19 Jan 19 | 0.4 |
| 20 Jan 19 | 0.0 |
| 21 Jan 19 | 0.0 |
| 22 Jan 19 | 0.0 |
| 23 Jan 19 | 0.0 |
| 24 Jan 19 | 0.0 |
| 25 Jan 19 | 0.0 |
| 26 Jan 19 | 0.0 |
| 27 Jan 19 | 0.0 |
| 28 Jan 19 | 0.0 |
| 29 Jan 19 | 0.0 |
| 30 Jan 19 | 0.0 |
| 31 Jan 19 | 0.0 |
| TOTAL RAINFALL | 6.3 |

Annex E

Noise

Annex E1

Calibration Certificates for Noise Monitoring Equipment



Certificate No. : C183086 證書編號

| ITEM TESTED / 送檢項目 | (Job No. / 序引編號:IC18-0867) | Date of Receipt / 收件日期:29 May 2018 |
|----------------------|--|------------------------------------|
| Description / 儀器名稱 : | Integrating Sound Level Meter (EQ009) | |
| Manufacturer / 製造商 : | Brüel & Kjær | |
| Model No. / 型號 : | 2238 | |
| Serial No. / 編號 : | 2285722 | |
| Supplied By / 委託者 : | Action-United Environmental Services and C | Consulting |
| | Unit A, 20/F., Gold King Industrial Building | , |
| | 35-41 Tai Lin Pai Road, Kwai Chung, N.T. | |

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 10 June 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

| Tested By 測試 | : KCLee Engineer | | | |
|--------------------|--|-----------------------|---|--------------|
| Certified By 核證 | : <u>Chan Man</u> CA H C Chan Engineer | Date of Issue 簽發日期 | : | 11 June 2018 |

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司一校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com Website/網址: www.suncreation.com



Certificate No. : C183086 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using laboratory acoustic calibrator was performed before the test from 6.1.1.2 to 6.4.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

| <u>Equipment ID</u> | Description | Certificate No. |
|---------------------|-------------------------------------|-----------------|
| CL280 | 40 MHz Arbitrary Waveform Generator | C180024 |
| CL281 | Multifunction Acoustic Calibrator | PA160023 |

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Self-calibration

| UUT Setting | | | | Applied | Value | UUT |
|-------------|------------------|-----------|-----------|---------|-------|---------|
| Range | Parameter | Frequency | Time | Level | Freq. | Reading |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) |
| 50 - 130 | L _{AFP} | А | F | 94.00 | 1 | 94.1 |

6.1.1.2 After Self-calibration

| UUT Setting | | | | Applied Value | | UUT | IEC 60651 |
|-------------|-----------|-----------|-----------|---------------|-------|---------|--------------|
| Range | Parameter | Frequency | Time | Level | Freq. | Reading | Type 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) | (dB) |
| 50 - 130 | L_{AFP} | А | F | 94.00 | 1 | 94.0 | ± 0.7 |

6.1.2 Linearity

| | UUT | Г Setting | Applied | d Value | UUT | |
|----------|------------------|-----------|-----------|---------|-------|-------------|
| Range | Parameter | Frequency | Time | Level | Freq. | Reading |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) |
| 50 - 130 | L _{AFP} | А | F | 94.00 | 1 | 94.0 (Ref.) |
| | | | | 104.00 | | 104.0 |
| | | | | 114.00 | | 114.0 |

IEC 60651 Type 1 Spec. : \pm 0.4 dB per 10 dB step and \pm 0.7 dB for overall different.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



輝創工程有限公司 **Sun Creation Engineering Limited**

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C183086 證書編號

6.2 Time Weighting

6.2.1 Continuous Signal

| UUT Setting | | | | Applied Value | | UUT | IEC 60651 | |
|-------------|------------------|-----------|-----------|---------------|-------|---------|--------------|--|
| Range | Parameter | Frequency | Time | Level | Freq. | Reading | Type 1 Spec. | |
| (dB) | | Weighting | Weighting | (dB) | (kHz) | (dB) | (dB) | |
| 50 - 130 | L _{AFP} | А | F | 94.00 | 1 | 94.0 | Ref. | |
| | L _{ASP} | | S | | | 94.1 | ± 0.1 | |
| | L _{AIP} | | Ι | | | 94.1 | ± 0.1 | |

6.2.2 Tone Burst Signal (2 kHz)

| | UUT | Setting | | Applied Value | | UUT | IEC 60651 |
|----------|--------------------|-----------|-----------|---------------|------------|---------|----------------|
| Range | Parameter | Frequency | Time | Level Burst | | Reading | Type 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | Duration | (dB) | (dB) |
| 30 - 110 | L _{AFP} | А | F | 106.0 | Continuous | 106.0 | Ref. |
| | L _{AFMax} | | | | 200 ms | 104.9 | -1.0 ± 1.0 |
| | L _{ASP} | | S | | Continuous | 106.0 | Ref. |
| | L _{ASMax} | | | | 500 ms | 102.0 | -4.1 ± 1.0 |

6.3 Frequency Weighting

6.3.1 A-Weighting

| | | Setting | | Applied Value | | UUT | IEC 60651 |
|----------|------------------|-----------|-----------|---------------|----------|---------|--------------------|
| Range | Parameter | Frequency | Time | Level | Freq. | Reading | Type 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | - | (dB) | (dB) |
| 50 - 130 | L _{AFP} | А | F | 94.00 | 31.5 Hz | 54.5 | -39.4 ± 1.5 |
| | | | | | 63 Hz | 67.8 | -26.2 ± 1.5 |
| | | | | | 125 Hz | 77.8 | -16.1 ± 1.0 |
| | | | | | 250 Hz | 85.3 | -8.6 ± 1.0 |
| | | | | | 500 Hz | 90.8 | -3.2 ± 1.0 |
| | | | | | 1 kHz | 94.0 | Ref. |
| | | | | | 2 kHz | 95.2 | $+1.2 \pm 1.0$ |
| | | | | | 4 kHz | 95.0 | $+1.0 \pm 1.0$ |
| | | | | | 8 kHz | 92.8 | -1.1 (+1.5 ; -3.0) |
| | | | | | 12.5 kHz | 89.7 | -4.3 (+3.0 ; -6.0) |

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory



Certificate No. : C183086 證書編號

6.3.2 <u>C-Weighting</u>

| | UUT | Setting | | Applie | ed Value | UUT | IEC 60651 |
|----------|------------------|-----------|-----------|--------|----------|---------|--------------------|
| Range | Parameter | Frequency | Time | Level | Freq. | Reading | Type 1 Spec. |
| (dB) | | Weighting | Weighting | (dB) | | (dB) | (dB) |
| 50 - 130 | L _{CFP} | C | F | 94.00 | 31.5 Hz | 90.9 | -3.0 ± 1.5 |
| | | | | | 63 Hz | 93.1 | -0.8 ± 1.5 |
| | | | | | 125 Hz | 93.8 | -0.2 ± 1.0 |
| | | | | | 250 Hz | 94.0 | 0.0 ± 1.0 |
| | | | | | 500 Hz | 94.0 | 0.0 ± 1.0 |
| | | | | | 1 kHz | 94.0 | Ref. |
| | | | | | 2 kHz | 93.8 | -0.2 ± 1.0 |
| | | | | | 4 kHz | 93.1 | -0.8 ± 1.0 |
| | | | | | 8 kHz | 90.9 | -3.0 (+1.5 ; -3.0) |
| | | | ×. | | 12.5 kHz | 87.7 | -6.2 (+3.0 ; -6.0) |

6.4 <u>Time Averaging</u>

| | inite i i i i i i i i i i i i i i i i i i | | | | | | | | | |
|----------|---|-----------|-------------|---------------|----------|------------|-------|------------|---------|-----------|
| | UUT Setting | | | Applied Value | | | | | UUT | IEC 60804 |
| Range | Parameter | Frequency | Integrating | Frequency | Burst | Burst | Burst | Equivalent | Reading | Type 1 |
| (dB) | | Weighting | Time | (kHz) | Duration | Duty | Level | Level | (dB) | Spec. |
| | | | | | (ms) | Factor | (dB) | (dB) | | (dB) |
| 30 - 110 | L _{Aeq} | А | 10 sec. | 4 | 1 | 1/10 | 110.0 | 100 | 99.9 | ± 0.5 |
| | | | | | | $1/10^{2}$ | | 90 | 90.0 | ± 0.5 |
| | | | 60 sec. | | | $1/10^{3}$ | | 80 | 79.0 | ± 1.0 |
| | | | 5 min. | | | 1/104 | | 70 | 69.1 | ± 1.0 |

Remarks : - UUT Microphone Model No. : 4188 & S/N : 2658547

- Mfr's Spec. : IEC 60651 Type 1 & IEC 60804 Type 1

| - Uncertainties of Applied Value : | 250 Hz - 500 Hz 1 kHz 2 kHz - 4 kHz 8 kHz 12.5 kHz 104 dB : 1 kHz 114 dB : 1 kHz | : $\pm 0.30 \text{ dB}$: $\pm 0.20 \text{ dB}$: $\pm 0.35 \text{ dB}$: $\pm 0.45 \text{ dB}$: $\pm 0.70 \text{ dB}$: $\pm 0.10 \text{ dB}$ (Ref. 94 dB) : $\pm 0.10 \text{ dB}$ (Ref. 94 dB) |
|------------------------------------|--|---|
| | 114 dB : 1 kHz | |
| | Burst equivalent level | $\pm 0.2 \text{ dB}$ (Ref. 110 dB continuous sound level) |

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited – Calibration & Testing Laboratory c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong 輝創工程有限公司 — 校正及檢測實驗所 c/o 香港新界屯門興安里—號四樓 Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986 E-mail/電郵: callab@suncreation.com

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.



Certificate No. : C182469 證書編號

| ITEM TESTED / 送檢項 | 目目 | (Job No. / 序引編號:IC18-0867) | Date of Receipt / 收件日期: 26 April 2018 |
|--------------------|----|--|---------------------------------------|
| Description / 儀器名稱 | : | Sound Level Calibrator (EQ088) | |
| Manufacturer / 製造商 | : | Quest | |
| Model No. / 型號 | : | QC-20 | |
| Serial No. / 編號 | : | QO9090006 | |
| Supplied By / 委託者 | : | Action-United Environmental Services and | Consulting |
| | | Unit A, 20/F., Gold King Industrial Building |) > |
| | | 35-41 Tai Lin Pai Road, Kwai Chung, N.T. | |
| | | | |

TEST CONDITIONS / 測試條件

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50 ± 25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 12 May 2018

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Rohde & Schwarz Laboratory, Germany
- Fluke Everett Service Center, USA

| Tested By 測試 | :H T Wong Technical Officer | | |
|--------------------|--------------------------------|-----------------------|---|
| Certified By 核證 | K C Lee | Date of Issue 簽發日期 | : |

Engineer

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

Sun Creation Engineering Limited - Calibration & Testing Laboratory

c/o 4/F, 1 Hing On Lane, Tuen Mun, New Territories, Hong Kong

輝創工程有限公司 — 校正及檢測實驗所

c/o 香港新界屯門興安里一號四樓

Tel/電話: (852) 2927 2606 Fax/傳真: (852) 2744 8986

2) 2744 8986 E-mail/電郵: callab@suncreation.com

Website/網址: www.suncreation.com

15 May 2018



Certificate No. : C182469 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

| <u>Equipment ID</u> | <u>Description</u> | <u>Certificate No.</u> |
|---------------------|-----------------------------------|------------------------|
| CL130 | Universal Counter | C173864 |
| CL281 | Multifunction Acoustic Calibrator | PA160023 |
| TST150A | Measuring Amplifier | C181288 |

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

| UUT | Measured Value | Mfr's Spec. | Uncertainty of Measured Value |
|---------------|----------------|-------------|-------------------------------|
| Nominal Value | (dB) | (dB) | (dB) |
| 94 dB, 1 kHz | 94.2 | ± 0.3 | ± 0.2 |
| 114 dB, 1 kHz | 114.2 | | |

5.2 Frequency Accuracy

| UUT Nominal Value | Measured Value | Mfr's | Uncertainty of Measured Value |
|-------------------|----------------|-------|-------------------------------|
| (kHz) | (kHz) | Spec. | (Hz) |
| 1 | 0.994 | ± 2 % | ± 1 |

Remark : - The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。

The test equipment used for calibration are traceable to the Nation Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.


Annex E2

Noise Monitoring Results

| Table E2.1 | Measured Noise Levels (dB(A)) at NM1 during Normal Working Hours (0700- |
|------------|---|
| | 1900 hours; Normal Weekdays) |

| Date | Weather | Start Time | Finish Time | L _{10 (30min)} | L90 (30min) | L _{eq (30min)} | |
|--|---------|------------|-------------|-------------------------|-------------|-------------------------|--|
| 3 Jan 2019 | Cloudy | 16:15 | 16:45 | 54.0 | 50.5 | 52.4 | |
| 10 Jan 2019 | Cloudy | 15:25 | 15:55 | 50.5 | 46.5 | 48.9 | |
| 17 Jan 2019 | Sunny | 9:43 | 10:13 | 55.5 | 50.5 | 53.5 | |
| 24 Jan 2019 | Sunny | 14:17 | 14:47 | 55.0 | 49.5 | 53.6 | |
| 31 Jan 2019 | Sunny | 14:14 | 14:44 | 52.5 | 50.0 | 51.6 | |
| | | | | | Average | e 52 | |
| | | | | | Mir | n 48.9 | |
| Max 53.6 | | | | | | | |
| Note: | | | | | | | |
| Correction of +3 dB(A) was made for free field measurements. | | | | | | | |

Figure E2.1 Graphical Presentation for Noise Monitoring at NM1



Annex E3

Event and Action Plan for Noise Monitoring

| Event | Action | | |
|-----------------|---|--|--|
| | ET | IEC | Contractor |
| Action Level | and complaint | Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Submit proposals for remedial measures to IECImplement the agreed proposals |
| Limit Level | Identify the source(s) and investigate the cause(s) of exceedance and complaint Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Analyse the operation of SENTX and investigate the causes of exceedance Provide interim report to Contractor, IEC, Project Proponent and EPD the causes of the exceedances Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Report the remedial measures implemented and the additional monitoring results to Contactor, IEC, Project Proponent and EPD Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring | Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Take immediate measures to avoid further exceedance Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated |

Annex E3 Event and Action Plan for Construction Noise

Surface Water Quality

Calibration Certificates for Surface Water Quality Monitoring Equipment



ALS Technichem (HK) Pty Ltd 11/F, Chung Shun Knitting Centre 1-3 Wing Yip Street, Kwai Chung N.T., Hong Kong T: +852 2610 1044 | F: +852 2610 2021

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

| CONTACT: CLIENT: | MR BEN TAM ACTION UNITED ENVIRONMENT SERVICES AND CONSULTING | WORK ORDER: | HK1860886 |
|---------------------|--|----------------|-------------|
| ADDRESS: | RM A 20/F., GOLD KING IND BLDG, | SUB-BATCH: | 0 |
| | NO. 35-41 TAI LIN PAI ROAD, | LABORATORY: | HONG KONG |
| | KWAI CHUNG, | DATE RECEIVED: | 21-Nov-2018 |
| | N.T., HONG KONG. | DATE OF ISSUE: | 27-Dec-2018 |

COMMENTS

The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the ALS Hong Kong laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the ALS Hong Kong laboratory or quoted from relevant international standards.

| Scope of Test: | Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature |
|----------------------|---|
| Equipment Type: | Multifunctional Meter |
| Brand Name: | YSI |
| Model No .: | Professional DSS |
| Serial No.: | 15H102620/ 15H103928 |
| Equipment No.: | EQW018 |
| Date of Calibration: | 28 November, 2018 |

<u>NOTES</u>

This is the Final Report and supersedes any preliminary report with this batch number.

Results apply to sample(s) as submitted. All pages of this report have been checked and approved for release.

Ma Ai

Mr Chan Siu Ming, Vico Manager - Inorganic

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

| WORK ORDER: | HK1860886 | | ALS |
|---|---|---------------------------|-------------------|
| SUB-BATCH: DATE OF ISSUE: CLIENT: | 0 27-Dec-2018 ACTION UNITED ENVIRONMEN | T SERVICES AND CONSULTING | |
| Equipment Type: Brand Name: Model No.: Serial No.: Equipment No.: Date of Calibration: | Multifunctional Meter YSI Professional DSS 15H102620/ 15H103928 EQW018 28 November, 2018 | Date of Next Calibration: | 28 February, 2019 |

PARAMETERS:

Conductivity

Method Ref: APHA (21st edition), 2510B

| Expected Reading (µS/cm) | Displayed Reading (µS/cm) | Tolerance (%) | | | | |
|--------------------------|---------------------------|---------------|--|--|--|--|
| 146.9 | 159.8 | +8.8 | | | | |
| 6667 | 6492 | -2.6 | | | | |
| 12890 | 12526 | -2.8 | | | | |
| 58670 | 55801 | -4.9 | | | | |
| | Tolerance Limit (%) | ±10.0 | | | | |

Dissolved Oxygen Method Ref: APHA (21st edition), 4500-O: G

| Expected Reading (mg/L) | Displayed Reading (mg/L) | Tolerance (mg/L) |
|-------------------------|--------------------------|------------------|
| 3.17 | 3.05 | -0.12 |
| 5.95 | 5.92 | -0.03 |
| 8.19 | 8.29 | +0.10 |
| | Tolerance Limit (mg/L) | ±0.20 |

pH Value

Method Ref: APHA (21st edition), 4500H:B

| Expected Reading (pH unit) | Displayed Reading (pH unit) | Tolerance (pH unit) |
|----------------------------|-----------------------------|---------------------|
| 4.0 | 4.10 | +0.10 |
| 7.0 | 7.13 | +0.13 |
| 10.0 | 9.99 | -0.01 |
| | Tolerance Limit (pH unit) | ±0.20 |

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ma Ai

Mr Chan Siu Ming, Vico Manager - Inorganic

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

| WORK ORDER: | HK1860886 | | ALS |
|--|---|-----------------------------------|-------------------|
| SUB-BATCH: DATE OF ISSUE: CLIENT: | 0 27-Dec-2018 ACTION UNITED ENVIRONMEN | T SERVICES AND CONSULTING | |
| Equipment Type: Brand Name: Model No.: Serial No.: Equipment No.: Date of Calibration: PARAMETERS: | Multifunctional Meter YSI Professional DSS 15H102620/ 15H103928 EQW018 28 November, 2018 | Date of Next Calibration: | 28 February, 2019 |
| Salinity | Method Ref: APHA (21st edition) |), 2520B | |
| <i>y</i> | Expected Reading (ppt) | Displayed Reading (ppt) | Tolerance (%) |
| | 0 | 0.01 | |
| | 10 | 10.23 | +2.3 |
| | 20 | 21.02 | +5.1 |
| | 30 | 29.83 | -0.6 |
| | | Tolerance Limit (%) | ±10.0 |
| Temperature | Method Ref: Section 6 of Interna | ational Accreditation New Zealand | Technical |

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

| Expected Reading (°C) | Displayed Reading (°C) | Tolerance (°C) |
|-----------------------|------------------------|----------------|
| 10.0 | 11.2 | +1.2 |
| 22.0 | 21.7 | -0.3 |
| 41.0 | 40.8 | -0.2 |
| | Tolerance Limit (°C) | ±2.0 |

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ma An

Mr Chan Siu Ming, Vico Manager - Inorganic

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

| WORK ORDER: | HK1860886 | | ALS |
|---|---|---------------------------|----------------|
| SUB-BATCH: DATE OF ISSUE: CLIENT: | 0 27-Dec-2018 ACTION UNITED ENVIRONMENT | SERVICES AND CONSULTING | |
| Equipment Type: Brand Name: Model No.: Serial No.: Equipment No.: Date of Calibration: | Multifunctional Meter YSI Professional DSS 15H102620/ 15H103928 EQW018 05 December, 2018 | Date of Next Calibration: | 05 March, 2019 |
| PARAMETERS: | | | |
| Turbidity | Method Ref: APHA (21st edition), | , 2130B | |
| | Expected Reading (NTU) | Displayed Reading (NTU) | Tolerance (%) |
| | 0 | O.14 | |
| | 4 | 3.60 | -10.0 |
| | 40 | 41.49 | + 3.7 |
| | 80 | 74.42 | -7.0 |
| | 400 | 426.8 | + 6.7 |

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

803.89

Tolerance Limit (%)

800

Ma Ai

+0.5

 ± 10.0

Mr Chan Siu Ming, Vico Manager - Inorganic

Surface Water Quality Monitoring Results

| Date | Time | Weather Condition | Water Appearance | Water Condition | Water Temperature (ºC) | Dissolved Oxygen (DO) (mg/L) | рН | Suspended Solids (SS) (mg/L) |
|-------------|-------|-------------------|---|-----------------|---------------------------|---------------------------------|-----|------------------------------------|
| 3 Jan 2019 | 15:20 | Cloudy | | Unable | o collect water samp | ole due to insufficient f | low | |
| 10 Jan 2019 | 15:15 | Cloudy | | Unable | o collect water samp | ole due to insufficient f | low | |
| 17 Jan 2019 | 9:34 | Sunny | | | | | | |
| 24 Jan 2019 | 11:45 | Sunny | Unable to collect water sample due to insufficient flow | | | | | |
| 31 Jan 2019 | 11:42 | Sunny | | Unable | o collect water samp | ole due to insufficient f | low | |
| | | | | | Average | - | - | - |
| | | | | | Min | - | - | - |
| | | | | | Max | - | - | - |

Table F2.2Surface Water Quality Monitoring Results at DP4

| Date | Time | Weather Condition | Water Appearance | Water Condition | Water Temperature (ºC) | Dissolved Oxygen (DO) (mg/L) | рН | Suspended Solids (SS) (mg/L) |
|-------------|-------|-------------------|---|-----------------|---------------------------|---------------------------------|-----|------------------------------------|
| 3 Jan 2019 | 15:26 | Cloudy | | Unable | o collect water samp | ole due to insufficient f | low | |
| 10 Jan 2019 | 15:06 | Cloudy | | Unable | o collect water samp | ole due to insufficient f | low | |
| 17 Jan 2019 | 9:32 | Sunny | Unable to collect water sample due to insufficient flow | | | | | |
| 24 Jan 2019 | 11:32 | Sunny | Unable to collect water sample due to insufficient flow | | | | | |
| 31 Jan 2019 | 9:55 | Sunny | | Unable | o collect water samp | ole due to insufficient f | low | |
| | | | | | Average | - | - | - |
| | | | | | Min | - | - | - |
| | | | | | Max | - | - | - |

Table F2.3 Surface Water Quality Monitoring Results at DP6

| Date | Time | Weather Condition | Water Appearance | Water Condition | Water Temperature (°C) | Dissolved Oxygen (DO) (mg/L) | рН | Suspended Solids (SS) (mg/L) |
|-------------|-------|-------------------|------------------|-----------------|---------------------------|---------------------------------|------|------------------------------------|
| 3 Jan 2019 | 15:51 | Cloudy | | Unable | to collect water samp | ble due to insufficient f | flow | (116/2) |
| 10 Jan 2019 | 11:19 | Cloudy | | Unable | to collect water samp | ele due to insufficient f | flow | |
| | | | | | | | | 6I |

ENVIRONMENTAL RESOURCES MANAGEMENT

| Date | Time | Weather Condition | Water Appearance | Water Condition | Water Temperature (ºC) | Dissolved Oxygen (DO) (mg/L) | рН | Suspended Solids (SS) (mg/L) |
|-------------|-------|-------------------|---|-----------------|---------------------------|---------------------------------|------|------------------------------------|
| 17 Jan 2019 | 11:47 | Sunny | | Unable | to collect water sam | ple due to insufficient | flow | |
| 24 Jan 2019 | 11:05 | Sunny | Sunny Unable to collect water sample due to insufficient flow | | | | | |
| 31 Jan 2019 | 11:01 | Sunny | Sunny Unable to collect water sample due to insufficient flow | | | | | |
| | | | | | Average | 2 - | - | - |
| | | | | | Mir | l - | - | - |
| | | | | | Max | < - | - | - |

Event and Action Plan for Surface Water Quality Monitoring

| Event | Action | | | | | |
|--|--|---|--|--|--|--|
| | ET | IEC | Contractor | | | |
| Action Level being exceeded by one sampling day | Repeat <i>in situ</i> measurement to confirm findings Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Repeat measurement on the next day of exceedance if exceedance is due to the Project | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods | Rectify any unacceptable practice Amend working methods if appropriate | | | |
| Action Level being exceeded by two consecutive ampling days | Repeat <i>in situ</i> measurement to confirm findings Identify the source(s) and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to daily if exceedance is due to the Project and continue until no exceedance of Action Level | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET Leader and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate | | | |

Annex F3 Event and Action Plan for Surface Water Quality During Construction Phase

| Event | | Action | |
|---|---|--|---|
| | ET | IEC | Contractor |
| Limit Level being exceeded by two consecutive sampling days | Repeat <i>in situ</i> measurement to confirm findings Identify source(s) of impact and cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Critically review the working methods Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with the ET and IEC and propose mitigation measures to the IEC Implement the agreed mitigation measures Increase |
| Limit Level being exceeded by more than two consecutive sampling days | Repeat <i>in situ</i> measurement to confirm findings Identify source(s) of impact and cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Check monitoring data, all plant, equipment and Contractor's working methods Discuss with Contractor and IEC for remedial measures required Ensure mitigation measures are implemented Increase the monitoring frequency to daily if exceedance is due to the Project until no exceedance of Limit Level for two consecutive days | Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures | Critically review the working methods Rectify unacceptable practice Check all plant and equipment Consider changes of working methods Discuss with the ET and IEC and propose mitigation measures Implement the agreed mitigation measures As directed by the Project Proponent, slow down or stop all or part of the construction activities |

Annex G

Cumulative Statistics on Exceedances, Environmental Complaints, Notification of Summons and Status of Prosecutions

Table G1Cumulative Statistics on Exceedances

| | | Total No. recorded in this reporting period | Total No. recorded since project commencement |
|-------------------------|--------|---|---|
| Air Quality (24-hr TSP) | Action | 0 | 0 |
| | Limit | 0 | 0 |
| Noise | Action | 0 | 0 |
| | Limit | 0 | 0 |
| Surface Water Quality | Action | 0 | 0 |
| | Limit | 0 | 0 |

Table G2Cumulative Statistics on Complaints, Notifications of Summons and
Successful Prosecutions

| Reporting Period | Cumulative Statistics | | | | |
|---|-----------------------|--------------------------|--------------|--|--|
| _ | Complaints | Notifications of Summons | Prosecutions | | |
| This Reporting Period (2-31 January 2019) | 0 | 0 | 0 | | |
| Total no. received since project commencement | 0 | 0 | 0 | | |

Annex H

Monitoring Schedule for the Next Reporting Period

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Construction Phase

| Sun | Mon | Tue | Wed | Thu | Fri | Sat |
|----------------------|-----|-----|---|-----------------------|---|----------------------|
| | | | | | 1 | 2 |
| 3 Dust Monitoring | 4 | 5 | 6 | 7 | 8 Surface Water Monitoring Noise Monitoring | 9 Dust Monitoring |
| 10 | 11 | 12 | 13 Surface Water Monitoring Noise Monitoring | 14 | 15 Dust Monitoring | 16 |
| 17 | 18 | 19 | 20 Surface Water Monitoring Noise Monitoring | 21 Dust Monitoring | 22 | 23 |
| 24 | 25 | 26 | 27 Surface Water Monitoring Noise Monitoring Dust Monitoring | 28 | | |

February 2019

Note:

Impact dust monitoring will be conducted at two monitoring stations (DM1 and DM2) under the on-going EM&A programme TKO Area 137 Fill Bank and the results will be shared with SENTX.