



翠谷工程有限公司 Green Valley Landfill, Limited

South East New Territories (SENT) Landfill Extension

Monthly Environmental Monitoring & Audit Report No.58 for October 2023

February 2024

ERM

2509, 25/F One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong T: 2271 3000 F: 3015 8052 www.erm.com





翠谷工程有限公司 Green Valley Landfill, Limited

South East New Territories (SENT) Landfill Extension

Environmental Certification Sheet EP-308/2008/B and FEP-01/308/2008/B

Reference Document/Plan

Document/Plan to be Certified/Verified:	Monthly Environmental Monitoring & Audit Report No.58 for October 2023 for South East New Territories (SENT) Landfill Extension
Date of Report:	29 February 2024

Reference EP Condition

EP Condition:

Condition No. 3.4

Four hard copies and one electronic copy of monthly EM&A Report shall be submitted to the Director within 10 working days after the end of the reporting month. The EM&A Reports shall include a summary of all non-compliance (exceedances) of the environmental quality performance limits (Action and Limit Levels). The submissions shall be verified by the IEC. Additional copies of the submission shall be provided to the Director upon request by the Director.

ET Certification

I hereby certify that the above referenced document/plan complies with the above referenced condition of	F
EP-308/2008/B and FEP-01/308/2008/B.	

Terence Fong, Environmental Team Leader: (ERM Hong-Kong, Limited)

Date: 29 February 2024

IEC Verification

I hereby verify that the above referenced document/plan complies with the above referenced condition of EP-308/2008/B and FEP-01/308/2008/B.

?la

ELDE

Claudine Lee, Independent Environmental Checker: Date: 7 March 2024

(Meinhardt Infrastructure and Environment Limited)

South East New Territories (SENT) Landfill Extension

Monthly Environmental Monitoring & Audit Report for October 2023

Environmental Resources Management

2509, 25/F, One Harbourfront 18 Tak Fung Street Hunghom, Kowloon Hong Kong Telephone: (852) 2271 3000 Facsimile: (852) 3015 8052 E-mail: post.hk@erm.com http://www.erm.com

Client:		Projec	t No:			
Green Valley Landfill Ltd.		0465169				
Summary		Date:				
		29 February 2024				
		Appro	Approved by:			
		leve				
		Terence Fong Partner				
1	Monthly EM&A Report No.58 (for October 2023) (ES, S2.1.3, 2.3.2, 2.9, Annex D8, F9 revised)	AL	TF	TF	29 Feb 2024	
0	Monthly EM&A Report No.58 (for October 2023)	AL	TF	TF	8 Nov 2023	
Revision	Description	Ву	Checked	Approved	Date	
		Distribution				
This report has been prepared by Environmental Resources Management the trading name of 'ERM Hong-Kong, Limited', with all reasonable skill, care and diligence within the terms of the Contract with the client, incorporating our General Terms and Conditions of Business		Internal				
and taking account of the resources devoted to it by agreement with the client.		Public				
We disclaim any responsibility to the client and others in respect of any matters outside the scope of the above.		Confidential				
to third parti	This report is confidential to the client and we accept no responsibility of whatsoever nature to third parties to whom this report, or any part thereof, is made known. Any such party relies on the report at their own risk.		9001 Quality Management	ISO 45001 Occupational Health and Safety Management		



	EXECUTIVE SUMMARY	1
1	INTRODUCTION	1
1.1	BACKGROUND	1
1.2	PROJECT DESCRIPTION	1
1.3	SCOPE OF THE EM&A REPORT	2
1.4	PROJECT ORGANISATION	2
1.5	SUMMARY OF CONSTRUCTION WORKS	3
1.6	SUMMARY OF EM&A PROGRAMME REQUIREMENTS	4
1.7	STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE	
	Environmental Permit	5
1.8	STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS	5
2	EM&A RESULTS	7
2.1	AIR QUALITY MONITORING	7
2.2	NOISE MONITORING	16
2.3	WATER QUALITY MONITORING	18
2.4	LANDFILL GAS MONITORING	27
2.5	LANDSCAPE AND VISUAL MONITORING	31
2.6	EM&A SITE INSPECTION	32
2.7	WASTE MANAGEMENT STATUS	33
2.8	IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES	34
2.9	SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMA	NCE
	LIMIT	34
2.10	SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL	
	PROSECUTIONS	35
3	FUTURE KEY ISSUES	36
3.1	CONSTRUCTION PROGRAMME FOR THE COMING MONTH	36
3.2	Key Issues for the Coming Month	36
3.3	MONITORING SCHEDULE FOR THE COMING MONTH	36
4	CONCLUSION AND RECOMMENDATION	37

ANNEXES

ANNEX A WORK PROGRAMME

ANNEX B ENVIRONMENTAL MITIGATION IMPLEMENTATION SCHEDULE

ANNEX C MONITORING SCHEDULE FOR THIS REPORTING PERIOD

ANNEX D AIR QUALITY

ANNEX D1 CALIBRATION CERTIFICATES FOR DUST MONITORING EQUIPMENT

ANNEX D2 24-HOUR TSP MONITORING RESULTS

ANNEX D3 EVENT AND ACTION PLAN FOR AIR QUALITY MONITORING

ANNEX D4 METEOROLOGICAL DATA

ANNEX D5 CERTIFICATES OF THE QUALIFIED ODOUR PANELIST

ANNEX D6 ODOUR MONITORING RESULTS

ANNEX D7 THERMAL OXIDIZER, LANDFILL GAS FLARE AND LANDFILL GAS

GENERATOR STACK EMISSION MONITORING RESULTS

ANNEX D8 INVESTIGATION REPORTS OF ENVIRONMENTAL QUALITY

LIMIT EXCEEDANCE

ANNEX E NOISE

ANNEX E1 CALIBRATION CERTIFICATES FOR NOISE MONITORING EQUIPMENT

ANNEX E2 NOISE MONITORING RESULTS

ANNEX E3 EVENT AND ACTION PLAN FOR NOISE MONITORING

ANNEX F WATER QUALITY

ANNEX F1 CALIBRATION CERTIFICATES FOR SURFACE WATER QUALITY MONITORING EQUIPMENT

ANNEX F2 SURFACE WATER QUALITY MONITORING RESULTS

ANNEX F3 EVENT AND ACTION PLAN FOR WATER QUALITY MONITORING

ANNEX F4 CALIBRATION CERTIFICATES FOR EFFLUENT QUALITY MONITORING EQUIPMENT

ANNEX F5 LEACHATE LEVELS MONITORING RESULTS

ANNEX F6 EFFLUENT QUALITY MONITORING RESULTS

ANNEX F7 CALIBRATION CERTIFICATES FOR GROUNDWATER MONITORING EQUIPMENT

ANNEX F8 GROUNDWATER MONITORING RESULTS

ANNEX F9 INVESTIGATION REPORTS OF ENVIRONMENTAL QUALITY LIMIT EXCEEDANCE

ANNEX G LANDFILL GAS

ANNEX G1 LANDFILL GAS MONITORING LOCATIONS FOR SERVICE VOIDS, UTILITIES AND MANHOLES ALONG THE SITE BOUNDARY AND WITHIN THE SENTX SITE

ANNEX G2 CALIBRATION CERTIFICATES FOR LANDFILL GAS MONITORING EQUIPMENT

ANNEX G3 LANDFILL GAS MONITORING RESULTS

ANNEX G4 EVENT AND ACTION PLAN FOR LANDFILL GAS MONITORING

ANNEX H CUMULATIVE STATISTICS ON EXCEEDANCES, ENVIRONMENTAL COMPLAINTS, NOTIFICATION OF SUMMONS AND STATUS OF PROSECUTIONS

ANNEX I MONITORING SCHEDULE FOR THE NEXT REPORTING PERIOD

EXECUTIVE SUMMARY

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. ERM-Hong Kong, Limited (ERM) is commissioned to undertake the role of Environmental Team (ET) for the construction, operation/restoration and aftercare of SENTX Project ("the Project") in accordance with the requirements specified in the Environmental Permit (EP), updated Environmental Monitoring and Audit (EM&A) Manual, the approved Environmental Impact Assessment (EIA) Report of the Project taking account of the latest design and other relevant statutory requirements. The construction (not including works related to site clearance and preparation) and operation of the Project commenced on 2 January 2019 and 21 November 2021, respectively.

This Monthly EM&A report presents the EM&A works carried out during the period from 1 to 31 October 2023 for the Project in accordance with the updated EM&A Manual.

Exceedance of Action and Limit Levels for Air Quality

One exceedance of Limit Level for thermal oxidizer stack emission (SO₂) was recorded for air quality monitoring in the reporting period. The thermal oxidizer stack emission (SO₂) exceedance on 16 October 2023 was considered Project related upon further investigation.

Exceedance of Action and Limit Levels for Noise

No exceedance of Action and Limit Levels for operation/restoration phase noise monitoring was recorded in the reporting period.

Exceedance of Action and Limit Levels for Water Quality

Seventy-six exceedances of the Limit Level for leachate level were recorded for water quality impact monitoring in the reporting period. The leachate level exceedances at Pump Station No. 1X from 9 October to 17 October 2023, Pump Station No. 2X from 11 October to 31 October 2023, Pump Station No. 3X from 9 October to 31 October 2023 and Pump Station No. 4X from 9 October to 31 October 2023 were considered Project related upon further investigation.

Exceedance of Action and Limit Levels for Landfill Gas

No exceedance of Action and Limit Levels for operation/restoration phase landfill gas monitoring was recorded in the reporting period.

Environmental Complaints, Summons and Prosecutions

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Reporting Change

There was no reporting change in the reporting period.

Future Key Issues

Potential environmental impacts arising from the upcoming construction/ operational activities in the next reporting period of November 2023 are mainly associated with dust emission from the exposed area and loading and unloading operation of dusty materials.

1.1 BACKGROUND

The SENT Landfill Extension (SENTX) forms an integral part in the Strategic Plan in maintaining the continuity of landfill capacity in the Hong Kong for the cost-effective and environmentally satisfactory disposal of waste. The *Environmental Impact Assessment (EIA) Report* and the associated *Environmental Monitoring and Audit (EM&A) Manual* for the construction, operation, restoration and aftercare of the SENTX (hereafter referred to as "the Project") have been approved under the *Environmental Impact Assessment Ordinance (EIAO)* in May 2008 (Register No.: AEIAR-117/2008) (hereafter referred to as the approved EIA Report) and an Environmental Permit (EP-308/2008) (EP) was granted by the Director of Environmental Protection (DEP) on 5 August 2008.

Since then, applications for Variation of an Environmental Permit (No. VEP-531/2017) were submitted to EPD and the Variation of Environmental Permits (EP-308/2008/A and EP-308/2008/B) were granted on 6 January 2012 and 20 January 2017, respectively, as the Hong Kong SAR Government has decided to reduce the scale of the design scheme of SENTX assessed in the approved EIA Report and SENTX will only receive construction waste. In May 2018, a Further Environmental Permit (FEP) (FEP-01/308/2008/B) was granted to the SENTX's contractor, Green Valley Landfill, Limited (GVL).


ERM-Hong Kong, Limited (ERM) and Meinhardt Infrastructure and Environment Limited (Meinhardt) are commissioned to undertake the roles of Environmental Team (ET) and the Independent Environmental Checker (IEC), respectively, to undertake the EM&A activities for the Project in accordance with the requirements specified in the EP, updated EM&A Manual ⁽¹⁾, approved EIA Report ⁽²⁾ taking account of the latest design and other relevant statutory requirements.

1.2 **PROJECT DESCRIPTION**

The SENTX is a piggyback landfill, occupying the southern part of the existing SENT Landfill (including its infrastructure area) and 13 ha of Tseung Kwan O (TKO) Area 137. A layout plan of the SENTX is shown in *Figure 1.1*. Under the latest design, the SENTX has a net void capacity of about 6.5 Mm³ and provides an additional lifespan of about 6 years, commencing operation upon exhaustion of the SENT Landfill. The SENTX will receive construction waste only.

⁽¹⁾ ERM (2018). South East New Territories (SENT) Landfill Extension: Environmental Monitoring & Audit Manual

⁽²⁾ ERM (2007). South East New Territories (SENT) Landfill Extension – Feasibility Study: Environmental Impact Assessment Report



The key implementation milestones of the Project are indicatively summarised in *Table 1.1*. The construction works and operation of the Project commenced on 2 January 2019 and 21 November 2021, respectively.

Table 1.1Estimated Key Dates of Implementation Programme

Key Stage of the Project	Indicative Date
Start construction	2 January 2019
Commissioning of new infrastructure facilities	2020
Demolition of existing infrastructure facilities	2021
Start waste intake at SENTX	21 November 2021
Estimated exhaustion date of. SENTX	2027
End of aftercare for SENTX	2057

The major construction works of the SENTX includes:

- Site formation at the TKO Area 137 and the existing infrastructure area at SENT Landfill;
- Construction of surface and groundwater drainage systems;
- Construction of the leachate containment and collection systems;
- Construction of new leachate and landfill gas treatment facilities, site offices, maintenance yards at the new infrastructure area;
- Construction of new pipelines to transfer the leachate and landfill gas collected from the existing SENT Landfill to the treatment facilities at the new infrastructure area;
- Construction of the site access and new waste reception facilities; and
- Demolition of the facilities at the existing SENT Landfill infrastructure area.


1.3 SCOPE OF THE EM&A REPORT

This is the Monthly EM&A Report for the Project which summarises the key findings of the EM&A programme during the reporting period from 1 to 31 October 2023 for the construction and operation works.

1.4 PROJECT ORGANISATION

The organisation structure of the Project is presented in *Figure 1.2*.

Figure 1.2 Organisation Chart



Contact details of the key personnel are summarised in *Table 1.2* below.

Table 1.2Contact Information of Key Personnel

Party	Position	Name	Telephone
Contractor	Project Manager	Carl Lai	2706 8829
(Green Valley Landfill Limited)			
Environmental Team (ET) (ERM-Hong	ET Leader	Terence Fong	2271 3156
Kong, Limited)			
Independent Environmental Checker (IEC)	IEC	Claudine Lee	2859 5409
(Meinhardt Infrastructure and Environment			
Limited)			

1.5 SUMMARY OF CONSTRUCTION WORKS

The programme of the construction is shown in *Annex A*. As informed by the Contractor, the major works carried out in this reporting period include:

- Testing and commissioning of CCTV system at infrastructure area;
- Maintenance and improvement of temporary surface water drainage;
- Weighbridge enhancement with C-easy; and
- Restoration of Phase 1 Cell 1X.

The implementation schedule of the mitigation measured recommended in the Updated EM&A Manual is presented in *Annex B*.

1.6 SUMMARY OF EM&A PROGRAMME REQUIREMENTS

The status for all environmental aspects are presented in *Table 1.3*. The EM&A requirements remained unchanged during the reporting period.

Table 1.3Summary of Status for the Environmental Aspects under the Updated EM&A
Manual

Parameters	Status
Air Quality	Status
Baseline Monitoring	The results of baseline air quality monitoring were reported in
Dabenne Monttoring	Baseline Monitoring Report and Pre-operation Baseline
	Monitoring Report and submitted to EPD under EP Condition
	3.3
Impact Monitoring	On-going
Noise	
Baseline Monitoring	The results of baseline noise monitoring were reported in
C C	Baseline Monitoring Report and submitted to EPD under EP
	Condition 3.3
Impact Monitoring	On-going
Water Quality	
Baseline Monitoring	The results of baseline surface water quality monitoring were
	reported in Baseline Monitoring Report and Pre-operation
	Baseline Monitoring Report and submitted to EPD under EP
	Condition 3.3
Impact Monitoring	On-going
Landfill Gas	
Impact Monitoring	On-going
Waste Management	
Waste Monitoring	On-going
Landscape and Visual	
Baseline Monitoring	The results of baseline landscape and visual monitoring were
	reported in Baseline Monitoring Report and submitted to EPD
	under EP Condition 3.3
Operation Phase Audit	On-going
Site Environmental Audit	
Regular Site Inspection	On-going
Complaint Hotline and Email	On-going
Channel	
Environmental Log Book	On-going

Taking into account the operation works, impact monitoring of air quality, noise, water quality, landfill gas and waste management were carried out in the reporting period. The impact monitoring schedule of air quality, noise, water quality and landfill gas monitoring are provided in *Annex C*.

The EM&A programme also involved environmental site inspections and related auditing conducted by the ET for checking the implementation of the required environmental mitigation measures recommended in the approved EIA Report and relevant EP submissions. To promote the environmental awareness and enhance the environmental performance of the contractors, environmental trainings and regular environmental management meetings were conducted during the reporting period, which are summarized as below:

- One environmental management meeting was held with the Contractor, ER, ET, IEC and EPD on 19 October 2023; and
- Environmental toolbox trainings on Wastewater Management in Construction Site and Volatile Organic Compounds (VOC) and Smog on 20 October 2023 and 25 October 2023, respectively by the Contractor to the workers.

1.7 STATUS OF STATUTORY ENVIRONMENTAL COMPLIANCE WITH THE ENVIRONMENTAL PERMIT

The status of statutory environmental compliance with the EP conditions under the EIAO, submission status under the EP and implementation status of mitigation measures are presented in *Table 1.4*.

Table 1.4Status of Submissions required under the EP and Implementation Status of
Mitigation Measures

EP	Submission / Implementation Status	Status
Condition		
2.3	Management Organisation of Main	Submitted and accepted by EPD.
	Construction Companies	
2.4	Setting up of Community Liaison Group	Community Liaison Group was set up.
2.5	Submission of Detailed Landfill Gas	Submitted and accepted by EPD on 10
	Hazard Assessment Report	January 2019.
2.6	Submission of Restoration and Ecological	Submitted to EPD on 28 June 2019.
	Enhancement Plan	
2.7	Setting up of Trial Nursery	Trial Nursery works was commenced
		on 28 August 2019.
2.8	Advance Screen Planting	Advance Screen Planting works were
		completed on 28 June 2019.
2.9	Provision of Multi-layer Composite Liner	Under implementation.
	System	

1.8 STATUS OF OTHER STATUTORY ENVIRONMENTAL REQUIREMENTS

The environmental licenses and permits (including EP, *Water Pollution Control Ordinance* (WPCO) discharge license, registration as a chemical waste producer, and construction noise permit) that are valid in the reporting period are presented in *Table 1.5*. No non-compliance with environmental statutory requirements was identified.

Description	Ref No.	Status
Environmental Permit	EP-308/2008	Granted on 5 August 2008
Variation of Environmental Permit	EP-308/2008/A	Granted on 6 January 2012
	EP-308/2008/B	Granted on 20 January 2017
Further Environmental Permit	FEP-01/308/2008/B	Granted on 16 May 2018
Water Discharge License under	Licence No.: WT00041447-	Validity from 17 June 2022
WPCO (Permit Holder: GVL)	2022	to 30 June 2024
Billing Account for Disposal of	Chit Account Number:	Approved on 28 December
Construction Waste	5001692	2005
Registration as a Chemical Waste	5296-839-G2228-01	Issued on 31 December 2015
Producer (Permit Holder: GVL)		
Construction Noise Permit (Permit	GW-RE1146-23	Validity from 15 September
Holder: GVL)		2023 to 14 March 2024

2 EM&A RESULTS

The EM&A programme for the Project required environmental monitoring for air quality, noise, water quality and landfill gas as well as environmental site inspections for air quality, noise, water quality, landfill gas, waste management, and landscape and visual impacts. The EM&A requirements and related findings for each component are summarised in the following sections.

2.1 AIR QUALITY MONITORING

2.1.1 Dust Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact dust monitoring (in term of Total Suspended Particulates (TSP)) was carried out at the four designated locations along the site boundary (i.e. AM1, AM2, AM3 and AM4) during the operation/restoration phase, at a 6-day interval.

The Action and Limit Levels of the dust monitoring is provided in *Table 2.1* below.

Table 2.1Action and Limit Levels for 24-hour TSP

Monitoring Station	Action Level	Limit Level
AM1 - SENTX Site Boundary (North)		
AM2 - SENTX Site Boundary (West, near DP3)	$2(0 \dots - 3)$	2(0
AM3 - SENTX Site Boundary (West, near RC15)	260 μg m- ³	260 μg m- ³
AM4 - SENTX Site Boundary (West, near EPD building)		

High volume air samplers (HVSs) in compliance with the specifications listed under Section 3.2.2 of the updated EM&A Manual were used to measure 24hour TSP levels at the dust monitoring stations. The HVSs were calibrated upon installation and thereafter at bi-monthly intervals to check the validity and accuracy of the results.

The equipment used in the impact dust monitoring programme and monitoring locations are summarised in *Table 2.2* and illustrated in *Figure 2.1,* respectively. Copies of the calibration certificates for the equipment are presented in *Annex D1*.




Table 2.2Dust Monitoring Details

Monitoring Station	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
AM1	SENTX Site Boundary (North)	24-hour TSP	Once every 6 days	4, 10, 16, 22, 28 Oct 2023	Tisch TE-5170 (S/N: 3976)
AM2	SENTX Site Boundary (West, near DP3)				Tisch TE-5170 (S/N: 3573)
AM3	SENTX Site Boundary (West, near RC15)				Tisch TE-5170 (S/N: 3572)
AM4	SENTX Site Boundary (West, near EPD building)				Tisch TE-5170 (S/N: 3957)

Monitoring Schedule for the Reporting Month

The schedule for dust monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The monitoring results for 24-hour TSP are summarised in *Table 2.3*. The detailed monitoring results and the graphical presentation of the 24-hour TSP results at each monitoring location are provided in *Annex D2*.

Table 2.3Summary of 24-hour TSP Monitoring Results in the Reporting Period

Monitoring Station	Average 24-hr TSP Concentration (µg m-³) (Range in bracket)	Action Level (μg/m³)	Limit Level (µg/m³)
AM1 - SENTX Site Boundary (North)	97 (54 - 177)	260	260
AM2 - SENTX Site Boundary (West, near DP3)	100 (45 - 163)	260	260
AM3 - SENTX Site Boundary (West, near RC15)	151 (80 - 233)	260	260
AM4 - SENTX Site Boundary (West, near EPD building)	106 (72 - 158)	260	260

The major dust sources in the reporting period included fugitive dust emission from exposed area in SENTX as well as nearby operations of the TKO Area 137 Fill Bank.

No Action and Limit Levels exceedance was recorded for TSP monitoring in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D3*.

Meteorological Data

Meteorological data obtained from the SENTX on-site meteorological monitoring station was used for the dust monitoring and is shown in *Annex D4*. It is considered that meteorological data obtained at the on-site meteorological monitoring station is representative of the Project area and could be used for the operation/restoration phase dust monitoring programme for the Project.

2.1.2 Odour Monitoring

Monitoring Requirements

According to the updated EM&A Manual of the Project, odour patrol was carried out along the site boundary during the operation/ restoration phase.

During the first month of operation, daily odour patrol (3 times per day) was conducted jointly by the ET and the IEC. The odour intensity detected was based on that determined by the IEC. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC three times per week. During these patrols, the odour intensity detected was based on that determined by the independent third party.

Reduction of odour monitoring frequency from Period 1 (daily, three times per day) to Period 2 (weekly) was approved by EPD on 4 February 2022. Weekly odour patrol was conducted jointly by the ET and the IEC from 10 February 2022. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC once every two weeks.

Reduction of odour monitoring frequency from Period 2 (weekly) to Period 3 (monthly) was approved by EPD on 2 June 2022. Monthly odour patrol was conducted jointly by the ET and the IEC from 28 June 2022. In addition, an independent party (ALS Technichem (HK) Pty Ltd.) was appointed to undertake odour patrol together with the ET and IEC quarterly.

The Action and Limit Levels for odour patrol is provided in *Table 2.4* below.

Table 2.4Action and Limit Levels for Odour Patrol

Parameter	Action Level	Limit Level
Perceived odour intensity and odour complaints	 Odour intensity ≥ Class 2 recorded; or One documented complaint received 	• Odour intensity ≥ Class 3 recorded on 2 consecutive patrol ^(a) ^(b)
Notes:		

(a) i.e. either Class 3-strong or Class 4-extreme odour intensity.

(b) The exceedances of the odour intensity do not need to be recorded at the same location.

Odour patrol was conducted by trained personnel/competent persons with a specific sensitivity to a reference odour (i.e. on reference materials n-butanol with the concentration of 50ppm in nitrogen (v/v)) in compliance with Section 3.7.2 of the updated EM&A Manual patrolling and sniffing along the SENTX Site boundary to detect any odour.

The odour monitoring programme and patrol route are summarised in *Table* 2.5 and illustrated in *Figure* 2.2 respectively. Copies of the certificates of the qualified odour panelist are presented in *Annex* D5.

Patrol	Parameters	Patrol Frequency ^(a)	Monitoring Dates
Locations			-
Patrol along	Odour	Period 1 - First month of operation	Conducted by ET &
the SENTX	Intensity (see	Daily, three times a day in the morning,	IEC:
Site Boundary	Table 2.6)	afternoon and evening/night (between	19 Oct 2023
(Checkpoints		18:00 and 22:00 hrs) conducted by the	
OP1 – OP17)		ET and the IEC	Conducted by an
			independent third
		Three times per week on different days	party, ET & IEC:
		conducted by an independent third	-
		party together with the ET and IEC $^{(b)}$	
		Period 2 - Three months following	
		period 1 ^(c)	
		Weekly conducted by the ET and the	
		IEC	
		Once every two weeks conducted by an	
		independent third party together with	
		the ET and IEC (b)	
		Period 3 - Throughout operation	
		following period 2 ^(c)	
		Monthly conducted by the ET and the	
		IEC	
		Quarterly conducted by an independent	
		third party together with the ET and	
		IEC ^(b)	

Table 2.5Odour Monitoring Details

- (a) Reduction of monitoring frequency will be subject to the monitoring results to demonstrate environmentally acceptable performance.
- (b) Patrol shall be scheduled so that they are carried out together with the patrols to be carried out jointly by the ET and the IEC.
- (c) Commencement of each period will be justified by the ET Leader and verified by the IEC and will be subject to agreement with the EPD (EIAO Authority) and Project Proponent.




Table 2.6Odour Intensity Level

Class	Odour Intensity	Description
0	Not Detected	No odour perceived or an odour so weak that it cannot be easily characterised or described.
1	Slight	Identified odour, slight
2	Moderate	Identified odour, moderate
3	Strong	Identified odour, strong
4	Extreme	Severe odour

Monitoring Schedule for the Reporting Month

The schedule for odour patrol during the reporting period is provided in *Annex C*.

Results and Observations

The odour monitoring results are summarised and provided in *Table 2.7* and *Annex D6*, respectively.

Table 2.7Summary of Odour Monitoring Results in the Reporting Period

Odour Checkpoints	Odour Intensity Class	Action Level	Limit Level
OP1	0	Odour intensity \geq	Odour intensity ≥
OP2	0	Class 2 recorded	Class 3 recorded
OP3	1		on 2 consecutive patrol
OP4	0		partor
OP5	0		
OP6	0		
OP7	0		
OP8	0		
OP9	1		
OP10	1		
OP11	0		
OP12	0		
OP13	0		
OP14	0		
OP15	0		
OP16	0		
OP17	0		

The potential odour source in the reporting period included Leachate Treatment Plant at SENTX and the nearby Towngas plant. All the odour monitoring results were below the Action and Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex D3*.

2.1.3 Thermal Oxidiser, Landfill Gas Flare and Landfill Gas Generator Stack **Emission Monitoring**

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, the performance of the thermal oxidiser, landfill gas flare and landfill gas generator was monitored when they are in operation. Gas samples were collected from the stack of the thermal oxidizer, landfill gas flare and landfill gas generator for laboratory analysis for NO₂, CO, SO₂, Benzene and Vinyl chloride and in-situ analysis for exhaust gas velocity at monthly interval and for laboratory analysis for non-methane organic compounds and ammonia (for thermal oxidizer only) at quarterly interval. The operating conditions of the thermal oxidiser, landfill gas flare and landfill gas generator were also monitored continuously.

The Limit Levels for stack emission of the thermal oxidiser, landfill gas flare and landfill gas generator are provided in Tables 2.8 - 2.10 below.

Parameters	Limit Level	
NO ₂	1.58 gs ⁻¹	
СО	0.53 gs ⁻¹	
SO ₂	0.07 gs ⁻¹	
Benzene	3.01 x 10 ⁻² gs ⁻¹	
Vinyl chloride	2.23 x 10 ⁻³ gs ⁻¹	
Gas combustion temperature	850°C (minimum)	
Exhaust gas exit temperature	443K (minimum) ^(a)	
Exhaust gas velocity	7.5 ms ⁻¹ (minimum) ^(a)	

Table 2.8 Limit Levels for Stack Emission of the Thermal Oxidiser

Table 2.9 Limit Levels for Stack Emission of the Landfill Gas Flare

Parameters	Limit Level
NO ₂	0.97 gs ⁻¹
СО	2.43 gs ⁻¹
SO ₂	0.22 gs ⁻¹
Benzene	4.14 x 10 ⁻⁴ gs ⁻¹
Vinyl Chloride	2.60 x 10 ⁻⁴ gs ⁻¹
Gas combustion temperature	815°C (minimum)
Exhaust gas exit temperature	923 K (minimum) ^(a)
Exhaust gas velocity	9.0 m s ⁻¹ (minimum) ^(a)
Note:	
(a) Level under full load condition.	

Table 2.10

Limit Levels for Stack Emission of the Landfill Gas Generator

Parameters	Limit Level

Parameters	Limit Level
NO ₂	1.91 gs ⁻¹
СО	2.48 gs ⁻¹
SO ₂	0.528 gs ⁻¹
Benzene	2.47 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	1.88 x 10 ⁻⁵ gs ⁻¹
Gas combustion temperature	450°C (minimum)
Exhaust gas exit temperature	723K (minimum) ^(a)
Exhaust gas velocity	30.0 ms ⁻¹ (minimum) ^(a)
Note:	
(a) Level under full load condition.	

Gas samples were collected from the centroid of the stack with stainless steel sampling probe, into inert sample containers (i.e. Canister and Tedlar Bag) and transferred to ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) laboratory within 24 hours of collection for direct analysis on a gas chromatography within 48 hours after collection. The flue gas velocity of the gas stream at the exhaust of thermal oxidize was determined by S-Pitot tube during the emission sampling.

The stack emission monitoring programme and monitoring locations are summarised in *Table 2.11* and illustrated in *Figure 2.1,* respectively.

Table 2.11Thermal Oxidiser, Landfill Gas Flare and Landfill Gas Generator Stack
Emission Monitoring Details

Monitoring Location	Parameter	Frequency	Monitoring Date
Stack of Thermal Oxidiser	Laboratory analysis for • NO ₂ • CO • SO ₂ • Benzene • Vinyl chloride In-situ analysis for • Exhaust gas velocity	Monthly for the first 12 months of operation and thereafter at quarterly intervals	16 Oct 2023
	 Laboratory analysis for Non-methane organic compounds 	Quarterly for the 1 st year of operation ^(b)	-
	Laboratory analysis for Ammonia 	Quarterly	-
	Gas combustion temperature	Continuously	1 - 31 Oct 2023
	 Exhaust temperature Exhaust gas velocity ^(a) 		

Laboratory analysis for NO2 CO SO2 Benzene Vinyl chloride In-situ analysis for Exhaust gas velocity Laboratory analysis for Non-methane organic compounds Gas combustion temperature 	Monthly for the first 12 months of operation and thereafter at quarterly intervals Quarterly for the 1 st year of operation ^(b) Continuously	17 Oct 2023 - 1 - 31 Oct 2023
 Laboratory analysis for Non-methane organic compounds Gas combustion 	year of operation ^(b)	- 1 - 31 Oct 2023
	Continuously	1 - 31 Oct 2023
Exhaust temperature		1 - 51 OCC 2025
Laboratory analysis for • NO ₂ • CO • SO ₂ • Benzene • Vinyl chloride In-situ analysis for • Exhaust gas velocity	Monthly for the first 12 months of operation and thereafter at quarterly intervals	17 Oct 2023
 Laboratory analysis for Non-methane organic compounds Exhaust temperature 	Quarterly for the 1 st year of operation ^(b) Continuously	- 1 - 31 Oct 2023
, I I	 Exhaust temperature Exhaust gas velocity (a) Laboratory analysis for NO2 CO SO2 Benzene Vinyl chloride In-situ analysis for Exhaust gas velocity Laboratory analysis for Non-methane organic compounds Exhaust temperature Exhaust gas velocity (a) 	 Exhaust temperature Exhaust gas velocity (a) Laboratory analysis for NO2 MO1thly for the first 12 months of operation and thereafter at quarterly intervals SO2 Benzene Vinyl chloride In-situ analysis for Exhaust gas velocity Laboratory analysis for Quarterly for the 1st year of operation (b) Exhaust temperature Continuously

(a) The exhaust gas velocity is calculated based on the cross-section area of the stack and continuous monitored gas flow and combustion temperature data.

(b) The monitoring results are being reviewed to determine if monitoring of this parameter can be terminated upon agreement by the EIAO Authority, IEC and Project Proponent.

Monitoring Schedule for the Reporting Month

The schedule for thermal oxidizer, landfill gas flare and landfill gas generator stack emission monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The thermal oxidizer, landfill gas flare and landfill gas generator stack emission monitoring results and detailed continuous monitoring results are summarised in *Tables* 2.12 - 2.14 and provided in *Annex D7*, respectively.

Table 2.12Summary of Thermal Oxidiser Stack Emission Monitoring in the Reporting
Period

Parameters	Monitoring Results (Range in Bracket)	Limit Level
NO ₂	0.17 gs ⁻¹	1.58 gs ⁻¹
СО	0.03 gs ⁻¹	0.53 gs ⁻¹
SO ₂	0.79 gs ⁻¹	0.07 gs ⁻¹
Benzene	<2.0 x 10 ⁻⁴ gs ⁻¹	3.01 x 10 ⁻² gs ⁻¹
Vinyl chloride	<1.2 x 10 ⁻⁴ gs ⁻¹	2.23 x 10 ⁻³ gs ⁻¹
Gas combustion temperature	924°C (900°C – 943°C)	850°C (minimum)
Exhaust gas exit temperature	1,201K (1,192K - 1,210K)	443K (minimum) ^(a)
Exhaust gas velocity	10.5 ms ⁻¹ (b)	7.5 ms ⁻¹ (minimum) ^(a)

Notes:

(a) Level under full load condition.

(b) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Table 2.13Summary of Landfill Gas Flare Stack Emission Monitoring in the Reporting
Period

Parameters	Monitoring Results (Range in Bracket)	Limit Level
NO ₂	0.02 gs ⁻¹	0.97 gs ⁻¹
CO	0.38 gs ⁻¹	2.43 gs ⁻¹
SO ₂	<0.01 gs ⁻¹	0.22 gs ⁻¹
Benzene	<3.03 x 10 ⁻⁴ gs ⁻¹	4.14 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<7.9 x 10 ⁻⁵ gs ⁻¹	2.60 x 10 ⁻⁴ gs ⁻¹
Gas combustion temperature	Flare 1: 852ºC (824ºC – 959ºC)	815°C (minimum)
	Flare 2: 909°C (842°C – 936°C)	
Exhaust gas exit temperature	Flare 1: 1,096K (1,013K – 1,199K)	923 K (minimum) ^(a)
	Flare 2: 1,125K (1,060K – 1,159K)	
Exhaust gas velocity	5.8 ms ^{-1 (b)}	9.0 m s ⁻¹ (minimum) ^(a)

Note:

(a) Level under full load condition.

(b) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Table 2.14Summary of Landfill Gas Generator Stack Emission Monitoring in the
Reporting Period

Parameters	Monitoring Results (Range in Bracket)	Limit Level
NO ₂	0.06 gs ⁻¹	1.91 gs ⁻¹
СО	1.08 gs ⁻¹	2.48 gs ⁻¹
SO ₂	<0.001 gs ⁻¹	0.528 gs ⁻¹
Benzene	$4.0 \ge 10^{-5} \text{ gs}^{-1}$	2.47 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<1.06 x 10 ⁻⁵ gs ⁻¹	1.88 x 10 ⁻⁵ gs ⁻¹

Parameters	Monitoring Results (Range in Bracket)	Limit Level
Exhaust gas exit temperature	ENGA: 857K (837K – 882K)	723K (minimum) ^(a)
	ENGB : 853K (836K - 872K)	
Exhaust gas velocity	11.6 ms ⁻¹ ^(b)	30.0 ms ⁻¹ (minimum) ^(a)

Note:

(a) Level under full load condition.

(b) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Limit Level exceedance was recorded for thermal oxidizer stack emission (SO₂) in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex D3* were undertaken. Investigation of the Limit Levels exceedance was conducted and the investigation reports are presented in *Annex D8*. Based on the investigation conducted for the monitoring event with potential Limit Levels exceedance with the Contractor and the IEC, the thermal oxidizer stack emission (SO₂) exceedance on 16 October 2023 was considered Project related.

The Contractor was reminded to implement all relevant mitigation measures for the construction and operation works and maintain good site practice. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

2.2 NOISE MONITORING

2.2.1 Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact noise monitoring was conducted weekly at the monitoring location (i.e. NM1) to obtain one set of 30-minute measurement between 07:00 and 19:00 hours on normal weekdays.

The Action and Limit Levels for operational noise of the Project are provided in *Table 2.15* below.

Table 2.15Action and Limit Levels for Operational Noise

Tim	e Period	Action Level ^(a)	Limit Level ^(b)	
07:00) – 19:00 hrs on all days	When one documented complaint is received from any one of the noise	65 dB(A) at NSRs ^(c)	
19:00) – 23:00 hrs on all days	sensitive receivers (NSRs)	65 dB(A) at NSRs (c)	
17.00	20.00 110 off all days	or		
23:00) – 07:00 hrs on all days	75 dB(A) recorded at the monitoring station	55 dB(A) at NSRs (c)	
Note	es:			
(a)	75dB(A) along and at ab	out 100m from the SENTX site boundary v	vas set as the Action	
	Level.			
(b)	Limits specified in the GW-TM and IND-TM for construction and operational noise,			

respectively.(c) Limit Level only apply to operational noise without road traffic and construction activities noise.

Noise monitoring was performed by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066) using sound level meter at the designated monitoring station NM1 (see *Figure 2.1*) in accordance with the requirements stipulated in the updated EM&A Manual. Acoustic calibrator was deployed to check the sound level meter at a known sound pressure level. Details of the deployed equipment are provided in *Table 2.16*. Copies of the calibration certificates for the equipment are presented in *Annex E1*.

Table 2.16Noise Monitoring Details

Monitoring Station ⁽¹⁾	Location	Parameter	Frequency and Duration	Monitoring Dates	Equipment
NM1	SENTX Site Boundary (North)	L _{eq (30 min)} measurement between 07:00 and 19:00 hours on normal weekdays	Once per week for 30 mins during operation of the Project	5, 11, 17, 24, 30 Oct 2023	Sound Level Meter: Rion NL-52 (S/N: 00643049)
		(Monday to Saturday)			Acoustic Calibrator: CAL200 (S/N: 15678)

2.2.2 Monitoring Schedule for the Reporting Month

The schedule for noise monitoring during the reporting period is provided in *Annex C*.

2.2.3 Results and Observations

A total of 4 impact noise monitoring events were scheduled during the reporting period. Results for noise monitoring are summarised in *Table 2.17*. The monitoring results and the graphical presentation of the data are provided in *Annex E2*.

Table 2.17Summary of Operation Noise Monitoring Results in the Reporting Period

Monitoring Station	Measured Noise Level L _{eq (30 min)} , dB(A)		
	Average	Range	Action and Limit Level
NM1	51.4	49.5 - 54.0	75

Major noise sources identified during the noise monitoring included noise from operations of the SENTX and the TKO Area 137 Fill Bank, aircrafts and insects.

No Action and Limit Levels exceedance was recorded for operation noise monitoring in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex E*3.

2.3 WATER QUALITY MONITORING

2.3.1 Surface Water Quality Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project, impact surface water quality monitoring was carried out at the three designated surface water discharge points (i.e. DP3, DP4 and DP6) at monthly intervals during operation/ restoration phase to ensure that the SENTX will not cause adverse water quality impact.

The parameters as listed in *Table 2.19* were determined by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

The Limit Levels of the surface water quality impact monitoring are provided in *Table 2.18*.

Table 2.18Limit Levels for Surface Water Quality

Parameters	Limit Level	
DP3		
Ammoniacal-nitrogen	> 0.5 mg/L	
COD	> 80 mg/L	
SS	> 30 mg/L	
DP4 & DP6		
Ammoniacal-nitrogen	> 7.1 mg/L	
COD	> 30 mg/L	
SS	> 20 mg/L	
Notes:		

The limit levels specified for other parameters in *Table 10a of the Technical Memorandum Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Coastal Waters* shall also be followed.

The locations of the monitoring stations for the Project are shown in *Figure 2.1*. All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the surface water quality monitoring programme. Calibration for a DO meter was carried out before measurement according to the instruction manual of the equipment model. Details of the equipment used in the impact surface water quality monitoring works are provided in *Table 2.19*. Copies of the calibration certificates for the equipment are presented in *Annex F1*.

Monitoring Station	Location	Frequency	Monitoring Dates	Parameter		Equipment
DP3	Surface water discharge point DP3	Monthly	20 Oct 2023	 pH Electrical conductivity (EC) DO 	 Bicarbonate Chloride Sodium Potassium Calcium 	Horiba U- 52G (S/N: NVAE080GT)
DP4	Surface water discharge point DP4			 SS COD BOD₅ TOC Ammoniacal 	MagnesiumNickelManganeseChromiumCadmium	
DP6	Surface water discharge point DP6			 -nitrogen Nitrate- nitrogen Nitrite- nitrogen TKN TN Phosphate Sulphate Sulphide Carbonate Oil & Grease 	 Copper Lead Iron Zinc Mercury Boron 	

Table 2.19Impact Surface Water Quality Monitoring Details

Monitoring Schedule for the Reporting Month

The schedule for surface water quality monitoring during the reporting period is provided in *Annex C*.

Results and Observations

One monitoring event for impact surface water quality monitoring was scheduled at all designated monitoring stations during the reporting period. Details of impact water quality monitoring event are provided in *Annex F2*.

All the surface water monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F3*.

2.3.2 Leachate Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual, continuous monitoring of leachate level and monthly monitoring of effluent quality were carried out during the operation/ restoration phase.

Reduction of effluent monitoring frequency (dry season) (from daily to monthly) was approved by EPD on 22 March 2022. Monthly effluent quality monitoring (dry season) shall be conducted from 23 March 2022. The reduction of effluent monitoring frequency (wet season) (from daily to monthly) was approved by EPD on 2 August 2022. Monthly effluent quality monitoring (wet season) shall be conducted from 3 August 2022.

Temperature, pH and volume of the effluent discharged from the leachate treatment plant were measured in-situ whereas the parameters as listed in *Table 2.21* were determined by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

The Limit Levels of the leachate monitoring are provided in *Table 2.20*.

Table 2.20Limit Levels for Leachate Levels and Effluent Quality

Parameters	Limit Level
Leachate Levels	
Leachate levels above the basal liner	1 m above the primary liner of the leachate containment system
Effluent Quality	
Temperature	> 43 °C
pH Value	6 - 10
Volume Discharged	>2,000 m ³
Suspended Solids (SS)	> 800 mg/L
Phosphate	> 25 mg/L
Sulphate	> 800 mg/L
Total Inorganic Nitrogen (a)	> 100 mg/L
Biochemical Oxygen Demand (BOD)	> 800 mg/L
Chemical Oxygen Demand (COD)	> 2,000 mg/L
Oil & Grease	> 20 mg/L
Boron	> 7,000 µg/L

Parameters	Limit Level
Iron	> 5 mg/L
Cadmium	> 1 µg/L
Chromium	> 300 µg/L
Copper	> 1,000 µg/L
Nickel	> 700 µg/L
Zinc	> 700 µg/L
Note:	

(a) Total Inorganic Nitrogen include Ammoniacal-nitrogen, Nitrite-nitrogen and Nitratenitrogen.

All *in situ* monitoring instruments were checked, calibrated and certified by a laboratory accredited under HOKLAS or other international accreditation scheme before use, and subsequently re-calibrated at 3 monthly intervals throughout all stages of the leachate quality monitoring programme. Details of the equipment used are provided in *Table 2.21*. Copies of the calibration certificates for the equipment are presented in *Annex F4*.

Location	Frequency	Parameter	Monitoring Dates	Equipment
Leachate levels above the basal liner	Continuous	Leachate Levels	1 - 31 Oct 2023	Pairs of pressure transducers
Effluent discharged from LTP	Daily for the first 3 months upon full operation of the LTP at wet season (Apr to Sep) and dry season (Oct to Mar), respectively and reduce to monthly thereafter subject to the monitoring results of the first 3 months for each season and agreement with the EIAO Authority, IEC and IC. (a)	 On-site Measurements: Volume pH Temperature Laboratory analysis: Suspended Solids COD BOD₅ TOC Ammoniacal- nitrogen Nitrate-nitrogen Nitrate-nitrogen Nitrite-nitrogen Sulphate Phosphate Oil & Grease Alkalinity Chloride Calcium Potassium Iron Zinc Copper Chromium Nickel Cadmium Boron 	5 Oct 2023	Lutron PH- 208 (S/N: TF30605)

Table 2.21Leachate Levels and Effluent Quality Monitoring Details

Note:

(a) Reduction of monitoring frequency will be subject to the monitoring results to demonstrate environmentally acceptable performance.

Monitoring Schedule for the Reporting Month

The schedule for leachate monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The leachate levels and effluent quality monitoring results are summarised in *Table 2.22* and *Table 2.23*, respectively. The detailed monitoring results are provided in *Annex F5* and *Annex F6*, respectively.

Monitoring Location	Average Leachate Head Levels (cm) (Range in Bracket)	Limit Level (cm)		
Pump Station No. 1X (Cell 1X)				
Meter No. X-1	160 (77 – 251)	> 178		
Meter No. X-2 (a)	86 (77 - 88)			
Average	161 (78 – 251)			
Pump Station No. 2X (Co	ell 2X)			
Meter No. X-3	245 (76 - 366)	> 180		
Meter No. X-4	216 (75 - 324)			
Average	231 (77 - 332)			
Pump Station No. 3X (Co	ell 3X)			
Meter No. X-5 (a)	75 (75 – 76)	> 175		
Meter No. X-6	274 (55 - 366)			
Average	274 (55 - 366)			
Pump Station No. 4X (Co	ell 4X)			
Meter No. X-7	287 (54 - 417)	> 186		
Meter No. X-8	287 (63 - 404)			
Average	287 (59 - 411)			
Note:				

(a) Meter No. X-2 at Pump Station No. 1X and Meter No. X-5 at Pump Station No. 3X are on standby from 8 October to 31 October 2023 and from 4 October to 31 October 2023, respectively.

Table	2.23
-------	------

Summary of Effluent Quality Monitoring Results in the Reporting Period

Parameters		Monitoring Results	Limit Level		
Effluent Discharged from LTP					
Temperature	°C	35.4	> 43 °C		
pH Value	pH unit	8.3	6 - 10		
Volume Discharged	m ³	1080	>2,000 m ³		
Suspended Solids (SS)	mg/L	31.1	> 800 mg/L		
Phosphate	mg/L	2.82	> 25 mg/L		
Sulphate	mg/L	252	> 800 mg/L		
Total Inorganic Nitrogen (a)	mg/L	79.22	> 100 mg/L		
BOD	mg/L	20	> 800 mg/L		
COD	mg/L	885	> 2,000 mg/ L		
Oil & Grease	mg/L	<5	> 20 mg/L		
Boron	µg/L	4610	$> 7,000 \mu g/L$		
Iron	mg/L	1.6	> 5 mg/L		
Cadmium	µg/L	<1.0	>1 µg/L		
Chromium	μg/L	105	> 300 µg/L		
Copper	µg∕L	12	> 1,000 µg/L		
Nickel	µg∕L	97	> 700 µg/L		
Zinc	µg/L	98	> 700 µg/L		

Parameters	Monitoring Results	Limit Level
Note:		

(a) Total Inorganic Nitrogen include Ammoniacal-nitrogen, Nitrite-nitrogen and Nitratenitrogen.

Limit Levels exceedances were recorded for leachate level monitoring in the reporting period and actions in accordance with the Event and Action Plan presented in *Annex F3* were undertaken. Investigation of the Action and Limit Levels exceedances was conducted and the investigation report is presented in *Annex F9*.

Based on the investigation conducted for the monitoring event with potential Limit Levels exceedance with the Contractor and the IEC, the leachate level exceedances at Pump Station No. 1X from 9 October to 17 October 2023, Pump Station No. 2X from 11 October to 31 October 2023, Pump Station No. 3X from 9 October to 31 October 2023 and Pump Station No. 4X from 9 October to 31 October 2023 were considered Project related.

The Contractor was reminded to implement all relevant mitigation measures for the construction and operation works and maintain good site practice. The ET will keep track on the monitoring data and ensure Contractor's compliance of the environmental requirements.

All effluent quality monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F3*.

2.3.3 Groundwater Monitoring

Monitoring Requirements and Equipment

According to the updated EM&A Manual of the Project with incorporation of the proposed updates under the Amendment Summary approved by EPD on 15 June 2020, groundwater monitoring was carried out at 14 perimeter groundwater monitoring wells (including 3 up-gradient wells and 11 downgradient wells) (i.e. MWX-1 to MWX-14) to monitor the groundwater quality and level of the perimeter groundwater monitoring wells at monthly interval.

The Limit Levels for groundwater quality is provided in *Table 2.24* below.

Location	Limit Levels	Limit Levels		
	Ammoniacal-nitrogen (mg L-1)	COD (mg L-1)		
MWX-1	5.00	30		
MWX-2	5.00	30		
MWX-3	5.00	30		
MWX-4	7.63	36		
MWX-5	5.00	30		
MWX-6	5.00	46		
MWX-7	6.55	36		
MWX-8	15.85	50		
MWX-9	7.30	71		
MWX-10	5.00	30		
MWX-11	5.00	30		
MWX-12	5.00	30		
MWX-13	5.00	30		
MWX-14	5.00	30		

A bladder pump with Teflon sampling tube and adjustable discharge rates was used for purging and taking of groundwater sample from the monitoring wells. Filtered groundwater samples were collected by connecting a disposable in-line filter system to the tubing of the sampling pump, prior to storage and analysis by ALS Technichem (HK) Pty Ltd. (HOKLAS Registration No. 066).

A portable dip meter with 5mm accuracy was used for measurement of groundwater level at each well. The dip meter has an audio indicator of the water level and was checked before use.

The measurements of pH and electrical conductivity (EC) were undertaken *in situ*. *In situ* monitoring instruments in compliance with the specifications listed under Section 4.3.2 of the updated EM&A Manual were used to undertake the groundwater quality monitoring for the Project.

Details of the equipment used and the monitoring locations are summarised in *Table 2.25* and illustrated in *Figure 2.1*, respectively. Copies of the calibration certificates for the equipment are presented in *Annex F7*.

Table 2.25Groundwater Monitoring Details

Monitoring Location	Frequency	Para	neter	Monitoring Dates	Equipment
All groundwater monitoring wells (MWX- 1 to MWX- 14)	Monthly	 Water level pH EC COD BOD5 TOC Ammoniacal -nitrogen Nitrate-nitrogen Nitrite-nitrogen Nitrite-nitrogen TKN TN Sulphate Sulphide Carbonate Bicarbonate Phosphate 	 Chloride Sodium Potassium Calcium Magnesium Nickel Manganese Chromium Cadmium Copper Lead Iron Zinc Mercury Boron 	12 Oct 2023	Horiba U-52G (S/N: NVAE080GT)

Monitoring Schedule for the Reporting Month

The schedule for groundwater quality monitoring during the reporting period is provided in *Annex C*.

Results and Observations

The groundwater quality monitoring results and detailed monitoring results are summarised in *Table 2.26* and provided in *Annex F8*, respectively.

Table 2.26Summary of Groundwater Monitoring Results in the Reporting Period

Location	Ammoniacal-nitroger	n (mg L-1)	COD (mg L-1)	
	Monitoring Results	Limit Levels	Monitoring Results	Limit Levels
MWX-1	0.26	5.00	9	30
MWX-2	1.20	5.00	5	30
MWX-3	1.43	5.00	12	30
MWX-4	0.18	7.63	13	36
MWX-5	0.64	5.00	14	30
MWX-6	2.23	5.00	35	46
MWX-7	6.03	6.55	31	36
MWX-8	4.76	15.85	26	50
MWX-9	0.50	7.30	32	71
MWX-10	< 0.01	5.00	7	30
MWX-11	< 0.01	5.00	7	30
MWX-12	< 0.01	5.00	4	30
MWX-13	< 0.01	5.00	3	30
MWX-14	0.06	5.00	2	30

All groundwater monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex F3*.

2.4 LANDFILL GAS MONITORING

2.4.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, landfill gas monitoring was carried out at the perimeter of the waste boundary (monitoring wells), area between the SENTX Site boundary and the waste boundary (surface emission), occupied on-site building, service voids, utilities pit and manholes in the vicinity of the SENTX (build-up of landfill gas) during the operation/restoration phase.

The Limit Levels for landfill gas monitoring is provided in *Table 2.27* below.

Parameters Monitoring Location		Limit Level (% (v/v))		
Perimeter Landfill Gas Mon	itoring Wells (a)			
Methane & Carbon Dioxide		Methane	Carbon Dioxide	
	LFG1	1.0	3.2	
	LFG2	1.0	4.3	
	LFG3	1.0	6.3	
	LFG4	1.0	7.0	
	LFG5	1.0	3.4	
	LFG6	1.0	9.1	
	LFG7	1.0	1.5	
	LFG8	12.6	2.4	
	LFG9	2.5	1.7	
	LFG10	3.5	1.6	
	LFG11	3.0	2.0	
	LFG12	13.2	1.5	
	LFG13	22.5	2.7	
	LFG14	5.2	1.8	
	LFG15	18.2	2.0	
	LFG16	1.0	2.0	
	LFG17	17.8	2.4	
	LFG18	2.3	2.1	
	LFG19	6.3	3.1	
	LFG20	1.0	4.6	
	LFG21	1.0	4.8	
	LFG22	1.0	4.0	
	LFG23	1.0	10.3	
	LFG24	1.0	4.7	
	GP1	1.0	10.6	
	GP2 (shallow)	1.0	11.4	

Table 2.27Limit Levels for Landfill Gas Constituents


Parameters	Monitoring Location	Limit Leve	1 (% (v/v))	
	GP2 (deep)	1.0	10.4	
	GP3 (shallow)	1.0	6.9	
	GP3 (deep)		5.6	
	GP4 (shallow)	1.0	11.6	
	GP4 (deep)	1.0	7.7	
	GP5 (shallow)	1.0	10.8	
	GP5 (deep)	1.0	7.5	
	GP6	1.0	8.4	
	GP7	1.0	4.5	
	GP12	1.0	2.3	
	GP15	1.0	2.2	
	P7	1.0	2.5	
	P8	1.0	1.7	
	Р9	1.0	2.7	
Service Voids, Utilities Pits a	nd Manholes			
Methane (or flammable gas)	Service voids, utilities pits and manholes	5		
Permanent Gas Monitoring S	System			
Methane (or flammable gas)	Permanent Gas Monitoring System	1% by volume (20% LEL)		
Area Between the SENTX Sit	e Boundary and Waste B	oundary (Su	face Emission)	
Flammable gas	Area between SENTX site boundary and waste boundary	30 ppm		

monitoring results in the Pre-operation Baseline Monitoring Report.

Gas analysers in compliance with the specifications listed under Section 5.4.1 of the updated EM&A Manual were used to monitor the gas parameters at the landfill gas monitoring wells, service voids, utilities pits and manholes. The gas analyser was calibrated by a laboratory accredited under HOKLAS at yearly intervals and checked before use to ensure the validity and accuracy of the results. A portable dip meter was used to monitor the water level in the monitoring wells.

Permanent gas monitoring systems with pre-set alarm levels for methane at 20% lower explosive limit (LEL, equivalent to 1% methane gas (v/v)) were installed and operated in all occupied on-site buildings at SENTX. A central control panel is equipped to alert site personnel when the gas concentration at any detector reaches the alarm level.

The equipment used in the landfill gas monitoring programme is summarised in *Table 2.28*. The landfill gas monitoring locations for perimeter landfill gas monitoring wells and service voids, utilities and manholes along the Site boundary are illustrated in *Figure 2.3* and *Annex G1*, respectively. Copies of the calibration certificates for the equipment are presented in *Annex G2*.



Monitoring Location	Frequency	Parameter	Monitoring Dates	Equipment
Perimeter landfill gas monitoring wells (LFG1 to LFG24, P7 to P9, GP1 to GP7, GP12 and GP15)	Monthly	 Methane Carbon dioxide Oxygen Atmospheric pressure 	3 Oct 2023	GA5000 (S/N: G507306)
Service voids, utilities and manholes along the Site boundary and within the SENTX Site (UU1 to UU28)	Monthly	MethaneCarbon dioxideOxygen	3 Oct 2023	GA5000 (S/N: G507306)
Permanent gas monitoring system in all occupied on-site buildings	Continuous	• Methane (or flammable gas) by permanent gas monitoring system	1 - 31 Oct 2023	Permanent gas monitoring system
Areas between the SENTX Site boundary and the waste boundary and location of vegetation stress	Quarterly	• Flammable gas emitted from the ground surface	-	GMI Leak Surveyor (S/N: 554846)
Bulk gas sampling at least 2 of the perimeters LFG monitoring wells	Quarterly	 Methane Carbon dioxide Oxygen Nitrogen Carbon monoxide Other flammable gas 	-	Gas sampling pump and Tedlar bags

-

2.4.2 Monitoring Schedule for the Reporting Month

The schedule for landfill gas monitoring during the reporting period is provided in Annex C.

2.4.3 **Results and Observations**

The landfill gas monitoring results are summarised and provided in Tables 2.29 - 2.30 and Annex G3, respectively.

Location	Methane (% (v	/v))	Carbon Dioxide (% (v/v))		
	Monitoring	Limit Levels (a)	Monitoring	Limit Levels (a)	
	Results		Results		
LFG1	0.1	1.0	1.6	3.2	
LFG2	0.1	1.0	2.2	4.3	
LFG3	0.1	1.0	0.0	6.3	
LFG4	0.0	1.0	0.1	7.0	
LFG5	0.0	1.0	0.1	3.4	
LFG6	0.0	1.0	0.0	9.1	
LFG7	0.0	1.0	0.0	1.5	
LFG8	0.0	12.6	0.0	2.4	
LFG9	0.0	2.5	0.0	1.7	
LFG10	0.0	3.5	0.0	1.6	
LFG11	0.0	3.0	0.0	2.0	
LFG12	0.0	13.2	0.0	1.5	
LFG13	0.0	22.5	0.0	2.7	
LFG14	0.0	5.2	0.0	1.8	
LFG15	0.0	18.2	0.0	2.0	
LFG16	0.0	1.0	0.0	2.0	
LFG17	0.0	17.8	0.0	2.4	
LFG18	0.0	2.3	0.0	2.1	
LFG19	0.0	6.3	0.1	3.1	
LFG20	0.0	1.0	0.1	4.6	
LFG21	0.0	1.0	0.3	4.8	
LFG22	0.0	1.0	0.0	4.0	
LFG23	0.0	1.0	0.0	10.3	
LFG24	0.0	1.0	0.0	4.7	
GP1	0.0	1.0	6.8	10.6	
GP2 (shallow)	0.0	1.0	0.9	11.4	
GP2 (deep)	0.0	1.0	0.0	10.4	
GP3 (shallow)	0.0	1.0	0.2	6.9	
GP3 (deep)	0.0	1.0	0.1	5.6	
GP4 (shallow)	0.0	1.0	1.3	11.6	
GP4 (deep)	0.0	1.0	0.4	7.7	
GP5 (shallow)	0.0	1.0	1.7	10.8	
GP5 (deep)	0.0	1.0	0.1	7.5	
GP6	0.0	1.0	4.4	8.4	
GP7	0.0	1.0	0.1	4.5	
GP12	0.1	1.0	0.0	2.3	
GP15	0.1	1.0	0.0	2.2	
P7	0.1	1.0	0.1	2.5	
P8	0.1	1.0	0.0	1.7	
Р9	0.2	1.0	0.0	2.7	

Table 2.29Summary of Landfill Gas Monitoring Results at Perimeter LFG Monitoring
Wells in the Reporting Period

Notes:

(a) Limit Levels established based on the pre-operation phase baseline and additional landfill gas monitoring results in the Pre-operation Baseline Monitoring Report.

Location	Methane (% (v/v))					
	Monitoring Results	Limit Levels				
UU01	0.1	1.0				
UU02	0.1	1.0				
UU03	0.0	1.0				
UU04	0.0	1.0				
UU05	0.0	1.0				
UU06	0.0	1.0				
UU07	0.0	1.0				
UU08	0.0	1.0				
UU09	0.0	1.0				
UU10	0.0	1.0				
UU11	0.0	1.0				
UU12	Voided due to latest site programme and on-going	1.0				
	operation work					
UU13	0.0	1.0				
UU14	0.0	1.0				
UU15	0.0	1.0				
UU16	0.0	1.0				
UU17	Voided due to latest site programme and on-going operation work	1.0				
UU18	Voided due to latest site programme and on-going operation work	1.0				
UU19	0.0	1.0				
UU20	0.0	1.0				
UU20 UU21	0.0	1.0				
UU22	0.0	1.0				
UU22 UU23	0.0	1.0				
UU23 UU24	0.0	1.0				
UU24 UU25	0.0	1.0				
UU25 UU26	0.0	1.0				
UU27	0.0	1.0				
UU28	0.0	1.0				

The alarm of the permanent gas monitoring systems with pre-set levels for methane at 20% lower explosive limit (LEL, equivalent to 1% methane gas (v/v)) was not triggered at all occupied on-site buildings at SENTX in October 2023.

All the landfill gas monitoring results were below the Limit Levels in the reporting period. No action is thus required to be undertaken in accordance with the Event and Action Plan presented in *Annex G4*.

2.5 LANDSCAPE AND VISUAL MONITORING

2.5.1 Monitoring Requirements

According to the updated EM&A Manual of the Project, the monthly landscape and visual audit was conducted on 18 October 2023 to monitor the implementation of the landscape and visual mitigation measures during operation/ restoration phase. All relevant environmental mitigation measures listed in the approved EIA Report and the updated EM&A Manual and their implementation status are summarized in *Annex B*.

2.5.2 *Results and Observations*

The Contractor has implemented environmental mitigation measures as stated in the approved EIA Report and the EM&A Manual.

Regarding the landscape and visual audit, the Contractor was reminded to maintain the advance screen planting works regularly to ensure effective screening of views of project works from the High Junk Peak Trail.

2.6 EM&A SITE INSPECTION

Site inspections were carried out on a weekly basis with the Contractor, IEC and ER to monitor the implementation of proper environmental pollution control and mitigation measures under the Project. In the reporting period, 4 site inspections were carried out on 5, 12, 19 and 26 October 2023.

Key observations during the site inspections are summarised in *Table 2.31*.

Table 2.31	Key Observations Identified during the Site Inspection in this Reporting
	Month

Inspection Date	Environmental Observations and Recommendations
5 October 2023	 The Contractor shall remove the general refuse accumulated at DP3, X10 channel and DP4 outlet regularly to ensure they are functioning properly at all times. The Contractor shall clean up the algae accumulated at DP6 Wetsep to ensure it is functioning properly at all times. The Contractor shall remove the general refuse and chemical waste accumulated near Towngas plant and dispose of the chemical waste separately.
12 October 2023	 The Contractor shall cover the stockpile of dusty materials near Towngas plant by impervious sheeting to minimise dust impact. The Contractor shall remove the deposited silt and grit accumulated at X10 channel and maintain the silt fencing along X10 channel to minimise SS runoff to the channel.
19 October 2023	 The Contractor shall remove the deposited silt, grit and general refuse accumulated at X10 channel and channel near site entrance regularly to ensure they are functioning properly at all times. The Contractor shall review the treatment capacity of the Wetseps at DP3 and DP4 to ensure all surface water is treated properly before discharge. The Contractor shall arrange regular cleaning and removal of deposits along the main haul road, especially near site entrance to minimise mud to be carried on the public road.
26 October 2023	• The Contractor shall remove the deposited silt and grit accumulated at X10 channel regularly and maintain the silt fencing along the channel to minimise SS runoff to the channel.

The Contractor has rectified most of the observations identified during environmental site inspections in the reporting period. Key environmental deficiencies identified and the corresponding rectification actions are presented in *Table 2.32*.

Table 2.32Summary of Environmental Deficiencies Identified and Corresponding
Rectification Actions

Deficiencies	Rectifications Implemented	Proposed Additional Control Measures
Surface Water		
Intercepting channels & drainage system	Reviewed drainage plan.	 Addition of channels. Expedite the construction of permanent sediment trap and discharge culverts.
DP channels (design & regular silt removal)	 Carried out regular maintenance and cleaning of channels. DP4 channel: Area near the channel was paved with concrete and a bund was built. DP6 channel: Gravel piles on the channel were covered with concrete which serve as blocks for running water and to divide the channel into several sections. A pump was placed in the water zone in the upstream section to pump water to the Wetsep for treatment prior to the discharge to the last section before the weir plate. DP6: Pipes through the gravel piles between different channel sections were covered with geotextiles to block debris and silt. 	N.A.
Stockpiles & exposed soil	• Installed silt fencing near surface water channel along DP6 channel.	 Improve soil covering. Compaction and cover for stockpiles and soil slopes.
Wetsep (treatment capacity & number)	 Reviewed Wetsep capacity. Chemicals dosage of the Wetsep was increased to enhance the efficiency. 	• Install additional Wetsep.
Backflow / ponding during heavy rainfall	 Raised with EPD (LDG) and CEDD. 	N.A.

2.7 WASTE MANAGEMENT STATUS

The Contractor has registered as chemical waste producer under the Contract. Sufficient numbers of receptacles were available for general refuse collection and sorting. As informed by the Contractor, waste generated during this reporting period include mainly chemical waste. Reference has been made to the waste flow table prepared by the Contractor. The quantities of different types of wastes and imported fill materials are summarized in *Table 2.33*.

Table 2.33Quantities of Different Waste Generated and Imported Fill Materials

Month/ Year	Inert C&D Material s ^(a) (in	Impor Fill (in '00 (b)		Inert Construction Waste Re-used (in '000m ³)		Recyclable Materials ^(d) (in '000kg)	Yard Wa '000kg)	iste (in	Chemical Wastes (in ′000kg)
	'000m³)	Rock	Soil				Y Park	SENT	
1 - 31	0	0	0	0	0	0	0	0	1.180
Oct 23									
Notes:									

(a) Inert construction wastes include hard rock and large broken concrete, and materials disposed as public fill. Density assumption: 1.6 (kg/L) for public fill.

- (b) Imported fill refers to materials generated from other project for on-site reuse.
- (c) Non-inert construction wastes include general refuse disposed at landfill. Density assumption: 0.9 (kg/L) for general refuse.

(d) Recyclable materials include metals, paper, cardboard, plastics and others.

2.8 IMPLEMENTATION STATUS OF ENVIRONMENTAL MITIGATION MEASURES

A summary of the Environmental Mitigation Implementation Schedule is presented in *Annex B*. The necessary mitigation measures were implemented properly for the Project.

2.9 SUMMARY OF EXCEEDANCES OF THE ENVIRONMENTAL QUALITY PERFORMANCE LIMIT

The operation/ restoration phase noise and landfill gas monitoring results complied with the Action and Limit Levels in the reporting period.

One exceedance of Limit Level for thermal oxidizer stack emission (SO₂) was recorded for air quality monitoring in the reporting period. The thermal oxidizer stack emission (SO₂) exceedance on 16 October 2023 was considered Project related upon further investigation.

Seventy-six exceedances of the Limit Level for leachate level were recorded for water quality monitoring in the reporting period. The leachate level exceedances at Pump Station No. 1X from 9 October to 17 October 2023, Pump Station No. 2X from 11 October to 31 October 2023, Pump Station No. 3X from 9 October to 31 October 2023 and Pump Station No. 4X from 9 October to 31 October 2023 were considered Project related upon further investigation.

Cumulative statistics on exceedances is provided in Annex H.

2.10 SUMMARY OF COMPLAINTS, NOTIFICATION OF SUMMONS AND SUCCESSFUL PROSECUTIONS

There were no complaints, notification of summons or prosecution recorded in the reporting period.

Statistics on complaints, notifications of summons, successful prosecutions are summarised in *Annex H*.

3 FUTURE KEY ISSUES

3.1 CONSTRUCTION PROGRAMME FOR THE COMING MONTH

As informed by the Contractor, the major works for the Project in November 2023 will be:

- Testing and commissioning of CCTV system at infrastructure area; and
- Restoration of Phase 1 Cell 1X.

3.2 KEY ISSUES FOR THE COMING MONTH

Potential environmental impacts arising from the above upcoming construction activities in the next reporting period of November 2023 are mainly associated with dust emission from the exposed area and loading and unloading operation of dusty materials.

3.3 MONITORING SCHEDULE FOR THE COMING MONTH

The tentative schedule for environmental monitoring in November 2023 is provided in *Annex I*.

CONCLUSION AND RECOMMENDATION

4

This EM&A Report presents the findings of the EM&A activities undertaken during the period from 1 to 31 October 2023 in accordance with the updated EM&A Manual and the requirements of the Environmental Permit (*EP*-308/2008/B).

Air quality (24-hour TSP, odour, thermal oxidiser, landfill gas flare, landfill gas generator stack emission), noise, water quality (surface water, leachate and groundwater) and landfill gas monitoring were carried out in the reporting period. Results for air quality (odour, landfill gas flare and landfill gas generator stack emission), noise, water quality (surface water and groundwater) and landfill gas monitoring complied with the Action and Limit Levels in the reporting period. One exceedance of Limit Level for thermal oxidizer stack emission (SO₂) and seventy-six exceedances of the Limit Level for leachate level were recorded in the reporting period.

Environmental site inspections were carried out during the reporting period. Recommendations on remedial actions were given to the Contractor for the deficiencies identified during the site inspections.


There were no complaints, notification of summons or prosecution recorded in the reporting period.

The ET will keep track on the construction and operation/restoration works to confirm compliance of environmental requirements and the proper implementation of all necessary mitigation measures.

Annex A

Work Programme

# W	/BS Path Activity Activity Name	Dur Start Finish Total Predecessor Details Successor Details Float	2018 2021 2023 2023 2023 2023 2023 2023 2023
336 337		Float	Q2 Q3 Q4 Q1 Q2 Q3
338 339			
340 341 342			
342 343 344 345			
345 346 347			
348 349			
350 351			
352 353	SA2.5 Construction (Initial Works) SA2.5.02 Advance Works & Site Establishment SA2.5.02.01 Site Establishment & Mobilization	1153 12-Apr-18 07-Jun-21 705 1148 12-Apr-18 02-Jun-21 35 222 42-Apr-14 40-Mar 40 200	
355 355 356	SA2.3.02.01 Site Establishment & Mobilization 5.02.01 52-1000 Site Mobilization for Parts X1 & X2 5.02.01 52-1100 Site Mobilization for Parts X3, X4 & X5	333 12-Apr-18 10-Mar-19 820 Control 30 31-Dec-18 29-Jan-19 820 11-1100: FS, 11-1200: FS 52-1300: FS, M 3. 1: FS, M 3. 2: FS 30 12-Apr-18 11-May-18 1083 11-1300: FS, 11-1400: FS, 11-1500: FS 52-1300: FS, M 3. 1: FF	
357 358	5.02.0152-1200Temporary Office for Employer / ER / IC5.02.0152-1300Hoarding and Fencing Works	60 10-Oct-18 08-Dec-18 0 23-1300: FS 11-1700: SS, M 3. 1: FS 40 30-Jan-19 10-Mar-19 820 52-1000: FS, 52-1100: FS 32-1500: FS, M10. 1: FS -26, M10. 2: F	FS -13, M10. 3: FS
359 360	SA2.5.02.02 Site Survey & Investigation Works for Parts X1 & X2 5.02.02 52-1400 Condition Survey	50 31-Dec-18 18-Feb-19 840 11-1100: FS, 11-1200: FS 52-1600: FS	
361 362	5.02.02 52-1500 Topographic Survey 5.02.02 52-1600 Site inspection, Review of Condition Survey Report	20 31-Dec-18 19-Jan-19 845 11-1100: FS, 11-1200: FS 52-1600: FS 25 25-Jan-19 18-Feb-19 840 52-1500: FS, 52-1400: FS 32-1500: FS	
363 364 365	SA2.5.02.03 Site Survey & Investigation Works for Parts X3, X4 & X5 5.02.03 52-1700 Condition Survey 5.02.03 52-1800 Topographic Survey	50 12-Apr-18 31-May-18 1103 Image: Constraint of the state of the stat	
366 367	5.02.03 52-1900 Site inspection, Review of Condition Survey Report SA2.5.02.04 Environmental Monitoring	25 07-May-18 31-May-18 1103 52-1700: FS, 52-1800: FS 32-1500: FS 975 02-Oct-18 02-Jun-21 35 4	
368 369	5.02.04 52-2000 Installation of Monitoring Stations & Wells (GP & GW) 5.02.04 52-2100 Installation of Monitoring Stations & Wells (GP & GW) on Buttress Wall 5.02.04 52-2200 Conduct Baseline Monitoring for Construction (one month)	120 02-Oct-18 29-Jan-19 0 23-1600: FS 52-2200: SS 60 120 02-Oct-18 29-Jan-19 0 23-1600: FS 52-2200: SS 60 30 01-Dec-18 30-Dec-18 0 52-2200: SS 60, 52-2100: SS 60 11-1100: FS	
370	5.02.04 52-2200 Conduct Baseline Monitoring for Operation (one year) SA2.5.03 Civil Engineering Works	30 01-Dec-18 30-Dec-18 0 52-2000: SS 60, 52-2100: SS 60 11-1100: FS 365 03-Jun-20 02-Jun-21 35 32-1500: FS -400, 53-4500: FS 12-1400: FS 748 13-Jan-19 29-Jan-21 834 64 14-1400: FS	
373 374	SA2.5.03.0 Buttress Wall 5.03.0 53-1000 Section adj. SENT	475 02-Mar-19 18-Jun-20 83 6 300 13-Apr-19 06-Feb-20 96 11-1300: FS, 23-2500: FS, 53-3000: FS, 31-1200: FS, 53-1100: FS, 53-1300: FS, 53-3100: FS, 53-3100: FS, 53-1300: FS, 53-3100: FS, 53-1300: FS, 53-1300: FS, 53-3100: FS, 53-1300: FS, 5	FS, M 3. 5: FS -150, M 3.
375 376	5.03.0 53-1100 Diversion of SENT Landfill Gas Pipe 5.03.0 53-1200 Section at Cell 4	45 07-Feb-20 22-Mar-20 96 23-2500: FS, 53-1000: FS 53-1300: FS, 54-4000: FS, M 3. 3: FS 400 02-Mar-19 04-Apr-20 83 11-1300: FS, 23-2500: FS, 53-3000: FS, 11-1400: FS 53-1300: FS, 53-3100: FS, M 3. 7: FS, M 3.	
377	5.03.0 53-1300 Install Landfill Gas Pipe on Buttress Wall	75 05-Apr-20 18-Jun-20 83 41-1500: FS, 53-1100: FS, 53-1200: FS, 53-1000: FS 54-4000: FS	
378 379	SA2.5.03.1 Landfill Cell 1 5.03.1 53-1400 Earth bund (Eastern)	503 13-Jan-19 29-May-20 214 90 90 04-Aug-19 01-Nov-19 9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-2800: FS 53-2000: FS, 53-2300: FS, 53-3400: FS 63-1100: FS, 63-1200: FS, 63-1200: FS, 63-1300: FS 9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-2800: FS 53-2000: FS, 53-2300: FS, 53-3400: FS	
380	5.03.1 53-1500 Earth bund (Southern)	90 26-Apr-19 24-Jul-19 314 11-1100: FS, 23-2500: FS, 53-2800: FS 53-2000: FS, 53-2200: FS, 53-2300: FS 53-3700: FS, 53-3800: FS 53-3700: FS, 53-3800: FS 53-3700: FS, 53-3800: FS	
381 382	5.03.1 53-1600 Earth bund (Western) 5.03.1 53-1700 Intercell bund (Cell 1/2)	90 13-Jan-19 12-Apr-19 417 11-1100: FS, 23-2500: FS 53-1900: FS, 53-2000: FS, 53-2200: FS 75 13-Jan-19 28-Mar-19 432 11-1100: FS, 23-2500: FS 53-2000: FS	FS, 53-3800: FS
383	5.03.1 53-1900 Pump Station (PS#1X)	90 13-Jan-19 12-Apr-19 217 11-1100: FS, 23-2500: FS, 31-1300: FS 53-1900: FS, 63-1100: FS, 63-1200: FS 45 13-Apr-19 27-May-19 507 53-1800: FS, 53-1600: FS 53-2100: FS, 53-2200: FS	
385	5.03.1 53-2000 Lining Works	135 02-Nov-19* 15-Mar-20 214 41-1500: FS, 53-1400: FS, 53-1500: FS, 53-1600: FS, 53-2100: FS, 53-2100: FS 53-2100: FS	
386 387	5.03.1 53-2100 Protective Stone Laying & Leachate Collection Pipe 5.03.1 53-2200 Install Leachate Force Main	75 16-Mar-20 29-May-20 214 53-2000: FS, 41-1500: FS, 53-1900: FS 32-1500: FS, 54-2800: FS, M 4. 3: FS 75 25-Jul-19 07-Oct-19 449 53-1500: FS, 53-1600: FS, 41-1500: FS, 53-1900: FS 54-2800: FS	
388 389	5.03.1 53-2300 Install Landfill Gas Pipe on earth bund 5.03.1 53-2400 Leachate Pipe Connection (Cell 1 to LTP)	55 02-Nov-19 26-Dec-19 258 41-1500: FS, 53-1400: FS, 53-1500: FS 54-4000: FS 30 09-Mar-20 07-Apr-20 266 23-2500: FS, 54-1000: SS 54-2800: FS	
390 391	SA2.5.03.4 Landfill Cell 4 5.03.4 53-2500 Provide Temporary Leachate Pipe on Cell 4 Area SA2.5.03.5 Drainage - Surface Run-Off	30 09-Jul-20 07-Aug-20 144 23-2500: FS, 63-2600: SS -90 54-2800: FS, M 3. 3: FS 740 16-Jan-19 24-Jan-21 839 54-2800: FS, M 3. 3: FS	
393 394	5.03.5 53-2600 Construct Cut-Off Channel 12A 5.03.5 53-2700 Connect Cut-Off Channel 12A to DP6	60 16-Jan-19 16-Mar-19 9 11-1100: FS, 23-2800: FS 53-2700: FS 20 17-Mar-19 05-Apr-19 9 53-2600: FS, 31-1400: FS, 23-1900: FS 53-2800: FS	
395 396	5.03.5 53-2800 Diversion from Existing Trapezoidal Channel into Channel 12A 5.03.5 53-2900 Removal of Existing Trapezoidal Channel along Eastern Bund	20 06-Apr-19 25-Apr-19 9 53-2700: FS 53-1400: FS, 53-1500: FS, 53-2900: FS 30 26-Apr-19 25-May-19 9 53-2800: FS 53-4200: FS	FS, 63-100: FS,
397 398	5.03.5 53-2900 Reinoval of Existing Trapezoldal Channel along Eastern Bund 5.03.5 53-3000 Cut-Off Channel C4 Diversion to Cut-Off Channel 17-2 5.03.5 53-3100 Cut-Off Channel X5 on Buttress Wall, Cell 4, Cell 3	30 26-Apr-19 23-Valy-19 9 33-2200. FS 53-4200. FS 45 16-Jan-19 01-Mar-19 83 11-1300: FS, 23-2800: FS 53-1000: FS, 53-1200: FS 90 05-Apr-20 03-Jul-20 289 53-1000: FS, 53-1200: FS 53-3200: FS	
399 400	5.03.553-3200Temporary Diversion Cut-Off Channel X5 to 12A5.03.553-3300Culvert X5 (5m long) & Perm Connection of Cut-Off Channel X5	20 04-Jul-20 23-Jul-20 289 53-3100: FS, 23-1900: FS 53-3300: FS, M 3. 4: FS 30 26-Dec-20 24-Jan-21 134 53-4100: FF, 63-1900: FS, 53-3200: FS 32-1500: FS	
401 402	5.03.5 53-3400 Construct Perimeter Channel X6 on Eastern Bund & Southern Bund of Cell 1 5.03.5 53-3500 Construct Perimeter Channel X6 on Eastern Bund of Cell 2 5.03.5 53-3500 Construct Perimeter Channel X6 on Eastern Bund of Cell 2	50 02-Nov-19 21-Dec-19 249 53-1400: FS, 53-1500: FS 53-3500: FS 50 20-Feb-20 09-Apr-20 189 63-1000: FS, 53-3400: FS 53-3600: FS 50 20-bit 20 09-Apr-20 189 63-1000: FS, 53-3400: FS 53-3600: FS	
403 404	5.03.5 53-3600 Construct Perimeter Channel X6 Eastern Bund of Cell 3 5.03.5 53-3700 Culvert X6 (25m long) at Cell 1 Southern Bund 5.03.5 53 3800 Perimeter Channel (Y9R) at Cell 1 Southern Bund	50 09-Jun-20 28-Jul-20 129 63-1900: FS, 53-3500: FS 53-3900: FS 75 25-Jul-19 07-Oct-19 1314 53-1500: FS 53-3900: FS 45 25-Jul 49 07-Sop 19 1344 53-1500: FS 53-1500: FS	
405 406	5.03.5 53-3800 Perimeter Channel (X9B) at Cell 1 Southern & Western Bund 5.03.5 53-3900 Drop Inlet & Culvert (X9) - 21m long	45 25-Jul-19 07-Sep-19 1344 53-1500: FS, 53-1600: FS 180 29-Jul-20 24-Jan-21 129 11-1100: FS, 23-1900: FS, 53-3600: FS 53-4000: FF, 53-4100: FF, 53-6000: FS 2: FS FS 25-3000: FS 25-3000: FS 25-3000: FF, 53-4100: FF, 53-6000: FS	FS, M 9. 1: FS -90, M 9.
407	5.03.5 53-4000 Sediment Trap (ST) 5.03.5 53-4100 Dual Culvert 74m long (connect to DP4)	180 29-Jul-20 24-Jan-21 129 11-1100: FS, 23-1900: FS, 11-1200: FS, 53-3900: FF 53-6000: FS, M 9. 3: FS -90, M 9. 4: FS 180 29-Jul-20 24-Jan-21 129 11-1100: FS, 11-1200: FS, 23-1900: FS, 53-3900: FF 53-3300: FF, 53-6000: FS, M 9. 1: FS -90, M 9. 1:	
409	5.03.5 53-4100 Dual Culvert 74m long (connect to DP4) SA2.5.03.6 Drainage - Ground Water 5.03.6 53-4200 Construct Groundwater Collection Pipe along Cells X1 & X2 Eastern Bund	180 29-Jul-20 24-Jan-21 129 11-1100: FS, 11-1200: FS, 23-1900: FS, 53-3900: FF 53-3300: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, M 9. 1: FS - 53-3000: FF, 53-6000: FS, 53-1000: FS, 53-2000: FS 200 26-May-19 03-Aug-19 9 11-1100: FS, 23-1600: FS, 53-2900: FS 53-1400: FS, 53-4300: FS, 63-1000: FS	
410	5.03.6 53-4300 Construct Groundwater Collection Pipe along Cell X3 Eastern Bund	50 04-Aug-19 22-Sep-19 159 53-4200: FS 53-4200: FS	
412 413 414	5.03.6 53-4400 Construct Groundwater Collection Pipe along Intercell Bund X2/X3 5.03.6 53-4500 Construct Manhole MH-X1 SA2.5.03.7 Utilities - Distribution within New Infrastructure Area	50 23-Sep-19 11-Nov-19 209 53-4300: FS 53-4500: FS, 63-1200: FS 30 12-Nov-19 11-Dec-19 209 53-4400: FS 52-2300: FS, M 9. 5: FS 391 11-Aug-19 04-Sep-20 276 276 276	
415 416	5.03.753-4600Power Supply HV Works (Transformer & HV switchgear)5.03.753-4700Power Distribution, LV Power Supply Works	5 30-Jun-20 04-Jul-20 0 54-3000: FS 12-1200: FS 2 05-Jul-20 06-Jul-20 0 54-3100: FS, 12-1200: FS 12-1000: FS	
417 418	5.03.7 53-4800 Sewerage (Collection to LTP) 5.03.7 53-4900 Sewerage (Discharge to Site Boundary)	60 07-Jul-20 04-Sep-20 271 54-1000: FS, 54-3100: FS, 54-3300: FS, 54-4100: FS 12-1100: FS, 53-6100: FS 60 07-Jul-20 04-Sep-20 271 54-1000: FS, 54-4100: FS, 54-4600: FS 12-1100: FS, 53-6100: FS	
419 420	5.03.7 53-5000 Lighting Provision 5.03.7 53-5100 Fire Services	30 07-Jul-20 05-Aug-20 6 54-100: FS, 54-4100: FS, 54-4600: FS 12-1100: FS, 32-2100: FS 115 12-Mar-20 04-Jul-20 2 53-6800: FS 12-1000: FS	
421 422	5.03.7 53-5200 Water Supply (Fresh & Salt) 5.03.7 53-5300 Telecom & Network	115 12-Mar-20 04-Jul-20 338 53-6600: FS, 53-6700: FS 12-1100: FS 45 11-Aug-19 24-Sep-19 622 53-6400: FS 12-1100: FS 45 22-lum 20 22-lum 20 53-6400: FS 54-6000 FS	
423 424 425	5.03.7 53-5400 Gas Network (LFG to LTP) SA2.5.03.8 Utilities - Works Associated with Utilities Undertakers SA2.5.03.8.U1 CLP	15 22-Jun-20 06-Jul-20 176 54-1000: FF 54-2800: FS 703 27-Feb-19 29-Jan-21 129 60-100 60-100 60-100 459 27-Feb-19 30-May-20 43 60-100 60-100 60-100 60-100	
426	5.03.8.U1 53-5500 Excavate Trench for CLP Cable	100 13-May-19 20-Aug-19 194 23-2900: FS 53-5800: FS, 54-1000: SS, 54-4100: SS 53-5800: FS, 54-1000: SS, 54-4100: SS 1: FS -60, M10. 2: FS -30, M10. 3: FS	
427 428	5.03.8.U1 53-5600 Backfill Trench after CLP Cable Laying 5.03.8.U1 53-5700 CLP Cable Laying (from CLP Substation to Site Boundary) 5.03.8.U1 53-5800 CLP Cable Laying (from Site Boundary to H)/ Switchroom)	30 01-May-20 30-May-20 43 53-5800: FS 54-1000: FF, 54-4100: FF, 54-4600: FF 200 27-Feb-19 14-Sep-19 229 32-2400: FS 54-3000: FS 54-3000: FS 60 02-Mar-20 30-Apr-20 0 53-5500: FS 53-5600: FS 53-5600: FS 53-5600: FS	
429	5.03.8.U1 53-5800 CLP Cable Laying (from Site Boundary to HV Switchroom) 5.03.8.U1 53-5900 CLP HV associated equipment installation	60 02-Mar-20 30-Apr-20 0 53-5500: FS, 54-2900: FS, 32-2400: FS, 53-5900: FF 15 53-5600: FS, 54-3000: FS 120 18-Dec-19 15-Apr-20 0 54-2900: FS, 32-2400: FS 53-5800: FF 15	
431 432	SA2.5.03.8.U2 DSD 5.03.8.U2 53-6000 Connection to Storm Drain System	147 05-Sep-20 29-Jan-21 129 5 25-Jan-21 29-Jan-21 129 53-4100: FS, 53-4000: FS, 53-3900: FS 32-1500: FS 5 05-Sep-20 00-Sep-20 271 53-4100: FS, 53-4000: FS 32-1500: FS	
433 434 435	5.03.8.U2 53-6100 Connection to Foul Drain System SA2.5.03.8.U3 Telecom 5.03.8.U3 53-6200 Excavate Trench for PCCW	5 05-Sep-20 09-Sep-20 271 53-4800; FS, 53-4900; FS 32-1500; FS 100 13-May-19 20-Aug-19 327 53-6400; FS, 54-1000; SS, 54-4100; SS 53-6400; FS, 54-1000; SS, 54-4100; SS 60 13-May-19 11-Jul-19 307 23-2900; FS 53-6400; FS, 54-1000; SS, 54-4100; SS	
436	5.03.8.U3 53-6300 Backfill Trench after PCCW Cable Laying	10 11-Aug-19 20-Aug-19 327 53-6400: FS 54-1000: FF, 54-4100: FF, 54-4600: FF	
437 438 430	5.03.8.U3 53-6400 Laying Cables & Connection SA2.5.03.8.U4 WSD 5.03.8.U4 53-6500 Install Watermain & Piping for Water Supplies	30 12-Jul-19 10-Aug-19 327 53-6200: FS 53-5300: FS, 53-6300: FS 304 13-May-19 11-Mar-20 338 53-600: FS, 53-6700: FS, 53-6800: FS	FS, 53-6900: FS
440	5.03.8.U4 53-6600 Connection for Fresh Water & Meter Installation	30 11-Feb-20 11-Mar-20 338 53-6500: FS, 32-2300: FS 53-5200: FS	
441 442	5.03.8.U4 53-6700 Connection for Salt Water 5.03.8.U4 53-6800 Connection for Fire Services 5.03.8.L4 53-6900 Connection for Cooling Tower & Meter Installation	30 11-Feb-20 11-Mar-20 338 53-6500: FS, 32-2300: FS 53-5200: FS 30 11-Feb-20 11-Mar-20 2 53-6500: FS, 32-2300: FS 53-5100: FS 30 11-Feb-20 11-Mar-20 11 53-6500: FS, 32-2300: FS 53-5100: FS 30 11-Feb-20 11-Mar-20 117 53-6500: FS, 32-2300: FS 54-2700: FS, 54-3900: FS	
443 444 445	5.03.8.U4 53-6900 Connection for Cooling Tower & Meter Installation SA2.5.03.8.U5 HyD Lighting 5.03.8.U5 53-7000 Installation of Public Street Lighting / Handover	30 11-Feb-20 11-Mar-20 117 53-6500: FS, 32-2300: FS 54-2700: FS, 54-3900: FS 120 07-Jul-20 03-Nov-20 216	
446 447 448	SA2.5.04 Building Construction, incl. E&M and System Installation, and T&C SA2.5.04.A Part X1 Area A 5.04.A 54-1000 General Area & Access Road	890 31-Dec-18 07-Jun-21 0 0 554 31-Dec-18 06-Jul-20 36	
449	5.04.A 54-1000 General Alea & Access Road 5.04.A 54-1100 Carpark & Supporting Area	60 31-Dec-18 28-Feb-19 64 23-1300: FS, 11-1100: FS 53-5000: FS, 53-5400: FF, 53-7000: FS 31-Dec-18 28-Feb-19 64 23-1300: FS, 11-1100: FS 32-1500: FS, M 5.11: FS -30, M 5.12: F	FS, 68-1700: FS
450	5.04.A 54-1200 Diesel Fuel Tanks	60 08-May-20 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS 32-2200: FS	
451	5.04.A 54-1300 EPD Building 5.04.A 54-1400 Fire Service Tank	270 30-Apr-19 24-Jan-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1700: SS 60 32-2100: FS, M 5. 4: FS -135, M 5. 5: F 270 29-Jun-19 24-Mar-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1300: SS 60 32-2100: FS, M 5. 10: FS, 12-1000: FS, 12-1	
453	5.04.A 54-1400 File Service Tank 5.04.A 54-1500 GVL Building	270 29-301-19 24-401-20 44 25-1300. FS, 23-5200. FS, 11-1100. FS, 54-1300. SS 60 52-2100. FS, M 5. 10. FS, M 5. 11. SF 30, M 5. 2: SF 300 31-Dec-18 26-Oct-19 44 23-1300: FS, 23-5200: FS, 11-1100: FS 32-2100: FS, M 5. 1: SF 30, M 5. 2: SF 54-1700: SS 60 54-1700: SS 60 32-2100: FS, M 5. 1: SF 30, M 5. 2: SF	
454	5.04.A 54-1600 Laboratory Building 5.04.A 54-1700 Maintenance Building & Area	270 28-Aug-19 23-May-20 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1400: SS 60 32-2100: FS, M 5. 6: FS -135, M 5. 7: F 270 01-Mar-19 25-Nov-19 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1500: SS 60 32-2100: FS, M 5. 8: FS -135, M 5. 7: F	
456	5.04.A 54-1700 Maintenance Building & Area 5.04.A 54-1800 Storage Facility & Area	270 01-Mar-19 25-Nov-19 44 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1500: SS 60 32-2100: FS, M 5. 8: FS -135, M 5. 9: F 60 01-Mar-19 29-Apr-19 64 23-1300: FS, 11-1100: FS, 54-1100: FS 32-1500: FS, M 5.11: FS -30, M 5.12: F 54-2000: FS 44 23-1300: FS, 11-1100: FS, 54-1100: FS 54-2000: FS 32-2100: FS, M 5.11: FS -30, M 5.12: F	
457	5.04.A 54-1900 Waste Oil Tanks 5.04.A 54-2000 Water Service House	90 08-Apr-20 06-Jul-20 36 23-1300: FS, 23-5200: FS, 12-1000: FF, 11-1100: FS 32-2200: FS	
459	5.04.A 54-2000 Water Service House SA2.5.04.B Part X1 Area B SA2.5.04.B 1 BioPlant Building	60 30-Apr-19 28-Jun-19 64 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-1800: FS 32-2100: FS, M 5.10: FS, 12-1000: FS, 890 31-Dec-18 07-Jun-21 0 0 330 17-Jan-19 12-Dec-19 243	
461	SA2.5.04.B.1 BioPlant Building 5.04.B.1 54-2100 LTP BioPlant Building SA2.5.04.B.2 Leachate Treatment Plant	330 17-Jan-19 12-Dec-19 243 330 17-Jan-19 12-Dec-19 243 23-1300: FS, 23-5200: FS, 23-3200: FS, 11-1100: FS, 32-2200: FS, 32-2200: FS, M 6. 2: FS - 31-1000: FS 589 31-Dec-18 10-Aug-20 21 21	S-165, M 6. 3: FS
463	SA2.5.04.B.2 Leachate Treatment Plant 5.04.B.2 54-2200 Main Plant Area included Civil works	589 31-Dec-18 10-Aug-20 21 274 31-Dec-18 30-Sep-19 0 23-1300: FS, 23-3200: FS, 11-1100: FS 54-2300: FS, 54-2400: FS, 54-2500: FS SF 30, M 6. 4: FS -137, M 6. 5: FS SF 30, M 6. 4: FS -137, M 6. 5: FS SF 30, M 6. 4: FS -137, M 6. 5: FS	
464	5.04.B.2 54-2300 MEP Installation 5.04.B.2 54-2400 SBR Tanks	220 01-Oct-19 07-May-20 0 41-2100: FS, 41-1800: FS, 22-2100: FS, 54-2200: FS, 12-1000: FS 60, 32-1900: FS, 54-2600: M 6. 9: FS, 32-2200: FS 100 01-Oct-19 08-Jan-20 236 41-2400: FS, 54-2200: FS 54-2600: FS, M 6. 6: FS	0: FS, M 6. 8: FS -110,
466 467	5.04.B.2 54-2400 SBR Tanks 5.04.B.2 54-2500 Ammonia Stripper SA2.5.04.B.3 LTP - Test & Commission	100 01-Oct-19 08-Jan-20 236 41-2400: FS, 54-2200: FS 54-2600: FS, M 6. 6: FS 315 01-Oct-19 10-Aug-20 21 41-3000: FS, 54-2200: FS 54-2600: FS, M 6. 8: FS -150, M 6. 9: F 301 11-Aug-20 07-Jun-21 0 6 6	FS F
468	5.04.B.3 54-2700 Wet testing	301 11-Aug-20 07-0 u1/21 0 2 45 11-Aug-20 24-Sep-20 21 54-2300: FS, 54-2400: FS, 54-2500: FS 23-6600: FS -150, 23-6900: SS, 54-270 75 25-Sep-20 08-Dec-20 21 54-2600: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS, 54-2800: FS, M11. 2: FS	700: FS, M11. 1: FS
470	5.04.B.3 54-2700 Wet testing 5.04.B.3 54-2800 Operational testing	75 25-Sep-20 08-Dec-20 21 54-2600: FS, 12-1200: FS, 53-6900: FS, 31-2200: FS, 51-2200: FS, 51-22	
471	SA2.5.04.C Part X1 Area C SA2.5.04.C.1 LFG - Power Supply Building	730 31-Dec-18 29-Dec-20 0	
472 473	SA2.5.04.C.1 LFG - Power Supply Building 5.04.C.1 54-2900 LFG Building (with Transformer Room) 5.04.C.1 54-2000 Transformer 8 bl/ (Sutisfaces lastellation)	530 17-Jan-19 29-Jun-20 5 335 17-Jan-19 17-Dec-19 0 23-1300: FS, 23-3500: FS, 11-1100: FS, 31-1000: FS 53-5800: FS, 53-5900: FS, 54-3000: FS 60 01 May 20 20 Jun 20 0 E4 2000: ES E1 2600: ES E2 2600: ES E2 2700: ES E3 4600: ES M 7 4: ES 20 M 7 5: ES	
474 475	5.04.C.1 54-3000 Transformer & HV Swtichgear Installation 5.04.C.1 54-3100 MEP Installation, with T&C	60 01-May-20 29-Jun-20 0 54-2900: FS, 41-1200: FS, 53-5800: FS, 53-5700: FS 53-4600: FS, M 7. 4: FS -30, M 7. 5: FS 75 18-Dec-19 01-Mar-20 125 54-2900: FS 32-1400: FS, 32-2100: FS, 53-4700: FS	
476 477	SA2.5.04.C.2 LFG Treatment Plant 5.04.C.2 54-3200 Main Plant Area included Civil Works	554 31-Dec-18 06-Jul-20 0 FS - 30, M 7. 5: FS 384 31-Dec-18 18-Jan-20 0 23-3500: FS, 11-1100: FS 54-3300: FS, 54-3400: FS, 54-3500: FS	FS, 54-3600: FS,
478	5.04.C.2 54-3300 MEP Installation	54-3700: FS, 54-3800: FS, M 7. 1: SF 3 170 19-Jan-20 06-Jul-20 0 54-3200: FS, 12-1000: FF 32-2000: FS, 53-4800: FS, 54-3900: FS	³ 0, M 7. 2: FS -200, M
479	5.04.C.2 54-3400 GHS600 Blower 601 A&B Relocation	15 19-Jan-20 02-Feb-20 155 23-5800: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -8, M 7. 5: FS	
480 481 482	5.04.C.2 54-3500 Pre-treatment 5.04.C.2 54-3600 Flares (incl. PLC control, interlink to Towngas PF & LTP) 5.04.C.2 54-3700 LEG Engine (incl. on-grid protection, PLC control, turning)	60 19-Jan-20 18-Mar-20 110 41-3900: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -30, M 7. 5: FS 125 19-Jan-20 22-May-20 45 41-3300: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -60, M 7. 5: FS 110 21-Feb-20 09-Jun-20 27 41-3600: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -60	
483 484	5.04.C.2 54-3700 LFG Engine (incl. on-grid protection, PLC control, turning) 5.04.C.2 54-3800 Cooling System SA2.5.04.C.3 LFG - Test & Commission	45 19-Jan-20 03-Mar-20 125 22-1500: FS, 54-3200: FS 54-3900: FS, M 7. 4: FS -25, M 7. 5: FS 176 07-Jul-20 29-Dec-20 0 0	<u></u>
485	5.04.C.3 54-3900 MEP Testing	65 07-Jul-20 09-Sep-20 0 54-3400: FS, 54-3500: FS, 54-3600: FS, 54-3700: FS, 51-2200: FS, 51-220	
486	5.04.C.3 54-4000 Operational Testing	111 10-Sep-20 29-Dec-20 0 53-1300: FS, 63-2700: FS, 63-1800: FS, 53-2300: FS, 53-23	FF, 63-4900: FS,
487	SA2.5.04.D Part X1 Area D	374 29-Jun-19 06-Jul-20 6	



 Milestone 				
	ical Remaining Work	Page : 3 of 4	4	
	Remaining Work			South-East Ne
				0.0000.10,00-4000.10,1012.4.10-00,1012.0.10
508	6.02.9 62-1200 Existing SENT LFG		29-Jul-21 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS	63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FS
507	6.02.9 62-1100 Existing SENT LTP	60	29-Jul-21 26-Sep-21 339 32-1500: FS, 12-1300: FS, 23-2200: FS	63-3000: FS, 63-4500: FS, M12. 4: FS -30, M12. 5: FS
506	6.02.9 62-1000 Existing SENT General Infrastructure Facility & Building	60	09-Jul-21 06-Sep-21 239 32-2100: FS, 12-1300: FS	23-2000: SS -90, 63-2800: FS, 63-2900: FS, 63-3000: FS, 63-4300: FS, M12. 4: FS -30, M12. 5: FS
505	SA2.6.02.9 Demolition of SENT Infrastructure Area		09-Jul-21 26-Sep-21 339	
504	SA2.6.02 Advance Works	80	09-Jul-21 26-Sep-21 339	
503	SA2.6 Construction (Remaining Works)	1474	01-Apr-19 13-Apr-23 30	
502	5.08.S 58-1300 Establishment of Screen Planting	270	01-Apr-19* 26-Dec-19 529 58-1200: SS	32-1500: FS
j01	5.08.S 58-1200 Advance Screen Planting		01-Apr-19* 29-Jun-19 529 23-7900: FS, 31-1100: FS, 11-1500: FS	58-1300: SS, M 3. 2: FS
500	SA2.5.08.S Area S	270	01-Apr-19 26-Dec-19 529	
i99	5.08.N 58-1100 Establishment of Screen Planting	270	01-Apr-19* 26-Dec-19 529 58-1000: SS, 14-1800: FS	32-1500: FS
ð	5.08.N 58-1000 Advance Screen Planting	90	01-Apr-19* 29-Jun-19 529 23-7900: FS, 31-1100: FS, 11-1500: FS	14-1800: SS -60, 58-1100: SS, 68-1600: SS 30, M 3. 2: FS
97	SA2.5.08.N Area N		01-Apr-19 26-Dec-19 529	
196	SA2.5.08 Landscape Works - Advance Screen Planting in CWB Country Park		01-Apr-19 26-Dec-19 529	
495	5.04.E 54-4700 Guard House & Entrance Gate	100	26-Jan-20 04-May-20 63 23-1300: FS, 23-5200: FS, 11-1100: FS, 11-1200: FS, 54-4500: SS 30	32-2100: FS, M 8. 2: FS, 12-1000: FS
			12-1000: FF, 11-1100: FS, 11-1200: FS	
494	5.04.E 54-4600 General Area & Access Road		09-Mar-20 06-Jul-20 6 53-5500: SS, 53-5600: FF, 53-6200: SS, 53-6300: FF,	32-2100: FS, 53-4900: FS, 53-5000: FS, 53-7000: FS
493	SA2.5.04.E Part X1 Area E & Part X2	163	26-Jan-20 06-Jul-20 6	
92	5.04.D 54-4500 Wheel Wash Bath	75	27-Dec-19 10-Mar-20 63 23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS, 54-4200: SS 60	32-2100: FS, M 8. 3: FS, 12-1000: FS, 54-4700: SS 30
191	5.04.D 54-4400 Weighmaster House	120	29-Jun-19 26-Oct-19 64 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-2000: FS	32-2100: FS, M 8. 1: FS, 12-1000: FS, 54-4300: SS 60
190	5.04.D 54-4300 Weighbridge	75	29-Aug-19 11-Nov-19 63 41-4200: FS, 23-1300: FS, 23-5200: FS, 11-1100: FS, 54-4400: SS 60	32-2100: FS, M 8. 6: FS -40, M 8. 7: FS, 54-4200: SS 60
89	5.04.D 54-4200 VWF Building	120	28-Oct-19 24-Feb-20 63 23-1300: FS, 23-5200: FS, 41-4500: FS, 11-1100: FS, 54-4300: SS 60	32-2100: FS, M 8. 4: FS, M 8. 6: FS -60, M 8. 7: FS, 12-1000: FS, 54-4500: SS 60
			53-6300: FF, 12-1000: FF, 11-1100: FS	53-7000: FS, M 8. 5: FS
488	5.04.D 54-4100 General Area & Access Road		09-Mar-20 06-Jul-20 6 23-1300: FS, 53-5500: SS, 53-5600: FF, 53-6200: SS,	32-2100: FS, 53-4800: FS, 53-4900: FS, 53-5000: FS,
487	SA2.5.04.D Part X1 Area D	37/	29-Jun-19 06-Jul-20 6	

# WBS Path Activity Activity Name	Dur Start Finish Total Predecessor Details	Successor Details		2018		20	110		21	120		2021			2022	2		2023
	Float		Q2	Q3	Q4 Q1	Q2	Q3	Q4 Q1	1 Q2	Q3	Q4 Q1	Q2	Q3 Q4	Q1	Q2	Q3	Q4	Q1 Q2 G
509 SA2.6.03 Civil Engineering Works	1259 02-Nov-19 13-Apr-23 30																	
510 SA2.6.03.2 Landfill Cell 2 511 6.03.2 63-1000 Earth bund (Eastern)	449 02-Nov-19 23-Jan-21 810 110 02-Nov-19 19-Feb-20 9 11-1100: FS, 23-2500: FS, 53-4200: FS, 53-1400: FS, 53-1400	53-3500; FS. 63-1500; FS. 63-1800; FS. 63-1900; FS.																
	53-2800: FS	63-2000: FS, 63-2100: FS, 63-2200: FS, M12. 1: FS -50, M12.																
		2: FS, 63-1100: FS																
512 6.03.2 63-1100 Earth bund (Western)	110 20-Feb-20 08-Jun-20 84 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS,	63-1400; FS. 63-1500; FS. 63-1700; FS. 63-3500; FS.																
	63-1000: FS	63-3600: FS, 63-1200: FS																
513 6.03.2 63-1200 Intercell bund (Cell 2/3)	90 09-Jun-20 06-Sep-20 734 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS,	63-1500: FS																
	53-4400: FS, 63-1100: FS																	
514 6.03.2 63-1300 Site Formation	75 02-Nov-19 15-Jan-20 14 11-1100: FS, 23-2500: FS, 53-1800: FS, 53-1400: FS	63-1400: FS, 63-4200: FS																
515 6.03.2 63-1400 Pump Station (PS#2X)	45 09-Jun-20 23-Jul-20 84 63-1300: FS, 63-1100: FS	63-1600: FS, 63-1700: FS																
516 6.03.2 63-1500 Lining Works	90 01-Oct-20* 29-Dec-20 710 41-1500: FS, 63-1000: FS, 63-1100: FS, 63-1200: FS	63-1600: FS, M12. 3: FS, 63-2400: FS												· · · · · · · · · · · · · · · · · · ·				
517 6.03.2 63-1600 Protective Stone Laying & Leachate Collection Pipe	25 30-Dec-20 23-Jan-21 810 63-1500: FS, 41-1500: FS, 63-1400: FS	32-1600: FS, M12. 3: FS																
518 6.03.2 63-1700 Install Leachate Force Main	75 24-Jul-20 06-Oct-20 84 63-1100: FS, 41-1500: FS, 63-1400: FS	54-2800: FS, M12. 3: FS																
519 6.03.2 63-1800 Install Landfill Gas Pipe on earth bund	35 20-Feb-20 25-Mar-20 168 41-1500: FS, 63-1000: FS	54-4000: FS, M12. 3: FS																
520 SA2.6.03.3 Landfill Cell 3	714 20-Feb-20 02-Feb-22 435																	
521 6.03.3 63-1900 Earth bund (Eastern)	110 20-Feb-20 08-Jun-20 9 11-1100: FS, 53-4200: FS, 63-1000: FS, 53-4300: FS, 53-2800: FS, 63-4200: FS	53-3300: FS, 53-3600: FS, 63-2400: FS, 63-2700: FS, M12. 1: FS -50, M12. 2: FS, 63-2000: FS -45, 63-2200: FS																
	55-2000. FS, 05-4200. FS	F3 -30, M12. 2. F3, 03-2000. F3 -43, 03-2200. F3																
522 6.03.3 63-2000 Earth bund (Western)	110 25-Apr-20 12-Aug-20 19 11-1100: FS, 63-1000: FS, 63-1900: FS -45	63-2300: FS, 63-2400: FS, 63-2600: FS, 63-3700: FS,																
		63-2100: FS -45																
523 6.03.3 63-2100 Intercell bund (Cell 3/4)	105 29-Jun-20 11-Oct-20 789 11-1100: FS, 63-1000: FS, 63-4200: FS, 63-2000: FS -45	63-2400: FS																
524 6.03.3 63-2200 Site Formation	75 09-Jun-20 22-Aug-20 9 11-1100: FS, 63-1000: FS, 63-1900: FS	63-2300: FS																
525 6.03.3 63-2300 Pump Station (PS#3X)	45 23-Aug-20 06-Oct-20 9 63-2200: FS, 63-2000: FS	63-2500: FS, 63-2600: FS																
526 6.03.3 63-2400 Lining Works	100 01-Oct-21* 08-Jan-22 435 41-1500: FS, 63-2000: FS, 63-2100: FS,	63-2500: FS, M12. 3: FS																
	63-1500: FS																	
527 6.03.3 63-2500 Protective Stone Laying & Leachate Collection Pipe	25 09-Jan-22 02-Feb-22 435 63-2400: FS, 41-1500: FS, 63-2300: FS	32-1700: FS, M12. 3: FS																
528 6.03.3 63-2600 Install Leachate Force Main	75 07-Oct-20 20-Dec-20 9 63-2000: FS, 41-1500: FS, 63-2300: FS	53-2500: SS -90, 54-2800: FS, M12. 3: FS																
529 6.03.3 63-2700 Install Landfill Gas Pipe on earth bund	35 09-Jun-20 13-Jul-20 58 41-1500: FS, 63-1900: FS	54-4000: FS, M12. 3: FS																
530 SA2.6.03.4 Landfill Cell 4	584 07-Sep-21 13-Apr-23 30																	
531 6.03.4 63-2800 Remaining Portion of Buttress Wall	120 07-Sep-21 04-Jan-22 494 62-1000: FS																	
532 6.03.4 63-2900 Earth bund (Western) incl. MSE Wall	120 07-Sep-21 04-Jan-22 239 62-1000: FS	63-3000: FS, 63-3100: FS, 63-3200: FS, 63-3400: FS,																
		63-3800: FS, 63-3900: FS, 63-4100: SS -90, M 9. 6: FS -60, M 9. 7: FS -30, M 9. 8: FS																
533 6.03.4 63-3000 Site Formation	120 05-Jan-22 04-May-22 239 62-1000: FS, 62-1200: FS, 63-2900: FS,	63-3100: FS																
	63-4100: FS	63-3300: FS, 63-3400: FS																
534 6.03.4 63-3100 Pump Station (PS#4X)	45 05-May-22 18-Jun-22 239 63-3000: FS, 63-2900: FS																	
535 6.03.4 63-3200 Lining Works	135 01-Oct-22* 12-Feb-23 0 41-1500: FS, 63-2900: FS	63-3300: FS, M12. 6: FS																
536 6.03.4 63-3300 Protective Stone Laying & Leachate Collection Pipe	60 13-Feb-23 13-Apr-23 0 41-1500: FS, 63-3200: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS																
537 6.03.4 63-3400 Install Leachate Force Main & Remove Temporary Leachate Pipe	30 19-Jun-22 18-Jul-22 269 41-1500: FS, 63-2900: FS, 63-3100: FS	12-1900: FS, 32-1800: FS, M12. 6: FS																
538 SA2.6.03.5 Drainage - Surface Run-Off 539 6.03.5 63-3500 Perimeter Channel (X9A) at Cell 2 Western Bund	750 16-Jan-20 03-Feb-22 464 15 09-Jun-20 23-Jun-20 1054 63-1100: FS	12-1900: FS																
540 6.03.5 63-3600 Perimeter Channel (X10A) at Cell 2 Western Bund		63-4000: FS																
	30 09-Jun-20 08-Jul-20 1029 63-1100: FS 20 42.0-x 20 44.0-x 20 62.0000 FC																	
541 6.03.5 63-3700 Perimeter Channel (X10A) at Cell 3 Western Bund	30 13-Aug-20 11-Sep-20 964 63-2000: FS	63-4000: FS																
542 6.03.5 63-3800 Perimeter Channel (X10A) at Cell 4 Western Bund	20 05-Jan-22 24-Jan-22 464 63-2900: FS	63-4000: FS																
543 6.03.5 63-3900 Perimeter Channel (X10C) at Cell 4 Western Bund	15 05-Jan-22 19-Jan-22 469 63-2900: FS	63-4000: FS																
544 6.03.5 63-4000 Connection to Existing DP3	10 25-Jan-22 03-Feb-22 464 63-3900: FS, 63-3600: FS, 63-3700: FS, 63-3800: FS	12-1900: FS																
545 6.03.5 63-4100 Remove Cut-Off Channel C-7 at bottom of Buttress Wall	30 09-Jun-21 08-Jul-21 419 63-2900: SS -90	63-3000: FS																
546 6.03.5 63-4200 Temporary Channel (X7T) at SENT Infrastructure Area	30 16-Jan-20 14-Feb-20 14 63-1300: FS	63-1900: FS, 63-2100: FS																
547 SA2.6.03.6 Drainage - Ground Water	85 07-Sep-21 30-Nov-21 529																	
548 6.03.6 63-4300 Construct Temporary Channel (TC-1), from MH-1 to Existing UC-825	50 07-Sep-21 26-Oct-21 529 23-1900: FS, 11-1300: FS, 62-1000: FS	63-4400: FS																
549 6.03.6 63-4400 Divert GW at MH-1 to TC-1	5 27-Oct-21 31-Oct-21 529 63-4300: FS	63-4500: FS, M 9. 9: FS																
550 6.03.6 63-4500 Reconnection of GWCP across Cell 4	30 01-Nov-21 30-Nov-21 529 62-1100: FS, 62-1200: FS, 63-4400: FS	12-1900: FS																
551 SA2.6.03.8 Utilities - Works Associated with Utilities Undertakers	255 15-Nov-20 27-Jul-21 655																	
552 SA2.6.03.8.U1 CLP	210 30-Dec-20 27-Jul-21 655																	
553 6.03.8.U1 63-4600 LFG Generator On-grid Testing	180 30-Dec-20 27-Jun-21 655 32-2500: FS, 12-1200: FS, 54-4000: FS	63-4700: FS																
554 6.03.8.U1 63-4700 LFG Generator On-grid Inspection & Verify	30 28-Jun-21 27-Jul-21 655 63-4600: FS	12-1900: FS																
555 <u>SA2.6.03.8.U6 TownGas</u>	55 15-Nov-20 08-Jan-21 855													·····				
556 6.03.8.U6 63-4800 Laying Gas Mains (from LFG to Town Gas PF)	45 15-Nov-20 29-Dec-20 855 54-4000: FF	63-4900: FS																
557 6.03.8.U6 63-4900 Gas Meter Relocation & Connection at LFG	10 30-Dec-20 08-Jan-21 855 63-4800: FS, 54-4000: FS	12-1900: FS																
558 SA2.6.04 Building & E&M Works	661 01-Oct-19 22-Jul-21 660																	
559 SA2.6.04.C Part X1 Area C 560 SA2.6.04.C.02 LFG Treatment Plant	661 01-Oct-19 22-Jul-21 660 661 01-Oct-19 22-Jul-21 660																	
561 6.04.C.02 64-1000 GHS600 Blower 601 C Relocation	15 08-Jul-21 22-Jul-21 660 32-1500: FS	12-1900: FS																
562 6.04.C.02 64-1100 Absorption Chiller (Optional)	90 01-Oct-19 29-Dec-19 1231 54-2200: FS	12-1900: FS																
563 SA2.6.08 Landscape Works	613 01-Apr-19 03-Dec-20 891																	
564 SA2.6.08.1 SENT Area - Tree Removal & Transplanting	240 01-Apr-19 26-Nov-19 1264																	
565 6.08.1 68-1000 Access trees condition and select for transplanting	30 01-Apr-19* 30-Apr-19 1264 14-1300: FS	68-1100: FS, 68-1200: FS, 68-1400: FS																
566 6.08.1 68-1100 Prepare new site to receive trees	90 01-May-19 29-Jul-19 1264 68-1000: FS	68-1200: SS				1 1												
567 6.08.1 68-1200 Transplant selected trees	120 01-May-19 28-Aug-19 1264 68-1000: FS, 68-1100: SS	68-1300: FS																
568 6.08.1 68-1300 Prune trees prior to removal from Cell 4	90 29-Aug-19 26-Nov-19 1264 68-1200: FS	12-1900: FS																
569 6.08.1 68-1400 Tree Felling - Part X3	90 01-May-19 29-Jul-19 1384 23-8200: FS, 31-1600: FS, 68-1000: FS	12-1900: FS																
570 SA2.6.08.2 SENTX Area - Trial Nursery & Tree Planting	583 01-May-19 03-Dec-20 891																	
571 6.08.2 68-1600 Trial Nursery	300 01-May-19 24-Feb-20 1174 14-1800: FS, 58-1000: SS 30	12-1900: FS, M 3. 2: FS					·····	+										
572 6.08.2 68-1700 Landscaping in New Infrastructure Area	150 07-Jul-20 03-Dec-20 891 54-1000: FS, 23-7600: FS	12-1900: FS																

Remaining Work		South-East New Territories Land Fill Extension (SA2-SENTX)	Date	Revision	Checked	Approved
	Page : 4 of 4		11-May-18	SENTX-GVL-W-PB-ZZ-0001 Rev. I01		
 Milestone 		Baseline Programme	20-Jul-18	SENTX-GVL-W-PB-ZZ-0001 Rev. I02 (Detailed)		

Annex B

Environmental Mitigation Implementation Schedule

Annex B Environmental Mitigation Implementation Schedule

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Air Quali	ity – Cons	struction Phase						
4.8.1	AQ1	<u>Blasting</u>The area within 30m of the blasting area will be wetted prior to blasting.	To minimise potential dust nuisance	Blasting area and 30m of blasting area	SENTX Contractor	\checkmark	Air Pollution Control (Construction Dust) Regulations	Not applicable. Blasting is not required in the latest landfill design
		• Blasting will not be carried out when the strong wind signal or tropical cyclone warning signal No. 3 or higher is hoisted, unless this is with the express prior permission of the Commissioner of Mines.						latest landini design
		• loose material and stones in the Site will be removed prior to the blast operation						
		• During blasting, blast nets, screens and other protective covers will be used to prevent the projection of flying fragments and material resulting from blasting	s					
4.8.1	AQ2	 <u>Rock Drilling</u> Watering will be carried out at the rock drilling activities to avoid fugitive dust emissions. 	To minimise potential dust nuisance	Rock drilling area	SENTX Contractor	~	Air Pollution Control (Construction Dust) Regulations	Not applicable. Rock drilling is not required in the latest landfill design

(1) D=Design; C=Construction; O/R=Operation/Restoration; A=Aftercare

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.1	AQ3	Site Access Road	To minimise	Main haul	SENTX	\checkmark	Air Pollution Control	Implemented
		• The main haul road will be kept clear of dusty materials or sprayed with water.	potential dust nuisance	road	Contractor		(Construction Dust) Regulations	
		• The main haul road will be paved with aggregate or gravel.					HKAQO and EIAO-TM Annex 4	
		• Vehicle speed will be limited to 10kph.						
4.8.1	AQ4	Stockpiling of Dusty Materials	To minimise	All	SENTX	\checkmark	Air Pollution Control	Deficiency of
		• Any stockpile of dusty materials will be covered entirely by impervious sheeting or placed in an area sheltered on the top	1	construction works area	Contractor		(Construction Dust) Regulations	mitigation measures but rectified by the Contractor
		and three sides or sprayed with water so as to ensure that the entire surface is wet.					HKAQO and EIAO-TM Annex 4	
4.8.1	AQ5	Loading, unloading or transfer of dusty_ materials	To minimise potential dust	All construction	SENTX Contractor	\checkmark	Air Pollution Control (Construction Dust)	Implemented
		• All dusty materials will be sprayed with	nuisance	works area			Regulations	
		water immediately prior to any loading, unloading or transfer operation so as to maintain the dusty material wet.					HKAQO and EIAO-TM Annex 4	
4.8.1	AQ6	Site Boundary and Entrance	To minimise	Site boundary	SENTX	\checkmark	Air Pollution Control	Not applicable
		• Where a site boundary adjoins a road, street, service lane or other area accessible	potential dust nuisance	and entrance	Contractor		(Construction Dust) Regulations	
		to the public, hoarding of height not less than 2.4m from ground level will be provided along the entire length of that portion of the site boundary except for the site entrance or exit.					HKAQO and EIAO-TM Annex 4	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.1	AQ7	 Excavation Works Working area of any excavation or earth moving operation will be sprayed with water immediately before, during and immediately after the operation so as to ensure that the entire surface is wet. 	To minimise potential dust nuisance	All construction works area	SENTX Contractor	~	Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO-TM Annex 4	Implemented
4.8.1	AQ8	 Building Demolition The area where the demolition works are planned to take place will be sprayed with water immediately prior to, during and immediately after the demolition activities. Any dusty materials remaining after a stockpile is removed will be wetted with water and cleared from the surface of 	To minimise potential dust nuisance	All construction works area	SENTX Contractor	✓	Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO-TM Annex 4	Implemented
4.8.1	AQ9	 roads or street. <u>Construction of the Superstructure of</u> <u>Building</u> Effective dust screens, sheeting or netting will be provided to enclose the scaffolding from the ground level up to the highest level of the scaffolding. 	To minimise potential dust nuisance	All construction works area	SENTX Contractor	✓	Air Pollution Control (Construction Dust) Regulations HKAQO and EIAO-TM Annex 4	Implemented
4.8.1	AQ10	Should a stone crushing plant be needed on site, the control measures recommended in the <i>Best Practicable Means Requirement for</i> <i>Mineral Works (Stone Crushing Plants) BPM</i> 11/1 should be implemented.	To minimise potential dust nuisance	Stone crushing plant/ construction phase	SENTX Contractor	~	Best Practicable Means Requirement for Mineral Works (Stone Crushing Plants) BPM 11/1	Not applicable. Stone crushing plant is not required in the latest landfill design

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	imp mea	asure?	nt the (1) O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.1	AQ11	Good site practices such as regular maintenance and checking of the diesel powered mechanical equipment will be adopted to avoid any black smoke emissions and to minimize gaseous emissions.	To minimise potential dust nuisance	All construction works area	SENTX Contractor		✓		HKAQO and EIAO-TM Annex 4	Implemented
4.10.1	AQ12	Dust monitoring once every 6 days	Ensure the dust generated from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 3.2a</i>	SENTX Contractor		•		HKAQO and EIAO-TM Annex 4	Implemented
Air Quali	ty – Oper	ation, Restoration and Aftercare Phases								
4.8.2	AQ13	Odour Enclosing the weighbridge area 	To minimise odour nuisance	Weighbridge area	SENTX Contractor	✓		~	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, enclosing the weighbridge area is not necessary
4.8.2	AQ14	• Providing a vehicle washing facility before the exit of SENTX and providing sufficient signage to remind RCV drivers to pass through the facility before leaving SENTX		Vehicle washing facility	SENTX Contractor	~		✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ15	• Reminding the RCV drivers to empty the liquor collection sump and close the valve	To minimise odour nuisance	Tipping face	SENTX Contractor			✓	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		before leaving the tipping face						only, which is relatively dry, the amount of liquor generated is expected to minimal
4.8.2	AQ16	• Washing down the area where spillage of RCV liquor is discovered promptly	To minimise odour nuisance	SENTX Site	SENTX Contractor	~	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only, which is relatively dry, the amount of liquor generated is expected to minimal.
4.8.2	AQ17	• Reminding operators to properly maintain their RCVs and ensure that liquor does not leak from the vehicles		SENTX Site	SENTX Contractor	✓	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only, which is relatively dry, the amount of liquor generated is expected to minimal.
4.8.2	AQ18	• Installation of landfill gas control system to enhance collection of landfill gas from the waste mass and hence minimise odour associated with fugitive landfill gas emissions	To minimise odour nuisance	SENTX Site	SENTX Contractor	✓ ✓ ✓	EIAO-TM Annex 4	Implemented

EIA Ref.	EM&A Ref		nvironmental Protection Measures/ litigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	im me	asur	o nent t e? ⁽¹⁾ O/1		Ą	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.2	AQ19	•	Progressive restoration of the areas which reach the finished profile (a final capping system including an impermeable liner will be put in place) and installation of a permanent landfill gas extraction system	To minimise odour nuisance	SENTX Site	SENTX Contractor	~		~	v	/	EIAO-TM Annex 4	Implemented
4.8.2	AQ20	•	Installing deodorizers along the site boundary adjacent to the ASRs	To minimise odour nuisance	SENTX Site boundary	SENTX Contractor			✓	v		EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, installation of deodorizers is not necessary.
4.8.2	AQ21	•	Erecting a vertical barrier, wall or structure softened by planting rows of trees/shrubs or landscape feature along the site boundary, particularly in the areas near the ASRs	To minimise odour nuisance	SENTX Site boundary	SENTX Contractor	✓		~	v	/	EIAO-TM Annex 4	Implemented
4.8.2 and SENTX latest design	AQ22	•	Maintaining the size of the active tipping face not greater than 1,200 m ²	To minimise odour nuisance	Active tipping face	SENTX Contractor			•			EIAO-TM Annex 4	Implemented
4.8.2	AQ23	•	Promptly covering the MSW with soil or selected inert materials to control odour emissions	To minimise odour nuisance	Active tipping face	SENTX Contractor			✓			EIAO-TM Annex 4	Not Applicable. SENTX will not receive MSW.

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.8.2	AQ24	• Maintaining the size of the special waste trench not greater than 6m (l) × 2.5m (w)	To minimise odour nuisance	Special waste trench	SENTX Contractor	\checkmark	EIAO-TM Annex 4	Not Applicable. SENTX will not have any special waste trench.
4.8.2 and SENTX latest design	AQ25	• Covering daily covered area with a tarpaulin sheet or 300mm of soil after the landfill operating hours	To minimise odour nuisance	Daily covered area	SENTX Contractor	✓	EIAO-TM Annex 4	Implemented
4.8.2	AQ26	• Covering special waste trench with 600 mm of soil and an impervious liner after 5 pm	To minimise odour nuisance	Special waste trench	SENTX Contractor	✓	EIAO-TM Annex 4	Not Applicable. SENTX will not have any special waste trench.
4.8.2	AQ27	• Covering the non-active tipping face with 600mm of soil and an impermeable liner (on top of the intermediate cover), which will not only control odour emissions from landfilled waste but also enhance landfill gas extraction by the landfill gas extraction system	To minimise odour nuisance	Intermediate cover	SENTX Contractor	~	EIAO-TM Annex 4	Implemented
4.8.2	AQ28	• Applying deodorizers or odour suppression agents to control odour emissions from the active tipping face and special waste trench, if any, through spraying or fogging equipment	To minimise odour nuisance	Active tipping face and special waste trench	SENTX Contractor	•	EIAO-TM Annex 4	Not Applicable. As SENTX will receive construction waste only which is significantly less odorous, installation of deodorizers is not

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	meas	n to ement f sure? ⁽¹⁾ C O/		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
										necessary. Moreover, SENTX will not have any special waste trench.
4.8.2	AQ29	• Providing a mobile cover with retractable or suitable opening to cover up the opening of the special waste trench except during waste deposition and a suitable odour removal unit. The mobile cover should be equipped with powered extraction and suitable odour removal unit for purifying the trapped gas inside the trench before release into the atmosphere		Special waste trench	SENTX Contractor		~		EIAO-TM Annex 4	Not Applicable. SENTX will not have any special waste trench.
4.8.2 and SENTX latest design	AQ30	• Providing a thermal oxidizer for the leachate treatment plant	To minimise odour nuisance as a result of breakdown of thermal oxidizer	Leachate treatment plant	SENTX Contractor	✓	✓	~	EIAO-TM Annex 4	Implemented
4.8.2 and SENTX latest design	AQ31	• Enclosing all the leachate storage and treatment tanks (except for the Sequential Batch Reactor (SBR) or Membrane Bioreactor (MBR) tanks) and diverting the exhaust air from these tanks to a thermal oxidizer or flare to avoid potential odour emissions from the LTP	To minimise odour nuisance	Leachate treatment plant	SENTX Contractor	✓	~	~	EIAO-TM Annex 4	Implemented
4.8.2	AQ32	• Rescheduling of waste filling activities on-	To minimise	SENTX Site	SENTX		~		EIAO-TM Annex 4	Not Applicable. As

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		site by avoiding waste filling activities carrying out at the northern area of the site in the summer months between July to November	odour nuisance		Contractor			SENTX will receive construction waste only which is significantly less odorous, rescheduling of waste filling activities is not necessary.
4.8.2 and SENTX latest	AQ33	Dust, Gaseous Emission and LFG including Volatile Organic Compounds (VOCs)	To minimise dust nuisance	SENTX Site	SENTX Contractor	✓	HKAQO and EIAO-TM Annex 4	Implemented
design		• Keeping the main haul road to the waste filling area wet by regular watering ;						
4.8.2	AQ34	• Compacting the exposed daily and intermediate covered areas well to avoid fugitive dust emission;	To minimise dust nuisance	SENTX Site	SENTX Contractor	\checkmark	HKAQO and EIAO-TM Annex 4	Implemented
4.8.2	AQ35	• Limiting the vehicle speed within SENTX site boundary;	To minimise dust nuisance	SENTX Site	SENTX Contractor	\checkmark	HKAQO and EIAO-TM Annex 4	Implemented
4.8.2	AQ36	 Providing vehicle washing bay to avoid vehicles carrying dust to public roads; 	To minimise dust nuisance	SENTX Site	SENTX Contractor	✓	HKAQO and EIAO-TM Annex 4	Implemented
4.8.2	AQ37	• Switching off the engine when the diesel- driven equipment is idling;	To minimise gaseous emissions	SENTX Site	SENTX Contractor	√ √	-	Implemented
4.8.2	AQ38	• Maintaining the construction equipment	To minimise	SENTX Site	SENTX	\checkmark \checkmark	-	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	Whe impl meas D	eme sure	nt th ? (1)		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		properly to avoid any black smoke emissions;	gaseous emissions		Contractor						
4.8.2	AQ39	Providing sufficient underground landfill gas collection system to capture the landfill gas generated as much as possible; and	To minimise gaseous emissions, including LFG and VOCs	SENTX Site	SENTX Contractor			✓	~	EIAO-TM Annex 4	Implemented
4.8.2	AQ40	Periodic inspections of the final cover should be undertaken to ensure that the capping layer is in good conditions at all times.	To minimise gaseous emissions, including LFG and VOCs	SENTX Site	SENTX Contractor			✓	•	EIAO-TM Annex 4	Implemented
4.10.2	AQ41	Monitoring of ambient TSP once every 6 days	Ensure the dust emission from the project meets the dust requirement	At monitoring locations shown in <i>Figure 11.3a</i>	SENTX Contractor		✓	✓		HKAQO and EIAO-TM Annex 4	Implemented
4.10.2	AQ42	Monitoring of ambient VOCs, ammonia and H ₂ S, quarterly	Ensure the gaseous emission from the project meets the air quality requirement	At monitoring locations shown in <i>Figure 11.3a</i>	SENTX Contractor			~	~	Odour thresholds or 1% of Occupational Exposure Limit (OEL) as stipulated in the "UK Health and Safety Executive (HSE) EH 40/05 Occupational Exposure Limits", whichever is lower.	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	imp	asur	ent th		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
4.10.2 and SENTX latest design	AQ43	Monitoring of parameters for thermal oxidizer, flares and generator in accordance with requirements stated in Tables 3.4a, 3.5a and 3.6a of the EM&A Manual respectively.	Ensure the gaseous emission from the project meets the air quality requirement	At the flares and thermal oxidizer stacks when they are in operation	SENTX Contractor			•	✓(1)	Emission Limits specified in Contract	Implemented
4.10.2	AQ44	To confirm design assumption of ammonia, it is recommended that the ammonia concentration in the flue gas of the thermal oxidiser be monitored during the commissioning stage of the thermal oxidiser. If required, an emission standard will be set for ammonia for the thermal oxidiser based on the monitoring results. If no ammonia is detected in the flue gas during the decommissioning stage, the monitoring of ammonia in the flue gas of the thermal oxidiser could be discontinued.	Ensure the gaseous emission from the project meets the air quality requirement	At the thermal oxidizer stack during commissioning . If ammonia is detected during commissioning stage, the monitoring will continue.	SENTX Contractor			•		Emission Limits determined during commissioning stage	Implemented
4.10.2 and SENTX latest design	AQ45	Odour patrol in accordance with requirements stated in Table 3.7a of the EM&A Manual.	Ensure the odour emission from the project meets the odour requirement	Along SENTX Site boundary	SENTX Contractor			~		EIAO-TM Annex 4	Implemented
4.10.2	AQ46	Monitoring of meteorological station, continuously	Collect site specific	At meteorological	SENTX Contractor		~	✓	✓	-	Implemented

(1) For LFG flare and LFG generator only.

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
			meteorological data	station shown in <i>Figure 11.3a</i>				
Noise – C	onstructi	on Phase						
5.7.1	N1	 Adopt good site practice listed below: Only well-maintained plant will be operated on-site and plant should be serviced regularly during the construction program; 	To minimise potential construction noise nuisance.	All construction works area	SENTX Contractor	~	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
		• Silencers or mufflers on construction equipment should be utilized and will be properly maintained during the construction program;						
		• Mobile plant, if any, will be sited as far from NSRs as possible;						
		• Machines and plant (such as trucks) that may be in intermittent use will be shut down between work periods or should be throttled down to a minimum;						
		• Plant known to emit noise strongly in one direction will, wherever possible, be orientated so that the noise is directed away from the nearby NSRs; and						
		• Material stockpiles and other structures will be effectively utilised, wherever practicable, in screening noise from on-site						

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures construction activities.	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	meas	en to lement th sure? ⁽¹⁾ C O/R	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
5.8	N2	Weekly noise monitoring	Ensure noise generated from the project meets the criteria	At monitoring locations shown in <i>Figure 6.4a</i>	SENTX Contractor		✓	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
Noise – O	peration	Restoration Phase							
5.7.2	N3	Adopt good site practice listed below:Choose quieter PME;	To minimise potential operational noise nuisance.	Within the SENTX Site	SENTX Contractor		v	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented
		 Include noise levels specification when ordering new plant items; 						-	Implemented
		• Locate fixed plant items or noise emission points away from the NSRs as far as practicable;						-	Implemented
		 Locate noisy machines in completely enclosed plant rooms or buildings; and 						-	Implemented
		• Develop and implement a regularly scheduled plant maintenance programme so that plant items are properly operated and serviced. The programme should be implemented by properly trained personnel.						-	Implemented
5.8	N4	Weekly noise monitoring	Ensure noise generated from the project meets	At monitoring locations shown in	SENTX Contractor		✓	Noise Control Ordinance (NCO) and EIAO-TM Annex 5	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address the criteria	Location of the Measures <i>Figure 6.4a</i>	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Water Oı	ualitu - C	onstruction Phase		178000 0110				
6.8.1	WQ1	Construction Runoff						
		• Exposed soil areas will be minimised to reduce the contamination of runoff and erosion.	To minimise potential water quality impacts arising from the construction works	All construction works area	SENTX Contractor	~	ProPECC PN 1/94 EIAO-TM Annex 6	Implemented
6.8.1	WQ2	• Perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation.	To minimise potential water quality impacts arising from the construction works	All construction works area	SENTX Contractor	✓ ✓	ProPECC PN 1/94 Water Pollution Control Ordinance (WPCO) EIAO-TM Annex 6	Implemented
6.8.1	WQ3	• Silt removal facilities, channels and manholes will be maintained and the deposited silt and grit should be removed regularly to ensure they are functioning properly at all times.	To minimise potential water quality impacts arising from the construction works	All construction works area	SENTX Contractor	~	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Deficiency of mitigation measures but rectified by the Contractor
6.8.1	WQ4	• Temporary covers such as tarpaulin will also be provided to minimise the generation of high SS runoff.	To minimise potential water quality impacts arising from the construction works	All construction works area	SENTX Contractor	~	ProPECC PN 1/94 WPCO	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.8.1	WQ5	• The surface runoff contained any oil and grease will pass through the oil interceptors.	To minimise potential water quality impacts arising from the construction works	All construction works area	SENTX Contractor	~	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Implemented
6.8.1	WQ6	• All sewer and drains will be sealed to prevent building debris, soil etc from entering public sewers/drains before commencing any demolition works	To minimise potential water quality impacts arising from the demolition works	Infrastructure area at existing SENT Landfill	SENTX Contractor	~	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Not applicable
6.8.1	WQ7	• During the excavation works for the twin drainage tunnels, the recycle water for cooling the cutter head of the TBM will be conveyed to the sedimentation tanks for treatment and most of the treated water will be reused, where applicable and as much as possible, in the boring operations	To minimise potential water quality impacts arising from the tunnel works	Tunnel boring sites	SENTX Contractor	~	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Not applicable. Excavation of drainage tunnels is not required in the latest landfill design.
6.8.1	WQ8	• The fuel and waste lubricant oil from the on-site maintenance of machinery and equipment will be collected by a licensed chemical waste collector.	To minimise potential water quality impacts arising from improper handling of fuel and oil	SENTX Site	SENTX Contractor	~	ProPECC PN 1/94 WPCO Waste Disposal Ordinance (WDO)	Implemented
6.8.1	WQ9	• Implementation of excavation schedules, lining and covering of excavated stockpiles	To minimise contaminated stormwater run- off from the	All construction works	SENTX Contractor	4	ProPECC PN 1/94 WPCO EIAO-TM Annex 6	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address SENTX Site	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.13	WQ10	• Monitoring of surface water quality will be conducted on a regular basis as stated in the EM&A Manual.	To minimise potential water quality impacts on surface water arising from the construction works	SENTX Site	SENTX Contractor	~	WPCO Water-TM	Implemented
6.8.2	WQ11	<u>Sewage Effluents</u>Sufficient chemical toilets will be provided for the construction workforce.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor	✓	WPCO	Implemented
6.8.2	WQ12	• Untreated sewage will not be allowed to discharge into the surrounding water body.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor	~	WPCO WDO	Deficiency of mitigation measures but rectified by the Contractor
6.8.2	WQ13	• A licensed waste collector will be employed to clean the chemical toilets on a regular basis.	To minimise potential water quality impacts arising from the sewage effluents	SENTX Site	SENTX Contractor	~	WPCO WDO	Implemented
Water Qu	uality – O	peration/Restoration and Aftercare Phases						
6.9.1	WQ14	Surface Water Management • Inspections of the drainage system, sand	To minimise	SENTX Site	SENTX	✓	WPCO Technical Memorandum	Deficiency of mitigation measures

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		traps, settlement ponds and surface water channels will be performed regularly to identify areas necessary for maintenance, cleaning or repair.	potential water quality impacts on surface water arising from the landfill operations.		Contractor		Standards for Effluents Discharged into Drainage and Sewerage Systems, Inland and Inshore Waters (Water- TM)	but rectified by the Contractor
							EIAO-TM Annex 6	
6.9.1	WQ15	• Regular maintenance and replacement, if	To minimise	SENTX Site	SENTX	\checkmark	WPCO	Implemented
		required, of the HDPE liner will be conducted to prevent degradation from	potential water quality impacts		Contractor		Water-TM	
		affecting the performance of the capping system.	on surface water arising from the landfill operations.				EIAO-TM Annex 6	
6.9.1	WQ16	• Monitoring of surface water quality will be		SENTX Site	SENTX	\checkmark \checkmark	WPCO	Implemented
		conducted on a regular basis as stated in the EM&A Manual.	potential water quality impacts on surface water arising from the landfill operations.		Contractor		Water-TM	
6.9.2 and	WQ17	Groundwater Management						Implemented
SENTX latest		• The groundwater management facilities	To minimise	SENTX Site	SENTX	\checkmark \checkmark	WPCO	
design		including the groundwater monitoring wells will be inspected regularly during	potential water		Contractor		Water-TM	
		routine groundwater monitoring programme.	quality impacts on groundwater arising from the landfill operations.				EIAO-TM Annex 6	

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	Whe imp mea D	oleme Isure	ent tl ? (1)	he R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.9.2	WQ18	• Monitoring of groundwater water quality will be conducted on a regular basis as stated in the EM&A Manual.	To minimise potential water quality impacts on groundwater arising from the landfill operations.	SENTX Site	SENTX Contractor			✓	•	WPCO Water-TM EIAO-TM Annex 6	Implemented
SENTX latest design	WQ19	<u>Sewage</u>All sewage from the operation staff will be diverted to the LTP for treatment or public sewer, if available.	To ensure proper handling of sewage	SENTX Site	SENTX Contractor			~	✓	-	Implemented
6.9.3	WQ20	 Leachate Management The leachate pump houses and related ancillary equipment will be inspected regularly and repairs, if necessary. 	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate pump houses and related ancillary equipment	SENTX Contractor			✓	•	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.3	WQ21	• For equipment such as pumps that require routine scheduled maintenance, the maintenance will be performed following manufacturer's recommended frequency.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate pumps	SENTX Contractor			•	•	WPCO Water-TM	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	imp mea	en to leme sure? C			What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.9.3	WQ22	• Preventive maintenance will be implemented so that the possibility for forced shutdown during wet season will be kept to minimal.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate treatment plant	SENTX Contractor			~	~	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.3	WQ23	• Emergency procedures or a contingency plan will be established when the LTP is malfunctioned.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate treatment plant	SENTX Contractor			 Image: A start of the start of	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.9.3 and SENTX latest design	WQ24	• There will be sufficient redundancy in the system to handle the leachate flow even if one treatment train is down for maintenance. The leachate may be required to temporarily store within the landfill if the leachate storage lagoon are full and leachate cannot be transported to the LTP for treatment.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	Leachate treatment plant	SENTX Contractor			✓	✓	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.13	WQ25	• Monitor the quality of effluent discharged from the LTP	To ensure discharge quality comply with WPCO requirement	Leachate treatment plant discharge point	SENTX Contractor			~	~	WPCO Water-TM	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	im	easu	nent t re? ⁽¹⁾		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
6.10.1	WQ26	Potential Leakage of Leachate									Implemented
		• Regular groundwater quality monitoring will be carried out to monitor the performance of the leachate containment system.	To minimise potential water quality impacts on surrounding water bodies arising from the landfill operations.	SENTX Site	SENTX Contractor			✓	•	WPCO Water-TM	
6.10.1	WQ27	• Maintenance and replacement of the capping system should be carried out, if necessary, to prevent control infiltration and leachate seepage from any damaged cap.	To minimise potential water quality impacts on surrounding water bodies arising from the leachate leakage.	SENTX Site	SENTX Contractor			~	~	WPCO Water-TM EIAO-TM Annex 6	Implemented
6.10.1	WQ28	• Maintaining control of the leachate level through extraction	To minimise potential water quality impacts on surrounding water bodies arising from surface breakout of leachate.	SENTX Site	SENTX Contractor			~	V	WPCO Water-TM EIAO-TM Annex 6	Implemented
Waste Ma	anagemen	t – Construction Phase									
7.6.1	WM1	All the necessary waste disposal permits are obtained prior to the commencement of construction work.	To ensure compliance with relevant statutory	Before construction works	SENTX Contractor	~	~			WDO	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address requirements	Location of the Measures	Who to implement the measure?	meas	en to lement the sure? ⁽¹⁾ C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
7.6.1	WM2	Management of Waste Disposal							
		The construction contractor will open a billing account with the EPD. Every construction waste or public fill load to be transferred to the Government waste disposal facilities such as public fill reception facilities, sorting facilities, landfills will required a valid "chit" which contains the information of the account holder to facilitate waste transaction recording and billing to the waste producer. A trip-ticket system will also be established to monitor the disposal of construction waste at the SENT Landfill and to control fly-tipping. The trip-ticket system will be included as one of the contractual requirements and implemented by the contractor.	•	SENTX Site	SENTX Contractor		✓	WDO Waste Disposal (Charges for Disposal of Construction Waste) Regulation; Works Bureau Technical Circular No.31/2004; and Annex 5 and Annex 6 of Appendix G of ETWBTC No. 19/2005)	Implemented
		A recording system for the amount of waste generated, recycled and disposed of (including the disposal sites) will be established.							
7.6.1	WM3	Measures for the Reduction of Construction Waste Generation Inert and non-inert construction waste will be segregated and stored in different containers or skips to facilitate reuse or recycling of the inert waste and proper disposal of the non-	To reduce construction waste generation	SENTX Site	SENTX Contractor		✓	WDO EIAO-TM Annex 7	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		inert construction waste. Specific areas of the work site will be designated for such segregation and storage if immediate use is not practicable.						
7.6.1	WM4	<u>Chemical Waste</u> The construction contractor will register as a chemical waste producer with the EPD. Chemical waste will be handled in accordance with the <i>Code of Practice on the</i> <i>Packaging, Handling and Storage of Chemical</i> <i>Wastes.</i>	To ensure proper handling of chemical waste	SENTX Site	SENTX Contractor	~	WDO Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	Implemented
7.6.1	WM5	Sewage An adequate number of portable toilets will be provided at the site to ensure that sewage from site staff is properly collected. The portable toilets will be desludged and maintained regularly by a specialist contractor.	To ensure proper handling of sewage	SENTX Site	SENTX Contractor	~	WDO EIAO-TM Annex 7	Implemented
7.6.1 and SENTX latest design	WM6	General Refuse General refuse will be stored in enclosed bins separately from construction and chemical wastes. The general refuse will be delivered to a transfer station or other landfill, separately from construction and chemical wastes, on a daily basis to reduce odour, pest and litter impacts. Recycling bins will be provided at strategic locations to facilitate recovery of aluminium	handling of	SENTX Site	SENTX Contractor	~	WDO EIAO-TM Annex 7	Deficiency of mitigation measures but rectified by the Contractor

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		can and waste paper from the SENTX Site. Materials recovered will be sold for recycling.						
7.6.1	WM7	Staff Training						
		At the commencement of the construction works, training will be provided to workers on the concepts of site cleanliness and on appropriate waste management procedures, including waste reduction, reuse and recycling.	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor	~		Implemented
7.8	WM8	Environmental Monitoring & Audit Requirements Weekly audits of the waste management practices will be carried out during the construction phase. The audits examine all aspects of waste management including waste generation, storage, recycling, transport and disposal.	To ensure that adverse environmental impacts are prevented	SENTX Site	SENTX Contractor	✓	WDO	Implemented
Waste Ma	anagemen	t – Operation/Restoration Phase						
7.6.2 and SENTX latest design	WM9	Sludge In case off-site disposal is required, the Contractor will ensure that sludge generated from the LTP will be delivered in closed container to other waste disposal facility e.g. other landfills or a sludge treatment facility, for proper disposal on a daily basis.	To ensure proper handling of sludge	SENTX Site	SENTX Contractor	~	WDO EIAO-TM Annex 7	Not applicable

EIA Ref.	Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	-	ment the are? ⁽¹⁾	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
7.6.2	WM10	<u>Chemical Waste</u>	T				✓	WDO	Implemented
		The construction contractor will register as a chemical waste producer with the EPD.	To ensure proper handling of	SEN I X Site	SENTX Contractor		v		
		Chemical waste will be handled in	chemical waste					EIAO-TM Annex 7	
		accordance with the Code of Practice on the Packaging, Handling and Storage of Chemical Wastes.						Code of Practice on the Packaging, Handling and Storage of Chemical Wastes	
7.6.2	WM11	Sewage							
		All sewage from the operation staff will be	To ensure proper	SENTX Site	SENTX		\checkmark	WDO	Moved to mitigation
	diverted to the LTP for treatment or public ha	handling of sewage					EIAO-TM Annex 7	measure under water quality WQ19. It is a measure for water quality rather than waste management.	
7.6.2 and	WM12	General Refuse							
SENTX latest		General refuse will be stored in enclosed bins		SENTX Site	SENTX		\checkmark	WDO	Implemented
design		and disposed of at other landfills or transfer station on a daily basis to reduce odour, pest and litter impacts.	handling of		Contractor			EIAO-TM Annex 7	
		Recycling bins will be provided at strategic locations to facilitate recovery of aluminium can and waste paper from the SENTX Site. Materials recovered will be sold for recycling.							

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Landfill (Gas Hazar	rds – Design and Construction Phase						
8.6.2 and SENTX latest design	LFG1	Precautionary measures to be adopted by the contractors at the Project site and the adjacent development site within the landfill consultation zone are outlined in Paragraphs 8.3 to 8.49 of EPD's <i>Landfill Gas Hazard Assessment Guidance Notes (the Guidance Note).</i> Those precautionary measures applicable to the SENTX will be confirmed in the detailed Qualitative Landfill Gas Hazard Assessment to be submitted by the contractor.	*	All construction works area	SENTX Contractor	✓	Paragraphs 8.3 to 8.49 of EPD's Landfill Gas Hazards Assessment Guidance Note EIAO-TM Annex 7	Implemented
8.6.2	LFG2	Monitoring will be undertaken when construction works are carried out in confined space within the consultation zone with reference to the monitoring requirements and procedures specified in Paragraphs 8.23 to 8.28 of EPD's <i>Guidance</i> <i>Note</i> will be followed.	To protect workers from landfill gas risk	Confined space within the construction works area	SENTX Contractor	1		Implemented
		In the event of the trigger levels being exceeded, it is recommended that a person, such as the Safety Officer, is nominated, with deputies, to be responsible for dealing with any emergency which may occur due to landfill gas. In an emergency situation, the nominated person, or his deputies, shall have the necessary authority and shall ensure that the confined space is evacuated and the necessary works implemented for reducing the concentrations of gas. The appropriate						

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	imj me	ien f plen asur C	nen re? ((1)		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		organisations shall be contact.										
8.6.3	LFG4	Implementation of engineering measures according to Contract Specification requirements. These measures will include the placement of liner and installation of landfill gas management system to contain, manage and control landfill gas.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor	~	✓	~		•	EIAO-TM Annex 7	Implemented
8.6.3	LFG5	Engineering measures to significant engineering measures will be required in the design of the SENTX to protect the staff	To protect workers from landfill gas risk	Infrastructure Area	SENTX Contractor	~	~				EPD's Landfill Gas Hazards Assessment Guidance Note	Implemented
		working in the infrastructure area. These measures include a combination of passive and active systems (examples are recommended in EPD's <i>Guidance Notes</i>).									EIAO-TM Annex 7	
		Landfill gas monitoring boreholes will be installed at the edge of the waste slope between the waste and the new infrastructure area to monitor the migration of landfill gas, if any.										
Landfill (Phases	Gas Haza	rds - Operation, Restoration and Aftercare										
8.6.4	LFG7	To train and ensure staff to take appropriate precautions at all times when entering enclosed spaces or plant rooms. Undertake regular monitoring of landfill gas at the perimeter boreholes to detect if there are any signs of off-site landfill gas migration. Prepare and implement emergency plan in case off-site landfill gas migration is detected.	To protect workers from landfill gas risk	SENTX Site	SENTX Contractor			•	•	•	Landfill Gas Hazards Assessment Guidance Note	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	meas	lemen sure?		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
8.7 and SENTX latest design	LFG8	A permanent gas monitoring system with alarm will be installed and operated in all occupied on-site buildings. <u>Environmental Monitoring & Audit</u> <u>Requirements</u> Undertake regular monitoring of landfill gas within the SENTX and along the SENTX boundary as required by the Contract Specification.	To protect workers from landfill gas risk	Within the SENTX and along the SENTX boundary	SENTX Contractor		~	∕ √	Landfill Gas Hazards Assessment Guidance Note	Implemented
Ecology -	Construc	tion Phase								
9.10.2	EC1	 Measures to control construction runoff: Exposed soil areas will be minimised to reduce the contamination of runoff and erosion; To prevent stormwater runoff from washing across exposed soil surfaces, perimeter channels will be constructed in advance of site formation works and earthworks and intercepting channels will be provided for example along the edge of excavation; 	To minimise potential water quality impacts affecting ecological resources	All construction works area	SENTX Contractor		~		EIAO-TM Annex 16 ProPECC PN 1/94 Water Pollution Control Ordinance (WPCO) EIAO-TM Annex 6 -	Implemented
		• Silt removal facilities, channels and manholes will be maintained and the							-	Deficiency of mitigation measures

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		deposited silt and grit will be removed regularly to ensure they are functioning properly at all times;						but rectified by the Contractor
		• Temporary covers such as tarpaulin will also be provided to minimise the generation of high suspended solids runoff;					-	Implemented
		• The surface runoff contained any oil and grease will pass through the oil interceptors; and,					-	Implemented
		• Control measures, including implementation of excavation schedules, lining and covering of excavated stockpiles will be implemented to minimise contaminated stormwater run-off from the SENTX site.					-	Implemented
9.10.2	EC2	Good Construction Practice:						
and SENTX latest design		• Fences along the boundary of the SENTX Site will be erected before the commencement of works to prevent vehicle movements, and encroachment of personnel, onto adjacent areas.	To minimise potential ecological impacts arising from the Project	SENTX Site	SENTX Contractor	~	EIAO-TM Annex 16	Implemented
		• The work site boundaries will be regularly checked to ensure that they are not breached and that damage does not occur to surrounding areas.					-	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When t implen measur D C	nent th		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
Ecology -	• Operatic	on, Restoration and Aftercare Phases								
9.10.2	EC3	Measures for Controlling Leakage of Landfill Leachate Leachate will be contained within the SENTX Site by the proposed impermeable leachate containment system and collected by the installation of drainage system to prevent	To minimise potential water quality impact affecting the ecological	SENTX Site	SENTX Contractor		~	~	EIAO-TM Annex 16 WPCO Water-TM	Implemented
9.10.2	EC4	potential migration of leachate to habitats in the vicinity. <u>Measures for Controlling Migration of</u> <u>Landfill Gas</u> Disturbance to habitat in the vicinity and	resources	SENTX Site	SENTX		✓	✓	EIAO-TM Annex 6 EIAO-TM Annex 16	Implemented
		associated wildlife due to migration of landfill gas will be prevented by proper management of the landfill gas generated from the SENTX. Ignition fires will be prohibited to occur within the boundary of the SENTX Site. Surface emission and off- site migration of landfill gas will be regularly monitored.	potential landfill gas migration affecting ecological resources		Contractor					
9.10.3 and SENTX latest design	EC5	 The following compensation planting is recommended as the mitigation measures for the habitat affected due to the SENTX: Provision of 6 ha of mixed woodland planting to compensate the loss of shrubland; and Provision of a mosaic of grassland and 	Compensation of habitat loss due to the Project	SENTX Site	SENTX Contractor		~	~	EIAO-TM Annex 16	Not applicable
		planting to compensate the loss of shrubland; and								

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
		Compensatory planting and restoration of the SENTX can be implemented progressively according to the filling plan of SENTX.						
9.10.3	EC6	The mixture of grassland, shrubland and woodland habitats are recommended to diversify the habitats for supporting various wildlife in particular butterflies, birds and herpetofauna and blend into the existing undisturbed ecological environment.	To diversify habitats	SENTX Site	SENTX Contractor	√ √	EIAO-TM Annex 16	Not applicable
9.10.3	EC7	Indigenous plant species of shallow root system, softwood in nature and adaptive to sea shore habitat are recommended to be used in the restoration plan, which can establish well in coastal area with exposure to strong wind and salt spray, with sand soil base. Taking consideration of the relative poor substrate and the difficulties of establishment of some native trees in Hong Kong, it is recommended to include approximately 20% of non-native tree species in the compensatory woodland. The non- native tree species can serve as a nurse species to facilitate the establishment of the native tree species, especially the shading, and it can be replaced by established native tree species progressively. Plant species can also make reference to food plants of butterfly species (in particularly butterfly species of conservation interests recorded within the CWBCP).	To enhance ecological value of the habitats	SENTX Site	SENTX Contractor		EIAO-TM Annex 16	Not applicable

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	imp	asur	0 lent tl e? ⁽¹⁾ O/F		What requirements or standards for the measure to achieve?	Implementation Status and Remarks
9.10.3	EC8	It is also recommended that a trial nursery for native plant species be set up to fine tone the planting matrix and management intensity of the recommended indigenous tree species for the restoration of the SENTX. It should be noted that native shrubs and tree species had been used for restoration of the existing SENT Landfill, native plant species that could not successfully be established on the existing SENT Landfill should be reviewed before the preparation of the compensatory planting list. Special care and intensive management of native plant should be implemented in order to ensure proper establishment of the native plants.	To select the most suitable indigenous tree species for the SENTX	SENTX Site	SENTX Contractor	~		~	~	EIAO-TM Annex 16	Implemented
9.12.1	EC9	Environmental Monitoring & Audit Requirements The implementation of the ecological mitigation measures should be checked as part of the environmental monitoring and audit procedures during the construction period.	To ensure that adverse ecological impacts are prevented	SENTX	SENTX Contractor		•	✓	V	EIAO-TM Annex 16	Implemented
Landscap	e and Vis	ual – Construction Phase									
10.6.5	LV1	CM1 - The construction area and area allowed for the contractor's office, leachate treatment plant and laboratory areas will be minimised to a practical minimum, to avoid impacts on adjacent landscape.	To minimise the landscape and visual impacts	SENTX Site	SENTX Contractor		•			EIAO-TM Annex 18 and ETWBC 3/2006	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	im	hen to plement the easure? ⁽¹⁾ C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
10.6.5	LV2	CM2 - Topsoil, where identified, will be stripped and stored for re-use in the construction of the soft landscape works, where practical. The Contract Specification will include storage and reuse of topsoil as appropriate.	To minimise the landscape and visual impacts	All construction works area	SENTX Contractor		✓	EIAO-TM Annex 18	Not applicable
10.6.5	LV3	CM3 - All existing trees at the edges of the landfill will be carefully protected during construction. Detailed Tree Protection Specification will be provided in the Contract Specification. Under this Specification, the Contractor will be required to submit, for approval, a detailed working method statement for the protection of trees prior to undertaking any works adjacent to all retained trees, including trees in Contractor's works areas.	To minimise the landscape and visual impacts	Potential impacted area	SENTX Contractor		✓	EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5	LV4	CM4 - Trees unavoidably affected by the works will be transplanted, where necessary and practical. A detailed Tree Transplanting Specification will be provided in the Contract Specification, if applicable. Sufficient time for necessary tree root and crown preparation periods will be allowed in the project programme.	To minimise the landscape and visual impacts	Potential impacted area	SENTX Contractor	~	~	EIAO-TM Annex 18 and ETWBC 3/2006	Implemented
10.6.5 and SENTX latest	LV5	CM5 - Within 3 months of taking possession of the SENTX Site, the Contractor will plant advance screen planting of native species at Light Standard size at 1.5m centres along the	To minimise the landscape and visual impacts	At High Junk Peak Hiking Trail	SENTX Contractor		✓	EIAO-TM Annex 18	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	imp mea	en to olement the asure? ⁽¹⁾ C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
design		High Junk Peak Trail so as to screen views of the Works from the trail. Tree planting locations will be agreed with AFCD. Works will be completed within 9 months of taking possession of the SENTX Site.							
10.6.5	LV6	CM6 - The Contractor's office, leachate treatment plant and laboratory will be given an aesthetic treatment in earth tones to reduce their visual impact and albedo and blend them into the surrounding landscape.	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	~	4	EIAO-TM Annex 18	Implemented
10.6.5	LV7	CM7 - The Contractor's office, leachate treatment plant and laboratory will be surrounded by a minimum of 5m wide and 0.75m high earth bund on the west and south sides planted with a dense screen of tree and shrub vegetation. Additional tree planting will be provided in unused spaces with thin infrastructure site, along access roads and in and around car parks. This will be supplemented with shrub planting, where appropriate.	To minimise the landscape and visual impacts	Infrastructure area	SENTX Contractor	•	✓	EIAO-TM Annex 18 and ETWBC 7/2002	Reminder was given to the contractor
10.6.5	LV8	CM8 - Planting trials will be carried out in an on-site nursery prior to implementation of the first phase of restoration to establish the best planting matrix and management intensity of the recommended plant materials for the restoration.	landscape and visual impacts	SENTX Site	SENTX Contractor		√	EIAO-TM Annex 18	Implemented
11.4.1 and	LV9	During the preparation of the detailed landscape design plan, the design submission	To ensure the implementation	SENTX Site	SENTX Contractor/ET	√	√	EIAO-TM Annex 18	Implemented

EIA Ref.	EM&A Ref	Environmental Protection Measures/ Mitigation Measures	Objectives of the Recommended Measure & Main Concerns to address	Location of the Measures	Who to implement the measure?	When to implement the measure? ⁽¹⁾ D C O/R A	What requirements or standards for the measure to achieve?	Implementation Status and Remarks
SENTX latest design		will be audited against the recommendation proposed in the <i>ER Report</i> by the Registered Landscape Architect from the ET.	of mitigation measures proposed in this EIA Report					
Landscap	e and Vis	ual – Operation/Restoration Phase						
10.6.5 and SENTX latest design	LV10	OM1 - Landfill materials will be covered with general fill material or tarpaulin sheet on a daily basis to reduce visual impact.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor	~	EIAO-TM Annex 18	Implemented
10.6.5 and SENTX latest design	LV11	OM2 - Filling and restoration will be phased during the course of operations in a minimum of 4 phases, the restoration of each phase to commence immediately on the completion of filling in that phase.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor	~	EIAO-TM Annex 18	Implemented
10.6.5	LV12	OM3 - Catch fences will be erected at the perimeter of the waste boundary, to ensure that all waste stays within the site and is not blown into surrounding areas.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor	\checkmark	EIAO-TM Annex 18	Implemented
10.6.5	LV13	OM4 - All night-time lighting will be reduced to a practical minimum both in terms of number of units and lux level and will be hooded and directional.	To minimise the landscape and visual impacts	Tipping area	SENTX Contractor	✓	EIAO-TM Annex 18	Implemented
11.4.2 and SENTX latest design	LV14	The condition of the restoration plantation will be audited at monthly intervals by a Registered Landscape Architect from the ET.	To check the restoration plantation	SENTX Site	SENTX Contractor/ET	✓	EIAO-TM Annex 18	Not applicable

Annex C

Monitoring Schedule for This Reporting Period

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Operation/ Restoration Phase

October 2023

Sun	Mon	Tue	Wed	Thu	Fri	Sat
1	2	3 Perimeter LFG Monitoring Service voids LFG Monitoring	4 Dust Monitoring	5 Noise Monitoring Leachate Monitoring	6	7
8	9	10 Dust Monitoring	11 Noise Monitoring	12 Groundwater Monitoring	13	14
15	16	17	18	19	20	21
	Dust Monitoring	Stack Monitoring		Odour Monitoring	Surface Water Monitoring	
	Stack Monitoring	Noise Monitoring				
22 Dust Monitoring	23	24 Noise Monitoring	25	26	27	28 Dust Monitoring
29	30 Noise Monitoring	31				

Air Quality

Calibration Certificates for Dust Monitoring Equipment

Location II Name and I		TISCH	HVS Mode	l TE-51	70		Date of C Next Cali Operator:			24-Aug-23 23-Oct-23 P.F.Yeung	
				COND	ITIONS						
	Sea Lev Tempera	el Pressu ature (°C			007 29.0		Corrected Pressure (mm Hg)755.3Temperature (K)302				
				CALIE	BRATIO	N C	RIFICE				
			Make: Model: Serial#:	TE-502	CH 25A 454		Qstd Slop Qstd Inter		[2.06918 -0.04220	
				CALIE	BRATIO	N					
Plate No.	H2O(L) (in)	H20(R) (in)	H2O (in)	Qsto (m3/m		[art)	IC (correcte	d)		LINEAR REGRESSIC)N
18	5.7	5.7	11.4	1.63		5	54.48	u)	Slope= 2		
13	4.5	4.5	9.0	1.45		9	48.54		Intercept=		
10	3.1	3.1	6.2	1.21	2 4	3	42.59		Corr. Coeff.=	0.9985	
7	2.0	2.0	4.0	0.97	8 3	6	35.66				
5	1.3	1.2	2.5	0.77	7 2	9	28.73				
Calulations: Qstd = $1/m[S]$ IC = I[Sqrt(F] Qstd = stand IC = corrected I = actual ch m = calibrate b = calibrate Ta = actual t Pa = actual p For subseque 1/m((I)[Sqrt(C)] m = sample	Sqrt(H2O(Pa/Pstd)(T lard flow r ed chart re art respon tor Qstd sl or Qstd in comperatur pressure du ent calcul (298/Tav)(std/Ta)] ate esponse se ope tercept re during uring calil ation of s	calibration (c bration (mm ampler flow	Hg)	IC 60 55 50 45 40 35 30 25 20 15			<u> </u>	Flow Rate		
b = samples					10	-	1	I			
I = chart re Tav = daily a	-	mperature	e		0.	.7	0.8 0.9	1.0	1.1 1.2 1.3 Qstd(m3/min)	1.4 1.5	1.6 1.7
Pav = daily a Pav = daily a			~								
	U- P*										

Location ID: AM2 Name and Model :	TISCH	HVS Mode	l TE-5170		Date of Calib Next Calibra Operator:	0	3
			CONDIT	IONS			
	vel Pressu rature (°C		100 29.		Corrected Pro Temperature	essure (mm Hg) 755. (K) 30	
			CALIBR	ATION C	RIFICE		
		Make: Model: Serial#:	TISCH TE-5025A 245	A	Qstd Slope Qstd Intercer	t <u>2.0691</u>	
			CALIBR	ATION			
No. (in)) H20(R) (in)	(in)	Qstd (m3/min)		IC (corrected)	LINEAR REGRESS	ION
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	6.1 4.8 3.2 2.2 1.5	12.2 9.7 6.3 4.5 2.9	1.692 1.511 1.222 1.036 0.836	53 48 41 36 28	52.50 47.55 40.61 35.66 27.74	Slope= 27.924 Intercept= 5.641 Corr. Coeff.= 0.9951	
Calulations: Qstd = 1/m[Sqrt(H2C IC = I[Sqrt(Pa/Pstd)(' Qstd = standard flow IC = corrected chart r I = actual chart respo m = calibrator Qstd in Ta = actual temperatu Pa = actual pressure of For subsequent calcu 1/m((I)[Sqrt(298/Tav m = sampler slope b = sampler intercep I = chart response Tav = daily average t Pav = daily average t	Tstd/Ta)] rate response nse slope ntercept ure during during cali during cali (lation of s)(Pav/760)	calibration (d bration (mm sampler flow]-b)	leg K) 3 Hg) 3 : 22	IC 50 55 50 50	• • • 8 0.9 1.0	Flow Rate	1.7 1.8

Location II Name and 1		TISCH	HVS Mode	1 TE-5170		Date of Calib Next Calibrat	
						Operator:	P.F.Yeung
				CONDITI	ONS		
		el Pressu ature (°C	. – .	1007 29.0		Corrected Pre Temperature	essure (mm Hg) 755.3 (K) 302
				CALIBRA	TION C	RIFICE	
			Make: Model: Serial#:	TISCH TE-5025A 2454	1	Qstd Slope Qstd Intercep	2.06918 -0.04220
				CALIBRA	TION		
Plate	H2O(L)	H20(R)	H2O	Qstd	Ι	IC	LINEAR
No.	(in)	(in)	(in)	(m3/min)	(chart)	(corrected)	REGRESSION
18	6.0	5.9	11.9	1.672	61	60.42	Slope= 28.952
13	4.7	4.6	9.3	1.480	55	54.48	Intercept= 12.085
10	3.5	3.4	6.9	1.278	50	49.53	Corr. Coeff.= 0.9979
7	2.1	2.0	4.1	0.990	42	41.60	
5	1.4	1.3	2.7	0.807	35	34.67	
Calulations:					IC		Flow Rate
Qstd = 1/m[3]			l'std/l'a))-b]		65 _F		
IC = I[Sqrt(I)]	Pa/Pstd)(1	sta/1a)]			60		^
Qstd = stand	ard flow r	ate			Ē		
Qstu = stand IC = correct					55		
I = actual ch					50		
m = calibrat	-				45 —		
b = calibrat	-	-			-	>	
Ta = actual 1	emperatur	e during	calibration (c	leg K)	40		
Pa = actual p	pressure du	uring calib	oration (mm	Hg)	35		
					30		
For subsequ	ent calcul	ation of s	ampler flow	:	25		
1/m((I)[Sqrt	(298/Tav)((Pav/760)	-b)		Ē		
					20		
m = sample	_				15		
b = sample	_				10 Ē		
I = chart re	-					0.8 0.9 1.0	1.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8
Tav = daily	_	_					Qstd(m3/min)
Pav = daily :	average pr	essure		L			

Location ID: AM4		Date of	of Calibi	ration: 24-Aug-23		
Name and Model: TISCH HVS Model TE-517	70	Next	Calibrati	ion Date: 23-Oct-23		
		Opera	ator:	P.F.Yeung		
CONDI	ITIONS					
)07 9.0	Corrected Pressure (mm Hg)755.3Temperature (K)302				
CALIB	RATIO	N ORIFIC	CE			
Make: TISC Model: TE-502 Serial#: 24		Qstd 1 Qstd 1	Slope Intercept	2.06918 -0.04220		
CALIB	RATIO	V				
Plate H2O(L) H20(R) H2O Qstd	I]	IC	LINEAR		
No. (in) (in) (in) (m3/mi		rt) (corr	rected)	REGRESSION		
18 6.1 6.1 12.2 1.692			5.46	Slope= 31.858		
13 4.5 4.5 9.0 1.457	7 52	2 51	1.51	Intercept= 3.629		
10 3.6 3.6 7.2 1.305	5 45	5 44	1.57	Corr. Coeff.= 0.9933		
7 2.2 2.2 4.4 1.025	5 38	3 37	7.64			
5 1.3 1.3 2.6 0.792	2 28	3 27	7.74			
Calulations:	IC	-				
Qstd = 1/m[Sqrt(H2O(Pa/Pstd)(Tstd/Ta))-b]	60	F		Flow Rate		
C = I[Sqrt(Pa/Pstd)(Tstd/Ta)]		-				
	55	-				
2std = standard flow rate	50	-		· · · · · · · · · · · · · · · · · · ·		
C = corrected chart response		-				
= actual chart response	45	-				
n = calibrator Qstd slope	40	-				
= calibrator Qstd intercept		-	>			
Ta = actual temperature during calibration (deg K)	35	-				
Pa = actual pressure during calibration (mm Hg)	30					
For subsequent calculation of sampler flow:	25	-				
/m((I)[Sqrt(298/Tav)(Pav/760)]-b)	20	-				
	20					
n = sampler slope	15	-				
= sampler intercept	10	-	1 1			
= chart response	10	.7 0.8 0).9 1.0	1.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8		
Tav = daily average temperature				Qstd(m3/min)		
Pav = daily average pressure						

Location II Name and I		TISCH	HVS Mode	1 TE-5170)	Date of Calil Next Calibra Operator:		24-Oct-23 23-Dec-23 P.F.Yeung	
				CONDIT	TIONS			1.1°.1 cullg	
		el Pressu ature (°C	· • /	101 20					
				CALIBR	ATION C	RIFICE			
			Make: Model: Serial#:	TISC TE-5025 245	A	Qstd Slope Qstd Intercep	ot	2.06918 -0.04220	
				CALIBR	ATION				
Plate No. 18 13 10 7	H2O(L) (in) 5.6 4.0 3.1 2.1	H20(R) (in) 5.7 3.9 3.0 2.0	H2O (in) 11.3 7.9 6.1 4.1	Qstd (m3/min 1.645 1.379 1.214 0.999	I (chart) 56 51 44 36	IC (corrected) 56.00 51.00 44.00 36.00	Slope= Intercept= Corr. Coeff.=		N
5 Calulations:	1.4	1.3	2.7	0.814	30 IC	30.00	Flow Rate		
Qstd = 1/m[IC = I[Sqrt(I	Sqrt(H2O(Tstd/Ta))-b]		60 55		Piow Kate		<u>/•</u>
Qstd = stand IC = correct I = actual ch m = calibrat b = calibrat Ta = actual t Pa = actual t	ed chart re art respon tor Qstd sl or Qstd in temperatur	esponse ise lope tercept re during		leg K) Hg)	50 45 40 35				
For subsequ 1/m((I)[Sqrt(:	30 25	•			
m = sample b = sample I = chart re Tav = daily	r intercept esponse average te	emperature	2		20 15 10 0.7 0	.8 0.9 1.0) 1.1 1.2 1.3	3 1.4 1.5	1.6 1.7
Pav = daily :	average pr	ressure			0.7 0		Qstd(m3/min)	J 1.4 1.J	1.0 1./

Location ID Name and N		TISCH	HVS Mode	l TE-517	0		Date of Calib Next Calibrat Operator:		24-Oct-23 23-Dec-23 P.F.Yeung
		el Pressu ature (°C	· • /		TIONS 16 5.0		Corrected Pre Temperature	essure (mm Hg) (K)	762.1 299
			Make: Model: Serial#:	CALIBI TISC TE-5025 24	CH 5A	ION ORIFICEQstd Slope2.06918Qstd Intercept-0.04220			
				CALIBI		1			
Plate No. 18 13 10 7 5	H2O(L) (in) 6.0 4.4 3.0 2.0 1.3	H20(R) (in) 5.9 4.3 3.0 2.0 1.3	H2O (in) 11.9 8.7 6.0 4.0 2.6	Qstd (m3/mir 1.687 1.446 1.204 0.987 0.800	n) (chai 53 48 43 36		IC (corrected) 53.00 48.00 43.00 36.00 30.00	Slope: Intercept: Corr. Coeff.:	
Calulations: Qstd = $1/m[S]$ IC = I[Sqrt(F) Qstd = stand IC = corrected I = actual chi m = calibrate b = calibrate Ta = actual t Pa = actual t Pa = actual p For subsequed 1/m((I)[Sqrt(m)] m = sampled b = sampled b = sampled I = chart rector Tav = daily a Pav = daily a	Pa/Pstd)(T ard flow r ed chart re art respon for Qstd sl or Qstd in emperatur pressure du ent calcul (298/Tav)(er slope r intercept sponse average te	std/Ta)] rate esponse se ope tercept re during uring calil ation of s (Pav/760)	calibration (o pration (mm ampler flow]-b)	Hg)	IC 60 55 50 45 40 35 30 25 20 15 10 0.7	0.8		Flow Rate	

Location IE Name and N		TISCH	HVS Mode	el TE-5170		Date of Calib Next Calibrat Operator:	
				CONDITI	ONS		
		el Pressu ature (°C		1016 26.0		Corrected Pre Temperature	essure (mm Hg) 762.1 (K) 299
				CALIBRA	TION C	RIFICE	
			Make: Model: Serial#:	TISCH TE-5025A 2454		Qstd Slope Qstd Intercep	2.06918 -0.04220
				CALIBRA	TION		
Plate No.	H2O(L) (in)	H20(R) (in)	H2O (in)	Qstd (m3/min)	I (chart)	IC (corrected)	LINEAR REGRESSION
18 13 10 7 5	5.9 4.6 3.2 2.1 1.3	5.8 4.5 3.2 2.1 1.3	11.7 9.1 6.4 4.2 2.6	1.673 1.478 1.243 1.011 0.800	57 52 46 40 32	57.00 52.00 46.00 40.00 32.00	Slope= 27.980 Intercept= 10.675 Corr. Coeff.= 0.9964
Calulations: Qstd = $1/m[S]$ IC = I[Sqrt(F] Qstd = stand IC = corrected I = actual ch m = calibrated b = calibrated Ta = actual the Pa = actual the Pa = actual the For subsequed 1/m(I)[Sqrt(C]) m = sampled b = sampled I = chart re	Sqrt(H2O) Pa/Pstd)(T lard flow r ed chart re art respon tor Qstd sh or Qstd in comperature pressure d ent calcul (298/Tav)) er slope r intercept	Std/Ta)] rate esponse use lope tercept re during of uring calif ation of s (Pav/760))	calibration (pration (mm ampler flow	deg K) Hg)	IC 60 55 50 45 40 35 30 25 20 15 10		Flow Rate
Tav = daily a Pav = daily a	average te	-			0.7 (0.8 0.9 1.0	1.1 1.2 1.3 1.4 1.5 1.6 1.7 1.8 Qstd(m3/min)

Location II Name and I		TISCH	HVS Mode	el TE-5170		Date of Calib Next Calibrat Operator:		24-Oct-23 23-Dec-23 P.F.Yeung	
				CONDITI	ONS				
		el Pressu ature (°C		1016 26.0		Corrected Pressure (mm Hg)762.1Temperature (K)299			
				CALIBRA	TION C	ORIFICE			
			Make: Model: Serial#:	TISCH TE-5025A 2454	Qstd Intercept -0.04220				
				CALIBRA	TION				
Plate No. 18 13 10 7 5	H2O(L) (in) 6.1 4.8 3.5 2.4 1.4	H20(R) (in) 6.2 4.8 3.5 2.4 1.4	H2O (in) 12.3 9.6 7.0 4.8 2.8	Qstd (m3/min) 1.715 1.518 1.299 1.079 0.829	I (chart) 58 52 46 38 30	IC (corrected) 58.00 52.00 46.00 38.00 30.00	Slope= Intercept= Corr. Coeff.=		
Calulations: Qstd = 1/m[S IC = I[Sqrt(F Qstd = stand IC = correcte	Sqrt(H2O(Pa/Pstd)(T lard flow 1	std/Ta)] rate	Tstd/Ta))-b]		IC 65 60 55		Flow Rate		
I = actual chm = calibratb = calibrateTa = actual tPa = actual p	art respon tor Qstd sl or Qstd in temperatur	ise lope tercept re during (50 45 40 35				
For subsequent of the subsequence of the subsequenc	(298/Tav)		-	7:	30 25 20				
m = sample b = sample I = chart re	r intercept esponse				15 10 0.7	0.8 0.9 1.0		1.4 1.5 1.6 1.7 1.8	
Tav = daily a Pav = daily a	_	-	2		0.7	0.0 0.7 1.0	Qstd(m3/mi		

24-hour TSP Monitoring Results

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m ³)
4 Oct 23	8:00	5 Oct 23	8:00	Sunny	76
10 Oct 23	8:00	11 Oct 23	8:00	Cloudy	54
16 Oct 23	8:00	17 Oct 23	8:00	Fine	177
22 Oct 23	8:00	23 Oct 23	8:00	Fine	70
28 Oct 23	8:00	29 Oct 23	8:00	Cloudy	107
				Average	97
				Min	54
				Max	177

Table D2.124-hour TSP Monitoring Results at AM1

Figure D2.1 Graphical Presentation for 24-hr TSP Monitoring at AM1




Table D2.224-hour TSP Monitoring Results at AM2	Table D2.2	24-hour TSP	Monitoring	Results at AM2
---	------------	-------------	------------	----------------

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m ³)
4 Oct 23	8:00	5 Oct 23	8:00	Sunny	163
10 Oct 23	8:00	11 Oct 23	8:00	Cloudy	45
16 Oct 23	8:00	17 Oct 23	8:00	Fine	85
22 Oct 23	8:00	23 Oct 23	8:00	Fine	62
28 Oct 23	8:00	29 Oct 23	8:00	Cloudy	146
				Average	100
				Min	45
				Max	163

Figure D2.2 Graphical Presentation for 24-hr TSP Monitoring at AM2




Table D2.324-hour TSP Monitoring Results at AM3

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m ³)
4 Oct 23	8:00	5 Oct 23	8:00	Sunny	183
10 Oct 23	8:00	11 Oct 23	8:00	Cloudy	80
16 Oct 23	8:00	17 Oct 23	8:00	Fine	233
22 Oct 23	8:00	23 Oct 23	8:00	Fine	120
28 Oct 23	8:00	29 Oct 23	8:00	Cloudy	139
				Average	151
				Min	80
				Max	233

Figure D2.3 Graphical Presentation for 24-hr TSP Monitoring at AM3





Table D2.4	24-hour TSP	Monitoring	Results	at AM4
------------	-------------	------------	---------	--------

Start Date	Start Time	Finish Date	Finish Time	Weather	24-hour TSP (µg/m ³)
4 Oct 23	8:00	5 Oct 23	8:00	Sunny	158
10 Oct 23	8:00	11 Oct 23	8:00	Cloudy	78
16 Oct 23	8:00	17 Oct 23	8:00	Fine	137
22 Oct 23	8:00	23 Oct 23	8:00	Fine	83
28 Oct 23	8:00	29 Oct 23	8:00	Cloudy	72
				Average	106
				Min	72
				Max	158

Figure D2.4 Graphical Presentation for 24-hr TSP Monitoring at AM4



Event and Action Plan for Dust Monitoring

Annex D3	Event and Action Plan for Air Quality Monitoring During Operation/ Restoration Phase
----------	--

		Action	
Event	ET	IEC	Contractor
Exceedance of Action/Limit Level for dust monitoring	 Identify the source(s) and investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to daily and continue until the monitoring results reduce to below action level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate
Exceedance of Action Level for odour	 Identify source(s) and investigate the cause(s) of exceedance or complaint Prepare the odour complaint form or the Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Increase monitoring frequency to daily until odour not being detected for three consecutive days 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable practice Amend working methods as required Implement amended working methods, if necessary


		Action	
Event	ET	IEC	Contractor
Exceedance of Limit Level for odour	 Identify source(s) and investigate the cause(s) of exceedance or complaint Prepare the odour complaint form or the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results 	 Verify the Notification of Exceedance Check with Contractor on the operating activities and implementation of odour mitigation measures Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable practice Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposal or amend working methods as required Resubmit proposals if problem still not under control
Exceedance of Limit Level for ambient VOCs, ammonia and H ₂ S at the monitoring locations	 Identify the source(s) and investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to monthly and continue until the monitoring results reduce to below limit level 	 Check with Contractor on the operating activities and implementation of landfill gas control measures 	 Rectify any unacceptable practice Amend working methods as required Implement amended working methods, if necessary


ENVIRONMENTAL RESOURCES MANAGEMENT


Action					
Event	ET	IEC	Contractor		
Exceedance of Limit Level of stack emission of the thermal oxidizer, flares and generator	 Identify source(s) and investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures Ensure remedial measures are properly implemented Assess effectiveness of Contractor's remedial measures and keep the Project Proponent and IEC informed of the results Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to monthly when there are two consecutive exceedances and continue until the monitoring results reduce to below limit level 	 Verify the Notification of Exceedance Check with Contractor on the operating performance of the stack Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable performance Amend design as required Implement amended design, if necessar 		


Annex D4


Meteorological Data

















Annex D5

Certificates of the Qualified Odour Panelist



ALS Life Sciences | Environmental

Certificate No.: C22096

Certificate for a Qualified Odour Panellist

This is to certify that

LAU MEI TUNG



has participated in Ten (10) sets of individual N-Butanol Screening Test during 09 November 2022 - 14 November 2022

with Individual Threshold: 38 ppb/v

and

fulfill the Requirement of the European Standard Method of Air Quality -Determination of Odour Concentration by Dynamic Olfactometry (EN13725:2003) -

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of individual threshold estimates and standard deviation less than 2.3 #Silver Stamp: Successfully fulfilling the Panellist requirement since 2021

14 November 2022 Issue Date	14 November 2023 Valid Until	Chan Wai Hung, Mannix
ALS Technichem (HK) Pty Ltd	11/F Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Ch	
	RIGHT SOLUTIONS RIGHT PARTNE	R



ALS Life Sciences | Environmental

Certificate No.: C22097

Certificate for a Qualified Odour Panellist

This is to certify that

LAO KA LEONG, BILLY

has participated in Ten (10) sets of individual N-Butanol Screening Test during 09 November 2022 - 14 November 2022

with Individual Threshold: 33 ppb/v

and

fulfill the Requirement of the European Standard Method of Air Quality -Determination of Odour Concentration by Dynamic Olfactometry (EN13725:2003) -

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of individual threshold estimates and standard deviation less than 2.3 #Silver Stamp: Successfully fulfilling the Panellist requirement since 2021

14 November 2022 Issue Date	14 November 2023 Valid Until	Chan Wai Hung, Mannix
ALS Technichem (HK) Pty Ltd	11/E Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai RIGHT SOLUTIONS RIGHT PARTN	



Certificate for a Qualified Odour Panellist

This is to certify that

Wong Yiu Chun, Ivan

has participated in Ten (10) sets of individual n-Butanol Screening Tests

during 15 July 2022 - 01 December 2022

with Individual Threshold: 41 ppb/v; Standard Deviation: 1.26

and

fulfil the Requirement of the European Standard Method of Air Quality – Determination of Odour Concentration by Dynamic Olfactometry (EN13725:2003)

The Requirement of the Odour Threshold of n-Butanol in Nitrogen Gas in the Range of 20 - 80 ppb/v with at least 10 sets of Individual threshold estimates and standard deviation less than 2.3

01 December 2022 Issue Date 01 December 2023 Valid Until

RIGHT SOLUTI

Fung Lim Chee, Richard

11/F Chung Shun Knitting Centre, 1-3 Wing Yip Street, Kwai Chung, NT, Hong Kong

NER

Annex D6

Odour Monitoring Results

Date	Weather	Location	Time	Temperature	Wind Speed	Wind	From	Odour	Odour	Possible Source	Remarks
				(°C)	(m/s)	Direction	Project Site	Intensity	Characteristic		
19 Oct 23	Rainy	OP1	13:38	26.1	3.9	SW	No	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP2	13:42	26.3	4.4	Ν	Yes	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP3	13:45	27.5	4.4	Ν	No	1	Leachate	LTP	N/A
19 Oct 23	Rainy	OP4	13:47	27.8	1.3	NE	Yes	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP5	13:49	27.5	3.8	NE	Yes	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP6	13:51	27.6	4.8	Ν	No	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP7	13:52	26.8	3.3	Ν	No	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP8	13:56	27.5	4.4	Е	No	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP9	13:59	28.3	2.1	Ν	No	1	Towngas	Towngas plant	N/A
19 Oct 23	Rainy	OP10	14:02	26.8	3.1	Е	Yes	1	Towngas	Towngas plant	N/A
19 Oct 23	Rainy	OP11	14:18	26.6	2.8	Е	Yes	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP12	14:16	26.9	3.3	NW	No	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP13	14:13	27.8	2.4	NW	No	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP14	14:10	27.7	4.4	SW	No	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP15	14:25	27.4	1.5	Е	No	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP16	14:36	27.9	0.0	NA	No	0	N/A	N/A	N/A
19 Oct 23	Rainy	OP17	14:32	26.1	5.4	SW	Yes	0	N/A	N/A	N/A

Annex D7

Thermal Oxidizer, Landfill Gas Flare and Landfill Gas Generator Stack Emission Monitoring Results

Parameters	Monitoring Results	
NO ₂	0.17 gs ⁻¹	
СО	0.03 gs ⁻¹	
SO ₂	0.79 gs ⁻¹	
Benzene	<2.0 x 10 ⁻⁴ gs ⁻¹	
Vinyl chloride	<1.2 x 10 ⁻⁴ gs ⁻¹	
Exhaust gas velocity	10.5 ms ⁻¹	

Table D7.1 Thermal Oxidiser Stack Emission Monitoring Results

Table D7.2 Thermal Oxidiser Stack Continuous Monitoring Results

Date		Gas Combusti	on	Exhaust Temperatur	e Exhaust Ga	as
		Temperature (°C)	(K)	Velocity (n	1S ⁻¹) (a)
1 Oct 23		909		1204		
2 Oct 23		900		1203		
3 Oct 23		909		1207		
4 Oct 23		943		1209		
5 Oct 23		924		1207		
6 Oct 23		924		1203		
7 Oct 23		924		1199		
8 Oct 23		926		1197		
9 Oct 23		926		1194		
10 Oct 23		926		1196		
11 Oct 23		927		1209		
12 Oct 23		926		1210		
13 Oct 23		926		1206		
14 Oct 23		927		1204		
15 Oct 23		925		1202	10 F	
16 Oct 23		923		1197	10.5	
17 Oct 23		926		1195		
18 Oct 23		924		1197		
19 Oct 23		923		1200		
20 Oct 23		924		1200		
21 Oct 23		925		1199		
22 Oct 23		925		1200		
23 Oct 23		926		1202		
24 Oct 23		928		1201		
25 Oct 23		927		1203		
26 Oct 23			Under M	aintenance		
27 Oct 23			Under M	aintenance		
28 Oct 23			Under M	aintenance		
29 Oct 23		925		1192		
30 Oct 23		924		1197		
31 Oct 23		925		1200		
	Average	924		1201	-	
	Min	900		1192	-	
	Max	943		1210	-	

Notes:

(a) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Parameters	Monitoring Results (Flare 1 – F601)
NO ₂	0.02 gs ⁻¹
СО	0.38 gs ⁻¹
SO ₂	<0.01 gs ⁻¹
Benzene	<3.03 x 10 ⁻⁴ gs ⁻¹
Vinyl chloride	<7.9 x 10 ⁻⁵ gs ⁻¹
Exhaust gas velocity	5.8 ms ⁻¹

Table D7.4Landfill Gas Flare Stack Continuous Monitoring Results

Date	Gas Combustion	Exhaust	Exhaust Gas	Operation Status
	Temperature (°C)	Temperature (K)	Velocity (ms-1) (a)	
Flare 1 – F6	01			
1 Oct 23	824	1041		In Operation
2 Oct 23	827	1063		In Operation
3 Oct 23	830	1067		In Operation
4 Oct 23	832	1070		In Operation
5 Oct 23	834	1073		In Operation
6 Oct 23	836	1076		In Operation
7 Oct 23	838	1079		In Operation
8 Oct 23	840	1083		In Operation
9 Oct 23	843	1087		In Operation
10 Oct 23	845	1091		In Operation
11 Oct 23	848	1095		In Operation
12 Oct 23	852	1100		In Operation
13 Oct 23	856	1107		In Operation
14 Oct 23	860	1113		In Operation
15 Oct 23	868	1102	ΕQ	In Operation
16 Oct 23	860	1125	5.8	In Operation
17 Oct 23	861	1113		In Operation
18 Oct 23	859	1124		In Operation
19 Oct 23	857	1116		In Operation
20 Oct 23	868	1100		In Operation
21 Oct 23	854	1115		In Operation
22 Oct 23	864	1013		In Operation
23 Oct 23	868	1112		In Operation
24 Oct 23	850	1109		In Operation
25 Oct 23	854	1086		In Operation
26 Oct 23	850	1106		In Operation
27 Oct 23	833	1075		In Operation
28 Oct 23	959	1199		In Operation
29 Oct 23	837	1093		In Operation
30 Oct 23	857	1120		In Operation
31 Oct 23	848	1116		In Operation
Average	852	1096		Ĩ
Min	824	1013	-	
Max	959	1199	-	
Flare 2 – F6				
1 Oct 23	936	1061		In Operation
2 Oct 23	845	1089		In Operation
3 Oct 23	899	1120		In Operation
4 Oct 23	908	11120		In Operation
5 Oct 23	913	1117		In Operation
6 Oct 23	917	1122		In Operation
	AL RESOURCES MANAGEMENT		~	REEN VALLEY LANDFILL LT

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Date	Gas Combustion	Exhaust	Exhaust Gas	Operation Status
	Temperature (°C)	Temperature (K)	Velocity (ms-1) (a)	-
7 Oct 23	913	1137		In Operation
8 Oct 23	894	1116		In Operation
9 Oct 23	921	1140		In Operation
10 Oct 23	920	1150		In Operation
11 Oct 23	923	1152		In Operation
12 Oct 23	909	1140		In Operation
13 Oct 23	921	1143		In Operation
14 Oct 23	914	1159		In Operation
15 Oct 23	904	1123	5.8	In Operation
16 Oct 23	935	1060		In Operation
17 Oct 23	842	1086		In Operation
18 Oct 23	900	1121		In Operation
19 Oct 23	911	1118		In Operation
20 Oct 23	912	1116		In Operation
21 Oct 23	914	1119		In Operation
22 Oct 23	914	1138		In Operation
23 Oct 23	897	1119		In Operation
24 Oct 23	920	1139		In Operation
25 Oct 23	917	1147		In Operation
26 Oct 23	924	1153		In Operation
27 Oct 23	912	1143		In Operation
28 Oct 23	920	1142		In Operation
29 Oct 23	911	1156		In Operation
30 Oct 23	905	1124		In Operation
31 Oct 23	903	1112		In Operation
Average	909	1125	-	
Min		1060	-	
Max	936	1159	-	

Notes:

(a) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Table D7.5 Landfill Gas Generator Stack Emission Monitoring Results

Parameters	Monitoring Results	
NO ₂	0.06 gs ⁻¹	
СО	1.08 gs ⁻¹	
SO ₂	<0.001 gs ⁻¹	
Benzene	4.0 x 10 ⁻⁵ gs ⁻¹	
Vinyl chloride	<1.06 x 10 ⁻⁵ gs ⁻¹	
Exhaust gas velocity 11.6 ms ⁻¹		

Table D7.6 Landfill Gas Generator Stack Continuous Monitoring Results

Date	Exhaust	Exhaust Gas	Operation Status
	Temperature (K)	Velocity (ms ⁻¹) ^(a)	
ENGA			
1 Oct 23	843		In Operation
2 Oct 23	843		In Operation
3 Oct 23	844		In Operation
4 Oct 23	841		In Operation
5 Oct 23	841		In Operation
6 Oct 23	840		In Operation
7 Oct 23	837		In Operation
8 Oct 23	841		In Operation
9 Oct 23	-		Under Maintenance
10 Oct 23	-		Under Maintenance
11 Oct 23	-		Under Maintenance
12 Oct 23	-		Under Maintenance
13 Oct 23	-		Under Maintenance
14 Oct 23	-		Under Maintenance
15 Oct 23	-		Under Maintenance
16 Oct 23	-	11.6	Under Maintenance
17 Oct 23	-		Under Maintenance
18 Oct 23	-		Under Maintenance
19 Oct 23	843		In Operation
20 Oct 23	841		In Operation
21 Oct 23	842		In Operation
22 Oct 23	838		In Operation
23 Oct 23	875		In Operation
24 Oct 23	877		In Operation
25 Oct 23	879		In Operation
26 Oct 23	879		In Operation
27 Oct 23	879		In Operation
28 Oct 23	879		In Operation
29 Oct 23	879		In Operation
30 Oct 23	880		In Operation
31 Oct 23	882		In Operation
Av	erage 857	-	
	Min 837	-	
	Max 882	-	
ENGB			
1 Oct 23	840		In Operation
2 Oct 23	840		In Operation
3 Oct 23	842		In Operation
4 Oct 23	839		In Operation

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Date	Exhaust	Exhaust Gas	Operation Status
	Temperature (K)	Velocity (ms ⁻¹) ^(a)	-
5 Oct 23	838		In Operation
6 Oct 23	838		In Operation
7 Oct 23	836		In Operation
8 Oct 23	840		In Operation
9 Oct 23	866		In Operation
10 Oct 23	854		In Operation
11 Oct 23	864		In Operation
12 Oct 23	864		In Operation
13 Oct 23	863		In Operation
14 Oct 23	866		In Operation
15 Oct 23	867		In Operation
16 Oct 23	867	11.6	In Operation
17 Oct 23	868		In Operation
18 Oct 23	872		In Operation
19 Oct 23	844		In Operation
20 Oct 23	843		In Operation
21 Oct 23	870		In Operation
22 Oct 23	840		In Operation
23 Oct 23	-		Under Maintenance
24 Oct 23	-		Under Maintenance
25 Oct 23	-		Under Maintenance
26 Oct 23	-		Under Maintenance
27 Oct 23	-		Under Maintenance
28 Oct 23	-		Under Maintenance
29 Oct 23	-		Under Maintenance
30 Oct 23	-		Under Maintenance
31 Oct 23	-		Under Maintenance
Average		-	
Min		-	
Max	872	-	
Notes:			

Notes:

(a) The exhaust gas velocity was calculated based on the cross-section area of the stack and the gas flow and combustion temperature data measured during the stack emission monitoring.

Annex D8

Investigation Reports of Environmental Quality Limit Exceedance

Project	South East New Territories (SENT) Landfill Extension
Date	16 October 2023
Time	11:41 – 12:11
Monitoring Location	Thermal Oxidiser
Parameter	Sulphur Dioxide (SO ₂)
Limit Levels	>0.07 g/s
Measured Level	0.79 g/s
Possible reason	As confirmed by the Contractor, the thermal oxidiser was under normal operating conditions during the sampling event. The thermal oxidizer stack emission monitoring results (NO ₂ , CO, Benzene, Vinyl chloride, gas combustion temperature, exhaust temperature and exhaust gas velocity) on 16 October 2023 were well within the respective limit levels. It is possible that the slight exceedance of SO ₂ limit level measured on 16 October 2023 could be due to the low desulfurization efficiency of the desulfurization tanks. Hence, the SO ₂ exceedance at the thermal oxidizer on 16 October 2023 is considered to be Project related. In accordance with Table 3.8b of the updated EM&A Manual, repeat measurement was conducted on 16 November 2023 (it should be noted that the turnaround time of the laboratory analysis of the flue gas sample is 3 weeks and the results were available on 29 November 2023) to confirm findings. Exceedance of SO ₂ Limit Level was recorded at the thermal oxidiser showed consecutive exceedance of the stack emission limit (SO ₂). It should be noted that although the measured SO ₂ level exceeded the limit level of the EM&A programme (which was set based on the stack design parameters), the slight exceedance of SO ₂ on 16 October 2023 will not cause adverse air quality impact to the identified ASRs as the anticipated SO ₂ concentrations at the identified ASRs will still be well below the respective AQO criteria with reference to the findings of the operational air quality impact assessment of the SENTX Environmental Review Report.
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to closely monitoring the operating conditions of the thermal oxidiser to avoid any exceedance of the Limit Levels.
	The Contractor has arranged inspection and maintenance at the desulfurization tanks in December 2023 to enhance the desulfurization efficiency.

Investigation Report of Environmental Quality Limit Exceedance

Remarks	-	
Prepared by:	Abbey Lau	
Designation:	Environmental Team	
Date:	12 December 2023	

Annex E

Noise

Annex E1

Calibration Certificates for Noise Monitoring Equipment



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C227323 證書編號

ITEM TESTED / 送檢巧	頁目	(Job No. / 序引編號: IC22-2398)	Date of Receipt / 收件日期: 24 November 2022
Description / 儀器名稱	:	Precision Acoustic Calibrator	
Manufacturer / 製造商	:	LARSON DAVIS	
Model No. / 型號	:	CAL200	
Serial No. / 編號	:	15678	
Supplied By / 委託者	:	Envirotech Services Co.	
		Room 712, 7/F, My Loft, 9 Hoi Wing R	oad, Tuen Mun,
		New Territories, Hong Kong	
	NH-12-	N 64- 101.	
TEST CONDITIONS /	測訂	K條件	

Temperature / 溫度 : (23 ± 2)°C Line Voltage / 電壓 : --- Relative Humidity / 相對濕度 : (50±25)%

TEST SPECIFICATIONS / 測試規範

Calibration check

DATE OF TEST / 測試日期 : 18 December 2022

TEST RESULTS / 測試結果

The results apply to the particular unit-under-test only. The results do not exceed manufacturer's specification. The results are detailed in the subsequent page(s).

The test equipment used for calibration are traceable to National Standards via :

- The Government of The Hong Kong Special Administrative Region Standard & Calibration Laboratory
- Agilent Technologies / Keysight Technologies
- Fluke Everett Service Center, USA

Tested By 測試	:	H T Wong Assistant Engineer			
Certified By 核證	:	K C Lee Engineer	Date of Issue 簽發日期	:	19 December 2022

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部後印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C227323 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours before the commencement of the test.
- 2. The results presented are the mean of 3 measurements at each calibration point.
- 3. Test equipment :

Equipment ID CL130	Description Universal Counter	<u>Certificate No.</u> C223647
CL281	Multifunction Acoustic Calibrator	AV210017
TST150A	Measuring Amplifier	C221750

- 4. Test procedure : MA100N.
- 5. Results :
- 5.1 Sound Level Accuracy

UUT Nominal Value	Measured Value (dB)	Mfr's Spec. (dB)	Uncertainty of Measured Value (dB)
94 dB, 1 kHz	93.9	± 0.2	± 0.2
114 dB, 1 kHz	113.9		

5.2 Frequency Accuracy

UUT Nominal Value	Measured Value	Mfr's	Uncertainty of Measured Value
(kHz)	(kHz)	Spec.	(Hz)
1	1.000	$1 \text{ kHz} \pm 1 \%$	± 1

Remark : The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C232965 證書編號

ITEM TESTED / 送檢項	目 (Job No. / 序引編號: IC23-0878)	Date of Receipt / 收件日期:	4 May 2023
Description / 儀器名稱 :	Sound Level Meter		
Manufacturer / 製造商 :	Rion		
Model No. / 型號 :	NL-52		
Serial No. / 編號 :	00643049		
Supplied By / 委託者 :	Envirotech Services Co.	Deed Tree Mar	
	Room 712, 7/F, My Loft, 9 Hoi Wing New Territories, Hong Kong	, Road, Tuen Mun,	
	New Territories, Hong Kong		
TEST CONDITIONS / 測	哈子校供		
		Relative Humidity / 相對濕度 :	(50 ± 25)%
Temperature / 溫度 : Line Voltage / 電壓 :	$(23 \pm 2)^{\circ}$ C	Relative Humany / (112)/Ak/2	$(50 \pm 25)/0$
Line Voltage / 电座 .			
TEST SPECIFICATION	6、测计用数		
	57次时代为2单位		
Calibration			
DATE OF TEST / 測試E	期 : 27 May 2023		
TEST RESULTS / 測試約	課		
The results apply to the partic			
The results do not exceed spe	cified limits. (after adjustment)		
These limits refer to manufac The results are detailed in the	turer's published tolerances as requested by th subsequent page(s)	e customer.	
The test equipment used for c	alibration are traceable to National Standards	via:	
	ng Kong Special Administrative Region Stan Ilibration Laboratory, Denmark	dard & Cambration Laboratory	
 Agilent Technologies / Key 			
- Fluke Everett Service Center			
Tested By :	hand .		
測試	H T Wong		
	Assistant Engineer		
	eł -	Date of Issue : 29 May 20	123
Certified By :		Date of Issue : 29 May 20 簽發日期	20
核證	K ylet		
(Engineer		
			Alter a state of the state of t

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C232965 證書編號

- 1. The unit-under-test (UUT) was allowed to stabilize in the laboratory for over 12 hours, and switched on to warm up for over 10 minutes before the commencement of the test.
- 2. Self-calibration using the internal standard (After Adjustment) was performed before the test 6.1.1.2 to 6.3.2.
- 3. The results presented are the mean of 3 measurements at each calibration point.
- 4. Test equipment :

Equipment ID	Description	Certificate No.
CL280	40 MHz Arbitrary Waveform Generator	C230306
CL281	Multifunction Acoustic Calibrator	CDK2302738

- 5. Test procedure : MA101N.
- 6. Results :
- 6.1 Sound Pressure Level
- 6.1.1 Reference Sound Pressure Level
- 6.1.1.1 Before Adjustment

	UUT Setting		UUT Setting Applied Value			UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _A	A	Fast	94.00	1	* 95.5	± 1.1

* Out of IEC 61672 Class 1 Limit

6.1.1.2 After Adjustment

UUT Setting			Applie	d Value	UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0	± 1.1

6.1.2 Linearity

	UUT Setting		Applie	d Value	UUT	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0 (Ref.)
				104.00	[[104.0
				114.00		114.1

IEC 61672 Class 1 Limit : \pm 0.6 dB per 10 dB step and \pm 1.1 dB for overall different.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部沒印本證書需先獲本實驗所書面批准。



Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No. : C232965 證書編號

6.2 Time Weighting

UUT Setting			Applied Value		UUT	IEC 61672	
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq. (kHz)	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _A	A	Fast	94.00	1	94.0	Ref.
			Slow			94.0	± 0.3

6.3 Frequency Weighting

6.3.1 A-Weighting

	UUT Setting			Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _A	A	Fast	94.00	63 Hz	67.7	-26.2 ± 1.5
					125 Hz	77.8	-16.1 ± 1.5
					250 Hz	85.3	-8.6 ± 1.4
					500 Hz	90.8	-3.2 ± 1.4
					1 kHz	94.0	Ref.
					2 kHz	95.2	$+1.2 \pm 1.6$
					4 kHz	95.0	$+1.0\pm1.6$
					8 kHz	92.9	-1.1 (+2.1 ; -3.1)
					16 kHz	86.0	-6.6 (+3.5 ; -17.0)

6.3.2 C-Weighting

	UUT Setting			Applied Value		UUT	IEC 61672
Range (dB)	Function	Frequency Weighting	Time Weighting	Level (dB)	Freq.	Reading (dB)	Class 1 Limit (dB)
30 - 130	L _C	C	Fast	94.00	63 Hz	93.1	-0.8 ± 1.5
					125 Hz	93.8	-0.2 ± 1.5
					250 Hz	94.0	0.0 ± 1.4
					500 Hz	94.0	$\textbf{0.0} \pm \textbf{1.4}$
					1 kHz	94.0	Ref.
					2 kHz	93.8	-0.2 ± 1.6
					4 kHz	93.2	-0.8 ± 1.6
					8 kHz	91.0	-3.0 (+2.1 ; -3.1)
					16 kHz	84.1	-8.5 (+3.5 ; -17.0)

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory. 本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。



2

輝創工程有限公司

Sun Creation Engineering Limited

Calibration & Testing Laboratory

Certificate of Calibration 校正證書

Certificate No.: C232965 證書編號

Remarks : - UUT Microphone Model No. : UC-59 & S/N : 12128

- Mfr's Limit : IEC 61672 Class 1

 $\pm 0.35 \text{ dB}$ 94 dB : 63 Hz - 125 Hz - Uncertainties of Applied Value : 250 Hz - 500 Hz : ± 0.30 dB 1 kHz $: \pm 0.20 \text{ dB}$ 2 kHz - 4 kHz $\pm 0.35 \text{ dB}$ 8 kHz : ± 0.45 dB : ± 0.70 dB 16 kHz $:\pm 0.10 \text{ dB}$ (Ref. 94 dB) 104 dB: 1 kHz 114 dB : 1 kHz $\pm 0.10 \text{ dB}$ (Ref. 94 dB)

- The uncertainties are for a confidence probability of not less than 95 %.

Note :

Only the original copy or the laboratory's certified true copy is valid.

The values given in this Certificate only relate to the values measured at the time of the test and any uncertainties quoted will not include allowance for the equipment long term drift, variations with environment changes, vibration and shock during transportation, overloading, mis-handling, or the capability of any other laboratory to repeat the measurement. Sun Creation Engineering Limited shall not be liable for any loss or damage resulting from the use of the equipment.

The test equipment used for calibration is traceable to the National Standards as specified in this certificate. This certificate shall not be reproduced except in full, without the prior written approval of this laboratory.

本證書所載校正用之測試器材均可溯源至國際標準。局部複印本證書需先獲本實驗所書面批准。


Annex E2

Noise Monitoring Results

Date	Start Time	Finish Time	Weather	L _{10 (30min)}	L _{90 (30min)}	Leq (30min)
5 Oct 23	10:26	10:56	Sunny	54.2	50.6	53.1
11 Oct 23	10:35	11:05	Sunny	51.2	47.2	49.5
17 Oct 23	09:35	10:05	Fine	56.4	50.8	54.0
24 Oct 23	10:00	10:30	Sunny	52.9	48.1	50.7
30 Oct 23	10:47	11:17	Sunny	51.7	46.6	49.5
					Average	e 51.4
					Mir	1 49.5
					Max	x 54.0

Table E2.1Measured Noise Levels (dB(A)) at NM1 during Normal Working Hours (0700-
1900 hours; Normal Weekdays)

Figure E2.1 Graphical Presentation for Noise Monitoring at NM1



Annex E3

Event and Action Plan for Noise Monitoring

Event		Action	
	ET	IEC	Contractor
•	Identify the source(s) and investigate the cause(s) of exceedance and complaint Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC and Project Proponent whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring	 Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	Submit proposals for remedial measures to IECImplement the agreed proposals
Level	Identify the source(s) and investigate the cause(s) of exceedance and complaint Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD whether the cause of exceedance is due to the Project Analyse the operation of SENTX and investigate the causes of exceedance Provide interim report to Contractor, IEC, Project Proponent and EPD the causes of the exceedances Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Report the remedial measures implemented and the additional monitoring results to Contactor, IEC, Project Proponent and EPD Have additional monitoring if exceedance is due to the Project. If exceedance stops, cease additional monitoring	 Verify the Notification of Exceedance Check monitoring data submitted by ET Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate measures to avoid further exceedance Submit proposals for remedial measures to IEC within 3 working days of notification Implement the agreed proposals Resubmit proposals if problem still not under control Stop the relevant activity of works as determined by the Project Proponent until the exceedance is abated

Annex E3 Event and Action Plan for Operational Noise Monitoring

Annex F

Water Quality

Annex F1

Calibration Certificates for Surface Water Quality Monitoring Equipment



ALS Technichem (HK) Pty Ltd 11/F., Chung Shun Knitting Centre, 1 - 3 Wing Yip Street, Kwai Chung, N.T., Hong Kong **T:** +852 2610 1044 **F:** +852 2610 2021 www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	MR IVAN LEUNG ALS TECHNICHEM (HK) PTY LTD	WORK ORDER:	HK2329476
ADDRESS:	11/F., CHUNG SHUN KNITTING CENTRE,	SUB-BATCH:	0
	1-3 WING YIP STREET, KWAI CHUNG, N.T.	LABORATORY:	HONG KONG
		DATE RECEIVED:	24-Jul-2023
		DATE OF ISSUE:	01-Aug-2023

SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the

laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

Equipment Type:	Multifunctional Meter
Service Nature:	Performance Check
Scope:	Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature
Brand Name/ Model No.:	[HORIBA]/ [U-52G]
Serial No./ Equipment No.:	[NVAE080GT]/ [N/A]
Date of Calibration:	31-July-2023

GENERAL COMMENTS

This report superseded any previous report(s) with same work order number.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION



WORK ORDER: HK2329476 **SUB-BATCH:** 0 DATE OF ISSUE: 01-Aug-2023 **CLIENT:** ALS TECHNICHEM (HK) PTY LTD Multifunctional Meter Equipment Type: Brand Name/ [HORIBA]/[U-52G] Model No.: Serial No./ [NVAE080GT]/[N/A] Equipment No.: Date of Next Calibration: Date of Calibration: 31-July-2023 31-October-2023

PARAMETERS:

Conductivity Method Ref: APHA (23rd edition), 2510B

Expected Reading (µS/cm)	Displayed Reading (µS/cm)	Tolerance (%)
146.9	140	-4.7
6667	6490	-2.7
12890	12000	-6.9
58670	55300	-5.7
	Tolerance Limit (%)	±10.0

Dissolved Oxygen

Method Ref: APHA (23rd edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
2.61	2.77	+0.16
5.27	5.36	+0.09
7.20	7.23	+0.03
	Tolerance Limit (mg/L)	±0.20

pH Value

Method Ref: APHA (23rd edition), 4500H: B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)				
4.0	4.02	+0.02				
7.0	7.02	+0.02				
10.0	9.98	-0.02				
	Tolerance Limit (pH unit)	±0.20				

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics



WORK ORDER:	HK2329476		Ň
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 01-Aug-2023 ALS TECHNICHEM (HK) PTY LTD		
Equipment Type: Brand Name/ Model No.: Serial No./ Equipment No.: Date of Calibration:	Multifunctional Meter [HORIBA]/ [U-52G] [NVAE080GT]/ [N/A] 31-July-2023	Date of Next Calibration:	31-October-2023

PARAMETERS:

Turbidity

Method Ref: APHA (23rd edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.0	
4	3.8	-5.0
40	42.7	+6.8
80	75.1	-6.1
400	400	+0.0
800	859	+7.4
	Tolerance Limit (%)	±10.0

Salinity

Method Ref: APHA (23rd edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)		
0	0.00			
10	9.38	-6.2		
20	18.78	-6.1		
30	28.53	-4.9		
	Tolerance Limit (%)	±10.0		

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics

6	ALS)

SUB-BATCH: DATE OF ISSUE: CLIENT:0 01-Aug-2023 ALS TECHNICHEM (HK) PTY LTDEquipment Type: Brand Name/ Model No.: Serial No./ Equipment No.: Date of Calibration:Multifunctional Meter [HORIBA]/ [U-52G]INVAE080GT]/ [N/A] Date of Next Calibration:31-October-2023	WORK ORDER:	HK2329476		(AL
Brand Name/ [HORIBA]/ [U-52G] Model No.: Serial No./ [NVAE080GT]/ [N/A] Equipment No.:	DATE OF ISSUE:	01-Aug-2023		
	Brand Name/ Model No.: Serial No./ Equipment No.:	[HORIBA]/ [U-52G] [NVAE080GT]/ [N/A]	Date of Next Calibration:	31-October-2023

PARAMETERS:

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

	3 3 3 3 3 3 3 3 3 3				
Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)			
11.0	12.02	+1.0			
25.5	26.00	+0.5			
37.0	37.04	+0.0			
	Tolerance Limit (°C)	±2.0			

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics

Surface Water Quality Monitoring Results

Table F2.1 Surface Water Monitoring Results

		Limit Level	Limit Level	DP3	DP4	DP6	DP4 (Duplicate)
		(DP3)	(DP4 & DP6)				
On-site Measurement							
pH Value	pH Unit	6 - 9	6 - 9	8.1	7.7	7.9	7.8
Electrical Conductivity	µS/cm	-	-	531	198	282	199
Dissolved Oxygen	mg/L	-	-	8.3	7.7	7.8	8
Volume Discharge	m ³	-	-	_ (a)	290	64	290
Laboratory Analysis							
Bicarbonate	mg/L	-	-	103	35	84	35
Carbonate	mg/L	-	-	<1	<1	<1	<1
Suspended Solids (SS)	mg/L	30	20	10.5	6.1	1.8	6
Ammonia-nitrogen	mg/L	0.5	7.1	0.09	0.02	0.03	0.02
Chloride	mg/L	-	-	62	29	23	28
Nitrite-nitrogen	mg/L	-	-	0.06	0.02	< 0.01	0.02
Phosphate	mg/L	5	5	< 0.01	< 0.01	0.01	< 0.01
Sulphate	mg/L	-	-	95	21	29	22
Sulphide	mg/L	2.5	2.5	< 0.1	< 0.1	< 0.1	< 0.1
Total Kjeldahl Nitrogen(TKN)	mg/L	-	-	1.5	0.2	0.2	0.2
Nitrate-nitrogen	mg/L	-	-	1.92	0.29	0.4	0.28
Total Nitrogen(TN)	mg/L	50	50	3.5	0.5	0.6	0.5
Biochemical Oxygen Demand	mg/L	20	20	<2	<2	<2	<2
Chemical Oxygen Demand	mg/L	80	30	6	3	4	2
Oil & Grease	mg/L	20	20	<5	<5	<5	<5
Total Organic Carbon	mg/L	-	-	4	2	2	1
Boron	μg/L	1100	1100	100	20	40	20
Calcium	mg/L	-	-	59.7	24	33.1	23.7
Mercury	μg/L	1	1	< 0.20	< 0.20	< 0.20	<0.20
Magnesium	mg/L	-	-	4.55	0.98	1.87	0.98
Sodium	mg/L	-	-	34.4	11.5	10.6	10.6
Iron	mg/L	3	3	< 0.04	< 0.04	< 0.04	<0.04
Potassium	mg/L	-	-	8.8	2.75	6.51	2.71
Cadmium	μg/L	1	1	<0.2	<0.2	<0.2	<0.2
Chromium	μg/L	300	300	2	<1	<1	<1
Copper	μg/L μg/L	300	300	2	<1	<1	<1
Lead	μg/L μg/L	300	300	<1	<1	<1	<1
Manganese	μg/L μg/L	-	-	7	4	4	4
Nickel	μg/L μg/L	300	300	, <1	- <1	- <1	<1
I MICINCI	μg/ L	500	500	1	1	71	1

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

		Limit Level (DP3)	Limit Level (DP4 & DP6)	DP3	DP4	DP6	DP4 (Duplicate)
Zinc	µg/L	-	-	<10	<10	<10	<10
(a) The flow meter of DP3 is	under main	tenance.					

Event and Action Plan for Surface Water Quality Monitoring

Event		Action	
	ET	IEC	Contractor
xceedance of .imit Level for urface water nonitoring	 Identify source(s) of impact and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to weekly if exceedance is due to the Project until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Take immediate action to avoid further exceedance Submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate
xceedance of imit Level for roundwater nonitoring	 Identify source(s) of impact and investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to weekly if exceedance is due to the Project until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check monitoring data submitted by ET Check Contractor's working methods Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Divert groundwater collected at the collection sumps to the leachate treatment plant Submit proposals for remedial measures to IEC Rectify any unacceptable practice or design Amend working methods as required Implement amended working methods, if necessary

Annex F3 Event and Action Plan for Water Quality Monitoring During Operation/Restoration Phase

Event		Action	
	ET	IEC	Contractor
Exceedance of Limit Level for leachate level	 Investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented 	 Verify the Notification of Exceedance Check with Contractor on the operating activities and performance of the leachate collection system Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Check the performance of the leachate collection system Rectify any unacceptable practice; Amend leachate collection design if required Implement amended leachate collection system, if necessary
Exceedance of Limit Level of effluent discharge from LTP	 Investigate the cause(s) of exceedance Prepare Notification of Exceedance within 24 hours Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Repeat measurement to confirm finding if exceedance is due to the Project Increase monitoring frequency to weekly until no exceedance of Limit Level 	 Verify the Notification of Exceedance Check with Contractor on the operation performance of the LTP Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Rectify any unacceptable practice; Carry out remedial measures or amend design as required Implement amended design, if necessary

Calibration Certificates for Effluent Quality Monitoring Equipment



ALS Technichem (HK) Pty Ltd 11/F., Chung Shun Knitting Centre, 1 - 3 Wing Yip Street, Kwai Chung, N.T., Hong Kong **T:** +852 2610 1044 **F:** +852 2610 2021 www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	MR IVAN LEUNG ALS TECHNICHEM (HK) PTY LTD	WORK ORDER:	HK2336228
ADDRESS:	11/F., CHUNG SHUN KNITTING CENTRE,	SUB-BATCH:	0
	1-3 WING YIP STREET, KWAI CHUNG, N.T.	LABORATORY:	HONG KONG
		DATE RECEIVED:	12-Sep-2023
		DATE OF ISSUE:	19-Sep-2023

SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the

laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

Equipment Type:	pH meter
Service Nature:	Performance Check
Scope:	pH Value and Temperature
Brand Name/ Model No.:	[LUTRON]/ [PH-208]
Serial No./ Equipment No.:	[AL.59359/TF30605]/ [HK2142]
Date of Calibration:	15-September-2023

GENERAL COMMENTS

This report superseded any previous report(s) with same work order number.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.



WORK ORDER: HK2336228 **SUB-BATCH:** 0 DATE OF ISSUE: 19-Sep-2023 **CLIENT:** ALS TECHNICHEM (HK) PTY LTD Equipment Type: pH meter Brand Name/ [LUTRON]/[PH-208] Model No.: Serial No./ [AL.59359/TF30605]/[HK2142] Equipment No.: 15-September-2023 Date of Next Calibration: Date of Calibration: 15-December-2023

PARAMETERS:

pH Value

Method Ref: APHA (23rd edition), 4500H: B

· ·			
Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)	
4.0	3.91	-0.09	
7.0	7.07	+0.07	
10.0	10.00	+0.00	
	Tolerance Limit (pH unit)	±0.20	

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical

Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)
7.0	7.3	+0.3
24.0	23.1	-0.9
43.0	42.2	-0.8
	Tolerance Limit (°C)	±2.0

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics

Leachate Levels Monitoring Results

Date	Meter No.X1 (c	cm) Meter No.X2 (cm)	Average (cm)	
Pump Stati	Pump Station No. 1X (Cell 1X)			
1 Oct 23	78	77	78	
2 Oct 23	79	88	84	
3 Oct 23	79	88	84	
4 Oct 23	79	88	84	
5 Oct 23	77	88	83	
6 Oct 23	79	88	84	
7 Oct 23	79	88	84	
8 Oct 23	88	Standby	88	
9 Oct 23	233	Standby	233	
10 Oct 23	233	Standby	233	
11 Oct 23	224	Standby	224	
12 Oct 23	244	Standby	244	
13 Oct 23	251	Standby	251	
14 Oct 23	240	Standby	240	
15 Oct 23	224	Standby	224	
16 Oct 23	208	Standby	208	
17 Oct 23	188	Standby	188	
18 Oct 23	162	Standby	162	
19 Oct 23	162	Standby	162	
20 Oct 23	163	Standby	163	
21 Oct 23	164	Standby	164	
22 Oct 23	162	Standby	162	
23 Oct 23	162	Standby	162	
24 Oct 23	161	Standby	161	
25 Oct 23	166	Standby	166	
26 Oct 23	168	Standby	168	
27 Oct 23	171	Standby	171	
28 Oct 23	159	Standby	159	
29 Oct 23	160	Standby	160	
30 Oct 23	162	Standby	162	
31 Oct 23	164	Standby	164	
	Average 160	86	161	
	Min 77	77	78	
	Max 251	88	251	

Table F5.1Leachate Levels Monitoring Results (Pump Station No.1X (Cell 1X))

Table F5.2Leachate Levels Monitoring Results (Pump Station No.2X (Cell 2X))

Date	Meter No.X3 (cm)	Meter No.X4 (cm)	Average (cm)
Pump Station N	o. 2X (Cell 2X)		
1 Oct 23	84	85	85
2 Oct 23	87	84	86
3 Oct 23	87	84	86
4 Oct 23	89	86	88
5 Oct 23	78	84	81
6 Oct 23	76	84	80
7 Oct 23	87	84	86
8 Oct 23	84	89	87
9 Oct 23	78	75	77
10 Oct 23	78	75	77
11 Oct 23	329	239	284
12 Oct 23	329	239	284
13 Oct 23	366	297	332
14 Oct 23	361	284	323
15 Oct 23	357	271	314

ENVIRONMENTAL RESOURCES MANAGEMENT

Date	Meter No.X3 (cm)	Meter No.X4 (cm)	Average (cm)
16 Oct 23	348	257	303
17 Oct 23	346	249	298
18 Oct 23	322	257	290
19 Oct 23	298	257	278
20 Oct 23	318	258	288
21 Oct 23	318	260	289
22 Oct 23	296	261	279
23 Oct 23	296	260	278
24 Oct 23	302	262	282
25 Oct 23	307	286	297
26 Oct 23	311	320	316
27 Oct 23	315	324	320
28 Oct 23	313	318	316
29 Oct 23	312	320	316
30 Oct 23	313	324	319
31 Oct 23	313	324	319
Avera	nge 245	216	231
Ν	lin 76	75	77
Ν	Iax 366	324	332

Table F5.3Leachate Levels Monitoring Results (Pump Station No.3X (Cell 3X))

Date		Meter No.X5 (cm)	Meter No.X6 (cm)	Average (cm)
Pump Stati	Pump Station No. 3X (Cell 3X)			
1 Oct 23		76	77	77
2 Oct 23		75	75	75
3 Oct 23		75	75	75
4 Oct 23		Standby	70	70
5 Oct 23		Standby	62	62
6 Oct 23		Standby	55	55
7 Oct 23		Standby	70	70
8 Oct 23		Standby	59	59
9 Oct 23		Standby	358	358
10 Oct 23		Standby	358	358
11 Oct 23		Standby	366	366
12 Oct 23		Standby	366	366
13 Oct 23		Standby	358	358
14 Oct 23		Standby	353	353
15 Oct 23		Standby	346	346
16 Oct 23		Standby	338	338
17 Oct 23		Standby	331	331
18 Oct 23		Standby	324	324
19 Oct 23		Standby	324	324
20 Oct 23		Standby	335	335
21 Oct 23		Standby	335	335
22 Oct 23		Standby	338	338
23 Oct 23		Standby	342	342
24 Oct 23		Standby	344	344
25 Oct 23		Standby	344	344
26 Oct 23		Standby	346	346
27 Oct 23		Standby	349	349
28 Oct 23		Standby	346	346
29 Oct 23		Standby	345	345
30 Oct 23		Standby	349	349
31 Oct 23		Standby	349	349
	Average	75	274	274
	Min	. 75	55	55
	Max	76	366	366

ENVIRONMENTAL RESOURCES MANAGEMENT

GREEN VALLEY LANDFILL LTD.

Date		Meter No.X7 (cm)	Meter No.X8 (cm)	Average (cm)
Pump Station No. 4X (Cell 4X)				
1 Oct 23		62	67	65
2 Oct 23		63	70	67
3 Oct 23		63	70	67
4 Oct 23		70	75	73
5 Oct 23		54	65	60
6 Oct 23		54	63	59
7 Oct 23		59	67	63
8 Oct 23		61	67	64
9 Oct 23		417	404	411
10 Oct 23		417	404	411
11 Oct 23		399	369	384
12 Oct 23		399	369	384
13 Oct 23		373	342	358
14 Oct 23		366	340	353
15 Oct 23		360	331	346
16 Oct 23		351	325	338
17 Oct 23		347	307	327
18 Oct 23		347	362	355
19 Oct 23		351	364	358
20 Oct 23		352	365	359
21 Oct 23		353	366	360
22 Oct 23		355	366	361
23 Oct 23		355	369	362
24 Oct 23		358	371	365
25 Oct 23		358	369	364
26 Oct 23		358	373	366
27 Oct 23		360	375	368
28 Oct 23		358	371	365
29 Oct 23		359	370	365
30 Oct 23		360	373	367
31 Oct 23		360	373	367
	Average	287	287	287
	Min		63	59
	Max	417	404	411

Effluent Quality Monitoring Results

Table F6.1	Effluent Mon	itoring Results
------------	--------------	-----------------

		5 Oct 23
On-site Measurements		
Temperature	°C	35.4
pH Value	pH Unit	8.3
Volume Discharged	m ³	1080
Laboratory Analysis		
Suspended Solids (SS)	mg/L	31.1
Alkalinity	mg/L	1580
Ammoniacal-nitrogen	mg/L	0.22
Chloride	mg/L	1910
Nitrite-nitrogen	mg/L	<0.10
Phosphate	mg/L	2.82
Sulphate	mg/L	252
Total Nitrogen	mg/L	132
Nitrate-nitrogen	mg/L	79
Total Inorganic Nitrogen	mg/L	79.22
Biochemical Oxygen Demand (BOD)	mg/L	20
Chemical Oxygen Demand (COD)	mg/L	885
Oil & Grease	mg/L	<5
Total Organic Carbon (TOC)	mg/L	270
Boron	μg/L	4610
Calcium	mg/L	34.6
Iron	mg/L	1.6
Magnesium	mg/L	34.2
Potassium	mg/L	712
Cadmium	μg/L	<1.0
Chromium	μg/L	105
Copper	μg/L	12
Nickel	μg/L	97
Zinc	μg/L	98

Calibration Certificates for Groundwater Monitoring Equipment



ALS Technichem (HK) Pty Ltd 11/F., Chung Shun Knitting Centre, 1 - 3 Wing Yip Street, Kwai Chung, N.T., Hong Kong **T:** +852 2610 1044 **F:** +852 2610 2021 www.alsglobal.com

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

CONTACT: CLIENT:	MR IVAN LEUNG ALS TECHNICHEM (HK) PTY LTD	WORK ORDER:	HK2329476
ADDRESS:	11/F., CHUNG SHUN KNITTING CENTRE,	SUB-BATCH:	0
	1-3 WING YIP STREET, KWAI CHUNG, N.T.	LABORATORY:	HONG KONG
		DATE RECEIVED:	24-Jul-2023
		DATE OF ISSUE:	01-Aug-2023

SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results compared against a calibrated secondary source.

The "Tolerance Limit" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principle as practised by the

laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

Equipment Type:	Multifunctional Meter
Service Nature:	Performance Check
Scope:	Conductivity, Dissolved Oxygen, pH Value, Turbidity, Salinity and Temperature
Brand Name/ Model No.:	[HORIBA]/ [U-52G]
Serial No./ Equipment No.:	[NVAE080GT]/ [N/A]
Date of Calibration:	31-July-2023

GENERAL COMMENTS

This report superseded any previous report(s) with same work order number.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.



WORK ORDER: HK2329476 **SUB-BATCH:** 0 DATE OF ISSUE: 01-Aug-2023 **CLIENT:** ALS TECHNICHEM (HK) PTY LTD Multifunctional Meter Equipment Type: Brand Name/ [HORIBA]/[U-52G] Model No.: Serial No./ [NVAE080GT]/[N/A] Equipment No.: Date of Next Calibration: Date of Calibration: 31-July-2023 31-October-2023

PARAMETERS:

Conductivity Method Ref: APHA (23rd edition), 2510B

Expected Reading (µS/cm)	Displayed Reading (µS/cm)	Tolerance (%)
146.9	140	-4.7
6667	6490	-2.7
12890	12000	-6.9
58670	55300	-5.7
	Tolerance Limit (%)	±10.0

Dissolved Oxygen

Method Ref: APHA (23rd edition), 4500O: G

Expected Reading (mg/L)	Displayed Reading (mg/L)	Tolerance (mg/L)
2.61	2.77	+0.16
5.27	5.36	+0.09
7.20	7.23	+0.03
	Tolerance Limit (mg/L)	±0.20

pH Value

Method Ref: APHA (23rd edition), 4500H: B

Expected Reading (pH unit)	Displayed Reading (pH unit)	Tolerance (pH unit)				
4.0	4.02	+0.02				
7.0	7.02	+0.02				
10.0	9.98	-0.02				
	Tolerance Limit (pH unit)	±0.20				

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics



WORK ORDER:	HK2329476		Ň
SUB-BATCH: DATE OF ISSUE: CLIENT:	0 01-Aug-2023 ALS TECHNICHEM (HK) PTY LTD		
Equipment Type: Brand Name/ Model No.: Serial No./ Equipment No.: Date of Calibration:	Multifunctional Meter [HORIBA]/ [U-52G] [NVAE080GT]/ [N/A] 31-July-2023	Date of Next Calibration:	31-October-2023

PARAMETERS:

Turbidity

Method Ref: APHA (23rd edition), 2130B

Expected Reading (NTU)	Displayed Reading (NTU)	Tolerance (%)
0	0.0	
4	3.8	-5.0
40	42.7	+6.8
80	75.1	-6.1
400	400	+0.0
800	859	+7.4
	Tolerance Limit (%)	±10.0

Salinity

Method Ref: APHA (23rd edition), 2520B

Expected Reading (ppt)	Displayed Reading (ppt)	Tolerance (%)				
0	0.00					
10	9.38	-6.2				
20	18.78	-6.1				
30	28.53	-4.9				
	Tolerance Limit (%)	±10.0				

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics

6	ALS)

SUB-BATCH: DATE OF ISSUE: CLIENT:0 01-Aug-2023 ALS TECHNICHEM (HK) PTY LTDEquipment Type: Brand Name/ Model No.: Serial No./ Equipment No.: Date of Calibration:Multifunctional Meter [HORIBA]/ [U-52G]INVAE080GT]/ [N/A] Date of Next Calibration:31-October-2023	WORK ORDER:	HK2329476		(AL
Brand Name/ [HORIBA]/ [U-52G] Model No.: Serial No./ [NVAE080GT]/ [N/A] Equipment No.:	DATE OF ISSUE:	01-Aug-2023		
	Brand Name/ Model No.: Serial No./ Equipment No.:	[HORIBA]/ [U-52G] [NVAE080GT]/ [N/A]	Date of Next Calibration:	31-October-2023

PARAMETERS:

Temperature

Method Ref: Section 6 of International Accreditation New Zealand Technical Guide No. 3 Second edition March 2008: Working Thermometer Calibration Procedure.

<u> </u>						
Expected Reading (°C)	Displayed Reading (°C)	Tolerance (°C)				
11.0	12.02	+1.0				
25.5	26.00	+0.5				
37.0	37.04	+0.0				
	Tolerance Limit (°C)	±2.0				

Remark: "Displayed Reading" presents the figures shown on item under calibration / checking regardless of equipment precision or significant figures.

Ms. Lin Wai Yu, Iris Assistant Manager - Inorganics

Groundwater Monitoring Results

Table F8.1 Groundwater Monitoring Results

Parameters	Units	MWX-1	MWX-2	MWX-3	MWX-4	MWX-5	MWX-6	MWX-7	MWX-8	MWX-9	MWX-10	MWX-11	MWX-12	MWX-13	MWX-14
Water Level	mPD	3.81	3.91	4.04	4.77	4.72	4.71	4.14	4.76	5.64	5.33	5.47	7.49	39.42	46.01
Bicarbonate Alkalinity as CaCO3	mg/L	106	191	184	135	47	2	<1	<1	171	200	118	52	17	13
Carbonate Alkalinity as CaCO3	mg/L	<1	<1	<1	<1	24	138	68	74	<1	<1	<1	<1	<1	<1
Total Alkalinity as CaCO3	mg/L	106	191	184	135	71	141	82	108	171	200	118	52	17	13
pH Value	pH Unit	8	7.9	7.6	8	9.3	10.4	10.4	10.9	8	7.7	7.6	6.8	5.7	5.5
Electrical Conductivity	μS/cm	837	5580	1060	964	732	934	1610	2650	14000	834	353	331	94	125
Ammonia	mg/L	0.26	1.2	1.43	0.18	0.64	2.23	6.03	4.76	0.5	< 0.01	< 0.01	< 0.01	< 0.01	0.06
Chloride	mg/L	158	1710	165	144	106	139	400	636	4400	92	23	20	15	24
Nitrite	mg/L	< 0.01	< 0.01	< 0.01	< 0.01	0.11	< 0.01	< 0.01	0.09	< 0.01	< 0.01	< 0.01	0.04	< 0.01	< 0.01
Phosphorus	mg/L	0.01	0.01	0.01	0.03	< 0.01	< 0.01	0.01	< 0.01	0.06	0.02	< 0.01	0.01	< 0.01	< 0.01
Sulphate	mg/L	100	334	151	176	138	95	138	248	768	131	34	79	4	6
Sulphide	mg/L	< 0.1	< 0.1	0.2	< 0.1	< 0.1	4.3	4.1	2.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1	< 0.1
Total Kjeldahl Nitrogen	mg/L	0.4	1.2	1.5	0.4	1	2.5	6.4	4.9	0.5	< 0.1	< 0.1	0.2	< 0.1	< 0.1
Nitrate	mg/L	0.04	0.23	< 0.01	< 0.01	0.02	0.01	< 0.01	0.07	< 0.01	0.04	0.52	0.7	0.13	0.18
Total Nitrogen	mg/L	0.5	1.5	1.5	0.4	1.1	2.6	6.4	5.1	0.5	0.1	0.6	0.9	0.2	0.2
Boron	µg/L	130	720	220	230	260	260	380	210	2790	260	80	30	20	20
Calcium	mg/L	40.7	101	90.8	77	8.12	8.12	22.9	104	99.8	81.6	44.7	29.1	0.89	1.56
Mercury	µg/L	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20	< 0.20
Magnesium	mg/L	4.66	99.6	6.28	4.43	0.26	< 0.05	0.06	0.07	222	6.69	2.61	4.83	1.03	1.34
Sodium	mg/L	104	850	102	100	103	140	252	362	2380	79.2	23.3	26.4	14	17.2
Iron	mg/L	< 0.04	< 0.04	0.08	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04	< 0.04
Potassium	mg/L	19.1	46	26.1	20.3	42.9	55.6	53.7	89.4	107	12.4	6.09	5.67	4.04	4.58
Cadmium	µg/L	< 0.2	<0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	< 0.2	0.6	< 0.2	< 0.2
Chromium	µg/L	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1	<1
Copper	μg/L	<1	<1	<1	<1	2	10	<1	<1	<1	2	<1	<1	2	<1
Lead	µg/L	<1	<1	<1	<1	<1	2	<1	<1	<1	<1	<1	1	<1	<1
Manganese	μg/L	304	193	903	42	2	<1	<1	<1	224	548	6	531	10	9
Nickel	µg/L	<1	<1	<1	<1	<1	2	1	2	<1	<1	<1	<1	<1	<1
Zinc	µg/L	<10	419	<10	<10	<10	33	<10	<10	11	773	<10	49	33	13
Biochemical Oxygen Demand	mg/L	<2	<2	<2	<2	<2	3	<2	<2	<2	<2	<2	<2	<2	<2
Chemical Oxygen Demand	mg/L	9	5	12	13	14	35	31	26	32	7	7	4	3	2
Total Organic Carbon	mg/L	6	2	7	5	3	7	7	6	5	4	5	1	1	2

Investigation Reports of Environmental Quality Limit Exceedance

Investigation Report of Environmental Quality Limit Exceedance

Project	South East New Territories (SENT) Landfill Extension
Date	Pump Station No. 1X: 9 – 17 October 2023
	Pump Station No. 2X: 11 October 2023 – 23 November 2023
	Pump Station No. 3X: 9 October 2023 – 24 November 2023
	Pump Station No. 4X: 9 October 2023 – 14 November 2023
Monitoring Location	Pump Station No. 1X (Cell 1X), Pump Station No. 2X (Cell 2X),
	Pump Station No. 3X (Cell 3X) and Pump Station No. 4X (Cell 4X)
Parameter	Leachate level
Limit Levels	Pump Station No. 1X: > 178 cm
	Pump Station No. 2X: > 180 cm
	Pump Station No. 3X: > 175 cm
	Pump Station No. 4X: > 186 cm
Measured Level	Pump Station No. 1X (Meter No. X-1*)
	9 October 2023: 231 cm
	10 October 2023: 233 cm
	11 October 2023: 224 cm
	12 October 2023: 244 cm
	13 October 2023: 251 cm
	14 October 2023: 240 cm
	15 October 2023: 224 cm
	16 October 2023: 208 cm
	17 October 2023: 188 cm
	Pump Station No. 2X (Average of Meter No. X-3 and No. X-4)
	11 October 2023: 284 cm
	12 October 2023: 336 cm
	13 October 2023: 332 cm
	14 October 2023: 323 cm
	15 October 2023: 314 cm
	16 October 2023: 303 cm
	17 October 2023: 298 cm
	18 October 2023: 290 cm
	19 October 2023: 278 cm
	20 October 2023: 288 cm
	21 October 2023: 289 cm
	22 October 2023: 279 cm
	23 October 2023: 278 cm
	24 October 2023: 282 cm
	25 October 2023: 297 cm
	26 October 2023: 316 cm

Γ	07.0 + 1 0000 000
	27 October 2023: 320 cm
	28 October 2023: 316 cm
	29 October 2023: 316 cm
	30 October 2023: 319 cm
	31 October 2023: 319 cm
	1 November 2023: 320 cm
	2 November 2023: 320 cm
	3 November 2023: 319 cm
	4 November 2023: 317 cm
	5 November 2023: 316 cm
	6 November 2023: 311 cm
	7 November 2023: 315 cm
	8 November 2023: 315 cm
	9 November 2023: 315 cm
	10 November 2023: 315 cm
	11 November 2023: 315 cm
	12 November 2023: 315 cm
	13 November 2023: 315 cm
	14 November 2023: 315 cm
	15 November 2023: 315 cm
	16 November 2023: 303 cm
	17 November 2023: 289 cm
	18 November 2023: 276 cm
	19 November 2023: 263 cm
	20 November 2023: 248 cm
	21 November 2023: 253 cm
	22 November 2023: 194 cm
	23 November 2023: 154 cm (Please note that the leachate level
	recorded at Meter No. X-3 for Pump Station No. 2X on 23
	November 2023 was 209 cm, which exceeded the Limit Level.)
	, ,
	Pump Station No. 3X (Average of Meter No. X-5 and No. X-6*)
	9 October 2023: 211 cm
	10 October 2023: 358 cm
	11 October 2023: 366 cm
	12 October 2023: 364 cm
	13 October 2023: 358 cm
	14 October 2023: 353 cm
	15 October 2023: 346 cm
	16 October 2023: 338 cm
	17 October 2023: 331 cm

18 October 2023: 324 cm
19 October 2023: 324 cm
20 October 2023: 335 cm
21 October 2023: 335 cm
22 October 2023: 338 cm
23 October 2023: 342 cm
24 October 2023: 344 cm
25 October 2023: 344 cm
26 October 2023: 346 cm
27 October 2023: 349 cm
28 October 2023: 346 cm
29 October 2023: 345 cm
30 October 2023: 349 cm
31 October 2023: 349 cm
1 November 2023: 349 cm
2 November 2023: 351 cm
3 November 2023: 346 cm
4 November 2023: 340 cm
5 November 2023: 340 cm
6 November 2023: 338 cm
7 November 2023: 338 cm
8 November 2023: 338 cm
9 November 2023: 338 cm
10 November 2023: 338 cm
11 November 2023: 338 cm
12 November 2023: 340 cm
13 November 2023: 340 cm
14 November 2023: 340 cm
15 November 2023: 336 cm
16 November 2023: 307 cm
17 November 2023: 297 cm
18 November 2023: 283 cm
19 November 2023: 268 cm
20 November 2023: 254 cm
21 November 2023: 239 cm
22 November 2023: 223 cm
23 November 2023: 207 cm
24 November 2023: 189 cm
Pump Station No. 4X (Average of Meter No. X-7 and No. X-8)
9 October 2023: 312 cm

10 October 2023: 411 cm
11 October 2023: 384 cm
12 October 2023: 369 cm
13 October 2023: 358 cm
14 October 2023: 353 cm
15 October 2023: 346 cm
16 October 2023: 338 cm
17 October 2023: 327 cm
18 October 2023: 355 cm
19 October 2023: 358 cm
20 October 2023: 359 cm
21 October 2023: 360 cm
22 October 2023: 361 cm
23 October 2023: 362 cm
24 October 2023: 365 cm
25 October 2023: 364 cm
26 October 2023: 366 cm
27 October 2023: 368 cm
28 October 2023: 365 cm
29 October 2023: 365 cm
30 October 2023: 367 cm
31 October 2023: 367 cm
1 November 2023: 375 cm
2 November 2023: 375 cm
3 November 2023: 364 cm
4 November 2023: 358 cm
5 November 2023: 349 cm
6 November 2023: 338 cm
7 November 2023: 340 cm
8 November 2023: 325 cm
9 November 2023: 311 cm
10 November 2023: 296 cm
11 November 2023: 281 cm
12 November 2023: 259 cm
13 November 2023: 234 cm
14 November 2023: 199 cm
(*Meter No. X-2 for Pump Station No. 1X and Meter No. X-5 for Pump Station No. 3X are on standby from 9 October 2023 to 14 November 2023.)


Possible reason	From the on-site rainfall record of October and November 2023, heavy rainfall events (up to 210 mm per day) were recorded from 9 October to 24 November 2023. Amber, red and black rainstorm warning signals were also issued by the Hong Kong Observatory on 8 and 9 October 2023. As confirmed by the Contractor, the leachate collection system and leachate treatment plant were under normal operating conditions and routine maintenance during the reporting period. Accumulation of surface water at Cell 1X, 2X, 3X and 4X was observed during the reporting period, which could contribute to	
	the leachate level exceedances. Based on this observation, the leachate level exceedances at Pump Station No. 1X, 2X, 3X and 4X were deemed to Project-related activities.	
	It is understood that the large volume of leachate (contaminated surface runoff) accumulated at Cell 1X, 2X, 3X and 4X has exceeded the leachate treatment capacity (daily maximum effluent discharge volume of 1,776 m ³ recorded from 9 October to 24 November 2023, with daily effluent discharge limit of 2,000 m ³ as stipulated in the WPCO license).	
Action Taken / Action to be Taken	Examination of environmental performance of the Project will be continued during the weekly inspections. The Contractor is reminded to closely monitor the operating conditions of the leachate collection system (e.g. set alarm when the leachate level reach about 80% of the Limit Level) and pump out the leachate for treatment to avoid any exceedance of the Limit Level.	
Remarks	-	
Prepared by: Abbey Lau		
Designation: Environmenta	l Team	
Date: 12 December 2023		

Annex G

Landfill Gas

Annex G1

Landfill Gas Monitoring Locations for Service Voids, Utilities and Manholes along the Site Boundary and Within the SENTX Site





Annex G2

Calibration Certificates for Landfill Gas Monitoring Equipment



ALS Technichem (HK) Pty Ltd 11/F., Chung Shun Knitting Centre, 1 - 3 Wing Yip Street, Kwai Chung, N.T., Hong Kong T: +852 2610 1044 F: +852 2610 2021 www.alsglobal.com

CERTIFICATE OF ANALYSIS

CONTACT:MR IVAN LEUNGCLIENT:ALS TECHNICHEM (HK) PTY LTDADDRESS:11/F., CHUNG SHUN KNITTING CENTRE,
1-3 WING YIP STREET, KWAI CHUNG, N.T.

WORK ORDER: HK2338211

SUB BATCH:	0
LABORATORY:	HONG KONG
DATE RECEIVED:	20-Sep-2023
DATE OF ISSUE:	28-Sep-2023

SPECIFIC COMMENTS

Equipment information (Brand name, Model No., Serial No. and Equipment No.) is provided by client. The performance of the equipment stated in this report is checked with independent reference material and results are compared against a calibrated secondary source.

The "Instrument Specification" quoted is the acceptance criteria applicable for similar equipment used by the laboratory or quoted from relevant international standards.

The "Next Calibration Date" is recommended according to best practice principles as practised by the laboratory or quoted from relevant international standards.

The validity of equipment/ meter performance only applies to the result(s) stated in the report.

Equipment Type:	Landfill Gas Analyser
Service Nature:	Performance Check
Scope:	Carbon dioxide, Methane and Oxygen
Brand Name/ Model No.:	GA5000
Serial No./Equipment No.:	G507306 (HK1935)
Date of Calibration:	28 September, 2023

GENERAL COMMENTS

This report superseded any previous report(s) with same work order number.

Ms Chan Ka Yu, Karen Manager - Organics

This report may not be reproduced except with prior written approval from ALS Technichem (HK) Pty Ltd.

Page 1 of 2

REPORT OF EQUIPMENT PERFORMANCE CHECK/CALIBRATION

Work Order: Sub-Batch: Client: Date of Issue:	HK2338211 0 ALS TECHNICHEM (HK) PTY LTD 28-Sep-2023
Equipment Type: Brand Name/ Model No.:	Landfill Gas Analyser GA5000
Serial No./ Equipment No.:	G507306 (HK1935)
Date of Calibration:	28 September, 2023



Next Calibration Date: 28 October, 2023

Parameters:

Methane

Calibrated Gas Standard, %	Monitor Readout, %	% error	Instrument Specification, %
0.0 (Nitrogen)	0.0	0.0	± 0.3
1.0	1.0	0.0	± 0.3
10.0	9.9	-0.1	± 0.5

Carbon Dioxide

Calibrated Gas Standard, %	Monitor Readout, %	% error	Instrument Specification, %
0.0 (Nitrogen)	0.0	0.0	± 0.3
1.0	1.0	0.0	± 0.3
10.0	10.1	0.1	± 0.5

Oxygen

Calibrated Gas Standard, %	Monitor Readout, %	% error	Instrument Specification, %
0.0 (Nitrogen)	0.0	0.0	± 1.0
23.5	24.0	0.5	± 1.0

Ms Chan Ka Yu, Karen Manager - Organics

Annex G3

Landfill Gas Monitoring Results

Table G3.1

Location	Water Level	Methane (% (v/v))	Carbon Dioxide	Oxygen (% (v/v))	
	(mPD)		(% (v/v))		
LFG1	3.4	0.1	1.6	16.1	
LFG2	3.35	0.1	2.2	16.3	
LFG3	3.2	0.1	0.0	19.4	
LFG4	3.04	0.0	0.1	18.6	
LFG5	2.84	0.0	0.1	13.7	
LFG6	3.48	0.0	0.0	19.5	
LFG7	2.84	0.0	0.0	18.9	
LFG8	3.11	0.0	0.0	18.6	
LFG9	3.31	0.0	0.0	19.4	
LFG10	2.97	0.0	0.0	19.4	
LFG11	2.44	0.0	0.0	16.5	
LFG12	2.94	0.0	0.0	19.5	
LFG13	3.2	0.0	0.0	19.7	
LFG14	4.74	0.0	0.0	16.9	
LFG15	4.34	0.0	0.0	19.6	
LFG16	3.59	0.0	0.0	19.7	
LFG17	3.94	0.0	0.0	19.6	
LFG18	3.42	0.0	0.0	18.7	
LFG19	3.41	0.0	0.1	18.5	
LFG20	2.46	0.0	0.1	18.4	
LFG21	4.92	0.0	0.3	18.6	
LFG22	6.05	0.0	0.0	19.7	
LFG23	14.4	0.0	0.0	19.7	
LFG24	25.5	0.0	0.0	19.7	
GP1	Probe Bent	0.0	6.8	9.7	
GP2 (shallow)	Probe Bent	0.0	0.9	18.9	
GP2 (deep)	Probe Bent	0.0	0.0	20.0	
GP3 (shallow)	Probe Bent	0.0	0.2	19.7	
GP3 (deep)	Probe Bent	0.0	0.1	19.8	
GP4 (shallow)	Probe Bent	0.0	1.3	18.0	
GP4 (deep)	Probe Bent	0.0	0.4	19.4	
GP5 (shallow)	Probe Bent	0.0	1.7	10.7	
GP5 (deep)	10.03	0.0	0.1	19.7	
GP6	8.33	0.0	4.4	14.8	
GP7	2.06	0.0	0.1	19.6	
GP12	2.06	0.1	0.0	19.6	
GP15	3.3	0.1	0.0	20.3	
P7	2.75	0.1	0.1	19.7	
P8	2.68	0.1	0.0	20.7	
Р9	2.45	0.2	0.0	18.4	

Location	Methane (% (v/v))	Carbon Dioxide (% (v/v))	Oxygen (% (v/v))
UU01	0.1	0.0	19.4
UU02	0.1	0.0	19.6
UU03	0.0	0.0	19.5
UU04	0.0	0.0	19.5
UU05	0.0	0.0	19.6
UU06	0.0	0.0	19.6
UU07	0.0	0.0	19.5
UU08	0.0	0.0	19.5
UU09	0.0	0.0	19.6
UU10	0.0	0.0	19.7
UU11	0.0	0.0	19.8
UU12	Voided due to lat	est site programme and on-g	oing operation work
UU13	0.0	0.0	19.9
UU14	0.0	0.0	19.8
UU15	0.0	0.0	19.8
UU16	0.0	0.0	19.8
UU17	Voided due to lat	est site programme and on-g	oing operation work
UU18	Voided due to lat	est site programme and on-g	oing operation work
UU19	0.0	0.0	19.5
UU20	0.0	0.0	19.7
UU21	0.0	0.0	19.7
UU22	0.0	0.0	19.8
UU23	0.0	0.0	19.9
UU24	0.0	0.0	19.8
UU25	0.0	0.0	19.8
UU26	0.0	0.0	19.8
UU27	0.0	0.0	19.8
UU28	0.0	0.0	19.8

Annex G4

Event and Action Plan for Landfill Gas Monitoring

Event	Action				
	ET	IEC	Contractor		
Limit Level being exceeded for field monitoring at the perimeter monitoring wells	 Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to daily if exceedance is due to the Project for monitoring wells in the areas where there is development within 250m of the SENTX Site Boundary and to weekly for other monitoring wells, until no exceedance of limit level 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Repeat field measurement to confirm findings Check the performance of landfill gas management system Rectify unacceptable practice Discuss with the ET and IEC and submi proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 		
Limit Level being exceeded for the bulk gas sampling at the perimeter monitoring wells	 Check and compare the results of field monitoring and laboratory analyse of bulk samples If the results of field monitoring also show exceedance, the action(s) for limit level being exceeded for field monitoring would have been triggered If the results of field monitoring does not show exceedance, the sampling procedures should be checked and if deems necessary, to repeat the monitoring and recalibrate the portable monitoring instruments Notify the above findings to Contractor and IEC 		• Nil		

Annex G4 Event and Action Plan for Landfill Gas Monitoring

Event	Action					
	ET	IEC	Contractor			
Limit Level being exceeded at the permanent gas monitoring system	 Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check the methane gas level at the perimeter monitoring wells, manholes or utilities duct Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Evacuate all staff in the concerned building Open the doors and window of all rooms on the ground floor Do not allow staff to go back to the room if methane level is higher than 1% gas Check the performance of the landfill gas management system Rectify unacceptable practice Consider changes of working methods Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 			
Limit Level being exceeded during surface emission monitoring	 Repeat the measurement to confirm findings Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to monthly if exceedance is due to the Project until no exceedance of limit level 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures Audit the effectiveness of the implemented remedial measures 	 Check landfill gas management system Rectify unacceptable practice Consider changes of working methods Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 			

Event	Action					
	ET	IEC	Contractor			
Limit Level being exceeded at the service voids, utilities pits, manholes and location of vegetation stress	 Repeat the measurement to confirm findings Investigate the cause(s) of exceedance Prepare the Notification of Exceedance within 24 hours Check monitoring data, all plant, equipment and the Contractor's working methods Inform Contractor, IEC, Project Proponent and EPD (EIAO Authority) whether the cause of exceedance is due to the Project Discuss with Contractor and IEC for remedial measures required Ensure remedial measures are properly implemented Increase the monitoring frequency to weekly if exceedance is due to the Project until no exceedance of limit level 	 Verify the Notification of Exceedance Discuss with ET and Contractor on proposed remedial measures Review proposals on remedial measures Audit the implementation of the remedial measures the effectiveness of the implemented remedial measures 	 Check landfill gas management system Rectify unacceptable practice Discuss with the ET and IEC and submit proposals for remedial measures to IEC Implement the agreed proposals Amend proposal if appropriate 			

Annex H

Cumulative Statistics on Exceedances, Environmental Complaints, Notification of Summons and Status of Prosecutions

		Total No. recorded in this reporting period	Total No. recorded since project
			commencement
Air Quality (Dust)	Action	0	0
	Limit	0	16
Air Quality (Odour)	Action	0	0
	Limit	0	0
Air Quality (Emissions of Thermal	Limit	1	3
Oxidiser)			
Air Quality (Emissions of Landfill Gas Flare)	Limit	0	5
Air Quality (Emissions of Landfill Gas Generator)	Limit	0	0
Noise	Action	0	0
	Limit	0	0
Water Quality (Surface Water)	Limit	0	61
Water Quality (Leachate)	Limit	0	1
Water Quality (Leachate Level)	Limit	76	133
Water Quality (Groundwater)	Limit	0	16
Landfill Gas (Perimeter Landfill Gas	Limit	0	4
Monitoring Wells)			
Landfill Gas (Service Void, Utilities and Manholes)	Limit	0	0
Landfill Gas (Permanent Gas Monitoring System)	Limit	0	0

Table H1Cumulative Statistics on Exceedances

Table H2

Cumulative Statistics on Complaints, Notifications of Summons and Successful Prosecutions

Reporting Period	Cumulative Statistics			
	Complaints	Notifications of Summons	Prosecutions	
This Reporting Period (1 - 31 Oct 2023)	0	0	0	
Total no. received since project commencement	1	0	0	

Annex I

Monitoring Schedule for the Next Reporting Period

South East New Territories (SENT) Landfill Extension EM&A Impact Monitoring Schedule during Operation/ Restoration Phase

November 2023

Sun	Mon	Tue	Wed	Thu	Fri	Sat
			1	2 Leachate Monitoring	3 Dust Monitoring	4
					Surface Water Monitoring	
					Service voids LFG Monitoring	
5	6 Noise Monitoring	7 Groundwater Monitoring	8	9 Dust Monitoring	10	11
				Odour Monitoring		
				Perimeter LFG Monitoring		
				Perimeter LFG Bulk Gas Sampling		
12	13	14	15 Stack Monitoring	16 Stack Monitoring	17 Flammable gas monitoring	18
			Dust Monitoring	Noise Monitoring		
			VOCs Monitoring			
19	20	21 Dust Monitoring	22 Noise Monitoring	23	24	25
26	27 Dust Monitoring	28 Noise Monitoring	29	30		
	Dust Montoring	A to be thoustoning				